



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

Pay Estimate Created Date: February 17, 2026

Progress Estimate Number 2	Contract ID 251114-C06	Prime Contractor Epic Concrete Construction, Inc.	Pay Period Start February 2, 2026	Pay Period End February 15, 2026	Original Contract Amount \$1,168,837.30	Net Change Order Amount \$0.00	Current Contract Amount \$1,168,837.30
--------------------------------------	----------------------------------	---	---	--	---	--	--

Approval Date		By User
February 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	woodwj1
February 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	wilsonr2
February 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		0.56%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 3, 2025	December 3, 2025	
Letting Date	November 14, 2025	November 14, 2025	
Notice to Proceed Date	January 6, 2026	January 6, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 2

	This Estimate	Previous	To Date
251114-C06			
Total Posted Items Pay	\$0.00	\$6,575.00	\$6,575.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$0.00	\$6,575.00	\$6,575.00

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on February 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0238	FAF 291-1(99)	Bridge replacement	NW 76th St	PLATTE	over Brush Creek west of Parkville
Totals by Job Numbers					
JKU0238					
			This Estimate	Previous	To Date
		Posted Item Pay	\$0.00	\$6,575.00	\$6,575.00
		Gross Item Adjustments	\$0.00	\$0.00	\$0.00
		Gross Item Pay	\$0.00	\$6,575.00	\$6,575.00
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on February 19, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C06	JKU0238	0001	0010	2013000	CLEARING AND GRUBBING	0.50	0.00	0.50	ACRE	0.00	\$18,043.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,863.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	1,233.00	0.00	1,233.00	CUYD	0.00	\$4.90	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	807.00	0.00	807.00	CUYD	0.00	\$10.10	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	0.00	\$2,281.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	570.00	0.00	570.00	SQYD	0.00	\$22.00	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT - CONCRETE OR ASPHALT	570.00	0.00	570.00	SQYD	0.00	\$116.29	\$0.00
		0001	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$106.00	\$0.00
		0001	0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$297.00	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	900.00	0.00	900.00	CUYD	0.00	\$105.60	\$0.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	900.00	0.00	900.00	CUYD	0.00	\$33.00	\$0.00
		0001	0120	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.00	\$2,575.00	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$26,300.00	\$6,575.00
		0001	0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,750.00	0.00	1,750.00	SQYD	0.00	\$2.30	\$0.00
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$9,785.00	\$0.00
		0001	0160	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$7,725.00	\$0.00
		0001	0170	8061006	ALTERNATE DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$20.60	\$0.00
		0001	0180	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$44.00	\$0.00
		0001	0190	8061019	SILT FENCE	700.00	0.00	700.00	LF	0.00	\$4.70	\$0.00
		0001	0200	8061050	TYPE C BERM	195.00	0.00	195.00	LF	0.00	\$11.20	\$0.00
		0040	0210	9031270A	2 IN. PSST POST - 12 GA.	125.00	0.00	125.00	LF	0.00	\$11.20	\$0.00
		0040	0220	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	14.00	0.00	14.00	EA	0.00	\$308.00	\$0.00
		0040	0230	9035004A	SH-FLAT SHEET	54.00	0.00	54.00	SQFT	0.00	\$40.00	\$0.00
		0070	0240	2061000	CLASS 1 EXCAVATION	120.00	0.00	120.00	CUYD	0.00	\$30.90	\$0.00
		0070	0250	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$6,086.00	\$0.00
		0070	0260	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	159.00	0.00	159.00	SQYD	0.00	\$373.00	\$0.00
		0070	0270	6071060	PEDESTRIAN FENCE (STRUCTURES)	135.00	0.00	135.00	LF	0.00	\$153.00	\$0.00
		0070	0280	6071066	(72 IN.) PEDESTRIAN FENCE (STRUCTURES)	127.00	0.00	127.00	LF	0.00	\$256.00	\$0.00
		0070	0290	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	400.00	0.00	400.00	LF	0.00	\$91.00	\$0.00
		0070	0300	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	480.00	0.00	480.00	LF	0.00	\$114.00	\$0.00
		0070	0310	7026000	PRE-BORE FOR PILING	646.00	0.00	646.00	LF	0.00	\$78.00	\$0.00
		0070	0320	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	0.00	\$134.00	\$0.00
		0070	0330	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	63.60	0.00	63.60	CUYD	0.00	\$1,376.00	\$0.00
		0070	0340	7034213	SLAB ON CONCRETE I-GIRDER	463.00	0.00	463.00	SQYD	0.00	\$534.30	\$0.00
		0070	0350	7034219A	TYPE D BARRIER	278.00	0.00	278.00	LF	0.00	\$334.80	\$0.00
		0070	0360	7039903	MISC.PEDESTRIAN CURB	128.00	0.00	128.00	LF	0.00	\$78.00	\$0.00
		0070	0370	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	431.00	0.00	431.00	LF	0.00	\$287.20	\$0.00
		0070	0380	7061060	REINFORCING STEEL (BRIDGES)	3,900.00	0.00	3,900.00	LB	0.00	\$1.90	\$0.00
		0070	0390	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	2,880.00	0.00	2,880.00	LB	0.00	\$5.20	\$0.00
		0070	0400	7123610	SLAB DRAIN	9.00	0.00	9.00	EA	0.00	\$777.00	\$0.00
		0070	0410	7123611	SLAB DRAIN WITH GRATE	3.00	0.00	3.00	EA	0.00	\$1,011.00	\$0.00
		0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,976.00	\$0.00
		0070	0430	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$108.00	\$0.00
		0070	0440	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	0.00	\$113.00	\$0.00
Project JKU0238 - Total Value Posted to Date as of Report Generated Date											\$6,575.00	
251114-C06 Overall - Total Value Posted to Date as of Report Generated Date											\$6,575.00	



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 19, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
The information below this line are details for Construction Signs (if applicable).**

No Data Available



Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 251114-C06

No Data Available



Contract Adjustments for Contract - 251114-C06

There are no contract adjustments to display for this contract.