



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 8	Contract ID 251114-C06	Prime Contractor Epic Concrete Construction, Inc.	Pay Period Start May 2, 2026	Pay Period End May 15, 2026	Original Contract Amount \$1,168,837.30	Net Change Order Amount \$0.00	Current Contract Amount \$1,168,837.30
--------------------------------------	----------------------------------	---	--	---------------------------------------	---	--	--

Approval Date	By User
May 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by woodwj1
May 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilson2
May 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		35.19%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - Calendar Time	August 1, 2026	August 1, 2026	74	
Awarded Date	December 3, 2025	December 3, 2025					
Letting Date	November 14, 2025	November 14, 2025					
Notice to Proceed Date	January 6, 2026	January 6, 2026					
Work Began Date	March 19, 2026	March 19, 2026					

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
251114-C06			
Total Posted Items Pay	\$158,962.45	\$252,379.70	\$411,342.15
Gross Item Adjustments	\$0.00	\$9,857.00	\$9,857.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$262,236.70	\$421,199.15
Contract Total Payable This Estimate:	\$158,962.45		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0238	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$105.600	360	\$38,016.00
	0110	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$33.000	360	\$11,880.00
	0130	6181000	MOBILIZATION	LS	\$26,300.000	0.250	\$6,575.00
	0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$2.300	700	\$1,610.00
	0240	2061000	CLASS 1 EXCAVATION	CUYD	\$30.900	96.500	\$2,981.85
	0330	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,376.000	63.600	\$87,513.60
	0380	7061060	REINFORCING STEEL (BRIDGES)	LB	\$1.900	3,900	\$7,410.00
	0420	7151001	VERTICAL DRAIN AT END BENTS	EA	\$2,976.000	1	\$2,976.00
Project JKU0238 - Total							\$158,962.45
Overall - Total							\$158,962.45

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0238	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-63.60000	\$1,376.00	(\$87,513.60)
	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	63.60000	\$1,376.00	\$87,513.60
	0380	REINFORCING STEEL	Material			-3,900	\$1.90	(\$7,410.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number	Contract ID	251114-C06	Pay Period Start	May 2, 2026	Original Contract Amount	\$1,168,837.30
8	Prime Contractor	Epic Concrete Construction, Inc.	Pay Period End	May 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,168,837.30

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0238		(BRIDGES)						
	0380	REINFORCING STEEL (BRIDGES)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	3,900	\$1.90	\$7,410.00
	0390	FABRICATED STRUCTURAL CARBON STEEL (MISC)	Material			-2,880	\$5.20	(\$14,976.00)
	0390	FABRICATED STRUCTURAL CARBON STEEL (MISC)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	2,880	\$5.20	\$14,976.00
	0420	VERTICAL DRAIN AT END BENTS	Material			-1	\$2,976.00	(\$2,976.00)
	0420	VERTICAL DRAIN AT END BENTS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.	1	\$2,976.00	\$2,976.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0238	FAF 291-1(99)	Bridge replacement	NW 76th St	PLATTE	over Brush Creek west of Parkville
Totals by Job Numbers					
JKU0238					
			This Estimate	Previous	To Date
		Posted Item Pay	\$158,962.45	\$252,379.70	\$411,342.15
		Gross Item Adjustments	\$0.00	\$9,857.00	\$9,857.00
		Gross Item Pay	\$158,962.45	\$262,236.70	\$421,199.15
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on May 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7032003, Project Item Line Number 0330, Material Set 703200396, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7032003, Project Item Line Number 0330, Material Set 703200396, Material 0501CCB..A - Concrete, Class B w/Air, Acceptance Action Generic 0501CCB..A is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7032003, Project Item Line Number 0330, Material Set 703200396, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7061060, Project Item Line Number 0380, Material Set 706106096, Material 1036RSDFP42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL form will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7061060, Project Item Line Number 0380, Material Set 706106096, Material 1036RSDFP42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL form will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7061060, Project Item Line Number 0380, Material Set 706106096, Material 1036RSDFP42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL form will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7061060, Project Item Line Number 0380, Material Set 706106096, Material 1036RSDFP42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	PAL form will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7121000, Project Item Line Number 0390, Material Set 712100096, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.	Material testing results will be added at a later date	woodwj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0238, Item 7151001, Project Item Line Number 0420, Material Set 715100196, Material 0715DRVT - Vertical Drain at End Bents, Acceptance Action Generic 0715DRVT is insufficient.	Material certification will be added at a later date	woodwj1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C06	JKU0238	0001	0010	2013000	CLEARING AND GRUBBING	0.50	0.00	0.50	ACRE	0.50	\$18,043.00	\$9,021.50
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$3,863.00	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	1,233.00	0.00	1,233.00	CUYD	905.00	\$4.90	\$4,434.50
		0001	0040	2036000	COMPACTING EMBANKMENT	807.00	0.00	807.00	CUYD	0.00	\$10.10	\$0.00
		0001	0050	2101006A	SUBGRADE COMPACTION (6-INCH DEPTH)	3.00	0.00	3.00	100F	0.00	\$2,281.00	\$0.00
		0001	0060	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	570.00	0.00	570.00	SQYD	0.00	\$22.00	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT - CONCRETE OR ASPHALT	570.00	0.00	570.00	SQYD	0.00	\$116.29	\$0.00
		0001	0080	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$106.00	\$0.00
		0001	0090	6096041	PLACING TYPE 1 ROCK DITCH LINER	5.00	0.00	5.00	CUYD	0.00	\$297.00	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	900.00	0.00	900.00	CUYD	720.00	\$105.60	\$76,032.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	900.00	0.00	900.00	CUYD	720.00	\$33.00	\$23,760.00
		0001	0120	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$2,575.00	\$2,575.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$26,300.00	\$19,725.00
		0001	0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,750.00	0.00	1,750.00	SQYD	1,400.00	\$2.30	\$3,220.00
		0001	0150	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$9,785.00	\$9,785.00
		0001	0160	8051000A	SEEDING - COOL SEASON GRASSES	0.40	0.00	0.40	ACRE	0.00	\$7,725.00	\$0.00
		0001	0170	8061006	ALTERNATE DITCH CHECK	20.00	0.00	20.00	LF	0.00	\$20.60	\$0.00
		0001	0180	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$44.00	\$0.00
		0001	0190	8061019	SILT FENCE	700.00	0.00	700.00	LF	531.00	\$4.70	\$2,495.70
		0001	0200	8061050	TYPE C BERM	195.00	0.00	195.00	LF	0.00	\$11.20	\$0.00
		0040	0210	9031270A	2 IN. PSST POST - 12 GA.	125.00	0.00	125.00	LF	0.00	\$11.20	\$0.00
		0040	0220	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	14.00	0.00	14.00	EA	0.00	\$308.00	\$0.00
		0040	0230	9035004A	SH-FLAT SHEET	54.00	0.00	54.00	SQFT	0.00	\$40.00	\$0.00
		0070	0240	2061000	CLASS 1 EXCAVATION	120.00	0.00	120.00	CUYD	96.50	\$30.90	\$2,981.85
		0070	0250	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$6,086.00	\$6,086.00
		0070	0260	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	159.00	0.00	159.00	SQYD	0.00	\$373.00	\$0.00
		0070	0270	6071060	PEDESTRIAN FENCE (STRUCTURES)	135.00	0.00	135.00	LF	0.00	\$153.00	\$0.00
		0070	0280	6071066	(72 IN.) PEDESTRIAN FENCE (STRUCTURES)	127.00	0.00	127.00	LF	0.00	\$256.00	\$0.00
		0070	0290	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	400.00	0.00	400.00	LF	378.00	\$91.00	\$34,398.00
		0070	0300	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	480.00	0.00	480.00	LF	444.00	\$114.00	\$50,616.00
		0070	0310	7026000	PRE-BORE FOR PILING	646.00	0.00	646.00	LF	646.00	\$78.00	\$50,388.00
		0070	0320	7027000	PILE POINT REINFORCEMENT	22.00	0.00	22.00	EA	22.00	\$134.00	\$2,948.00
		0070	0330	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	63.60	0.00	63.60	CUYD	63.60	\$1,376.00	\$87,513.60
		0070	0340	7034213	SLAB ON CONCRETE I-GIRDER	463.00	0.00	463.00	SQYD	0.00	\$534.30	\$0.00
		0070	0350	7034219A	TYPE D BARRIER	278.00	0.00	278.00	LF	0.00	\$334.80	\$0.00
		0070	0360	7039903	MISC.PEDESTRIAN CURB	128.00	0.00	128.00	LF	0.00	\$78.00	\$0.00
		0070	0370	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	431.00	0.00	431.00	LF	0.00	\$287.20	\$0.00
		0070	0380	7061060	REINFORCING STEEL (BRIDGES)	3,900.00	0.00	3,900.00	LB	3,900.00	\$1.90	\$7,410.00
		0070	0390	7121000	FABRICATED STRUCTURAL CARBON STEEL (MISC)	2,880.00	0.00	2,880.00	LB	2,880.00	\$5.20	\$14,976.00
		0070	0400	7123610	SLAB DRAIN	9.00	0.00	9.00	EA	0.00	\$777.00	\$0.00
		0070	0410	7123611	SLAB DRAIN WITH GRATE	3.00	0.00	3.00	EA	0.00	\$1,011.00	\$0.00
		0070	0420	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.00	\$2,976.00	\$2,976.00
		0070	0430	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$108.00	\$0.00
		0070	0440	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	0.00	\$113.00	\$0.00
Project JKU0238 - Total Value Posted to Date as of Report Generated Date												\$411,342.15
251114-C06 Overall - Total Value Posted to Date as of Report Generated Date												\$411,342.15



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0238

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	5/15/26	5/18/26	1	360.00	CUYD	NW 76th St Bridge	2+45		3+87		Agreed to pay 40% of the plan quantity for the work completed at this time. Has paid out a total of 80% of the plan quantity. 2+45 to Creek - 160 CY Creek to 3+87 - 200 CY
0110	6113040	PLACING TYPE 2 ROCK BLANKET	5/15/26	5/18/26	1	360.00	CUYD	NW 76th St Bridge	2+45		3+87		Agreed to pay 40% of the plan quantity for the work completed at this time. Has paid out a total of 80% of the plan quantity. 2+45 to Creek - 160 CY Creek to 3+87 - 200 CY
0130	6181000	MOBILIZATION	5/15/26	5/18/26	1	0.25	LS	NW 76th St Bridge					Payment of 25% of Mobilization now that contract has passed 20% complete.
0140	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	5/15/26	5/18/26	1	700.00	SQYD	NW 76th St Bridge	2+45		3+87		Agreed to pay 40% of the plan quantity for the work completed at this time. Has paid out a total of 80% of the plan quantity. 2+45 to Creek - 300 SY Creek to 3+87 - 400 SY
0240	2061000	CLASS 1 EXCAVATION	5/15/26	5/18/26	1	96.50	CUYD	NW 76th St Bridge End Bents 1 and 4					End Bent 1 - Net Excavation 35 CY End Bent 4 - Net Excavation 61.5 CY
0330	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	5/8/26	5/18/26	1	30.40	CUYD	NW 76th St Bridge Bent 2 and Bent 3					Bent 2 - 15.2 CY Bent 3 - 15.2 CY
			5/13/26	5/18/26	1	33.20	CUYD	NW 76th St Bridge End Bent 1 End Bent 4					End Bent 1 - 16.6 CY End Bent 4 - 16.6 CY
0380	7061060	REINFORCING STEEL (BRIDGES)	5/8/26	5/18/26	1	3,900.00	LB	NW 76th St Bridge Bent 2 and Bent 3					Bent 2 - 1950 lbs Bent 3 - 1950 lbs
0420	7151001	VERTICAL DRAIN AT END BENTS	5/15/26	5/18/26	1	1.00	EA	NW 76th St Bridge End Bent 4					Installed the vertical drain core, geotextile fabric, and perforated drain PE pipe along the fill face of End Bent 4.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0238	0100	FURNISHING TYPE 2 ROCK BLANKET	Material		6	Apr 16, 2026	SYSTEM	(\$38,016.00)		
					6	Apr 16, 2026	SYSTEM	\$38,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				0100 - Total					\$0.00	
	0140	PERMANENT EROSION CONTROL GEOTEXTILE	Material		6	Apr 16, 2026	SYSTEM	(\$1,610.00)		
					6	Apr 16, 2026	SYSTEM	\$1,610.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				0140 - Total					\$0.00	
	0190	SILT FENCE	Material		5	Apr 1, 2026	SYSTEM	(\$1,236.10)		
					5	Apr 1, 2026	SYSTEM	\$1,236.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	
				0190 - Total					\$0.00	
	0290	GALVANIZED STRUCTURAL STEEL PILES (12 IN	Construction Stockpile		7	May 4, 2026	SYSTEM	(\$22,108.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$22,108.00)
				Construction Stockpile - Total					(\$22,108.00)	
			Construction Stockpile STMI		6	Apr 16, 2026	SYSTEM	\$22,108.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$22,108.00
				Construction Stockpile STMI - Total					\$22,108.00	
	0290 - Total					\$0.00				
	0300	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Construction Stockpile		7	May 4, 2026	SYSTEM	(\$36,177.60)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$36,177.60)
				Construction Stockpile - Total					(\$36,177.60)	
			Construction Stockpile STMI		6	Apr 16, 2026	SYSTEM	\$36,177.60	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$36,177.60
				Construction Stockpile STMI - Total					\$36,177.60	
	0300 - Total					\$0.00				
	0320	PILE POINT REINFORCEMENT	Construction Stockpile		7	May 4, 2026	SYSTEM	(\$2,840.00)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$2,840.00)
				Construction Stockpile - Total					(\$2,840.00)	
			Construction Stockpile STMI		6	Apr 16, 2026	SYSTEM	\$2,840.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$2,840.00
				Construction Stockpile STMI - Total					\$2,840.00	
	0320 - Total					\$0.00				
	0330	CLASS B CONCRETE (SUBSTRUCTURE)	Material		8	May 18, 2026	SYSTEM	(\$87,513.60)		
					8	May 18, 2026	SYSTEM	\$87,513.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total					\$0.00	
				Material - Total					\$0.00	



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 251114-C06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JKU0238	0330 - Total								\$0.00					
	0380	REINFORCING STEEL (BRIDGES)	Material		8	May 18, 2026	SYSTEM	(\$7,410.00)						
					8	May 18, 2026	SYSTEM	\$7,410.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user woodwj1 overriding Payment Estimate Exception 4 on the current Payment Estimate.					
								- Total	\$0.00					
								Material - Total	\$0.00					
	0380 - Total								\$0.00					
	0390	FAB. STRUCT. CARBON STEEL (MISC)	Material		7	May 4, 2026	SYSTEM	(\$14,976.00)						
					7	May 4, 2026	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					8	May 18, 2026	SYSTEM	(\$14,976.00)						
					8	May 18, 2026	SYSTEM	\$14,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user woodwj1 overriding Payment Estimate Exception 8 on the current Payment Estimate.					
												- Total	\$0.00	
								Material - Total	\$0.00					
	0390 - Total								\$0.00					
	0400	SLAB DRAIN	Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$5,085.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
												- Total	\$5,085.00	
												Construction Stockpile STMI - Total	\$5,085.00	
	0400 - Total								\$5,085.00					
	0410	SLAB DRAIN WITH GRATE	Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$2,100.00	Payment Estimate Item Adjustment generated Stockpile Transaction					
												- Total	\$2,100.00	
												Construction Stockpile STMI - Total	\$2,100.00	
	0410 - Total								\$2,100.00					
	0420	VERTICAL DRAIN AT END BENTS	Material		8	May 18, 2026	SYSTEM	(\$2,976.00)						
					8	May 18, 2026	SYSTEM	\$2,976.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user woodwj1 overriding Payment Estimate Exception 9 on the current Payment Estimate.					
												- Total	\$0.00	
								Material - Total	\$0.00					
0420 - Total								\$0.00						
0430	PLAIN NEOPRENE BEARING PAD	Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$864.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
											- Total	\$864.00		
											Construction Stockpile STMI - Total	\$864.00		
0430 - Total								\$864.00						
0440	LAMINATED NEOPRENE BEARING PAD	Construction Stockpile STMI		7	May 4, 2026	SYSTEM	\$1,808.00	Payment Estimate Item Adjustment generated Stockpile Transaction						
											- Total	\$1,808.00		
											Construction Stockpile STMI - Total	\$1,808.00		
0440 - Total								\$1,808.00						
JKU0238 - Total								\$9,857.00						
Overall - Total								\$9,857.00						



Contract Adjustments for Contract - 251114-C06

There are no contract adjustments to display for this contract.