



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number 7	Contract ID 251114-C08	Pay Period Start September 16, 2026	Original Contract Amount \$2,289,000.00
Prime Contractor Custom Lighting Services, LLC dba Black & McDonald	Pay Period End October 1, 2026	Net Change Order Amount \$48,033.19	
		Current Contract Amount \$2,337,033.19	

Approval Date	By User
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by cockrz1
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by sandis1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2027	July 30, 2027		38.95%

Contract Informational Dates	Milestones
------------------------------	------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 3, 2025	December 3, 2025	
Letting Date	November 14, 2025	November 14, 2025	
Notice to Proceed Date	January 5, 2026	January 5, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 7

	This Estimate	Previous	To Date
251114-C08			
Total Posted Items Pay	\$113,399.32	\$796,950.35	\$910,349.67
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$796,950.35	\$910,349.67

Contract Total Payable This Estimate: \$113,399.32

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0308	0030	6189916	MISC.ADJUSTMENT FACTOR - LIGHTING	DLR	\$0.650	97,201.120	\$63,180.73
	0040	6189916	MISC.ADJUSTMENT FACTOR - TRAFFIC CONTOL	DLR	\$2.300	1,700	\$3,910.00
	5002	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	EA	\$5,692.730	3	\$17,078.19
	5003	9019902	MISC.Breakaway Base for 45' Lighting Pole (Materials Supplied or Reused)	EA	\$415.090	1	\$415.09
	5006	9011115	BRACKET ARM, 15 FT. OR 4.6 M	EA	\$524.650	2	\$1,049.30
	5008	9011312	LUMINAIRE, LED-B	EA	\$964.920	6	\$5,789.52
	5010	6129902	MISC.MISC. 2 TMAS MOBILE OPERATION	EA	\$2,785.000	6	\$16,710.00
	5016	9028810	PULL BOX, PREFORMED CLASS 1	EA	\$2,211.600	1	\$2,211.60
	5019	9019901	MISC.I-29 AND 72ND ST LIGHTING CONTACTOR	LS	\$3,054.890	1	\$3,054.89

Project JKU0308 - Total \$113,399.32

Overall - Total \$113,399.32

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0308	5017	MISC.	Material			-1	\$16,495.60	(\$16,495.60)
	5017	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1	1	\$16,495.60	\$16,495.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number 7	Contract ID 251114-C08	Pay Period Start September 16, 2026	Original Contract Amount \$2,289,000.00
Prime Contractor Custom Lighting Services, LLC dba Black & McDonald	Pay Period End October 1, 2026	Net Change Order Amount \$48,033.19	
		Current Contract Amount \$2,337,033.19	

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0308					overriding Payment Estimate Exception 1 on the current Payment Estimate.			
	5018	MISC.	Material			-1	\$5,635.07	(\$5,635.07)
	5018	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	1	\$5,635.07	\$5,635.07
	5019	MISC.	Material			-1	\$3,054.89	(\$3,054.89)
	5019	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cockrz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	1	\$3,054.89	\$3,054.89
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0308		Job Order Contracting for lighting repair	Various	CASS	at various locations in the urban Kansas City District
Totals by Job Numbers					
JKU0308			This Estimate	Previous	To Date
	Posted Item Pay		\$113,399.32	\$796,950.35	\$910,349.67
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$113,399.32	\$796,950.35	\$910,349.67
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0308, Item 9019901, Project Item Line Number 5017, Material Set 9019901, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	project office is working on resolving this issue	cockrz1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0308, Item 9019901, Project Item Line Number 5018, Material Set 9019901, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	project office is working on resolving this issue	cockrz1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0308, Item 9019901, Project Item Line Number 5019, Material Set 9019901, Material 0901LHXX - Highway Lighting Material, Acceptance Action Generic 0901LHXX is insufficient.	project office is working on resolving this issue	cockrz1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-C08	JKU0308	0001	0030	6189916	MISC.ADJUSTMENT FACTOR - LIGHTING	2,990,000.00	-144,263.93	2,845,736.07	DLR	693,622.42	\$0.65	\$450,854.57
		0001	0040	6189916	MISC.ADJUSTMENT FACTOR - TRAFFIC CONTOL	150,000.00	0.00	150,000.00	DLR	34,548.00	\$2.30	\$79,460.40
		0001	5001	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	0.00	3.00	3.00	EA	6.00	\$2,652.15	\$15,912.90
		0001	5002	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT DESIGN 2	0.00	3.00	3.00	EA	21.00	\$5,692.73	\$119,547.33
		0001	5003	9019902	MISC.Breakaway Base for 45' Lighting Pole (Materials Supplied or Reused)	0.00	5.00	5.00	EA	4.00	\$415.09	\$1,660.36
		0001	5004	9019902	MISC.Breakaway Base for 30' Lighting Pole (Material Supplied or Reused)	0.00	5.00	5.00	EA	3.00	\$740.72	\$2,222.16
		0001	5005	9011106	BRACKET ARM, 6 FT. OR 1.8 M	0.00	5.00	5.00	EA	6.00	\$319.97	\$1,919.82
		0001	5006	9011115	BRACKET ARM, 15 FT. OR 4.6 M	0.00	5.00	5.00	EA	21.00	\$524.65	\$11,017.65
		0001	5007	9011311	LUMINAIRE, LED-A	0.00	5.00	5.00	EA	19.00	\$881.99	\$16,757.81
		0001	5008	9011312	LUMINAIRE, LED-B	0.00	5.00	5.00	EA	102.00	\$964.92	\$98,421.84
		0001	5009	9011313	LUMINAIRE, LED-C	0.00	5.00	5.00	EA	5.00	\$852.37	\$4,261.85
		0001	5010	6129902	MISC.MISC. 2 TMAS MOBILE OPERATION	0.00	10.00	10.00	EA	25.75	\$2,785.00	\$71,713.75
		0001	5011	9019902	MISC.Polaris Block	0.00	5.00	5.00	EA	6.00	\$78.68	\$472.08
		0001	5012	9019902	MISC.Remove Lighting Cabinet Base	0.00	5.00	5.00	EA	0.00	\$3,273.69	\$0.00
		0001	5013	9019902	MISC.Remove Lighting Pole Base	0.00	3.00	3.00	EA	1.00	\$1,725.58	\$1,725.58
		0001	5014	9019902	MISC.Straighten Lighting Pole Base Hand Excavation	0.00	5.00	5.00	EA	2.00	\$1,290.60	\$2,581.20
		0001	5015	9019902	MISC.Straighten Lighting Pole Base Machine Excavation	0.00	3.00	3.00	EA	0.00	\$1,903.20	\$0.00
		0001	5016	9028810	PULL BOX, PREFORMED CLASS 1	0.00	3.00	3.00	EA	3.00	\$2,211.60	\$6,634.80
		0001	5017	9019901	MISC.Controller Relocation at US 71 & MLK (WO 1)	0.00	1.00	1.00	LS	1.00	\$16,495.60	\$16,495.60
		0001	5018	9019901	MISC.I-435 & TRUMAN LIGHTING CONTROLLER	0.00	1.00	1.00	LS	1.00	\$5,635.07	\$5,635.07
		0001	5019	9019901	MISC.I-29 AND 72ND ST LIGHTING CONTACTOR	0.00	1.00	1.00	LS	1.00	\$3,054.89	\$3,054.89
		0001	9000	6189916	MISC.Liquidated Damages	0.00			DLR		(\$1.00)	
		0001	9100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
Project JKU0308 - Total Value Posted to Date as of Report Generated Date												\$910,349.66
251114-C08 Overall - Total Value Posted to Date as of Report Generated Date												\$910,349.66



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0308

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	6189916	MISC.	9/14/26	10/1/26	1	1,500.00	DLR		na		na		WO 96, 152 before Flintlock
				10/1/26	1	1,600.00	DLR		na		na		WO 97, 152 Before I-35
				10/1/26	1	3,107.80	DLR		na		na		WO 105, N Oak Trafficway to 152
				10/1/26	1	1,500.00	DLR		na		na		WO 106, Green Hills Rd to 152
			9/15/26	10/1/26	1	6,192.70	DLR	K26C5075					WO 100, 69 Hwy & Rainbow Blvd
				10/1/26	1	6,117.62	DLR		na		na		WO 9, I-29 and 72nd st
			9/17/26	10/1/26	1	1,500.00	DLR		NA		NA		WO 101, 69 Hwy & Rainbow Blvd
				10/1/26	1	12,871.04	DLR		na		na		WO 98, 291 Hwy and I-35
			9/18/26	10/1/26	1	1,600.00	DLR		NA		NA		WO 125, 291 to 50 Hwy
				10/1/26	1	1,500.00	DLR		na		na		WO 107, Green Hills Rd to 152
			9/21/26	10/1/26	1	5,205.50	DLR		na		na		WO 117, BANNISTER TO NB 435
				10/1/26	1	11,509.20	DLR	K26C5076					WO 130, SB I-435 to Bannister
			9/22/26	10/1/26	1	1,500.00	DLR		NA		NA		WO 99, 69 Hwy & Lightburn St
				10/1/26	1	10,003.00	DLR		na		na		WO 119, NB 71 SB 71 RR BRIDGE NORTH
			9/23/26	10/1/26	1	20,780.86	DLR		NA		NA		WO 120, 71 HWY MIDDLE DOUBLE POLES
0040	6189916	MISC.	9/24/26	10/1/26	1	10,713.40	DLR		na		na		WO 123, 50 HWY
				10/1/26	1	350.00	DLR		na		na		WO 117, BANNISTER TO NB 435
			9/23/26	10/1/26	1	400.00	DLR	K26C5076					WO 130, SB I-435 to Bannister
				10/1/26	1	350.00	DLR		na		na		WO 119, NB 71 SB 71 RR BRIDGE NORTH
5002	9011062	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	9/15/26	10/1/26	1	1.00	EA	K26C5075					WO 123, 50 HWY
				10/1/26	1	1.00	EA		na		na		WO 100, 69 Hwy & Rainbow Blvd
5003	9019902	MISC.	9/15/26	10/1/26	1	1.00	EA	K26C5076					WO 117, BANNISTER TO NB 435
				10/1/26	1	1.00	EA						WO 130, SB I-435 to Bannister
5006	9011115	BRACKET ARM, 15 FT. OR 4.6 M	9/21/26	10/1/26	1	1.00	EA	K26C5075					WO 100, 69 Hwy & Rainbow Blvd
				10/1/26	1	1.00	EA		na		na		WO 117, BANNISTER TO NB 435
5008	9011312	LUMINAIRE, LED-B	9/14/26	10/1/26	1	1.00	EA						WO 130, SB I-435 to Bannister
				10/1/26	1	1.00	EA		na		na		WO 97, 152 Before I-35
				10/1/26	1	1.00	EA		na		na		WO 105, N Oak Trafficway to 152
				10/1/26	1	1.00	EA		na		na		WO 106, Green Hills Rd to 152
			9/17/26	10/1/26	1	1.00	EA		na		na		WO 98, 291 Hwy and I-35
				10/1/26	1	1.00	EA		na		na		WO 107, Green Hills Rd to 152
5010	6129902	MISC.	9/14/26	10/1/26	1	1.00	EA		NA		NA		WO 99, 69 Hwy & Lightburn St
				10/1/26	1	0.25	EA		na		na		WO 100, 69 Hwy & Rainbow Blvd
				10/1/26	1	0.25	EA		na		na		WO 97, 152 Before I-35
				10/1/26	1	0.25	EA		na		na		WO 105, N Oak Trafficway to 152
			9/15/26	10/1/26	1	0.25	EA	K26C5075					WO 106, Green Hills Rd to 152
				10/1/26	1	1.00	EA		na		na		WO 100, 69 Hwy & Rainbow Blvd
			9/16/26	10/1/26	1	0.50	EA		na		na		WO 9, I-29 and 72nd st
				10/1/26	1	0.25	EA		NA		NA		WO 101, 69 Hwy & Rainbow Blvd
			9/17/26	10/1/26	1	0.50	EA		na		na		WO 98, 291 Hwy and I-35
				10/1/26	1	0.50	EA		NA		NA		WO 125, 291 to 50 Hwy
			9/18/26	10/1/26	1	0.50	EA		na		na		WO 107, Green Hills Rd to 152
				10/1/26	1	0.25	EA		na		na		WO 119, NB 71 SB 71 RR BRIDGE NORTH
5016	9028810	PULL BOX, PREFORMED CLASS 1	9/16/26	10/1/26	1	1.00	EA		NA		NA		WO 120, 71 HWY MIDDLE DOUBLE POLES
				10/1/26	1	1.00	EA		na		na		WO 123, 50 HWY
5019	9019901	MISC.	9/16/26	10/1/26	1	1.00	LS		na		na		WO 9, I-29 and 72nd st

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251114-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JKU0308	5001	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	Material		1	May 4, 2026	SYSTEM	(\$2,652.15)					
					1	May 4, 2026	SYSTEM	\$2,652.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					2	Jun 2, 2026	SYSTEM	(\$2,652.15)					
					2	Jun 2, 2026	SYSTEM	\$2,652.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					3	Jul 2, 2026	SYSTEM	(\$7,956.45)					
					3	Jul 2, 2026	SYSTEM	\$7,956.45	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					5001 - Total			\$0.00					
					5002	LIGHTING POLE, 45 FT. OR 13.5 M, TYPE AT	Material		2	Jun 2, 2026	SYSTEM	(\$34,156.38)	
	2	Jun 2, 2026	SYSTEM	\$34,156.38					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	3	Jul 2, 2026	SYSTEM	(\$91,083.68)									
	3	Jul 2, 2026	SYSTEM	\$91,083.68					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	- Total			\$0.00									
	Material - Total			\$0.00									
	5002 - Total			\$0.00									
	5003	MISC.	Material						3	Jul 2, 2026	SYSTEM	(\$415.09)	
									3	Jul 2, 2026	SYSTEM	\$415.09	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cockrz1 overriding Payment Estimate Exception 11 on the current Payment Estimate.
									- Total			\$0.00	
					Material - Total			\$0.00					
					5003 - Total			\$0.00					
	5005	BRACKET ARM, 6 FT. OR 1.8 M	Material		1	May 4, 2026	SYSTEM	(\$319.97)					
					1	May 4, 2026	SYSTEM	\$319.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cockrz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
					2	Jun 2, 2026	SYSTEM	(\$639.94)					
					2	Jun 2, 2026	SYSTEM	\$639.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cockrz1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					3	Jul 2, 2026	SYSTEM	(\$1,599.85)					
					3	Jul 2, 2026	SYSTEM	\$1,599.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cockrz1 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
					- Total			\$0.00					
					Material - Total			\$0.00					
					5005 - Total			\$0.00					
					5006	BRACKET ARM, 15 FT. OR 4.6 M	Material		2	Jun 2, 2026	SYSTEM	(\$2,623.25)	
	2	Jun 2, 2026	SYSTEM	\$2,623.25					This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251114-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0308	5006	BRACKET ARM, 15 FT. OR 4.6 M	Material			2026			Estimate Item Adjustment (0003) due to user cockrz1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					3	Jul 2, 2026	SYSTEM	(\$7,869.75)	
					3	Jul 2, 2026	SYSTEM	\$7,869.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cockrz1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5006 - Total			\$0.00	
	5008	LUMINAIRE, LED-B	Material		1	May 4, 2026	SYSTEM	(\$3,859.68)	
					1	May 4, 2026	SYSTEM	\$3,859.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					2	Jun 2, 2026	SYSTEM	(\$5,789.52)	
					2	Jun 2, 2026	SYSTEM	\$5,789.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cockrz1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					3	Jul 2, 2026	SYSTEM	(\$11,579.04)	
					3	Jul 2, 2026	SYSTEM	\$11,579.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cockrz1 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5008 - Total			\$0.00	
	5009	LUMINAIRE, LED-C	Material		3	Jul 2, 2026	SYSTEM	(\$852.37)	
					3	Jul 2, 2026	SYSTEM	\$852.37	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cockrz1 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5009 - Total			\$0.00	
	5011	MISC.	Material		5	Aug 17, 2026	SYSTEM	(\$472.08)	
					5	Aug 17, 2026	SYSTEM	\$472.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5011 - Total			\$0.00	
	5013	MISC.	Material		5	Aug 17, 2026	SYSTEM	(\$1,725.58)	
					5	Aug 17, 2026	SYSTEM	\$1,725.58	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5013 - Total			\$0.00	
	5014	MISC.	Material		5	Aug 17, 2026	SYSTEM	(\$2,581.20)	
					5	Aug 17, 2026	SYSTEM	\$2,581.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cockrz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251114-C08

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0308	5014 - Total							\$0.00	
	5016	PULL BOX, PREFORMED CLASS 1	Material		5	Aug 17, 2026	SYSTEM	(\$2,211.60)	
					5	Aug 17, 2026	SYSTEM	\$2,211.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cockrz1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	5016 - Total							\$0.00	
	5017	MISC.	Material		6	Sep 16, 2026	SYSTEM	(\$16,495.60)	
					6	Sep 16, 2026	SYSTEM	\$16,495.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Oct 2, 2026	SYSTEM	(\$16,495.60)	
					7	Oct 2, 2026	SYSTEM	\$16,495.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cockrz1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	5017 - Total							\$0.00	
	5018	MISC.	Material		6	Sep 16, 2026	SYSTEM	(\$5,635.07)	
					6	Sep 16, 2026	SYSTEM	\$5,635.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Oct 2, 2026	SYSTEM	(\$5,635.07)	
					7	Oct 2, 2026	SYSTEM	\$5,635.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cockrz1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	5018 - Total							\$0.00	
	5019	MISC.	Material		7	Oct 2, 2026	SYSTEM	(\$3,054.89)	
					7	Oct 2, 2026	SYSTEM	\$3,054.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cockrz1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	5019 - Total							\$0.00	
JKU0308 - Total							\$0.00		
Overall - Total							\$0.00		



Contract Adjustments for Contract - 251114-C08

There are no contract adjustments to display for this contract.