



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	251114-D02	Pay Period Start	August 2, 2026	Original Contract Amount	\$1,889,500.00
9	Prime Contractor	N.B. West Contracting Company	Pay Period End	August 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,889,500.00

Approval Date						By User
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					brownjn
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					gabelj3
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		74.35%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 3, 2025	December 3, 2025	
Letting Date	November 14, 2025	November 14, 2025	
Notice to Proceed Date	January 5, 2026	January 5, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 9			
		This Estimate	Previous To Date
251114-D02	Total Posted Items Pay	\$187,690.65	\$1,217,192.38 \$1,404,883.03
	Gross Item Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
			\$1,217,192.38 \$1,404,883.03
Contract Total Payable This Estimate:		\$187,690.65	

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0127	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$8.400	1,811	\$15,212.40
	0060	6081010	CONCRETE CURB RAMP	SQYD	\$268.000	208.200	\$55,797.60
	0090	6085008	PAVED APPROACH, 8 IN.	SQYD	\$86.500	1,121.100	\$96,975.15
	0100	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$45.000	437.900	\$19,705.50
Project JCD0127 - Total							\$187,690.65
Overall - Total							\$187,690.65

Contract Adjustments This Estimate							
------------------------------------	--	--	--	--	--	--	--

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0127	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-11,353.30000	\$8.40	(\$95,367.72)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.	11,353.30000	\$8.40	\$95,367.72
	0060	CONCRETE CURB RAMP	Material			-758	\$268.00	(\$203,144.00)
	0060	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.	758	\$268.00	\$203,144.00
	0070	TRUNCATED DOMES	Material			-342.90000	\$14.00	(\$4,800.60)
	0070	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn	342.90000	\$14.00	\$4,800.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number		Contract ID		Pay Period Start		Original Contract Amount		Net Change Order Amount	
9		251114-D02		August 2, 2026		\$1,889,500.00		\$0.00	
		N.B. West Contracting Company		August 15, 2026		Current Contract Amount		\$1,889,500.00	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
JCD0127					overriding Payment Estimate Exception 6 on the current Payment Estimate.				
	0090	PAVED APPROACH, 8 IN.	Material			-5,783.10000	\$86.50	(\$500,238.15)	
	0090	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.	5,783.10000	\$86.50	\$500,238.15	
	0100	CONCRETE SIDEWALK, 4 IN.	Material			-4,774.90000	\$45.00	(\$214,870.50)	
	0100	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 10 on the current Payment Estimate.	4,774.90000	\$45.00	\$214,870.50	
	0110	CURB AND GUTTER TYPE A	Material			-98	\$105.50	(\$10,339.00)	
	0110	CURB AND GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 15 on the current Payment Estimate.	98	\$105.50	\$10,339.00	
	0120	CURB AND GUTTER TYPE B	Material			-69	\$114.00	(\$7,866.00)	
	0120	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 16 on the current Payment Estimate.	69	\$114.00	\$7,866.00	
	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-4	\$3,200.00	(\$12,800.00)	
	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 17 on the current Payment Estimate.	4	\$3,200.00	\$12,800.00	
	0260	CURB INLET CHECK	Material			-6	\$200.00	(\$1,200.00)	
	0260	CURB INLET CHECK	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjn overriding Payment Estimate Exception 18 on the current Payment Estimate.	6	\$200.00	\$1,200.00	
Total								\$0.00	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JCD0127	FAS S403(57)	ADA improvements	I-44 SP	PULASKI	from east of St. Robert Boulevard to the east intersection of Gateway Circle in St. Robert																																
Totals by Job Numbers																																					
JCD0127	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$187,690.65</td><td>\$1,217,192.38</td><td>\$1,404,883.03</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$187,690.65</td><td>\$1,217,192.38</td><td>\$1,404,883.03</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$187,690.65	\$1,217,192.38	\$1,404,883.03	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$187,690.65	\$1,217,192.38	\$1,404,883.03	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$187,690.65	\$1,217,192.38	\$1,404,883.03																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$187,690.65	\$1,217,192.38	\$1,404,883.03																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6081012, Project Item Line Number 0070, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6091051, Project Item Line Number 0110, Material Set 609105196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6091052, Project Item Line Number 0120, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 6161098A, Project Item Line Number 0150, Material Set 6161098A96, Material 0616TMTTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTTC is insufficient.	Pending materials report	brownjn	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0127, Item 8061007A, Project Item Line Number 0260, Material Set 8061007A96, Material 0806TEC - Temporary Erosion Control, Acceptance Action Generic 0806TEC is insufficient.	Pending materials report	brownjn	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-D02	JCD0127	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.67	\$285,030.00	\$190,970.10
		0001	0020	2079903	MISC.ADA LINEAR GRADING, CLASS 1	7,953.00	0.00	7,953.00	LF	4,061.00	\$7.40	\$30,051.40
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	13,560.00	0.00	13,560.00	SQYD	11,353.30	\$8.40	\$95,367.72
		0001	0040	6042010	ADJUSTING MANHOLE	4.00	0.00	4.00	EA	2.00	\$2,503.00	\$5,006.00
		0001	0050	6049902	MISC.AJUST PULLBOX	2.00	0.00	2.00	EA	1.00	\$4,200.00	\$4,200.00
		0001	0060	6081010	CONCRETE CURB RAMP	865.10	0.00	865.10	SQYD	758.00	\$268.00	\$203,144.00
		0001	0070	6081012	TRUNCATED DOMES	1,103.00	0.00	1,103.00	SQFT	342.90	\$14.00	\$4,800.60
		0001	0080	6083008	8 IN. CONCRETE MEDIAN STRIP	126.80	0.00	126.80	SQYD	0.00	\$159.00	\$0.00
		0001	0090	6085008	PAVED APPROACH, 8 IN.	6,408.50	0.00	6,408.50	SQYD	5,783.10	\$86.50	\$500,238.15
		0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	6,078.70	0.00	6,078.70	SQYD	4,774.90	\$45.00	\$214,870.50
		0001	0110	6091051	CURB AND GUTTER TYPE A	165.00	0.00	165.00	LF	98.00	\$105.50	\$10,339.00
		0001	0120	6091052	CURB AND GUTTER TYPE B	151.00	0.00	151.00	LF	69.00	\$114.00	\$7,866.00
		0001	0130	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$17,000.00	\$17,000.00
		0001	0140	6161070	TUBULAR MARKER	12.00	0.00	12.00	EA	0.00	\$200.00	\$0.00
		0001	0150	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$3,200.00	\$12,800.00
		0001	0160	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$9,980.00	\$4,990.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$102,039.55	\$102,039.55
		0001	0180	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0190	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	950.00	0.00	950.00	LF	0.00	\$22.50	\$0.00
		0001	0200	6205906B	12 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	357.00	0.00	357.00	LF	0.00	\$4.00	\$0.00
		0001	0210	6207001	PAVEMENT MARKING REMOVAL	2,436.00	0.00	2,436.00	LF	0.00	\$1.75	\$0.00
		0001	0220	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	2.00	0.00	2.00	EA	0.00	\$175.00	\$0.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$6,100.00	\$0.00
		0001	0240	8025006	MULCHING	1.80	0.00	1.80	ACRE	0.00	\$750.00	\$0.00
		0001	0250	8051000A	SEEDING - COOL SEASON GRASSES	0.90	0.00	0.90	ACRE	0.00	\$1,350.00	\$0.00
		0001	0260	8061007A	CURB INLET CHECK	30.00	0.00	30.00	EA	6.00	\$200.00	\$1,200.00
		0001	0270	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$374.00	\$0.00
		0001	0280	8061017	TEMPORARY SEEDING	0.90	0.00	0.90	ACRE	0.00	\$1,100.00	\$0.00
		0030	0290	9020834	SIGNAL SIGN, MOUNTING HARDWARE	26.00	0.00	26.00	EA	0.00	\$235.00	\$0.00
		0030	0300	9022704	POST, SIGNAL 4 FT.	11.00	0.00	11.00	EA	0.00	\$1,825.00	\$0.00
		0030	0310	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	26.00	0.00	26.00	EA	0.00	\$1,785.00	\$0.00
		0030	0320	9027200	CONDUIT, 2 IN., PUSHED WITH TRACER WIRE	149.00	0.00	149.00	LF	0.00	\$40.00	\$0.00
		0030	0330	9029100	BASE, CONCRETE	4.90	0.00	4.90	CUYD	0.00	\$2,480.00	\$0.00
		0030	0340	9029902	MISC.PEDESTRIAN PUSHBUTTON EXTENSION	4.00	0.00	4.00	EA	0.00	\$365.00	\$0.00
Project JCD0127 - Total Value Posted to Date as of Report Generated Date												\$1,404,883.02
251114-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$1,404,883.02



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JCD0127

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	3040504	TYPE 5 AGGREGATE FOR BASE	8/3/26	8/17/26	1	205.20	SQYD	Paved Approach LT: 59+83.56 = 86.9 69+28.86 = 118.3					
			8/4/26	8/17/26	1	230.00	SQYD	Paved Approach LT: 66+21.56 = 230					
			8/5/26	8/17/26	1	241.00	SQYD	Paved Approach LT: 72+35.91 = 180 Sidewalks LT: 72+81.65 - 73+34.57 = 47 SW 73+34.57 - 73+46.05 = 10 CR 73+46.05 - 73+52.80 = 4 CR					
			8/7/26	8/17/26	1	222.70	SQYD	Paved Approach LT: 69+28.86 = 118.7 Sidewalks LT: 85+33.37 - 85+96.17 = 56 SW 85+96.17 - 86+08.17 = 11 CR 86+08.17 - 86+14.62 = 4 CR 86+14.62 - 86+21.09 = 4 CR 86+21.09 - 86+23.36 = 11 CR 86+23.36 - 86+25.89 = 46 SW 86+25.89 - 86+28.17 = 10 CR 86+28.17 - 87+02.97 = 19 SW					
			8/10/26	8/17/26	1	238.10	SQYD	Paved Approach LT: 59+83.56 = 98.1 Sidewalks LT: 68+54.09 - 68+84.94 = 27 SW 68+84.94 - 68+97.20 = 11 CR 68+97.20 - 69+04.20 = 4 CR 74+14.12 - 74+21.09 = 4 CR 74+21.09 - 74+33.36 = 11 CR 74+33.36 - 74+46.05 = 46 SW 79+07.22 - 80+23.94 = 24 SW 80+23.94 - 80+36.21 = 11 CR 80+36.21 - 80+38.73 = 2 CR					
			8/11/26	8/17/26	1	121.00	SQYD	Paved Approach LT: 61+60.45 = 55 Sidewalks LT: 65+49.46 - 65+70.31 = 19 SW 65+70.31 - 65+82.63 = 11 CR 65+82.63 - 65+89.82 = 4 CR 66+53.24 - 66+60.50 = 4 CR 66+60.50 - 66+72.85 = 11 CR 66+72.85 - 66+91.80 = 17 SW					
			8/12/26	8/17/26	1	300.00	SQYD	Paved Approach LT: 61+60.45 = 237 Sidewalks LT: 71+32.91 - 71+90.19 = 50 SW 71+90.19 - 72+01.85 = 11 CR 72+01.85 - 72+04.25 = 2 CR					
			8/13/26	8/17/26	1	167.00	SQYD	Sidewalks LT: 60+10.95 - 60+16.91 = 3 CR 60+16.91 - 60+29.14 = 11 CR 60+29.14 - 61+28.80 = 87 SW 61+28.80 - 61+39.05 = 11 CR 61+39.05 - 69+72.33 = 7 CR 69+53.48 - 69+60.05 = 4 CR 69+60.05 - 69+72.33 = 11 CR 69+72.33 - 69+86.14 = 20 SW 72+67.59 - 72+69.98 = 2 CR 72+69.98 - 72+81.65 = 11 CR					
			8/14/26	8/17/26	1	86.00	SQYD	Sidewalks LT: 59+02.44 - 59+38.01 = 31 SW 59+38.01 - 59+50.07 = 11 CR 59+50.07 - 59+57.51 = 4 CR 62+09.99 - 62+21.49 = 7 CR 62+21.49 - 62+31.38 = 11 CR 62+31.38 - 62+57.30 = 22 SW					
0060	6081010	CONCRETE CURB RAMP	8/5/26	8/17/26	1	13.30	SQYD	Sidewalks LT: 73+34.57 - 73+46.05 = 10 CR 73+46.05 - 73+52.80 = 3.3 CR					
			8/7/26	8/17/26	1	27.20	SQYD	Sidewalks LT: 85+96.17 - 86+08.17 = 10.7 CR 86+08.17 - 86+14.62 = 3.2 CR 86+14.62 - 86+21.09 = 3.3 CR 86+21.09 - 86+23.36 = 10 CR					
			8/10/26	8/17/26	1	40.40	SQYD	Sidewalks LT: 68+84.94 - 68+97.20 = 10.7 CR 68+97.20 - 69+04.20 = 3.4 CR 74+14.12 - 74+21.09 = 3.4 CR 74+21.09 - 74+33.36 = 10.7 CR 80+23.94 - 80+36.21 = 10.7 CR 80+36.21 - 80+38.73 = 1.5 CR					
			8/11/26	8/17/26	1	29.50	SQYD	Sidewalks LT: 65+70.31 - 65+82.63 = 10.8 CR 65+82.63 - 65+89.82 = 4 CR 66+53.24 - 66+60.50 = 3.9 CR 66+60.50 - 66+72.85 = 10.8 CR					
			8/12/26	8/17/26	1	11.50	SQYD	Sidewalks LT: 71+90.19 - 72+01.85 = 10.1 CR 72+01.85 - 72+04.25 = 1.4 CR					
			8/13/26	8/17/26	1	55.70	SQYD	Sidewalks LT: 60+10.95 - 60+16.91 = 2.9 CR 60+16.91 - 60+29.14 = 10.3 CR 61+28.80 - 61+39.05 = 10.4 CR 61+39.05 - 69+72.33 = 6.7 CR 69+53.48 - 69+60.05 = 3.2 CR 69+60.05 - 69+72.33 = 10.7 CR 72+67.59 - 72+69.98 = 1.4 CR 72+69.98 - 72+81.65 = 10.1 CR					
			8/14/26	8/17/26	1	30.60	SQYD	Sidewalks LT: 59+38.01 - 59+50.07 = 10.6 CR 59+50.07 - 59+57.51 = 3.6 CR 62+09.99 - 62+21.49 = 6.2 CR 62+21.49 - 62+31.38 = 10.2 CR					
0090	6085008	PAVED APPROACH, 8 IN.	8/3/26	8/17/26	1	205.20	SQYD	Paved Approach LT: 59+83.56 = 86.9 69+28.86 = 118.3					
			8/4/26	8/17/26	1	229.50	SQYD	Paved Approach LT: 66+21.56 = 229.5					
			8/5/26	8/17/26	1	179.50	SQYD	Paved Approach LT: 72+35.91 = 179.5					
			8/7/26	8/17/26	1	118.30	SQYD	Paved Approach LT: 69+28.86 = 118.3					
			8/10/26	8/17/26	1	97.50	SQYD	Paved Approach LT: 59+83.56 = 97.5					
			8/11/26	8/17/26	1	55.00	SQYD	Paved Approach LT:					



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0090	6085008	PAVED APPROACH, 8 IN.						61+60.45 = 55					
			8/12/26	8/17/26	1	236.10	SQYD	Paved Approach LT: 61+60.45 = 236.1					
0100	6086004	CONCRETE SIDEWALK, 4 IN.	8/5/26	8/17/26	1	46.20	SQYD	Sidewalks LT: 72+81.65 - 73+34.57 = 46.2 SW					
			8/7/26	8/17/26	1	74.20	SQYD	Sidewalks LT: 85+33.37 - 85+96.17 = 55.8 SW 86+82.17 - 87+02.97 = 18.4 SW					
			8/10/26	8/17/26	1	95.90	SQYD	Sidewalks LT: 69+54.09 - 68+84.94 = 26.9 SW 74+33.36 - 74+85.89 = 45.8 SW 79+97.22 - 80+23.94 = 23.2 SW					
			8/11/26	8/17/26	1	34.60	SQYD	Sidewalks LT: 65+49.46 - 66+70.31 = 18.1 SW 66+72.85 - 66+91.80 = 16.5 SW					
			8/12/26	8/17/26	1	49.90	SQYD	Sidewalks LT: 71+32.91 - 71+90.19 = 49.9 SW					
			8/13/26	8/17/26	1	106.50	SQYD	Sidewalks LT: 60+29.14 - 61+28.80 = 86.6 SW 69+72.33 - 69+95.14 = 19.9 SW					
			8/14/26	8/17/26	1	30.60	SQYD	Sidewalks LT: 59+38.01 - 59+50.07 = 10.6 CR 59+50.07 - 59+57.51 = 3.6 CR 62+09.99 - 62+21.49 = 6.2 CR 62+21.49 - 62+31.38 = 10.2 CR					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
JCD0127	0030	TYPE 5 AGGREGATE FOR BASE	Material		3	May 18, 2026	SYSTEM	(\$12,189.24)					
					3	May 18, 2026	SYSTEM	\$12,189.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					4	Jun 2, 2026	SYSTEM	(\$24,040.80)					
					4	Jun 2, 2026	SYSTEM	\$24,040.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					5	Jun 16, 2026	SYSTEM	(\$35,008.68)					
					5	Jun 16, 2026	SYSTEM	\$35,008.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					6	Jul 2, 2026	SYSTEM	(\$52,305.12)					
					6	Jul 2, 2026	SYSTEM	\$52,305.12	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					7	Jul 16, 2026	SYSTEM	(\$63,658.56)					
					7	Jul 16, 2026	SYSTEM	\$63,658.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					8	Aug 3, 2026	SYSTEM	(\$80,155.32)					
					8	Aug 3, 2026	SYSTEM	\$80,155.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					9	Aug 17, 2026	SYSTEM	(\$95,367.72)					
					9	Aug 17, 2026	SYSTEM	\$95,367.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.				
					- Total							\$0.00	
					Material - Total							\$0.00	
					0030 - Total							\$0.00	
					0060	CONCRETE CURB RAMP	Material		4	Jun 2, 2026	SYSTEM	(\$6,190.80)	
									4	Jun 2, 2026	SYSTEM	\$6,190.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.
									5	Jun 16, 2026	SYSTEM	(\$18,786.80)	
									5	Jun 16, 2026	SYSTEM	\$18,786.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.
									6	Jul 2, 2026	SYSTEM	(\$77,452.00)	
									6	Jul 2, 2026	SYSTEM	\$77,452.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.
	7	Jul 16, 2026	SYSTEM	(\$92,326.00)									
	7	Jul 16, 2026	SYSTEM	\$92,326.00					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	8	Aug 3, 2026	SYSTEM	(\$147,346.40)									
	8	Aug 3, 2026	SYSTEM	\$147,346.40					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	9	Aug 17, 2026	SYSTEM	(\$203,144.00)									
	9	Aug 17, 2026	SYSTEM	\$203,144.00					This adjustment offsets the original system-generated Material Payment				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0127	0060	CONCRETE CURB RAMP	Material			2026			Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0060 - Total							\$0.00	
	0070	TRUNCATED DOMES	Material		3	May 18, 2026	SYSTEM	(\$673.40)	
					3	May 18, 2026	SYSTEM	\$673.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user brownjn overriding Payment Estimate Exception 3 on the current Payment Estimate.
					4	Jun 2, 2026	SYSTEM	(\$1,408.40)	
					4	Jun 2, 2026	SYSTEM	\$1,408.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 4 on the current Payment Estimate.
					5	Jun 16, 2026	SYSTEM	(\$2,528.40)	
					5	Jun 16, 2026	SYSTEM	\$2,528.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Jul 2, 2026	SYSTEM	(\$3,403.40)	
					6	Jul 2, 2026	SYSTEM	\$3,403.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Jul 16, 2026	SYSTEM	(\$4,351.20)	
					7	Jul 16, 2026	SYSTEM	\$4,351.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Aug 3, 2026	SYSTEM	(\$4,800.60)	
					8	Aug 3, 2026	SYSTEM	\$4,800.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Aug 17, 2026	SYSTEM	(\$4,800.60)	
					9	Aug 17, 2026	SYSTEM	\$4,800.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 6 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
	0070 - Total							\$0.00	
	0090	PAVED APPROACH, 8 IN.	Material		4	Jun 2, 2026	SYSTEM	(\$37,039.30)	
					4	Jun 2, 2026	SYSTEM	\$37,039.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Jun 16, 2026	SYSTEM	(\$95,582.50)	
					5	Jun 16, 2026	SYSTEM	\$95,582.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Jul 2, 2026	SYSTEM	(\$204,996.35)	
					6	Jul 2, 2026	SYSTEM	\$204,996.35	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Jul 16, 2026	SYSTEM	(\$286,349.60)	
					7	Jul 16, 2026	SYSTEM	\$286,349.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Aug 3, 2026	SYSTEM	(\$403,263.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0127	0090	PAVED APPROACH, 8 IN.	Material		8	Aug 3, 2026	SYSTEM	\$403,263.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.
					9	Aug 17, 2026	SYSTEM	(\$500,238.15)	
					9	Aug 17, 2026	SYSTEM	\$500,238.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0090 - Total			\$0.00	
JCD0127	0100	CONCRETE SIDEWALK, 4 IN.	Material		3	May 18, 2026	SYSTEM	(\$65,250.00)	
					3	May 18, 2026	SYSTEM	\$65,250.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user brownjn overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Jun 2, 2026	SYSTEM	(\$108,355.50)	
					4	Jun 2, 2026	SYSTEM	\$108,355.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 8 on the current Payment Estimate.
					5	Jun 16, 2026	SYSTEM	(\$133,002.00)	
					5	Jun 16, 2026	SYSTEM	\$133,002.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Jul 2, 2026	SYSTEM	(\$155,268.00)	
					6	Jul 2, 2026	SYSTEM	\$155,268.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Jul 16, 2026	SYSTEM	(\$171,184.50)	
					7	Jul 16, 2026	SYSTEM	\$171,184.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Aug 3, 2026	SYSTEM	(\$195,165.00)	
					8	Aug 3, 2026	SYSTEM	\$195,165.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 10 on the current Payment Estimate.
					9	Aug 17, 2026	SYSTEM	(\$214,870.50)	
					9	Aug 17, 2026	SYSTEM	\$214,870.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0100 - Total			\$0.00	
JCD0127	0110	CURB AND GUTTER TYPE A	Material		5	Jun 16, 2026	SYSTEM	(\$8,334.50)	
					5	Jun 16, 2026	SYSTEM	\$8,334.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Jul 2, 2026	SYSTEM	(\$8,334.50)	
					6	Jul 2, 2026	SYSTEM	\$8,334.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	Jul 16, 2026	SYSTEM	(\$10,339.00)	
					7	Jul 16, 2026	SYSTEM	\$10,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 12 on the current Payment Estimate.
					8	Aug 3, 2026	SYSTEM	(\$10,339.00)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JCD0127	0110	CURB AND GUTTER TYPE A	Material			2026			
					8	Aug 3, 2026	SYSTEM	\$10,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.
					9	Aug 17, 2026	SYSTEM	(\$10,339.00)	
					9	Aug 17, 2026	SYSTEM	\$10,339.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 15 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0110 - Total			\$0.00	
	0120	CURB AND GUTTER TYPE B	Material		6	Jul 2, 2026	SYSTEM	(\$2,508.00)	
					6	Jul 2, 2026	SYSTEM	\$2,508.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 12 on the current Payment Estimate.
					7	Jul 16, 2026	SYSTEM	(\$5,016.00)	
					7	Jul 16, 2026	SYSTEM	\$5,016.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.
					8	Aug 3, 2026	SYSTEM	(\$7,866.00)	
					8	Aug 3, 2026	SYSTEM	\$7,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 14 on the current Payment Estimate.
					9	Aug 17, 2026	SYSTEM	(\$7,866.00)	
					9	Aug 17, 2026	SYSTEM	\$7,866.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 16 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0120 - Total			\$0.00					
	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	May 4, 2026	SYSTEM	(\$9,600.00)	
					2	May 4, 2026	SYSTEM	\$9,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user brownjn overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	May 18, 2026	SYSTEM	(\$12,800.00)	
					3	May 18, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user brownjn overriding Payment Estimate Exception 9 on the current Payment Estimate.
					4	Jun 2, 2026	SYSTEM	(\$12,800.00)	
4					Jun 2, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user brownjn overriding Payment Estimate Exception 12 on the current Payment Estimate.	
5					Jun 16, 2026	SYSTEM	(\$12,800.00)		
5					Jun 16, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 10 on the current Payment Estimate.	
6					Jul 2, 2026	SYSTEM	(\$12,800.00)		
6					Jul 2, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.	
7					Jul 16, 2026	SYSTEM	(\$12,800.00)		
7					Jul 16, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 14 on the current Payment Estimate.	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0127	0150	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		8	Aug 3, 2026	SYSTEM	(\$12,800.00)				
					8	Aug 3, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					9	Aug 17, 2026	SYSTEM	(\$12,800.00)				
					9	Aug 17, 2026	SYSTEM	\$12,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 17 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
	0150 - Total							\$0.00				
	0260	CURB INLET CHECK	Material		3	May 18, 2026	SYSTEM	(\$200.00)				
					3	May 18, 2026	SYSTEM	\$200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user brownjn overriding Payment Estimate Exception 10 on the current Payment Estimate.			
					4	Jun 2, 2026	SYSTEM	(\$1,200.00)				
					4	Jun 2, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user brownjn overriding Payment Estimate Exception 13 on the current Payment Estimate.			
					5	Jun 16, 2026	SYSTEM	(\$1,200.00)				
					5	Jun 16, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user brownjn overriding Payment Estimate Exception 11 on the current Payment Estimate.			
					6	Jul 2, 2026	SYSTEM	(\$1,200.00)				
					6	Jul 2, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjn overriding Payment Estimate Exception 14 on the current Payment Estimate.			
					7	Jul 16, 2026	SYSTEM	(\$1,200.00)				
					7	Jul 16, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjn overriding Payment Estimate Exception 15 on the current Payment Estimate.			
					8	Aug 3, 2026	SYSTEM	(\$1,200.00)				
					8	Aug 3, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjn overriding Payment Estimate Exception 16 on the current Payment Estimate.			
					9	Aug 17, 2026	SYSTEM	(\$1,200.00)				
					9	Aug 17, 2026	SYSTEM	\$1,200.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user brownjn overriding Payment Estimate Exception 18 on the current Payment Estimate.			
					- Total			\$0.00				
					Material - Total			\$0.00				
					0260 - Total							\$0.00
JCD0127 - Total							\$0.00					
Overall - Total							\$0.00					



Contract Adjustments for Contract - 251114-D02

There are no contract adjustments to display for this contract.