



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	251114-H07	Pay Period Start	May 2, 2026	Original Contract Amount	\$369,000.00
4	Prime Contractor	Pace Construction Company, LLC	Pay Period End	August 15, 2026	Net Change Order Amount	\$5,811.39
					Current Contract Amount	\$374,811.39

Approval Date					By User
August 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				barnfc1
August 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				turnep3
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026	April 10, 2026	100.00%

Contract Informational Dates			Milestones
------------------------------	--	--	------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	December 3, 2025	December 3, 2025	
Letting Date	November 14, 2025	November 14, 2025	
Notice to Proceed Date	January 5, 2026	January 5, 2026	
Work Began Date	March 17, 2026	March 17, 2026	

Contract Total Pay For Estimate No. 4

		This Estimate	Previous	To Date
251114-H07	Total Posted Items Pay	\$0.00	\$374,811.39	\$374,811.39
	Gross Item Adjustments	\$9,368.67	(\$10,665.39)	(\$1,296.72)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$364,146.00	\$373,514.67

Contract Total Payable This Estimate: \$9,368.67

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSE0059	0010	MISC.	Material			-866.01000	\$47.25	(\$40,918.97)
	0010	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	866.01000	\$47.25	\$40,918.97
	0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '81.38178 - 81.00000, 'is applied (if non-zero).	115.12000	\$81.38	\$9,368.67

Total								\$9,368.67
-------	--	--	--	--	--	--	--	------------



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on August 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSE0059		Resurface	J	NEW MADRID	from Route 62 to Route 153 north of Gideon
Totals by Job Numbers					
JSE0059			This Estimate	Previous	To Date
	Posted Item Pay		\$0.00	\$374,811.39	\$374,811.39
	Gross Item Adjustments		\$9,368.67	(\$10,665.39)	(\$1,296.72)
	Gross Item Pay		\$9,368.67	\$364,146.00	\$373,514.67
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSE0059, Item 3049910, Project Item Line Number 0010, Material Set 304991096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Material requirement to be removed.	turnep3	Overridden
Estimate Exception Type: Insufficient Materials: Project JSE0059, Item 3049910, Project Item Line Number 0010, Material Set 304991096, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Material inspection to be entered in AWP.	turnep3	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251114-H07	JSE0059	0001	0010	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	870.80	-4.79	866.01	TONS	866.01	\$47.25	\$40,918.97
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	8.00	0.00	8.00	TONS	8.00	\$31.25	\$250.00
		0001	0030	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	3,225.60	115.12	3,340.72	TONS	3,340.72	\$81.00	\$270,598.32
		0001	0040	4071005	TACK COAT	3,904.00	-962.00	2,942.00	GAL	2,942.00	\$2.50	\$7,355.00
		0001	0050	6161005	CONSTRUCTION SIGNS	645.00	-128.00	517.00	SQFT	517.00	\$6.50	\$3,360.50
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	50.00	-50.00	0.00	EA	0.00	\$1.00	\$0.00
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,500.00	\$3,000.00
		0001	0080	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$35,898.75	\$35,898.75
		0001	0090	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	41,723.00	0.00	41,723.00	LF	41,723.00	\$0.12	\$5,006.76
		0001	0100	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	5,418.00	0.00	5,418.00	LF	5,418.00	\$0.13	\$704.34
		0001	0110	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	247.00	0.00	247.00	SQYD	247.00	\$31.25	\$7,718.75
Project JSE0059 - Total Value Posted to Date as of Report Generated Date												\$374,811.39
251114-H07 Overall - Total Value Posted to Date as of Report Generated Date												\$374,811.39



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSE0059	0010	MISC.	Material		2	Apr 2, 2026	SYSTEM	(\$40,918.97)			
					2	Apr 2, 2026	SYSTEM	\$40,918.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					3	May 4, 2026	SYSTEM	(\$40,918.97)			
					3	May 4, 2026	SYSTEM	\$40,918.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user collie1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Aug 17, 2026	SYSTEM	(\$40,918.97)			
					4	Aug 17, 2026	SYSTEM	\$40,918.97	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user turnep3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total				\$0.00		
					Material - Total				\$0.00		
			0010 - Total							\$0.00	
			0030	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SUR	Material		2	Apr 2, 2026	SYSTEM	(\$270,598.32)	
							2	Apr 2, 2026	SYSTEM	\$270,598.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user collie1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							3	May 4, 2026	SYSTEM	(\$270,598.32)	
3	May 4, 2026	SYSTEM					\$270,598.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user collie1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
		- Total					\$0.00				
		Material - Total					\$0.00				
Other Item Adjustment	ACAD	2			Apr 2, 2026	collie1	(\$3,090.17)	AC Index			
									ACAD - Total		
		Other Item Adjustment - Total				(\$3,090.17)					
Overrun	Overrun	2			Apr 2, 2026	SYSTEM	(\$9,368.67)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
		4			Aug 17, 2026	SYSTEM	\$9,368.67	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',81.38178 - 81.00000', 'is applied (if non-zero).			
		Overrun - Total				\$0.00					
		Overrun - Total				\$0.00					
Price FUEL		2			Apr 2, 2026	SYSTEM	\$1,275.48	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
									- Total		
		Price FUEL - Total				\$1,275.48					
0030 - Total								(\$1,814.69)			
0090	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	REFL	2	Apr 2, 2026	collie1	(\$8,344.60)	20% withheld for until reflectivity is tested.			
				3	May 4, 2026	collie1	\$8,344.60	20% reflectivity adjustment replaced			
				3	May 4, 2026	collie1	\$250.27	Retro Adjustment/Bonus After Testing			
						REFL - Total				\$250.27	
				Other Item Adjustment - Total				\$250.27			
0090 - Total								\$250.27			
0100	4 IN. YELLOW CLASS 1 PAVEMENT MARKING	Other Item Adjustment	REFL	2	Apr 2, 2026	collie1	(\$1,083.60)	20% withheld for until reflectivity is tested.			
				3	May 4, 2026	collie1	\$1,083.60	20% reflectivity adjustment replaced			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251114-H07

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSE0059	0100	PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	REFL	3	May 4, 2026	collie1	\$267.70	Retro Adjustment/Bonus After Testing
REFL - Total								\$267.70	
Other Item Adjustment - Total								\$267.70	
0100 - Total								\$267.70	
JSE0059 - Total								(\$1,296.72)	
Overall - Total								(\$1,296.72)	



Contract Adjustments for Contract - 251114-H07

There are no contract adjustments to display for this contract.