



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: September 29, 2026

Progress Estimate Number	Contract ID	251212-B04	Pay Period Start	September 15, 2026	Original Contract Amount	\$1,185,483.92
6	Prime Contractor	Magruder Paving, LLC	Pay Period End	September 29, 2026	Net Change Order Amount	\$28,087.03
					Current Contract Amount	\$1,213,570.95

Approval Date					By User
September 30, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				baxtem1
September 30, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				baxtem1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026	August 27, 2026	99.39%

Contract Informational Dates			Milestones			
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone
Acceptance Date						
Awarded Date	January 8, 2026	January 8, 2026				
Letting Date	December 12, 2025	December 12, 2025				
Notice to Proceed Date	February 9, 2026	February 9, 2026				
Work Began Date						
			Milestone - Calendar Time - JNE0248	September 11, 2026	September 11, 2026	Milestone Complete

Contract Total Pay For Estimate No. 6

		This Estimate	Previous	To Date
251212-B04	Total Posted Items Pay	\$9,062.61	\$1,197,080.34	\$1,206,142.95
	Gross Item Adjustments	\$161.60	\$69,063.97	\$69,225.57
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	(\$349.07)	\$44,150.22	\$43,801.15
			\$1,310,294.53	\$1,319,169.67
Contract Total Payable This Estimate:		\$8,875.14		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0248	0020	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	TONS	\$116.860	-50	(\$5,843.00)
	0040	4079905	MISC.REMOVAL OF DUST FROM COLDMILLED SURFACES	SY	\$0.160	65,184	\$10,429.44
	0160	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	LF	\$0.390	10,248.800	\$3,997.03
	0170	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.240	5,585.600	\$1,340.54
	0180	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$2.000	361.800	\$723.60
	5002	4010151	TYPE A3 SHOULDER	SQYD	\$5.000	-317	(\$1,585.00)

Project JNE0248 - Total \$9,062.61

Overall - Total \$9,062.61

Contract Adjustments This Estimate

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JNE0248	Other Contract Adjustment	flynns1	Correction on installed tons	100	(\$349.07)

Project JNE0248 - Total (\$349.07)

Overall - Total These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments (\$349.07)

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0248	0020	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Asphalt Cement Price Adjustment	Correction on installed tons			(\$356.25)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: September 29, 2026

Progress Estimate Number 6		Contract ID 251212-B04 Prime Contractor Magruder Paving, LLC		Pay Period Start September 15, 2026 Pay Period End September 29, 2026		Original Contract Amount \$1,185,483.92 Net Change Order Amount \$28,087.03 Current Contract Amount \$1,213,570.95		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0248	0020	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Fuel Price	Correction on installed tons			(\$116.70)
	0020	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Other Item Adjustment	Fuel Price	This fuel adjustment corrects out the system generate adjustment for this estimate because this was placed in a different pay period and calculated and adjusted manually.			\$363.71
	0020	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-50	\$7.27	(\$363.71)
	0160	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Other Item Adjustment	Retroreflectivity Adjustment				\$554.13
	0170	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	Retroreflectivity Adjustment				\$65.17
	5002	TYPE A3 SHOULDER	Other Item Adjustment	Asphalt Cement Price Adjustment	Correction on installed square yard			(\$101.45)
	5002	TYPE A3 SHOULDER	Other Item Adjustment	Fuel Price				\$116.70
	5002	TYPE A3 SHOULDER	Other Item Adjustment	Fuel Price	This fuel adjustment corrects out the system generate adjustment for this estimate because this was placed in a different pay period and calculated and adjusted manually.			\$475.59
	5002	TYPE A3 SHOULDER	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	-317	\$1.50	(\$475.59)
Total								\$161.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JNE0248	FAF 47-1(100)	Coldmill and resurface	47	LINCOLN	from Turnbull Trail to 0.1 mile west of Routes H and J in Troy																																
Totals by Job Numbers																																					
JNE0248	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$9,062.61</td><td>\$1,197,080.34</td><td>\$1,206,142.95</td></tr><tr><td>Gross Item Adjustments</td><td>\$161.60</td><td>\$69,063.97</td><td>\$69,225.57</td></tr><tr><td>Gross Item Pay</td><td>\$9,224.21</td><td>\$1,266,144.31</td><td>\$1,275,368.52</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>(\$349.07)</td><td>\$44,150.22</td><td>\$43,801.15</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$9,062.61	\$1,197,080.34	\$1,206,142.95	Gross Item Adjustments	\$161.60	\$69,063.97	\$69,225.57	Gross Item Pay	\$9,224.21	\$1,266,144.31	\$1,275,368.52	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	(\$349.07)	\$44,150.22	\$43,801.15
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$9,062.61	\$1,197,080.34	\$1,206,142.95																																		
Gross Item Adjustments	\$161.60	\$69,063.97	\$69,225.57																																		
Gross Item Pay	\$9,224.21	\$1,266,144.31	\$1,275,368.52																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	(\$349.07)	\$44,150.22	\$43,801.15																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-B04	JNE0248	0001	0010	2151000A	SHAPING SLOPES, CLASS I	49.00	0.00	49.00	100F	49.00	\$97.71	\$4,787.79
		0001	0020	4030009	ASPHALTIC CONCRETE MIXTURE PG 76-22 (SP095BSM MIX)	6,442.90	514.60	6,957.50	TONS	6,907.50	\$116.86	\$807,210.45
		0001	0030	4071007	TACK COAT - NON-TRACKING	12,189.00	-4,707.00	7,482.00	GAL	7,482.00	\$3.37	\$25,214.34
		0001	0040	4079905	MISC.REMOVAL OF DUST FROM COLDMILLED SURFACES	65,184.00	0.00	65,184.00	SY	65,184.00	\$0.16	\$10,429.44
		0001	0050	4099905	MISC.SURFACE SEALING TREATMENT	2,475.00	-2,475.00	0.00	SQYD	0.00	\$5.00	\$0.00
		0001	0060	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$2,500.00	\$2,500.00
		0001	0070	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,500.00	\$5,000.00
		0001	0080	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$8,600.00	\$8,600.00
		0001	0090	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$74,725.00	\$74,725.00
		0001	0100	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	660.00	0.00	660.00	LF	660.00	\$19.00	\$12,540.00
		0001	0110	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	288.00	0.00	288.00	LF	288.00	\$19.00	\$5,472.00
		0001	0120	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	56.00	0.00	56.00	EA	56.00	\$235.00	\$13,160.00
		0001	0130	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	31.00	0.00	31.00	EA	31.00	\$225.00	\$6,975.00
		0001	0140	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	14.00	0.00	14.00	EA	14.00	\$325.00	\$4,550.00
		0001	0150	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	8.00	0.00	8.00	EA	8.00	\$75.00	\$600.00
		0001	0160	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	32,599.00	5,329.00	37,928.00	LF	37,928.00	\$0.39	\$14,791.92
		0001	0170	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	25,928.00	2,000.00	27,928.00	LF	27,928.00	\$0.24	\$6,702.72
		0001	0180	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	1,809.00	0.00	1,809.00	LF	1,809.00	\$2.00	\$3,618.00
		0001	0190	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	1,858.00	0.00	1,858.00	SQYD	1,858.00	\$2.17	\$4,031.86
		0001	0200	6229905	MISC.COLDMILLING EXISTING PAVEMENT	65,184.00	6,995.00	72,179.00	SQYD	72,179.00	\$2.17	\$156,628.43
		0030	0210	9024975	VIDEO DETECTION SYSTEM	2.00	-2.00	0.00	EA	0.00	\$30,870.00	\$0.00
		0030	5001	9024975	VIDEO DETECTION SYSTEM	0.00	3.00	3.00	EA	3.00	\$9,272.00	\$27,816.00
		0001	5002	4010151	TYPE A3 SHOULDER	0.00	2,475.00	2,475.00	SQYD	2,158.00	\$5.00	\$10,790.00
Project JNE0248 - Total Value Posted to Date as of Report Generated Date												\$1,206,142.95
251212-B04 Overall - Total Value Posted to Date as of Report Generated Date												\$1,206,142.95



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNE0248

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	4030009	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	9/23/26	9/28/26	1	-50.00	TONS		.1		.1		Ticket # 145707 and Ticket # 145708 were used on Type A3 Shoulders BP-1.
0040	4079905	MISC.	9/28/26	9/29/26	1	65,184.00	SY		.1		.1		
0160	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	9/28/26	9/29/26	1	10,248.80	LF		.1		.1		
0170	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/28/26	9/29/26	1	5,585.60	LF		.1		.1		
0180	6206108B	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/28/26	9/29/26	1	361.80	LF		.1		.1		
5002	4010151	TYPE A3 SHOULDER	9/23/26	9/28/26	1	-317.00	SQYD		.1		.1		Field measure adjustment

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251212-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNE0248	0020	ASPH. CONC. MIXTURE PG 76-22 (SP095BSM)	Other Item Adjustment	ACAD	2	Aug 3, 2026	flynns1	\$49,572.19						
					6	Sep 29, 2026	flynns1	(\$356.25)	Correction on installed tons					
				ACAD - Total							\$49,215.94			
				FUEL	6	Sep 29, 2026	flynns1	(\$116.70)	Correction on installed tons					
					6	Sep 30, 2026	baxtem1	\$363.71	This fuel adjustment corrects out the system generate adjustment for this estimate because this was placed in a different pay period and calculated and adjusted manually.					
				FUEL - Total							\$247.01			
				Other Item Adjustment - Total							\$49,462.95			
				Overrun	Overrun	2	Aug 3, 2026	SYSTEM	(\$61,337.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						4	Sep 1, 2026	SYSTEM	\$61,337.21	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',119.19396 - 116.86000, 'is applied (if non-zero).				
					Overrun - Total							\$0.00		
				Overrun - Total							\$0.00			
				Price FUEL		2	Aug 3, 2026	SYSTEM	\$16,238.52	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
						6	Sep 29, 2026	SYSTEM	(\$363.71)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
					- Total							\$15,874.81		
				Price FUEL - Total							\$15,874.81			
				0020 - Total								\$65,337.76		
				0070	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		2	Aug 3, 2026	SYSTEM	(\$5,000.00)			
								3	Aug 15, 2026	SYSTEM	(\$5,000.00)			
								- Total						
						Material - Total							(\$10,000.00)	
						MaterialCredit		3	Aug 15, 2026	SYSTEM	\$5,000.00			
								4	Sep 1, 2026	SYSTEM	\$5,000.00			
								- Total						
	MaterialCredit - Total							\$10,000.00						
	0070 - Total								\$0.00					
	0080	MISC.	Material		2	Aug 3, 2026	SYSTEM	(\$8,170.00)						
					3	Aug 15, 2026	SYSTEM	(\$8,170.00)						
					- Total							(\$16,340.00)		
			Material - Total							(\$16,340.00)				
			MaterialCredit		3	Aug 15, 2026	SYSTEM	\$8,170.00						
					4	Sep 1, 2026	SYSTEM	\$8,170.00						
					- Total							\$16,340.00		
			MaterialCredit - Total							\$16,340.00				
			0080 - Total								\$0.00			
	0100	PREF THERMO PVMT MARK, 24 IN WHIT	Material		3	Aug 15, 2026	SYSTEM	(\$12,540.00)						
					- Total							(\$12,540.00)		
			Material - Total							(\$12,540.00)				
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$12,540.00						
					- Total							\$12,540.00		



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251212-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0248	0100	PREF THERMO PVMT MARK, 24 IN WHIT	MaterialCredit - Total					\$12,540.00	
	0100 - Total							\$0.00	
	0110	PREF THERMO PVMT MARK, 24 IN YELLOW	Material		3	Aug 15, 2026	SYSTEM	(\$5,472.00)	
			- Total					(\$5,472.00)	
			Material - Total					(\$5,472.00)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$5,472.00	
			- Total					\$5,472.00	
			MaterialCredit - Total					\$5,472.00	
	0110 - Total							\$0.00	
	0120	PREF THERMO PVMT MARK, LT/RT ARROW	Material		3	Aug 15, 2026	SYSTEM	(\$13,160.00)	
			- Total					(\$13,160.00)	
			Material - Total					(\$13,160.00)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$13,160.00	
			- Total					\$13,160.00	
			MaterialCredit - Total					\$13,160.00	
	0120 - Total							\$0.00	
	0130	PREF THERMO PVMT MRKG, STRIAGHT ARROW	Material		3	Aug 15, 2026	SYSTEM	(\$6,975.00)	
			- Total					(\$6,975.00)	
			Material - Total					(\$6,975.00)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$6,975.00	
			- Total					\$6,975.00	
			MaterialCredit - Total					\$6,975.00	
	0130 - Total							\$0.00	
	0140	PREF THERMO PVMT MARKING, COMBO	Material		3	Aug 15, 2026	SYSTEM	(\$4,550.00)	
			- Total					(\$4,550.00)	
			Material - Total					(\$4,550.00)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$4,550.00	
			- Total					\$4,550.00	
			MaterialCredit - Total					\$4,550.00	
	0140 - Total							\$0.00	
	0150	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	Material		3	Aug 15, 2026	SYSTEM	(\$600.00)	
			- Total					(\$600.00)	
			Material - Total					(\$600.00)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$600.00	
			- Total					\$600.00	
			MaterialCredit - Total					\$600.00	
	0150 - Total							\$0.00	
	0160	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Material		3	Aug 15, 2026	SYSTEM	(\$10,794.89)	
			- Total					(\$10,794.89)	
			Material - Total					(\$10,794.89)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$10,794.89	
			- Total					\$10,794.89	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251212-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0248	0160	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	MaterialCredit - Total					\$10,794.89	
			Other Item Adjustment	REFL	6	Sep 29, 2026	flynns1	\$554.13	
				REFL - Total				\$554.13	
			Other Item Adjustment - Total					\$554.13	
	0160 - Total							\$554.13	
	0170	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		3	Aug 15, 2026	SYSTEM	(\$5,362.18)	
				- Total				(\$5,362.18)	
			Material - Total					(\$5,362.18)	
			MaterialCredit		4	Sep 1, 2026	SYSTEM	\$5,362.18	
				- Total				\$5,362.18	
MaterialCredit - Total					\$5,362.18				
Other Item Adjustment			REFL	6	Sep 29, 2026	flynns1	\$65.17		
			REFL - Total				\$65.17		
Other Item Adjustment - Total					\$65.17				
0170 - Total							\$65.17		
0180	8 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		3	Aug 15, 2026	SYSTEM	(\$2,894.40)		
			- Total				(\$2,894.40)		
		Material - Total					(\$2,894.40)		
		MaterialCredit		4	Sep 1, 2026	SYSTEM	\$2,894.40		
			- Total				\$2,894.40		
		MaterialCredit - Total					\$2,894.40		
		0180 - Total							\$0.00
0200	MISC.	Overrun	Overrun	2	Aug 3, 2026	SYSTEM	(\$15,179.41)		
				3	Aug 15, 2026	SYSTEM	\$0.26	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.17000 - 2.17000, 'is applied (if non-zero).	
				4	Sep 1, 2026	SYSTEM	\$15,179.15	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',2.17000 - 2.17000, 'is applied (if non-zero).	
				Overrun - Total				\$0.00	
		Overrun - Total					\$0.00		
		0200 - Total							\$0.00
5002	TYPE A3 SHOULDER	Other Item Adjustment	ACAD	3	Aug 15, 2026	flynns1	\$792.08		
				6	Sep 29, 2026	flynns1	(\$101.45)	Correction on installed square yard	
			ACAD - Total					\$690.63	
			FUEL	6	Sep 29, 2026	flynns1	\$116.70		
				6	Sep 30, 2026	baxtem1	\$475.59	This fuel adjustment corrects out the system generate adjustment for this estimate because this was placed in a different pay period and calculated and adjusted manually.	
			FUEL - Total					\$592.29	
			Other Item Adjustment - Total					\$1,282.92	
		Price FUEL		2	Aug 3, 2026	SYSTEM	\$81.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				3	Aug 15, 2026	SYSTEM	\$2,380.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				6	Sep 29, 2026	SYSTEM	(\$475.59)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
				- Total				\$1,985.59	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251212-B04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0248	5002	TYPE A3 SHOULDER	Price FUEL - Total					\$1,985.59	
		5002 - Total						\$3,268.51	
	JNE0248 - Total							\$69,225.57	
Overall - Total								\$69,225.57	



Contract Adjustments for Contract - 251212-B04

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
2	JNE0248	Other Contract Adjustment	SPAD	\$39,902.38	100	August 3, 2026	flynns1	Sublots 1A-1G
2 - Total				\$39,902.38				
4	JNE0248	Other Contract Adjustment	ABIR	\$4,247.84	100	September 1, 2026	flynns1	
4 - Total				\$4,247.84				
6	JNE0248	Other Contract Adjustment	SPAD	(\$349.07)	100	September 29, 2026	flynns1	Correction on installed tons
6 - Total				(\$349.07)				
Overall - Total				\$43,801.15				