



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number 16	Contract ID Prime Contractor	251212-C01 Pyramid Contractors, Inc.	Pay Period Start Pay Period End	October 2, 2026 October 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$7,687,791.50 \$243,131.90 \$7,930,923.40
--------------------------------	---------------------------------	---	------------------------------------	-------------------------------------	--	--

Approval Date					By User
October 15, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				hathak1
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				wilsor2
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		46.65%

Contract Informational Dates			Milestones					
Date Description	Original Completion Date	Current Completion Date		Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date								
Awarded Date	January 8, 2026	January 8, 2026						
Letting Date	December 12, 2025	December 12, 2025						
Notice to Proceed Date	February 23, 2026	February 23, 2026						
Work Began Date	March 16, 2026	March 16, 2026						
				Job J4S3489 - Milestone - Calendar Time - Bridge Reconstruction	November 20, 2026	November 20, 2026	31	

Contract Total Pay For Estimate No. 16			
	This Estimate	Previous	To Date
251212-C01			
Total Posted Items Pay	\$39,275.80	\$3,660,861.70	\$3,700,137.50
Gross Item Adjustments	\$153,697.34	\$1,013,431.98	\$1,167,129.32
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$4,674,293.68	\$4,867,266.82
Contract Total Payable This Estimate:	\$192,973.14		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4S3489	0060	2037075	COMPACTING IN CUT	STA	\$1,750.000	2.500	\$4,375.00
	0090	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$16.000	2,181.300	\$34,900.80

Project J4S3489 - Total \$39,275.80

Overall - Total \$39,275.80

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3489	0090	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material			-2,181.30000	\$16.00	(\$34,900.80)
	0090	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,181.30000	\$16.00	\$34,900.80
	0820	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material			-26.10000	\$965.00	(\$25,186.50)
	0820	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	26.10000	\$965.00	\$25,186.50
	0820	CLASS B-1 CONCRETE (SUBSTRUCTURE)	Other Item Adjustment		QC completed CRE20 reports for the Class B substructure testing that was required for this line item. This payment provides the remaining 5% that was withheld on Estimate 0013.			\$1,259.32



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number 16		Contract ID 251212-C01 Prime Contractor Pyramid Contractors, Inc.		Pay Period Start October 2, 2026 Pay Period End October 15, 2026	Original Contract Amount \$7,687,791.50 Net Change Order Amount \$243,131.90 Current Contract Amount \$7,930,923.40			
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4S3489	0830	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$57,872.09
	0830	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$24,180.10
	0830	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$53,876.13
	0840	MISC.	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$16,509.70
Total								\$153,697.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4S3489	FAS S303(62)	Bridge replacement	Cookingham Dr.	PLATTE	over I-435 in Kansas City
Totals by Job Numbers					
J4S3489			This Estimate	Previous	To Date
	Posted Item Pay		\$39,275.80	\$3,660,861.70	\$3,700,137.50
	Gross Item Adjustments		\$153,697.34	\$1,013,431.98	\$1,167,129.32
	Gross Item Pay		\$192,973.14	\$4,674,293.68	\$4,867,266.82
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4S3489, Item 3040163, Project Item Line Number 0090, Material Set 304016396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	QC and QA need to enter compaction test results. Test will be completed once weather and site conditions allow.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3489, Item 3040163, Project Item Line Number 0090, Material Set 304016396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	QC and QA need to enter aggregate test reports. Materials picked up Type 1 sample 10/14/26.	hathak1	Overridden
Estimate Exception Type: Insufficient Materials: Project J4S3489, Item 7034003, Project Item Line Number 0820, Material Set 703400396, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	This is due to having B and B1 on the same line. Contractor plans to pour the B1 next week which should resolve this issue by next estimate.	hathak1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-C01	J4S3489	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$30,000.00	\$30,000.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.70	\$90,000.00	\$63,000.00
		0001	0030	2031000	CLASS A EXCAVATION	2,435.00	0.00	2,435.00	CUYD	716.80	\$18.00	\$12,902.40
		0001	0040	2035500	EMBANKMENT IN PLACE	6,754.00	0.00	6,754.00	CUYD	0.00	\$15.00	\$0.00
		0001	0050	2036000	COMPACTING EMBANKMENT	1,948.00	0.00	1,948.00	CUYD	0.00	\$4.00	\$0.00
		0001	0060	2037075	COMPACTING IN CUT	6.70	0.00	6.70	STA	2.50	\$1,750.00	\$4,375.00
		0001	0070	2061000	CLASS 1 EXCAVATION	3,471.00	0.00	3,471.00	CUYD	3,471.00	\$15.00	\$52,065.00
		0001	0080	2063000	CLASS 3 EXCAVATION	98.00	0.00	98.00	CUYD	0.00	\$35.00	\$0.00
		0001	0090	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	5,597.00	0.00	5,597.00	SQYD	2,181.30	\$16.00	\$34,900.80
		0001	0100	4039905	MISC.OPTIONAL PAVEMENT	5,307.40	0.00	5,307.40	SQYD	0.00	\$56.00	\$0.00
		0001	0110	5041000	CONCRETE APPROACH PAVEMENT	990.00	0.00	990.00	SQYD	0.00	\$180.00	\$0.00
		0001	0120	6071102	MODIFIED CONCRETE GUTTER TYPE B	564.30	0.00	564.30	LF	564.30	\$70.00	\$39,501.00
		0001	0130	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	73.60	0.00	73.60	LF	0.00	\$45.00	\$0.00
		0001	0140	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	267.60	0.00	267.60	CUYD	124.50	\$145.00	\$18,052.50
		0001	0150	6096041	PLACING TYPE 1 ROCK DITCH LINER	267.60	0.00	267.60	CUYD	124.50	\$48.00	\$5,976.00
		0001	0160	6116010A	SLOPE PROTECTION	235.10	0.00	235.10	SQYD	116.00	\$95.00	\$11,020.00
		0001	0170	6122019	IMPACT ATTENUATOR 70 MPH (SAND BARREL ARRAY)	2.00	2.00	4.00	EA	4.00	\$1,850.00	\$7,400.00
		0001	0180	6122020	REPLACEMENT SAND BARREL	4.00	0.00	4.00	EA	0.00	\$575.00	\$0.00
		0001	0190	6161005	CONSTRUCTION SIGNS	1,527.00	0.00	1,527.00	SQFT	1,253.50	\$6.00	\$7,521.00
		0001	0200	6161025	CHANNELIZER (TRIM-LINE)	185.00	62.00	247.00	EA	247.00	\$15.00	\$3,705.00
		0001	0210	6161030	TYPE 3 MOVEABLE BARRICADE	86.00	0.00	86.00	EA	55.00	\$145.00	\$7,975.00
		0001	0220	6161033	DIRECTION INDICATOR BARRICADE	60.00	0.00	60.00	EA	60.00	\$75.00	\$4,500.00
		0001	0230	6161040	FLASHING ARROW PANEL	6.00	0.00	6.00	EA	6.00	\$1,750.00	\$10,500.00
		0001	0240	6161055	SEQUENTIAL FLASHING WARNING LIGHT	60.00	0.00	60.00	EA	0.00	\$65.00	\$0.00
		0001	0250	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	5.00	0.00	5.00	EA	5.00	\$2,995.00	\$14,975.00
		0001	0260	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	8.00	0.00	8.00	EA	0.00	\$1,250.00	\$0.00
		0001	0270	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	1,150.00	468.00	1,618.00	LF	1,618.00	\$30.00	\$48,540.00
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$350,000.00	\$350,000.00
		0001	0290	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	2.00	0.00	2.00	EA	0.00	\$600.00	\$0.00
		0001	0300	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	81.00	0.00	81.00	LF	0.00	\$20.00	\$0.00
		0001	0310	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	239.00	0.00	239.00	LF	0.00	\$20.00	\$0.00
		0001	0320	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	5.00	0.00	5.00	EA	0.00	\$295.00	\$0.00
		0001	0330	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	3,220.00	0.00	3,220.00	LF	202.00	\$2.00	\$404.00
		0001	0340	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	200.00	20.00	220.00	LF	220.00	\$2.00	\$440.00
		0001	0350	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	750.00	0.00	750.00	LF	0.00	\$0.50	\$0.00
		0001	0360	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	2,907.00	0.00	2,907.00	LF	0.00	\$0.50	\$0.00
		0001	0370	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	1,891.00	0.00	1,891.00	LF	0.00	\$0.50	\$0.00
		0001	0380	6207001	PAVEMENT MARKING REMOVAL	790.00	0.00	790.00	LF	0.00	\$1.00	\$0.00
		0001	0390	6240104A	SEPARATION GEOTEXTILE	1,225.30	0.00	1,225.30	SQYD	560.80	\$5.00	\$2,804.00
		0001	0400	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$25,000.00	\$12,500.00
		0001	0410	7261018	18 IN. PIPE GROUP A	255.00	0.00	255.00	LF	0.00	\$85.00	\$0.00
		0001	0420	7321014A	18 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	2.00	0.00	2.00	EA	0.00	\$1,270.00	\$0.00
		0001	0430	8025006	MULCHING	3.70	0.00	3.70	ACRE	0.00	\$1,000.00	\$0.00
		0001	0440	8051000A	SEEDING - COOL SEASON GRASSES	2.00	0.00	2.00	ACRE	0.00	\$1,800.00	\$0.00
		0001	0450	8061003	SEDIMENT TRAP EXCAVATION	10.00	0.00	10.00	CUYD	0.00	\$20.00	\$0.00
		0001	0460	8061004	SEDIMENT TRAP ROCK	10.00	0.00	10.00	CUYD	0.00	\$120.00	\$0.00
		0001	0470	8061006	ALTERNATE DITCH CHECK	96.00	0.00	96.00	LF	0.00	\$11.00	\$0.00
		0001	0480	8061016	SEDIMENT REMOVAL	8.00	0.00	8.00	CUYD	0.00	\$50.00	\$0.00
		0001	0490	8061017	TEMPORARY SEEDING	1.70	0.00	1.70	ACRE	0.00	\$700.00	\$0.00
		0001	0500	8064130	TYPE 3 TURF REINFORCEMENT MAT	415.60	0.00	415.60	SQYD	0.00	\$7.00	\$0.00
		0001	0510	8064140	TYPE 3B EROSION CONTROL BLANKET	5,580.30	0.00	5,580.30	SQYD	0.00	\$2.00	\$0.00
		0010	0520	6060110	BULLNOSE GUARDRAIL SYSTEM	2.00	0.00	2.00	EA	0.00	\$11,000.00	\$0.00
		0010	0530	6061054	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN. SPACING	225.00	0.00	225.00	LF	0.00	\$40.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-C01	J4S3489	0010	0540	6061060	MGS GUARDRAIL	287.50	0.00	287.50	LF	0.00	\$26.00	\$0.00
		0010	0550	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	1,125.00	0.00	1,125.00	LF	0.00	\$31.00	\$0.00
		0010	0560	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$3,600.00	\$0.00
		0010	0570	6061080	MGS END ANCHOR	2.00	0.00	2.00	EA	0.00	\$1,300.00	\$0.00
		0010	0580	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	0.00	\$3,100.00	\$0.00
		0020	0590	9014004	CONDUIT, 4 IN. RIGID, PUSHED	326.00	0.00	326.00	LF	326.00	\$33.00	\$10,758.00
		0020	0600	9015010	TRENCHING TYPE I	438.00	0.00	438.00	LF	438.00	\$13.00	\$5,694.00
		0020	0610	9016120	PULL BOX, CONCRETE, STANDARD	3.00	0.00	3.00	EA	3.00	\$3,500.00	\$10,500.00
		0020	0620	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	820.00	0.00	820.00	LF	820.00	\$12.00	\$9,840.00
		0040	0630	9031010	CONCRETE FOOTINGS, EMBEDDED	0.50	0.00	0.50	CUYD	0.00	\$2,000.00	\$0.00
		0040	0640	9031210	I-BEAM POSTS	480.00	0.00	480.00	LB	0.00	\$8.00	\$0.00
		0040	0650	9031280	2.5 IN. PSST POST - 12 GA.	128.00	0.00	128.00	LF	0.00	\$21.00	\$0.00
		0040	0660	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	6.00	0.00	6.00	EA	0.00	\$225.00	\$0.00
		0040	0670	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	2.00	0.00	2.00	EA	0.00	\$250.00	\$0.00
		0040	0680	9035004A	SH-FLAT SHEET	10.00	0.00	10.00	SQFT	0.00	\$20.00	\$0.00
		0070	0690	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	38.00	0.00	38.00	SQFT	38.00	\$260.00	\$9,880.00
		0070	0700	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$285,000.00	\$285,000.00
		0070	0710	5031010A	BRIDGE APPROACH SLAB (MAJOR)	510.00	0.00	510.00	SQYD	0.00	\$215.00	\$0.00
		0070	0720	7011110	DRILLED SHAFTS (6 FT. 0 IN. DIA.)	32.30	98.00	130.30	LF	130.30	\$2,350.00	\$306,205.00
		0070	0730	7011209	ROCK SOCKETS (5 FT 6 IN. DIA.)	180.00	-77.00	103.00	LF	103.00	\$740.00	\$76,220.00
		0070	0740	7011300	VIDEO CAMERA INSPECTION	6.00	0.00	6.00	EA	6.00	\$125.00	\$750.00
		0070	0750	7011400	FOUNDATION INSPECTION HOLES	246.00	60.00	306.00	LF	306.00	\$125.00	\$38,250.00
		0070	0760	7011600	SONIC LOGGING TESTING	6.00	0.00	6.00	EA	6.00	\$2,500.00	\$15,000.00
		0070	0770	7021214	GALVANIZED STRUCTURAL STEEL PILES (14 IN)	1,050.00	278.00	1,328.00	LF	1,328.00	\$115.00	\$152,720.00
		0070	0780	7025002	PILE WAVE ANALYSIS	2.00	0.00	2.00	EA	2.00	\$4,000.00	\$8,000.00
		0070	0790	7026000	PRE-BORE FOR PILING	406.00	0.00	406.00	LF	406.00	\$105.00	\$42,630.00
		0070	0800	7027000	PILE POINT REINFORCEMENT	28.00	0.00	28.00	EA	28.00	\$150.00	\$4,200.00
		0070	0810	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	136.90	0.00	136.90	CUYD	136.90	\$980.00	\$134,162.00
		0070	0820	7034003	CLASS B-1 CONCRETE (SUBSTRUCTURE)	144.60	0.00	144.60	CUYD	26.10	\$965.00	\$25,186.50
		0070	0830	7034221	SLAB ON CONCRETE NU-GIRDER	2,915.00	0.00	2,915.00	SQYD	0.00	\$425.00	\$0.00
		0070	0840	7039903	MISC.42 IN. PARAPET WALL	641.00	0.00	641.00	LF	0.00	\$200.00	\$0.00
		0070	0850	7056024	NU 63, PRESTRESSED CONCRETE NU-GIRDER	2,765.00	-2,765.00	0.00	LF	0.00	\$520.00	\$0.00
		0070	0851	7056024	NU 63, PRESTRESSED CONCRETE NU-GIRDER	0.00	2,765.00	2,765.00	LF	0.00	\$528.98	\$0.00
		0070	0860	7061060	REINFORCING STEEL (BRIDGES)	71,590.00	0.00	71,590.00	LB	45,202.00	\$1.55	\$70,063.10
		0070	0870	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	1.00	LS	0.00	\$25,000.00	\$0.00
		0070	0880	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	36.00	0.00	36.00	EA	0.00	\$2,350.00	\$0.00
		0070	0890	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,500.00	\$0.00
		0070	0900	7161003	LAMINATED NEOPRENE BEARING PAD (TAPERED)	40.00	0.00	40.00	EA	0.00	\$650.00	\$0.00
		0070	0910	7201300	PIPE PILE SPACERS	28.00	0.00	28.00	EA	28.00	\$1,050.00	\$29,400.00
		0071	0920	3049907	MISC.TYPE 5 AGGREGATE	233.00	-233.00	0.00	CUYD	0.00	\$110.00	\$0.00
		0071	0930	6214600A	FLOWABLE BACKFILL	240.00	-141.00	99.00	CUYD	99.00	\$175.00	\$17,325.00
		0071	0940	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$11,500.00	\$0.00
		0071	0950	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$4,265.00	\$0.00
		0071	0960	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	5,586.00	0.00	5,586.00	SQFT	5,586.00	\$165.00	\$921,690.00
		0072	0970	3049907	MISC.TYPE 5 AGGREGATE	250.00	-250.00	0.00	CUYD	0.00	\$110.00	\$0.00
		0072	0980	6214600A	FLOWABLE BACKFILL	28.00	134.00	162.00	CUYD	162.00	\$200.00	\$32,400.00
		0072	0990	7110300	CONCRETE AND MASONRY PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$8,600.00	\$0.00
		0072	1000	7110400	SACRIFICIAL GRAFFITI PROTECTION SYSTEM	1.00	0.00	1.00	LS	0.00	\$3,500.00	\$0.00
		0072	1010	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	4,756.00	0.00	4,756.00	SQFT	4,756.00	\$150.00	\$713,400.00
		0001	5001	8061019	SILT FENCE	0.00	444.00	444.00	LF	444.00	\$3.15	\$1,398.60
		0070	5002	7025001	DYNAMIC PILE TESTING	0.00	2.00	2.00	EA	2.00	\$3,100.00	\$6,200.00
		0070	5003	7019901	MISC.MODIFY EXISTING DRILLED SHAFT CASINGS	0.00	1.00	1.00	LS	1.00	\$20,464.60	\$20,464.60
		0070	5004	7019901	MISC.DRILLED SHAFT CASING PRICE INCREASE	0.00	1.00	1.00	LS	1.00	\$9,744.00	\$9,744.00
Project J4S3489 - Total Value Posted to Date as of Report Generated Date												\$3,700,137.50
251212-C01 Overall - Total Value Posted to Date as of Report Generated Date												\$3,700,137.50



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J4S3489

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	2037075	COMPACTING IN CUT	10/12/26	10/14/26	1	2.50	STA	NB and SB Cookingham Dr. Both lanes each direction.	630+75	RT and LT of CL	632+88.39		Concrete Approach is not included at this time.
0090	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	10/13/26	10/15/26	1	2,181.30	SQYD	NB and SB Cookingham Dr. RT and LT lanes. Also includes outside shoulders	630+75	44' LT and 48' Rt'	632+88.39		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251212-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3489	0090	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	Material		16	Oct 15, 2026	SYSTEM	(\$34,900.80)	
					16	Oct 15, 2026	SYSTEM	\$34,900.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
				0090 - Total				\$0.00	
	0200	CHANNELIZER (TRIM-LINE)	Overrun	Overrun	3	Apr 1, 2026	SYSTEM	(\$930.00)	
					5	May 1, 2026	SYSTEM	\$930.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '15.00000 - 15.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
					Overrun - Total				\$0.00
					0200 - Total				\$0.00
	0340	TEMPORARY REMOVABLE MARKING TAPE	Overrun	Overrun	3	Apr 1, 2026	SYSTEM	(\$40.00)	
					5	May 1, 2026	SYSTEM	\$40.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2.00000 - 2.00000, 'is applied (if non-zero).
					Overrun - Total				\$0.00
					Overrun - Total				\$0.00
					0340 - Total				\$0.00
	0530	GUARDRAIL TYPE E, 6 FT POST, 6 FT.-3 IN	Construction Stockpile STMI		10	Jul 16, 2026	SYSTEM	\$5,107.50	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,107.50	
				Construction Stockpile STMI - Total				\$5,107.50	
				0530 - Total				\$5,107.50	
	0540	MGS GUARDRAIL	Construction Stockpile STMI		10	Jul 16, 2026	SYSTEM	\$4,424.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,424.75	
				Construction Stockpile STMI - Total				\$4,424.75	
				0540 - Total				\$4,424.75	
	0550	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Construction Stockpile STMI		10	Jul 16, 2026	SYSTEM	\$20,373.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$20,373.75	
				Construction Stockpile STMI - Total				\$20,373.75	
				0550 - Total				\$20,373.75	
	0580	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		10	Jul 16, 2026	SYSTEM	\$7,560.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$7,560.00	
				Construction Stockpile STMI - Total				\$7,560.00	
				0580 - Total				\$7,560.00	
	0720	DRILLED SHAFTS (6 FT. 0 IN. DIA.)	Construction Stockpile		11	Aug 3, 2026	SYSTEM	(\$17,185.76)	Payment Estimate Item Adjustment generated Stockpile Transaction
					12	Aug 17, 2026	SYSTEM	(\$2,639.24)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$19,825.00)	
				Construction Stockpile - Total				(\$19,825.00)	
			Construction Stockpile STMI		10	Jul 16, 2026	SYSTEM	\$19,825.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$19,825.00	
				Construction Stockpile STMI - Total				\$19,825.00	
			Material		11	Aug 3, 2026	SYSTEM	(\$65,800.00)	
					11	Aug 3, 2026	SYSTEM	\$65,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251212-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J4S3489	0720	DRILLED SHAFTS (6 FT. 0 IN. DIA.)	Material		12	Aug 17, 2026	SYSTEM	(\$223,485.00)				
					12	Aug 17, 2026	SYSTEM	\$223,485.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
					13	Sep 2, 2026	SYSTEM	(\$306,205.00)				
					13	Sep 2, 2026	SYSTEM	\$306,205.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.			
				- Total			\$0.00					
				Material - Total			\$0.00					
				Other Item Adjustment	TRET	11	Aug 3, 2026	hathak1	(\$2,430.71)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 5% until QC is able to upload concrete test results into CRE20 in accordance with Sec. 701. John Biondi notified about this retainage the morning of 8/03/26. This is for drilled shaft #4 and #6.		
						13	Sep 2, 2026	wilsor2	(\$35,955.00)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 100% due to a void found in drilled shaft #4 during sonic log testing as listed on NCR 001. This withholding will be released following satisfactory results achieved		
						14	Sep 16, 2026	hathak1	\$2,430.71	QC CRE20 reports have been completed at this time. This payment provides the remaining 5% that was withheld on Estimate 011.		
				TRET - Total			(\$35,955.00)					
			Other Item Adjustment - Total			(\$35,955.00)						
			Overrun	Overrun	12	Aug 17, 2026	SYSTEM	(\$147,580.00)				
					13	Sep 2, 2026	SYSTEM	\$147,580.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '2350.00000 - 2350.00000, 'is applied (if non-zero).			
				Overrun - Total			\$0.00					
			Overrun - Total			\$0.00						
			0720 - Total								(\$35,955.00)	
			0730	ROCK SOCKETS (5 FT 6 IN. DIA.)	Material		11	Aug 3, 2026	SYSTEM	(\$27,232.00)		
							11	Aug 3, 2026	SYSTEM	\$27,232.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
							12	Aug 17, 2026	SYSTEM	(\$66,082.00)		
							12	Aug 17, 2026	SYSTEM	\$66,082.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
							13	Sep 2, 2026	SYSTEM	(\$76,220.00)		
	13	Sep 2, 2026					SYSTEM	\$76,220.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
	- Total					\$0.00						
	Material - Total					\$0.00						
	Other Item Adjustment	TRET				11	Aug 3, 2026	hathak1	(\$1,361.60)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 5% until QC is able to upload concrete test results into CRE20 in accordance with Sec. 701. John Biondi notified about this retainage the morning of 8/03/26. This is for drilled shaft #4 and #6.		
						14	Sep 16, 2026	hathak1	\$1,361.60	QC CRE20 reports have been completed at this time. This payment provides the remaining 5% that was withheld on Estimate 011.		
		TRET - Total			\$0.00							
	Other Item Adjustment - Total				\$0.00							
	0730 - Total								\$0.00			
	0750	FOUNDATION INSPECTION HOLES			Other Item Adjustment	TRET	5	May 1, 2026	hathak1	(\$7,687.50)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 25% due to pending data logs for Foundation Inspection Holes on Bent #2, Br. A9700 awaiting submittal to the engineer as required by Sec. 701.4.11.1 of the Missouri Standard Specifications. This withholding will be released following satisfactory submittal and review.	
							6	May 15, 2026	hathak1	\$7,687.50	Foundation inspection logs were received by MoDOT on May 5, 2026, as	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251212-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3489	0750	FOUNDATION INSPECTION HOLES	Other Item Adjustment	TRET		2026			required by Missouri Standard Specification 701.4.11.1. Foundation logs were sent for review on May 6, 2026 and final results were received on May 8, 2026. This payment provides the remaining 25% that was withheld on Estimate 0005.
				TRET - Total				\$0.00	
			Other Item Adjustment - Total					\$0.00	
			Overrun	Overrun	5	May 1, 2026	SYSTEM	(\$7,500.00)	
					9	Jul 2, 2026	SYSTEM	\$7,500.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',125.00000 - 125.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total					\$0.00	
	0750 - Total							\$0.00	
	0770	GALVANIZED STRUCTURAL STEEL PILES (14 IN	Construction Stockpile		12	Aug 17, 2026	SYSTEM	(\$58,742.65)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Sep 2, 2026	SYSTEM	(\$26,646.15)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$85,388.80)	
			Construction Stockpile - Total					(\$85,388.80)	
			Construction Stockpile STMI		9	Jul 2, 2026	SYSTEM	\$85,388.80	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$85,388.80	
			Construction Stockpile STMI - Total					\$85,388.80	
			Overrun	Overrun	13	Sep 2, 2026	SYSTEM	(\$31,970.00)	
					15	Oct 1, 2026	SYSTEM	\$31,970.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',115.00000 - 115.00000, 'is applied (if non-zero).
				Overrun - Total				\$0.00	
			Overrun - Total					\$0.00	
	0770 - Total							\$0.00	
	0800	PILE POINT REINFORCEMENT	Construction Stockpile		12	Aug 17, 2026	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					13	Sep 2, 2026	SYSTEM	(\$2,100.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				(\$4,200.00)	
			Construction Stockpile - Total					(\$4,200.00)	
			Construction Stockpile STMI		9	Jul 2, 2026	SYSTEM	\$4,200.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$4,200.00	
			Construction Stockpile STMI - Total					\$4,200.00	
	0800 - Total							\$0.00	
	0810	CLASS B CONCRETE (SUBSTRUCTURE)	Material		13	Sep 2, 2026	SYSTEM	(\$67,816.00)	
					13	Sep 2, 2026	SYSTEM	\$67,816.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user hathak1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					14	Sep 16, 2026	SYSTEM	(\$134,162.00)	
					14	Sep 16, 2026	SYSTEM	\$134,162.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hathak1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total					\$0.00	
			Other Item Adjustment	TRET	13	Sep 2, 2026	wilsor2	(\$3,390.80)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 5% due to QC test results not reported as required by Sec.3.1.1/JSP I. This withholding will be released following satisfactory submittal.
					15	Oct 1, 2026	hathak1	\$3,390.80	QC CRE2O reports have been completed at this time. This payment provides the remaining 5% that was withheld on Estimate 013.



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251212-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J4S3489	0810	CLASS B CONCRETE (SUBSTRUCTURE)	Other Item Adjustment	TRET - Total				\$0.00	
				Other Item Adjustment - Total				\$0.00	
			0810 - Total						
	0820	CLASS B-1 CONCRETE (SUBSTR)	Material		13	Sep 2, 2026	SYSTEM	(\$25,186.50)	
					13	Sep 2, 2026	SYSTEM	\$25,186.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user hathak1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					14	Sep 16, 2026	SYSTEM	(\$25,186.50)	
					14	Sep 16, 2026	SYSTEM	\$25,186.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					15	Oct 1, 2026	SYSTEM	(\$25,186.50)	
					15	Oct 1, 2026	SYSTEM	\$25,186.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hathak1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					16	Oct 15, 2026	SYSTEM	(\$25,186.50)	
					16	Oct 15, 2026	SYSTEM	\$25,186.50	This adjustment offsets the original system-generated Material Payment Estimate Exception 3 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			Other Item Adjustment	TRET	13	Sep 2, 2026	wilsor2	(\$1,259.32)	In accordance with Sec. 109.9.1.1 (c) and 34.057 RSMo., this adjustment represents a temporary withholding of 5% due to QC test results not reported as required by Sec.3.1.1/JSP I. This withholding will be released following satisfactory submittal.
					16	Oct 15, 2026	hathak1	\$1,259.32	QC completed CRE20 reports for the Class B substructure testing that was required for this line item. This payment provides the remaining 5% that was withheld on Estimate 0013.
				TRET - Total				\$0.00	
			Other Item Adjustment - Total				\$0.00		
			0820 - Total						
	0830	SLAB ON CONCRETE NU-GIRDER	Construction Stockpile STMI		16	Oct 15, 2026	SYSTEM	\$135,928.32	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$135,928.32	
			Construction Stockpile STMI - Total				\$135,928.32		
	0830 - Total							\$135,928.32	
	0840	MISC.	Construction Stockpile STMI		16	Oct 15, 2026	SYSTEM	\$16,509.70	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$16,509.70	
			Construction Stockpile STMI - Total				\$16,509.70		
	0840 - Total							\$16,509.70	
	0851	NU 63, PRESTRESSED CONC NU-GIRDER	Construction Stockpile STMA		9	Jul 2, 2026	SYSTEM	\$474,763.65	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$474,763.65	
			Construction Stockpile STMA - Total				\$474,763.65		
			Construction Stockpile STMI		4	Apr 15, 2026	SYSTEM	\$475,236.65	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$475,236.65	
	Construction Stockpile STMI - Total				\$475,236.65				
	0851 - Total							\$950,000.30	
	0880	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CON	Construction Stockpile STMI		11	Aug 3, 2026	SYSTEM	\$63,180.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$63,180.00	
			Construction Stockpile STMI - Total				\$63,180.00		
	0880 - Total							\$63,180.00	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 251212-C01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4S3489	0960	MECHANICALLY STABILIZED EARTH WALL SYS	Construction Stockpile		9	Jul 2, 2026	SYSTEM	(\$35,274.09)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					10	Jul 16, 2026	SYSTEM	(\$41,314.14)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					11	Aug 3, 2026	SYSTEM	(\$4,692.63)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					(\$81,280.86)	
				Construction Stockpile - Total					(\$81,280.86)	
			Construction Stockpile STMI		8	Jun 15, 2026	SYSTEM	\$81,280.86	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$81,280.86
				Construction Stockpile STMI - Total					\$81,280.86	
			0960 - Total							\$0.00
	1010	MECHANICALLY STABILIZED EARTH WALL SYS	Construction Stockpile		11	Aug 3, 2026	SYSTEM	(\$102,107.59)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					12	Aug 17, 2026	SYSTEM	(\$4,906.70)	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					(\$107,014.29)
				Construction Stockpile - Total					(\$107,014.29)	
			Construction Stockpile STMI		8	Jun 15, 2026	SYSTEM	\$107,014.29	Payment Estimate Item Adjustment generated Stockpile Transaction	
					- Total					\$107,014.29
				Construction Stockpile STMI - Total					\$107,014.29	
			1010 - Total							\$0.00
	J4S3489 - Total								\$1,167,129.32	
	Overall - Total								\$1,167,129.32	



Contract Adjustments for Contract - 251212-C01

There are no contract adjustments to display for this contract.