



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on June 5, 2026

Pay Estimate Created Date: June 1, 2026

| | | | | | | | |
|--------------------------------------|----------------------------------|--|--|---------------------------------------|---|--|--|
| Progress Estimate Number 5 | Contract ID 251212-D01 | Prime Contractor E & C Bridge, LLC | Pay Period Start May 2, 2026 | Pay Period End June 1, 2026 | Original Contract Amount \$1,099,994.73 | Net Change Order Amount \$0.00 | Current Contract Amount \$1,099,994.73 |
|--------------------------------------|----------------------------------|--|--|---------------------------------------|---|--|--|

| Approval Date | By User |
|---------------|---|
| June 1, 2026 | Generated and Approved (and should be considered Draft) at the Project Office Level by ellist2 |
| June 1, 2026 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by beckc2 |
| June 4, 2026 | Reviewed and Approved at the Central Office Controllers Office Level by hannos1 |

| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| December 1, 2026 | December 1, 2026 | | 4.08% |

| Contract Informational Dates | | | Milestones |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description | Original Completion Date | Current Completion Date | |
| Acceptance Date | | | No Milestones Exist for Contract |
| Awarded Date | January 8, 2026 | January 8, 2026 | |
| Letting Date | December 12, 2025 | December 12, 2025 | |
| Notice to Proceed Date | February 9, 2026 | February 9, 2026 | |
| Work Began Date | June 1, 2026 | June 1, 2026 | |

| Contract Total Pay For Estimate No. 5 | | | |
|--|--------------------|--------------------|--------------------|
| | This Estimate | Previous | To Date |
| 251212-D01 | | | |
| Total Posted Items Pay | \$24,906.00 | \$20,000.00 | \$44,906.00 |
| Gross Item Adjustments | (\$11,416.00) | \$62,908.75 | \$51,492.75 |
| Incentive | \$0.00 | \$0.00 | \$0.00 |
| Disincentive | \$0.00 | \$0.00 | \$0.00 |
| Liquidated Damage | \$0.00 | \$0.00 | \$0.00 |
| Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| Contract Total Payable This Estimate: | \$13,490.00 | \$82,908.75 | \$96,398.75 |

Items Paid This Estimate Period

| Project Number | Line Number | Item Code | Item Description | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|----------------|-------------|-----------|--|------|--------------|-----------------------|--------------------------|
| J5P3538 | 0010 | 2022010 | REMOVAL OF IMPROVEMENTS | LS | \$38,000.000 | 0.200 | \$7,600.00 |
| | 0120 | 6161005 | CONSTRUCTION SIGNS | SQFT | \$8.000 | 587 | \$4,696.00 |
| | 0140 | 6161030 | TYPE 3 MOVEABLE BARRICADE | EA | \$140.000 | 8 | \$1,120.00 |
| | 0150 | 6161098A | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | EA | \$2,800.000 | 2 | \$5,600.00 |
| | 0310 | 2162500 | REMOVAL OF EXISTING BRIDGE DECK | SQFT | \$10.000 | 589 | \$5,890.00 |

| | |
|--------------------------------|--------------------|
| Project J5P3538 - Total | \$24,906.00 |
| Overall - Total | \$24,906.00 |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description | Adjustment Type | Other Item Adjustment Type | Comments | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|--|-----------------|----------------------------|----------|---------------------|---------------------------------|-------------------|
| J5P3538 | 0120 | CONSTRUCTION SIGNS | Material | | | -587 | \$8.00 | (\$4,696.00) |
| | 0140 | TYPE 3 MOVEABLE BARRICADE | Material | | | -8 | \$140.00 | (\$1,120.00) |
| | 0150 | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | Material | | | -2 | \$2,800.00 | (\$5,600.00) |

| | |
|--------------|----------------------|
| Total | (\$11,416.00) |
|--------------|----------------------|



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on June 5, 2026

| Contract Project Information | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
|-----------------------------------|----------------------|----------------------------|--------------------|--------|--|--|---------------|----------|---------|------------------------|-------------|-------------|-------------|-------------------------------|---------------|-------------|-------------|-----------------------|--------------------|--------------------|--------------------|------------------|--------|--------|--------|---------------------|--------|--------|--------|---------------------------|--------|--------|--------|-----------------------------------|--------|--------|--------|
| Project Number | Federal Proj. Number | Project Description | Route | County | Location of Work | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| J5P3538 | FAF 7-2(58) | 2 Bridge deck replacements | 7 | CAMDEN | Bridge A1236 on Route 7 over Sellars Creek and Bridge A1237 on Route 7 over Murphy Creek | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Totals by Job Numbers | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| J5P3538 | | | | | <table border="1"> <thead> <tr> <th></th> <th>This Estimate</th> <th>Previous</th> <th>To Date</th> </tr> </thead> <tbody> <tr> <td>Posted Item Pay</td> <td>\$24,906.00</td> <td>\$20,000.00</td> <td>\$44,906.00</td> </tr> <tr> <td>Gross Item Adjustments</td> <td>(\$11,416.00)</td> <td>\$62,908.75</td> <td>\$51,492.75</td> </tr> <tr> <td>Gross Item Pay</td> <td>\$13,490.00</td> <td>\$82,908.75</td> <td>\$96,398.75</td> </tr> <tr> <td>Incentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Disincentive</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Liquidated Damages</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> <tr> <td>Other Contract Adjustments</td> <td>\$0.00</td> <td>\$0.00</td> <td>\$0.00</td> </tr> </tbody> </table> | | This Estimate | Previous | To Date | Posted Item Pay | \$24,906.00 | \$20,000.00 | \$44,906.00 | Gross Item Adjustments | (\$11,416.00) | \$62,908.75 | \$51,492.75 | Gross Item Pay | \$13,490.00 | \$82,908.75 | \$96,398.75 | Incentive | \$0.00 | \$0.00 | \$0.00 | Disincentive | \$0.00 | \$0.00 | \$0.00 | Liquidated Damages | \$0.00 | \$0.00 | \$0.00 | Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 |
| | This Estimate | Previous | To Date | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Posted Item Pay | \$24,906.00 | \$20,000.00 | \$44,906.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gross Item Adjustments | (\$11,416.00) | \$62,908.75 | \$51,492.75 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Gross Item Pay | \$13,490.00 | \$82,908.75 | \$96,398.75 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Incentive | \$0.00 | \$0.00 | \$0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Disincentive | \$0.00 | \$0.00 | \$0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Liquidated Damages | \$0.00 | \$0.00 | \$0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |
| Other Contract Adjustments | \$0.00 | \$0.00 | \$0.00 | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | | |



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on June 5, 2026

Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies | Explanation | Entered By | Status |
|---|--|------------|--------------|
| Estimate Exception Type: Insufficient Materials: Project J5P3538, Item 6161005, Project Item Line Number 0120, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient. | certs not provided at time of estimate | ellist2 | Acknowledged |
| Estimate Exception Type: Insufficient Materials: Project J5P3538, Item 6161030, Project Item Line Number 0140, Material Set 616103096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient. | certs not provided at time of estimate | ellist2 | Acknowledged |
| Estimate Exception Type: Insufficient Materials: Project J5P3538, Item 6161098A, Project Item Line Number 0150, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient. | certs not provided at time of estimate | ellist2 | Acknowledged |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on June 5, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|---|-------------|----------|----------|-----------|--|--------------|------------------|------------------------|------|---------------------------|-------------|--|
| 251212-D01 | J5P3538 | 0001 | 0010 | 2022010 | REMOVAL OF IMPROVEMENTS | 1.00 | 0.00 | 1.00 | LS | 0.20 | \$38,000.00 | \$7,600.00 |
| | | 0001 | 0020 | 2121000A | SUBGRADING AND SHOULDERING CLASS 1 | 2.00 | 0.00 | 2.00 | 100F | 0.00 | \$2,500.00 | \$0.00 |
| | | 0001 | 0030 | 2153000 | SHAPING SLOPES, CLASS III | 15.00 | 0.00 | 15.00 | 100F | 0.00 | \$1,500.00 | \$0.00 |
| | | 0001 | 0040 | 3040143 | TYPE 1 AGGREGATE FOR BASE (4 IN. THICK) | 578.00 | 0.00 | 578.00 | SQYD | 0.00 | \$18.00 | \$0.00 |
| | | 0001 | 0050 | 4011209 | BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1) | 128.40 | 0.00 | 128.40 | TONS | 0.00 | \$203.00 | \$0.00 |
| | | 0001 | 0060 | 4019905 | MISC.OPTIONAL PAVEMENT | 577.80 | 0.00 | 577.80 | SQYD | 0.00 | \$128.00 | \$0.00 |
| | | 0001 | 0070 | 4071005 | TACK COAT | 116.00 | 0.00 | 116.00 | GAL | 0.00 | \$3.50 | \$0.00 |
| | | 0001 | 0080 | 6096010A | FURNISHING TYPE 1 ROCK DITCH LINER | 7.00 | 0.00 | 7.00 | CUYD | 0.00 | \$100.00 | \$0.00 |
| | | 0001 | 0090 | 6096041 | PLACING TYPE 1 ROCK DITCH LINER | 7.00 | 0.00 | 7.00 | CUYD | 0.00 | \$100.00 | \$0.00 |
| | | 0001 | 0100 | 6113020 | FURNISHING TYPE 2 ROCK BLANKET | 81.00 | 0.00 | 81.00 | CUYD | 0.00 | \$55.00 | \$0.00 |
| | | 0001 | 0110 | 6113040 | PLACING TYPE 2 ROCK BLANKET | 81.00 | 0.00 | 81.00 | CUYD | 0.00 | \$30.00 | \$0.00 |
| | | 0001 | 0120 | 6161005 | CONSTRUCTION SIGNS | 799.00 | 0.00 | 799.00 | SQFT | 587.00 | \$8.00 | \$4,696.00 |
| | | 0001 | 0130 | 6161025 | CHANNELIZER (TRIM-LINE) | 29.00 | 0.00 | 29.00 | EA | 0.00 | \$15.00 | \$0.00 |
| | | 0001 | 0140 | 6161030 | TYPE 3 MOVEABLE BARRICADE | 18.00 | 0.00 | 18.00 | EA | 8.00 | \$140.00 | \$1,120.00 |
| | | 0001 | 0150 | 6161098A | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | 2.00 | 0.00 | 2.00 | EA | 2.00 | \$2,800.00 | \$5,600.00 |
| | | 0001 | 0160 | 6181000 | MOBILIZATION | 1.00 | 0.00 | 1.00 | LS | 0.25 | \$80,000.00 | \$20,000.00 |
| | | 0001 | 0170 | 6181020 | ADDITIONAL MOBILIZATION FOR SEEDING | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$600.00 | \$0.00 |
| | | 0001 | 0180 | 6206000D | 4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS) | 1,818.00 | 0.00 | 1,818.00 | LF | 0.00 | \$0.53 | \$0.00 |
| | | 0001 | 0190 | 6206001D | 4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS) | 603.00 | 0.00 | 603.00 | LF | 0.00 | \$0.53 | \$0.00 |
| | | 0001 | 0200 | 6221001 | COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS) | 1,156.00 | 0.00 | 1,156.00 | SQYD | 0.00 | \$14.00 | \$0.00 |
| | | 0001 | 0210 | 6240103A | PERMANENT EROSION CONTROL GEOTEXTILE | 151.00 | 0.00 | 151.00 | SQYD | 0.00 | \$3.00 | \$0.00 |
| | | 0001 | 0220 | 6274000 | CONTRACTOR FURNISHED SURVEYING AND STAKING | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$5,000.00 | \$0.00 |
| | | 0001 | 0230 | 8059901 | MISC.SEEDING AND MULCHING - COOL SEASON GRASSES | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$5,300.00 | \$0.00 |
| | | 0001 | 0240 | 8061006 | ALTERNATE DITCH CHECK | 80.00 | 0.00 | 80.00 | LF | 0.00 | \$13.00 | \$0.00 |
| | | 0001 | 0250 | 8061016 | SEDIMENT REMOVAL | 10.00 | 0.00 | 10.00 | CUYD | 0.00 | \$5.00 | \$0.00 |
| | | 0001 | 0260 | 8061019 | SILT FENCE | 1,000.00 | 0.00 | 1,000.00 | LF | 0.00 | \$3.50 | \$0.00 |
| | | 0010 | 0270 | 6061060 | MGS GUARDRAIL | 863.00 | 0.00 | 863.00 | LF | 0.00 | \$28.00 | \$0.00 |
| | | 0010 | 0280 | 6061069 | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB) | 8.00 | 0.00 | 8.00 | EA | 0.00 | \$3,900.00 | \$0.00 |
| | | 0010 | 0290 | 6061080 | MGS END ANCHOR | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$1,400.00 | \$0.00 |
| | | 0010 | 0300 | 6063014 | TYPE A CRASHWORTHY END TERMINAL (MASH) | 4.00 | 0.00 | 4.00 | EA | 0.00 | \$3,300.00 | \$0.00 |
| | | 0070 | 0310 | 2162500 | REMOVAL OF EXISTING BRIDGE DECK | 4,589.00 | 0.00 | 4,589.00 | SQFT | 4,589.00 | \$10.00 | \$45,890.00 |
| | | 0070 | 0320 | 7034212 | SLAB ON STEEL | 494.00 | 0.00 | 494.00 | SQYD | 0.00 | \$455.00 | \$0.00 |
| | | 0070 | 0330 | 7034216 | TYPE H BARRIER | 310.00 | 0.00 | 310.00 | LF | 0.00 | \$120.00 | \$0.00 |
| | | 0070 | 0340 | 7110200 | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY) | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$4,424.96 | \$0.00 |
| | | 0070 | 0350 | 7121250 | STRENGTHENING EXISTING BEAMS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$35,000.00 | \$0.00 |
| | | 0070 | 0360 | 7123610 | SLAB DRAIN | 26.00 | 0.00 | 26.00 | EA | 0.00 | \$300.00 | \$0.00 |
| | | 0070 | 0370 | 7126000 | NON-DESTRUCTIVE TESTING | 45.00 | 0.00 | 45.00 | LF | 0.00 | \$45.00 | \$0.00 |
| | | 0071 | 0380 | 2162500 | REMOVAL OF EXISTING BRIDGE DECK | 4,547.00 | 0.00 | 4,547.00 | SQFT | 0.00 | \$10.00 | \$0.00 |
| | | 0071 | 0390 | 7034212 | SLAB ON STEEL | 490.00 | 0.00 | 490.00 | SQYD | 0.00 | \$455.00 | \$0.00 |
| | | 0071 | 0400 | 7034216 | TYPE H BARRIER | 307.00 | 0.00 | 307.00 | LF | 0.00 | \$120.00 | \$0.00 |
| | | 0071 | 0410 | 7110200 | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY) | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$7,460.04 | \$0.00 |
| | | 0071 | 0420 | 7121250 | STRENGTHENING EXISTING BEAMS | 1.00 | 0.00 | 1.00 | LS | 0.00 | \$35,000.00 | \$0.00 |
| | | 0071 | 0430 | 7123610 | SLAB DRAIN | 14.00 | 0.00 | 14.00 | EA | 0.00 | \$300.00 | \$0.00 |
| | | 0071 | 0440 | 7126000 | NON-DESTRUCTIVE TESTING | 45.00 | 0.00 | 45.00 | LF | 0.00 | \$45.00 | \$0.00 |
| Project J5P3538 - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$84,906.00 |
| 251212-D01 Overall - Total Value Posted to Date as of Report Generated Date | | | | | | | | | | | | \$84,906.00 |



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on June 5, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J5P3538

| Line Number | Item Code | Description | DWR Date | DWR Approval Date | Posting Sequence No. | Quantity Posted | Units | Location | From Station/Log Mile | Offset/Distance | To Station/Log Mile | Offset/Distance | Comments |
|-------------|-----------|--|----------|-------------------|----------------------|-----------------|-------|---|-----------------------|-----------------|---------------------|--|---|
| 0010 | 2022010 | REMOVAL OF IMPROVEMENTS | 6/1/26 | 6/1/26 | 1 | 0.20 | LS | sellers cr bridge removals | 62+00 | | 65+00 | | sellers cr bridge removals |
| 0120 | 6161005 | CONSTRUCTION SIGNS | 5/29/26 | 6/1/26 | 1 | 587.00 | SQFT | sellers bridge closure on route 7 with detour signs have covers until closure on 6-1-26 | | | | | sellers bridge closure on route 7 with detour signs have covers until closure on 6-1-26 |
| 0140 | 6161030 | TYPE 3 MOVEABLE BARRICADE | 5/29/26 | 6/1/26 | 1 | 2.00 | EA | sellers closure north soft closure by shepherd rd | 169.960 | roadway | | | sellers closure north soft closure by shepherd rd |
| | | | | | 2 | 2.00 | EA | full closure on sellers bridge north side | 170.638 | roadway | | full closure on sellers bridge north side | |
| | | | | | 3 | 2.00 | EA | sellers closure southside closure near sellers cr rd | 170.911 | roadway | | sellers closure southside closure near sellers cr rd | |
| | | | | | 4 | 2.00 | EA | sellers soft closure south side near oursbourne dr | 171.337 | roadway | | sellers soft closure south side near oursbourne dr | |
| 0150 | 6161098A | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | 5/29/26 | 6/1/26 | 1 | 2.00 | EA | One CMS near BB/7 rt One CMS near Richland before Route T It on Route 7 | 163.508 SB LM | rt | 177.058 SB LM | lt | One CMS near BB/7 rt One CMS near Richland before Route T It on Route 7 |
| 0310 | 2162500 | REMOVAL OF EXISTING BRIDGE DECK | 6/1/26 | 6/1/26 | 1 | 589.00 | SQFT | sawing bridge deck - sellers | 62+00 | | 65+00 | | sawing bridge deck - sellers |

The information below this line are details for Construction Signs (if applicable).

| Project | Line Number | DWR Date | Total Quantity Posted For DWR Date | Sign Information | Station | Log Mile | Location | Number of Items | SF Each Sign | Special Sign | SF Each Special Sign | Total SF to Post | |
|--------------|-------------|--------------|------------------------------------|--|-----------------------|---------------------------------|---|-----------------|--------------|---------------------------|----------------------|------------------|--------|
| J5P3538 | 0120 | May 29, 2026 | 587 | MO4-8a DETOUR 24x18 3.00 END | 52 | .018 | SB LM on route T near stop sign | 1.00 | 3.00 | | | 3.00 | |
| | | | | WO20-3 48x48 16.00 ROAD CLOSED AHEAD | 20A | 171.055 | near private dr south of bridge | 1.00 | 16.00 | | | 16.00 | |
| | | | | R11-2 48x30 10.00 ROAD CLOSED | 29 | 170.653 | near field entrance | 1.00 | 10.00 | | | 10.00 | |
| | | | | R11-2 48x30 10.00 ROAD CLOSED | 29 | 170.9 | north of eaton dr | 1.00 | 10.00 | | | 10.00 | |
| | | | | R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY | 55B | 176.638 | Route 7 north of route H | 1.00 | 12.50 | | | 12.50 | |
| | | | | R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY | 55B | 176.985 | Route 7 South of route H | 1.00 | 12.50 | | | 12.50 | |
| | | | | R11-3a 60x30 12.50 ROAD CLOSED XX MILES AHEAD LOCAL TRAFFIC ONLY | sign 55A | 168.274 | SB rt near Garman hollow rd | 1.00 | 12.50 | | | 12.50 | |
| | | | | R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC | 51 | 169.957 | near shepherd rd/T | 1.00 | 12.50 | | | 12.50 | |
| | | | | R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC | 51 | 171.333 | route 7 near oursbourne drive | 1.00 | 12.50 | | | 12.50 | |
| | | | | R11-4 60x30 12.50 ROAD CLOSED TO THRU TRAFFIC | 51 | 171.457 | south end of sellers closure | 1.00 | 12.50 | | | 12.50 | |
| | | | | Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET | 50A-50J detour assy's | route 7 detour package per plan | Route 7 to T to H onto 7 again | 390.00 | 1.00 | Detour Assy with 20 signs | | | 390.00 |
| | | | | WO20-2 48x48 16.00 DETOUR AHEAD | 18 | 168.468 | south of Garman hollow | 1.00 | 16.00 | | | 16.00 | |
| | | | | WO20-2 48x48 16.00 DETOUR AHEAD | 18 | 177.053 | north of Richland before route T | 1.00 | 16.00 | | | 16.00 | |
| | | | | WO20-3 48x48 16.00 ROAD CLOSED AHEAD | 20 | 170.347 | route 7 between bridge and rte T | 1.00 | 16.00 | | | 16.00 | |
| | | | | WO20-3 48x48 16.00 ROAD CLOSED AHEAD | 20 | 171.190 | south of road closed sign 500 ft | 1.00 | 16.00 | 500 ft ahead | | 16.00 | |
| | | | | WO20-3 48x48 16.00 ROAD CLOSED AHEAD | 20A | 170.502 | route 7 between bridge and rd closed ahead sign | 1.00 | 16.00 | 500 ft ahead | | 16.00 | |
| | | | | MO4-8a DETOUR 24x18 3.00 END | 52 | .026 | WB LM on route H near stop sign | 1.00 | 3.00 | | | 3.00 | |
| 0120 - Total | | | | | | | | | | | | 587 | |



Line Item Adjustments by Estimate

Jun 5, 2026

Contract ID: 251212-D01

| Project | Line | Description | Adjustment Type | Other Adjustment Type | Est. Number | Created Date | Created By | Amount | Remarks | | | | |
|------------------------|------|--|-------------------------------------|-----------------------|-------------|--------------|------------|--------------------|--|--------------|---------------------|--------------------|--|
| J5P3538 | 0120 | CONSTRUCTION SIGNS | Material | | 5 | Jun 1, 2026 | SYSTEM | (\$4,696.00) | | | | | |
| | | | | - Total | | | | | | (\$4,696.00) | | | |
| | | | Material - Total | | | | | | | (\$4,696.00) | | | |
| | | | 0120 - Total | | | | | | | | (\$4,696.00) | | |
| | 0140 | TYPE 3 MOVEABLE BARRICADE | Material | | 5 | Jun 1, 2026 | SYSTEM | (\$1,120.00) | | | | | |
| | | | | - Total | | | | | | | (\$1,120.00) | | |
| | | | Material - Total | | | | | | | | (\$1,120.00) | | |
| | | | 0140 - Total | | | | | | | | (\$1,120.00) | | |
| | 0150 | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | Material | | 5 | Jun 1, 2026 | SYSTEM | (\$5,600.00) | | | | | |
| | | | | - Total | | | | | | | | (\$5,600.00) | |
| | | | Material - Total | | | | | | | | (\$5,600.00) | | |
| | | | 0150 - Total | | | | | | | | (\$5,600.00) | | |
| | 0270 | MGS GUARDRAIL | Construction Stockpile STMI | | 2 | Apr 2, 2026 | SYSTEM | \$12,765.75 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | \$12,765.75 | |
| | | | Construction Stockpile STMI - Total | | | | | | | | | \$12,765.75 | |
| | | | 0270 - Total | | | | | | | | | \$12,765.75 | |
| | 0280 | MGS BRIDGE APP. TRANS SEC (REG/NO CURB) | Construction Stockpile STMI | | 2 | Apr 2, 2026 | SYSTEM | \$16,942.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | \$16,942.00 | |
| | | | Construction Stockpile STMI - Total | | | | | | | | | \$16,942.00 | |
| | | | 0280 - Total | | | | | | | | | \$16,942.00 | |
| | 0290 | MGS END ANCHOR | Construction Stockpile STMI | | 4 | May 4, 2026 | SYSTEM | \$2,974.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | \$2,974.00 | |
| | | | Construction Stockpile STMI - Total | | | | | | | | | \$2,974.00 | |
| | | | 0290 - Total | | | | | | | | | \$2,974.00 | |
| | 0300 | TYPE A CRASHWORTHY END TERMINAL (MASH) | Construction Stockpile STMI | | 2 | Apr 2, 2026 | SYSTEM | \$2,974.00 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | \$2,974.00 | |
| | | | Construction Stockpile STMI - Total | | | | | | | | | \$2,974.00 | |
| | | | 0300 - Total | | | | | | | | | \$2,974.00 | |
| | 0350 | STRENGTHENING EXISTING BEAMS | Construction Stockpile STMI | | 3 | Apr 15, 2026 | SYSTEM | \$13,626.50 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | \$13,626.50 | |
| | | | Construction Stockpile STMI - Total | | | | | | | | | \$13,626.50 | |
| | | | 0350 - Total | | | | | | | | | \$13,626.50 | |
| | 0420 | STRENGTHENING EXISTING BEAMS | Construction Stockpile STMI | | 3 | Apr 15, 2026 | SYSTEM | \$13,626.50 | Payment Estimate Item Adjustment generated Stockpile Transaction | | | | |
| | | | | - Total | | | | | | | | \$13,626.50 | |
| | | | Construction Stockpile STMI - Total | | | | | | | | | \$13,626.50 | |
| | | | 0420 - Total | | | | | | | | | \$13,626.50 | |
| J5P3538 - Total | | | | | | | | \$51,492.75 | | | | | |
| Overall - Total | | | | | | | | \$51,492.75 | | | | | |



Contract Adjustments for Contract - 251212-D01

There are no contract adjustments to display for this contract.