



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	251212-D02	Pay Period Start	August 2, 2026	Original Contract Amount	\$1,552,567.30
7	Prime Contractor	Sam Gaines Construction, Inc.	Pay Period End	August 15, 2026	Net Change Order Amount	\$29,344.80
					Current Contract Amount	\$1,581,912.10

Approval Date					By User
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				ricksc3
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				browns1
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		52.82%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2026	January 8, 2026	
Letting Date	December 12, 2025	December 12, 2025	
Notice to Proceed Date	February 9, 2026	February 9, 2026	
Work Began Date	May 20, 2026	May 20, 2026	

Contract Total Pay For Estimate No. 7			
	This Estimate	Previous	To Date
251212-D02			
Total Posted Items Pay	\$117,692.10	\$717,902.80	\$835,594.90
Gross Item Adjustments	\$3,440.37	(\$4,564.01)	(\$1,123.64)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$713,338.79	\$834,471.26
Contract Total Payable This Estimate:	\$121,132.47		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J5S3418	0060	2063000	CLASS 3 EXCAVATION	CUYD	\$30.000	24.100	\$723.00
	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$12.000	103.900	\$1,246.80
	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$16.000	205.300	\$3,284.80
	0130	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	SQYD	\$90.000	160.700	\$14,463.00
	0200	6085008	PAVED APPROACH, 8 IN.	SQYD	\$105.000	95.200	\$9,996.00
	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$150.000	45	\$6,750.00
	0230	6091042	CONCRETE GUTTER TYPE B	LF	\$100.000	26	\$2,600.00
	0240	6091052	CURB AND GUTTER TYPE B	LF	\$70.000	134	\$9,380.00
	0250	6097000	ROCK LINING	CUYD	\$90.000	22	\$1,980.00
	0360	6161025	CHANNELIZER (TRIM-LINE)	EA	\$16.000	51	\$816.00
	0410	6181000	MOBILIZATION	LS	\$80,000.000	0.250	\$20,000.00
	0770	9016110	PULL BOX, PREFORMED CLASS 1	EA	\$1,850.000	2	\$3,700.00
	1070	9029100	BASE, CONCRETE	CUYD	\$1,800.000	6.200	\$11,160.00
	1180	9108811	PULL BOX, PREFORMED CLASS 2	EA	\$2,450.000	2	\$4,900.00
	1190	9108816	PULL BOX, PREFORMED CLASS 5	EA	\$3,900.000	1	\$3,900.00
	5001	2063100	CLASS 3 EXCAVATION IN ROCK	CUYD	\$225.000	101.300	\$22,792.50

Project J5S3418 - Total \$117,692.10

Overall - Total \$117,692.10

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	251212-D02	Pay Period Start	August 2, 2026	Original Contract Amount	\$1,552,567.30
7	Prime Contractor	Sam Gaines Construction, Inc.	Pay Period End	August 15, 2026	Net Change Order Amount	\$29,344.80
					Current Contract Amount	\$1,581,912.10

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J5S3418	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	8.70000	\$0.23	\$1.97
	0100	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	95.20000	\$0.23	\$21.52
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	89.80000	\$0.35	\$31.13
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	21.30000	\$0.35	\$7.38
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	70.90000	\$0.35	\$24.57
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	23.30000	\$0.35	\$8.08
	0130	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	89.80000	\$0.99	\$89.32
	0130	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	70.90000	\$0.99	\$70.52
	0200	PAVED APPROACH, 8 IN.	Material			-694.10000	\$105.00	(\$72,880.50)
	0200	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ricksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	694.10000	\$105.00	\$72,880.50
	0200	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	95.20000	\$0.90	\$86.08
	0220	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	Overrun			-3	\$150.00	(\$450.00)
	0250	ROCK LINING	Material			-22	\$90.00	(\$1,980.00)
	0250	ROCK LINING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ricksc3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	22	\$90.00	\$1,980.00
	0250	ROCK LINING	Overrun			-2	\$90.00	(\$180.00)
	0270	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material			-48.90000	\$95.00	(\$4,645.50)
	0270	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user ricksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.	48.90000	\$95.00	\$4,645.50
	0280	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).	16.90000	\$30.00	\$507.00
	0290	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).	16.90000	\$12.00	\$202.80
	0540	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material			-647	\$46.00	(\$29,762.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number		Contract ID	251212-D02	Pay Period Start		August 2, 2026	Original Contract Amount		\$1,552,567.30
		Prime Contractor	Sam Gaines Construction, Inc.	Pay Period End		August 15, 2026	Net Change Order Amount		\$29,344.80
7							Current Contract Amount		\$1,581,912.10
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J5S3418	0540	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ricksc3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	647	\$46.00	\$29,762.00	
	0560	18 IN. PIPE GROUP B	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.00000 - 85.00000, 'is applied (if non-zero).	80	\$85.00	\$6,800.00	
	1070	BASE, CONCRETE	Material			-9.30000	\$1,800.00	(\$16,740.00)	
	1070	BASE, CONCRETE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ricksc3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	9.30000	\$1,800.00	\$16,740.00	
	1070	BASE, CONCRETE	Overrun			-2.10000	\$1,800.00	(\$3,780.00)	
Total								\$3,440.37	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
J5S3418	FAS S403(77)	Pavement widening, signals, and ADA improvements	OR 50	COLE	at intersection of South Ten Mile Drive in Jefferson City	
Totals by Job Numbers						
J5S3418				This Estimate	Previous	To Date
	Posted Item Pay			\$117,692.10	\$717,902.80	\$835,594.90
	Gross Item Adjustments			\$3,440.37	(\$4,564.01)	(\$1,123.64)
	Gross Item Pay			\$121,132.47	\$713,338.79	\$834,471.26
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Liquidated Damages			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J5S3418, Item 6085008, Project Item Line Number 0200, Material Set 608500896, Material 1057JMFRRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	ricksc3: PAL received. Working with Materials to resolve.	ricksc3	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3418, Item 6097000, Project Item Line Number 0250, Material Set 609700096, Material 0611EPM - Embankment Protection Material, Acceptance Action Generic 0611EPM is insufficient.	ricksc3: Testing complete and entered. Will wait to see if exception clears up on next estimate.	ricksc3	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3418, Item 6131010, Project Item Line Number 0270, Material Set 613101096, Material 1015EA.....SS1 - Emulsified Asphalt SS-1, Acceptance Action Generic AspEmulsion is insufficient.	ricksc3: No emulsified asphalt used on this job. White Cure was used on the Full Depth Pavement repair. Working with Materials to resolve.	ricksc3	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3418, Item 7201000, Project Item Line Number 0540, Material Set 720100096, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action generic 0501ccpcqcqa is insufficient.	ricksc3: Testing entered. Qty attached to wrong material code. Working with Materials to resolve.	ricksc3	Overridden
Estimate Exception Type: Insufficient Materials: Project J5S3418, Item 9029100, Project Item Line Number 1070, Material Set 902910096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	ricksc3: Testing/PAL received. Working with Materials and Contractor to resolve.	ricksc3	Overridden
Estimate Exception Type: Item Overrun: Contract 251212-D02, Contract Project J5S3418, Project Item Line Number 0220, Contract Line Item Number 0220, Item 6091010, Minor Item.	ricksc3: Will address on Change Order 0002.	ricksc3	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251212-D02, Contract Project J5S3418, Project Item Line Number 0250, Contract Line Item Number 0250, Item 6097000, Minor Item.	ricksc3: Will address on Change Order 0002.	ricksc3	Acknowledged
Estimate Exception Type: Item Overrun: Contract 251212-D02, Contract Project J5S3418, Project Item Line Number 1070, Contract Line Item Number 1070, Item 9029100, Minor Item.	ricksc3: Will address on Change Order 0002.	ricksc3	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-D02	J5S3418	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	0.50	\$5,000.00	\$2,500.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$100,000.00	\$25,000.00
		0001	0030	2031000	CLASS A EXCAVATION	2,188.00	0.00	2,188.00	CUYD	1,566.00	\$20.00	\$31,320.00
		0001	0040	2036000	COMPACTING EMBANKMENT	1,647.00	0.00	1,647.00	CUYD	1,438.20	\$10.00	\$14,382.00
		0001	0050	2037075	COMPACTING IN CUT	16.30	0.00	16.30	STA	13.20	\$250.00	\$3,300.00
		0001	0060	2063000	CLASS 3 EXCAVATION	263.00	-59.90	203.10	CUYD	101.30	\$30.00	\$3,039.00
		0001	0070	2063300	CLASS 4 EXCAVATION	24.00	0.00	24.00	CUYD	15.00	\$150.00	\$2,250.00
		0001	0080	2063400	CLASS 4 EXCAVATION IN ROCK	45.00	0.00	45.00	CUYD	45.00	\$225.00	\$10,125.00
		0001	0090	2071000	LINEAR GRADING CLASS 1	1.80	0.00	1.80	STA	0.54	\$20,000.00	\$10,800.00
		0001	0100	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	1,831.00	0.00	1,831.00	SQYD	1,392.50	\$12.00	\$16,710.00
		0001	0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	3,017.00	0.00	3,017.00	SQYD	2,385.10	\$16.00	\$38,161.60
		0001	0120	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	28.70	0.00	28.70	TONS	0.00	\$438.00	\$0.00
		0001	0130	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED 15 FT. JOINTS)	2,321.00	0.00	2,321.00	SQYD	1,564.70	\$90.00	\$140,823.00
		0001	0140	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$1,000.00	\$0.00
		0001	0150	6071012A	CHAIN-LINK FENCE (60 IN.)	176.00	0.00	176.00	LF	0.00	\$75.00	\$0.00
		0001	0160	6071101	MODIFIED CONCRETE GUTTER TYPE A	138.00	0.00	138.00	LF	92.00	\$250.00	\$23,000.00
		0001	0170	6081010	CONCRETE CURB RAMP	194.00	0.00	194.00	SQYD	113.00	\$150.00	\$16,950.00
		0001	0180	6081012	TRUNCATED DOMES	60.00	0.00	60.00	SQFT	0.00	\$40.00	\$0.00
		0001	0190	6083006	6 IN. CONCRETE MEDIAN STRIP	304.00	0.00	304.00	SQYD	0.00	\$115.00	\$0.00
		0001	0200	6085008	PAVED APPROACH, 8 IN.	877.00	0.00	877.00	SQYD	694.10	\$105.00	\$72,880.50
		0001	0210	6086004	CONCRETE SIDEWALK, 4 IN.	685.00	0.00	685.00	SQYD	542.80	\$65.00	\$35,282.00
		0001	0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	42.00	0.00	42.00	LF	45.00	\$150.00	\$6,750.00
		0001	0230	6091042	CONCRETE GUTTER TYPE B	226.00	0.00	226.00	LF	176.00	\$100.00	\$17,600.00
		0001	0240	6091052	CURB AND GUTTER TYPE B	1,926.00	0.00	1,926.00	LF	1,109.50	\$70.00	\$77,665.00
		0001	0250	6097000	ROCK LINING	20.00	0.00	20.00	CUYD	22.00	\$90.00	\$1,980.00
		0001	0260	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	1.00	\$12,000.00	\$12,000.00
		0001	0270	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	60.00	2.90	62.90	SQYD	48.90	\$95.00	\$4,645.50
		0001	0280	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	46.00	16.90	62.90	SQYD	62.90	\$30.00	\$1,887.00
		0001	0290	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	46.00	16.90	62.90	SQYD	62.90	\$12.00	\$754.80
		0001	0300	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	196.00	-7.00	189.00	LF	189.00	\$6.00	\$1,134.00
		0001	0310	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	196.00	-7.00	189.00	EA	124.00	\$30.00	\$3,720.00
		0001	0320	6141024	GRATE AND BEARING PLATE (5 FT. X 3 FT. OR 1524 MM X 914 MM)	1.00	0.00	1.00	EA	0.00	\$4,000.00	\$0.00
		0001	0330	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	3.00	0.00	3.00	EA	0.00	\$2,000.00	\$0.00
		0001	0340	6143013	MANHOLE FRAME AND COVER, TYPE 3	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0350	6161005	CONSTRUCTION SIGNS	245.00	0.00	245.00	SQFT	148.00	\$7.00	\$1,036.00
		0001	0360	6161025	CHANNELIZER (TRIM-LINE)	59.00	51.00	110.00	EA	110.00	\$16.00	\$1,760.00
		0001	0370	6161030	TYPE 3 MOVEABLE BARRICADE	5.00	0.00	5.00	EA	5.00	\$100.00	\$500.00
		0001	0380	6161033	DIRECTION INDICATOR BARRICADE	15.00	0.00	15.00	EA	15.00	\$65.00	\$975.00
		0001	0390	6161040	FLASHING ARROW PANEL	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0400	6161055	SEQUENTIAL FLASHING WARNING LIGHT	15.00	0.00	15.00	EA	15.00	\$100.00	\$1,500.00
		0001	0410	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$80,000.00	\$80,000.00
		0001	0420	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0430	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	208.00	0.00	208.00	LF	0.00	\$18.00	\$0.00
		0001	0440	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	21.00	0.00	21.00	LF	0.00	\$20.00	\$0.00
		0001	0450	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	15.00	0.00	15.00	EA	0.00	\$250.00	\$0.00
		0001	0460	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	4,860.00	0.00	4,860.00	LF	0.00	\$1.25	\$0.00
		0001	0470	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	5,937.00	0.00	5,937.00	LF	0.00	\$1.25	\$0.00
		0001	0480	6205440A	TEMPORARY NON-REMOVABLE MARKING TAPE LEFT/RIGHT ARROW	6.00	0.00	6.00	EA	0.00	\$150.00	\$0.00
		0001	0490	6205901B	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	5,074.00	0.00	5,074.00	LF	0.00	\$2.25	\$0.00
		0001	0500	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL,	5,595.00	0.00	5,595.00	LF	0.00	\$1.25	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-D02	J5S3418				TYPE P BEADS)							
		0001	0510	6207001	PAVEMENT MARKING REMOVAL	7,316.00	0.00	7,316.00	LF	0.00	\$0.40	\$0.00
		0001	0520	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	3.00	0.00	3.00	EA	0.00	\$100.00	\$0.00
		0001	0530	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$25,000.00	\$25,000.00
		0001	0540	7201000	MECHANICALLY STABILIZED EARTH WALL SYSTEMS	647.00	0.00	647.00	SQFT	647.00	\$46.00	\$29,762.00
		0001	0550	7250315A	15 IN. PIPE GROUP B	183.00	0.00	183.00	LF	183.00	\$75.00	\$13,725.00
		0001	0560	7250318A	18 IN. PIPE GROUP B	92.00	80.00	172.00	LF	172.00	\$85.00	\$14,620.00
		0001	0570	7250324A	24 IN. PIPE GROUP B	12.00	0.00	12.00	LF	12.00	\$150.00	\$1,800.00
		0001	0580	7261018	18 IN. PIPE GROUP A	87.00	0.00	87.00	LF	42.00	\$100.00	\$4,200.00
		0001	0590	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	13.00	0.00	13.00	FT	13.00	\$1,000.00	\$13,000.00
		0001	0600	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	8.00	0.00	8.00	FT	8.00	\$1,875.00	\$15,000.00
		0001	0610	7320018A	18 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$600.00	\$1,200.00
		0001	0620	7320024A	24 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	1.00	0.00	1.00	EA	1.00	\$1,000.00	\$1,000.00
		0001	0630	8031000A	TURF TYPE TALL FESCUE SODDING	3,688.00	0.00	3,688.00	SQYD	0.00	\$11.00	\$0.00
		0001	0640	8061005	ROCK DITCH CHECK	168.00	0.00	168.00	LF	11.00	\$10.00	\$110.00
		0001	0650	8061007A	CURB INLET CHECK	6.00	0.00	6.00	EA	5.00	\$100.00	\$500.00
		0001	0660	8061016	SEDIMENT REMOVAL	39.00	0.00	39.00	CUYD	0.00	\$40.00	\$0.00
		0001	0670	8061017	TEMPORARY SEEDING	0.80	0.00	0.80	ACRE	0.00	\$1,000.00	\$0.00
		0001	0680	8061019	SILT FENCE	1,039.00	0.00	1,039.00	LF	405.00	\$3.00	\$1,215.00
		0020	0690	9011030	LIGHTING POLE, 30 FT. OR 9.0 M, TYPE AT	5.00	0.00	5.00	EA	0.00	\$3,022.00	\$0.00
		0020	0700	9011108	BRACKET ARM, 8 FT. OR 2.4 M	3.00	0.00	3.00	EA	0.00	\$664.00	\$0.00
		0020	0710	9011112	BRACKET ARM, 12 FT. OR 3.6 M	2.00	0.00	2.00	EA	0.00	\$1,019.00	\$0.00
		0020	0720	9011115	BRACKET ARM, 15 FT. OR 4.6 M	1.00	0.00	1.00	EA	0.00	\$1,059.00	\$0.00
		0020	0730	9011311	LUMINAIRE, LED-A	6.00	0.00	6.00	EA	0.00	\$432.00	\$0.00
		0020	0740	9013002	CONDUIT, 2 IN. RIGID, IN TRENCH	5.00	0.00	5.00	LF	0.00	\$20.00	\$0.00
		0020	0750	9014003	CONDUIT, 3 IN. RIGID, PUSHED	801.00	0.00	801.00	LF	0.00	\$22.00	\$0.00
		0020	0760	9015010	TRENCHING TYPE I	183.00	0.00	183.00	LF	0.00	\$12.00	\$0.00
		0020	0770	9016110	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	2.00	\$1,850.00	\$3,700.00
		0020	0780	9016111	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$2,458.00	\$0.00
		0020	0790	9017002	CABLE, 2 AWG 1 CONDUCTOR	80.00	0.00	80.00	LF	0.00	\$4.53	\$0.00
		0020	0800	9017110	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	440.00	0.00	440.00	LF	0.00	\$1.00	\$0.00
		0020	0810	9017404	CABLE-CONDUIT, 1 IN., 2 CONDUCTORS AND 1 BARE NEUTRAL, 6 AWG	1,020.00	0.00	1,020.00	LF	0.00	\$6.28	\$0.00
		0020	0820	9018230	POLE FOUNDATION (30 FT. OR 9.0 M MOUNTING HEIGHT)	5.00	0.00	5.00	EA	0.00	\$1,828.00	\$0.00
		0020	0830	9018612	POWER SUPPLY ASSEMBLY, TYPE 2, 240/120 VOLT SERVICE, LIGHTING ONLY	1.00	0.00	1.00	EA	0.00	\$11,176.00	\$0.00
		0030	0840	9020213	SIGNAL HEAD, TYPE 3S	1.00	0.00	1.00	EA	0.00	\$1,054.00	\$0.00
		0030	0850	9020513	SIGNAL HEAD, TYPE 3B	5.00	0.00	5.00	EA	0.00	\$1,891.00	\$0.00
		0030	0860	9020514	SIGNAL HEAD, TYPE 4B	1.00	0.00	1.00	EA	0.00	\$1,542.00	\$0.00
		0030	0870	9020833	SH-FLAT SHEET - SIGNAL SIGN	36.00	0.00	36.00	SQFT	0.00	\$40.00	\$0.00
		0030	0880	9020834	SIGNAL SIGN, MOUNTING HARDWARE	4.00	0.00	4.00	EA	0.00	\$408.00	\$0.00
		0030	0890	9022708	POST, SIGNAL 8 FT.	1.00	0.00	1.00	EA	0.00	\$1,311.00	\$0.00
		0030	0900	9023130	POST, TYPE CL, 30 FT. ARM OR 9.1 M ARM	1.00	0.00	1.00	EA	0.00	\$13,028.00	\$0.00
		0030	0910	9023340	POST, TYPE B, LONGEST ARM 40 FT. OR 12.2 M	1.00	0.00	1.00	EA	0.00	\$22,678.00	\$0.00
		0030	0920	9024283	CONTROLLER ASSEMBLY HOUSING, NEMA TS2 CONTROLLER	1.00	0.00	1.00	EA	0.00	\$28,850.00	\$0.00
		0030	0930	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	2.00	0.00	2.00	EA	0.00	\$2,702.00	\$0.00
		0030	0940	9024975	VIDEO DETECTION SYSTEM	1.00	0.00	1.00	EA	0.00	\$27,430.80	\$0.00
		0030	0950	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	233.00	0.00	233.00	LF	0.00	\$18.00	\$0.00
		0030	0960	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	183.00	0.00	183.00	LF	0.00	\$22.00	\$0.00
		0030	0970	9028100	CABLE, 10 AWG 1 CONDUCTOR, POLE AND BRACKET	80.00	0.00	80.00	LF	0.00	\$1.00	\$0.00
		0030	0980	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	550.00	0.00	550.00	LF	0.00	\$1.55	\$0.00
		0030	0990	9028302	CABLE, 12 AWG 2 CONDUCTOR	170.00	0.00	170.00	LF	0.00	\$1.50	\$0.00
		0030	1000	9028308	CABLE, 16 AWG 2 CONDUCTOR	280.00	0.00	280.00	LF	0.00	\$1.35	\$0.00
		0030	1010	9028310	CABLE, 16 AWG 5 CONDUCTOR	280.00	0.00	280.00	LF	0.00	\$1.45	\$0.00
		0030	1020	9028311	CABLE, 16 AWG 7 CONDUCTOR	890.00	0.00	890.00	LF	0.00	\$1.65	\$0.00
		0030	1030	9028620	POWER SUPPLY ASSEMBLY, TYPE 2	1.00	0.00	1.00	EA	0.00	\$11,000.00	\$0.00
		0030	1040	9028810	PULL BOX, PREFORMED CLASS 1	2.00	0.00	2.00	EA	0.00	\$1,850.00	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-D02	J5S3418	0030	1050	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$2,458.00	\$0.00
		0030	1060	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$3,400.00	\$0.00
		0030	1070	9029100	BASE, CONCRETE	7.20	0.00	7.20	CUYD	9.30	\$1,800.00	\$16,740.00
		0030	1080	9029902	MISC.COUNTDOWN PEDESTRIAN SIGNAL HEAD, TYPE 1S	2.00	0.00	2.00	EA	0.00	\$887.00	\$0.00
		0040	1090	9031242	36 IN. SURFACE-MOUNT DELINEATOR POST	133.00	0.00	133.00	EA	0.00	\$70.00	\$0.00
		0040	1100	9031250A	U-CHANNEL POST, 3 LB	14.00	0.00	14.00	LF	0.00	\$20.00	\$0.00
		0040	1110	9031280	2.5 IN. PSST POST - 12 GA.	53.00	0.00	53.00	LF	0.00	\$20.00	\$0.00
		0040	1120	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	5.00	0.00	5.00	EA	0.00	\$250.00	\$0.00
		0040	1130	9035004A	SH-FLAT SHEET	60.00	0.00	60.00	SQFT	0.00	\$20.00	\$0.00
		0050	1140	9105201	CONDUIT, 3 IN., RIGID, IN TRENCH	327.00	0.00	327.00	LF	0.00	\$18.00	\$0.00
		0050	1150	9107201	CONDUIT, 3 IN., RIGID, PUSHED	336.00	0.00	336.00	LF	0.00	\$22.00	\$0.00
		0050	1160	9108353	FIBER OPTIC CABLE, 12-STRAND, SINGLE MODE	156.00	0.00	156.00	LF	0.00	\$6.00	\$0.00
		0050	1170	9108354	FIBER OPTIC CABLE, 48-STRAND, SINGLE MODE	820.00	0.00	820.00	LF	0.00	\$6.00	\$0.00
		0050	1180	9108811	PULL BOX, PREFORMED CLASS 2	3.00	0.00	3.00	EA	2.00	\$2,450.00	\$4,900.00
		0050	1190	9108816	PULL BOX, PREFORMED CLASS 5	1.00	0.00	1.00	EA	1.00	\$3,900.00	\$3,900.00
		0001	5001	2063100	CLASS 3 EXCAVATION IN ROCK	0.00	101.30	101.30	CUYD	101.30	\$225.00	\$22,792.50
Project J5S3418 - Total Value Posted to Date as of Report Generated Date												\$835,594.90
251212-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$835,594.90



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J5S3418

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0060	2063000	CLASS 3 EXCAVATION	8/14/26	8/17/26	1	24.10	CUYD	OR-50, Jefferson City, MO, Cole County					Remaining Class 3 Excavation for work done to install 18" and 15" pipe West of the Inlet C4.
0100	3040504	TYPE 5 AGGREGATE FOR BASE	8/3/26	8/17/26	1	8.70	SQYD	OR-50, Jefferson City, MO, Cole County					Base Rock under the Type B Gutter behind the retaining wall.
			8/11/26	8/17/26	1	95.20	SQYD	OR-50, Jefferson City, MO, Cole County:	22+13				Base-Rock under the 8" Concrete Approach for the Eastern 1/3 of the Codes Entrance.
0110	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	8/3/26	8/17/26	1	21.30	SQYD	OR-50, Jefferson City, MO, Cole County					Base-Rock under the Curb and Gutter poured to either side of previously installed material.
			8/4/26	8/10/26	1	89.80	SQYD	OR-50, Jefferson City, MO, Cole County	22+70		25+16		Base-Rock under the 2 sections of Concrete Pavement just East of Flume C4 (50 SQYD) and just West of the Dodge Entrance (39.8 SQYD).
			8/12/26	8/17/26	1	70.90	SQYD	OR-50, Jefferson City, MO, Cole County	22+14		22+58		Base-rock under the 9" Concrete Pavement in front of the Eastern 1/3 of the codes approach.
			8/13/26	8/17/26	1	23.30	SQYD	OR-50 / South Ten Mile Dr., Jefferson City, MO, Cole County					Base-rock under the 2 sections of Type "B" Curb and Gutter poured on 8/13.
0130	5021309	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	8/4/26	8/10/26	1	89.80	SQYD	OR-50, Jefferson City, MO, Cole County	22+70		25+16		Concrete Pavement to either side of previously installed Concrete Pavement: just East of Flume C4 (50 SQYD) and just West of Dodge Entrance (39.8 SQYD).
			8/12/26	8/17/26	1	70.90	SQYD	OR-50, Jefferson City, MO, Cole County	22+14		22+58		9" concrete pavement poured in front of the Eastern 1/3 of the codes parking lot and connected it to the section in front of Codes previously poured.
0200	6085008	PAVED APPROACH, 8 IN.	8/11/26	8/17/26	1	95.20	SQYD	OR-50, Jefferson City, MO, Cole County:	22+13				8" Concrete Approach for the Western 1/3 of the Codes entrance. Measured with Top-Con system.
0220	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	8/11/26	8/17/26	1	45.00	LF	South 10 Mile Dr., Jefferson City, MO, Cole County:	11+81		13+03		"S" curb poured to either side of Dodge Entrance on South 10 Mile Dr: 22 LF on North side and 23 LF on the South side.
0230	6091042	CONCRETE GUTTER TYPE B	8/3/26	8/17/26	1	26.00	LF	OR-50, Jefferson City, MO, Cole County					4th Section of Gutter and Last directly behind the retaining wall.
0240	6091052	CURB AND GUTTER TYPE B	8/3/26	8/17/26	1	64.00	LF	OR-50, Jefferson City, MO, Cole County					2 sections of Curb and Gutter to either side of the previously installed Curb and Gutter in front of Codes.
			8/13/26	8/17/26	1	70.00	LF	OR-50 / South Ten Mile Dr., Jefferson City, MO, Cole County					62 LF of Type "B" Curb and Gutter poured from the end of the "S" Curb at the Dodge dealership (South Ten Mile Dr.) and running North to Flume D1. 8 LF of type "B" Curb and Gutter poured connecting the Codes approach to Flume C4.
0250	6097000	ROCK LINING	8/3/26	8/17/26	1	14.00	CUYD	OR-50, Jefferson City, MO, Cole County					Rock line for all 3 locations of the project: 3 CUYD for Flume A1, 3 CUYD for Flume B1, and 8 CUYD at Flume C1 going to the end of the 18" Group B Pipe. These number all adjust for rounding to next whole number per spec.
			8/10/26	8/17/26	1	8.00	CUYD	OR-50, Jefferson City, MO, Cole County	21+55				Business request that the area be filled with Rock Lining instead of Sod.
0360	6161025	CHANNELIZER (TRIM-LINE)	8/14/26	8/17/26	1	51.00	EA	OR-50 / South Ten Mile Dr., Jefferson City, MO, Cole County					Additional channelizers brought in for work to be done on South Ten Mile Dr. for full depth Pavement Repair portion of the job.
0410	6181000	MOBILIZATION	8/14/26	8/17/26	1	0.25	LS	OR-50, Jefferson City, MO, Cole County					Final mobilization payment after reaching 30% of contract.
0770	9016110	PULL BOX, PREFORMED CLASS 1	8/10/26	8/17/26	1	2.00	EA	OR-50, Jefferson City, MO, Cole County					1 pull box installed just west of the Dodge entrance (Sta. 24+82). The other installed by the signal cabinet (Sta. 26+56).
1070	9029100	BASE, CONCRETE	8/12/26	8/17/26	1	6.20	CUYD	OR-50, Jefferson City, MO, Cole County	26+89				3.1 CUYD for the traffic light to be installed on the West bound side of OR-50, and 3.1 CUYD for the Traffic Light on the Southeast corner of OR-50 and South Ten Mile Dr.
1180	9108811	PULL BOX, PREFORMED CLASS 2	8/10/26	8/17/26	1	2.00	EA	OR-50, Jefferson City, MO, Cole County					1 installed just east of the Codes entrance (Sta 22+78). 1 installed in front of McDonalds (Sta. 41+15)
1190	9108816	PULL BOX, PREFORMED CLASS 5	8/10/26	8/17/26	1	1.00	EA	OR-50, Jefferson City, MO, Cole County	26+08				Class 5 pull box installed beside the Signal Cabinet.
5001	2063100	CLASS 3 EXCAVATION IN ROCK	8/14/26	8/17/26	1	101.30	CUYD	OR-50, Jefferson City, MO, Cole County	19+45		22+58		Class 3 Excavation in Rock for the work done from Inlet C5 (3' deep) to the start of the rock lining at the end of the 18" pipe west of the Western Hyundai entrance (1' deep).

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3418	0030	CLASS A EXCAVATION	Price FUEL		4	Jul 1, 2026	SYSTEM	\$284.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Jul 16, 2026	SYSTEM	\$97.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$382.70	
					Price FUEL - Total			\$382.70	
					0030 - Total			\$382.70	
	0040	COMPACTING EMBANKMENT	Material		4	Jul 1, 2026	SYSTEM	(\$7,990.00)	
					4	Jul 1, 2026	SYSTEM	\$7,990.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ricksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Jul 16, 2026	SYSTEM	(\$14,382.00)	
					5	Jul 16, 2026	SYSTEM	\$14,382.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user ricksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0100	TYPE 5 AGGREGATE FOR BASE	Material		3	Jun 16, 2026	SYSTEM	(\$5,420.40)	
					4	Jul 1, 2026	SYSTEM	(\$9,192.00)	
					4	Jul 1, 2026	SYSTEM	\$9,192.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ricksc3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total			(\$5,420.40)			
			Material - Total			(\$5,420.40)			
			MaterialCredit		4	Jul 1, 2026	SYSTEM	\$5,420.40	
					- Total			\$5,420.40	
					MaterialCredit - Total			\$5,420.40	
			Price FUEL		2	Jun 2, 2026	SYSTEM	\$49.89	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Jun 16, 2026	SYSTEM	\$69.81	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 1, 2026	SYSTEM	\$77.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Jul 16, 2026	SYSTEM	\$25.62	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Aug 3, 2026	SYSTEM	\$29.50	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Aug 17, 2026	SYSTEM	\$23.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			\$275.48	
					Price FUEL - Total			\$275.48	
			0100 - Total			\$275.48			
	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		2	Jun 2, 2026	SYSTEM	(\$4,067.20)	
					2	Jun 2, 2026	SYSTEM	\$4,067.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user ricksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Jun 16, 2026	SYSTEM	(\$6,291.20)	
					4	Jul 1, 2026	SYSTEM	(\$16,628.80)	
					4	Jul 1, 2026	SYSTEM	\$16,628.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user ricksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					- Total			(\$6,291.20)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
J5S3418	0110	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material - Total						(\$6,291.20)			
			MaterialCredit		4	Jul 1, 2026	SYSTEM	\$6,291.20				
				- Total						\$6,291.20		
			MaterialCredit - Total						\$6,291.20			
			Price FUEL		2	Jun 2, 2026	SYSTEM	\$116.18	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 16, 2026	SYSTEM	\$52.33	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	Jul 1, 2026	SYSTEM	\$243.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Jul 16, 2026	SYSTEM	\$35.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Aug 3, 2026	SYSTEM	\$149.25	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Aug 17, 2026	SYSTEM	\$71.16	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						\$667.33	
			Price FUEL - Total						\$667.33			
			0110 - Total								\$667.33	
	0130	CONCRETE PAVEMENT (9 IN. NON-REINFORCED,	Material		3	Jun 16, 2026	SYSTEM	(\$35,406.00)				
					3	Jun 16, 2026	SYSTEM	\$35,406.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ricksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
			- Total						\$0.00			
			Material - Total						\$0.00			
			Price FUEL		2	Jun 2, 2026	SYSTEM	\$366.02	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	Jun 16, 2026	SYSTEM	\$123.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	Jul 1, 2026	SYSTEM	\$583.53	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Jul 16, 2026	SYSTEM	\$74.56	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Aug 3, 2026	SYSTEM	\$143.74	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Aug 17, 2026	SYSTEM	\$159.84	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total						\$1,451.18	
			Price FUEL - Total						\$1,451.18			
			0130 - Total								\$1,451.18	
			0200	PAVED APPROACH, 8 IN.	Material		3	Jun 16, 2026	SYSTEM	(\$18,406.50)		
3	Jun 16, 2026	SYSTEM					\$18,406.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user ricksc3 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
4	Jul 1, 2026	SYSTEM					(\$32,035.50)					
4	Jul 1, 2026	SYSTEM					\$32,035.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0025) due to user ricksc3 overriding Payment Estimate Exception 5 on the current Payment Estimate.				
5	Jul 16, 2026	SYSTEM					(\$54,495.00)					
5	Jul 16, 2026	SYSTEM					\$54,495.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user ricksc3 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
6	Aug 3, 2026	SYSTEM					(\$62,884.50)					
6	Aug 3, 2026	SYSTEM					\$62,884.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user browns1 overriding Payment				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3418	0200	PAVED APPROACH, 8 IN.	Material						Estimate Exception 1 on the current Payment Estimate.
				7	Aug 17, 2026	SYSTEM	(\$72,880.50)		
				7	Aug 17, 2026	SYSTEM	\$72,880.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user ricksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
				- Total				\$0.00	
				Material - Total				\$0.00	
			Price FUEL		3	Jun 16, 2026	SYSTEM	\$75.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					3	Jun 16, 2026	SYSTEM	\$96.26	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Jul 1, 2026	SYSTEM	\$127.49	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Jul 16, 2026	SYSTEM	\$90.22	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					6	Aug 3, 2026	SYSTEM	\$33.70	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					7	Aug 17, 2026	SYSTEM	\$86.08	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total				\$509.67
				Price FUEL - Total				\$509.67	
			0200 - Total						
	0220	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Overrun	Overrun	7	Aug 17, 2026	SYSTEM	(\$450.00)	
				Overrun - Total				(\$450.00)	
			Overrun - Total				(\$450.00)		
	0220 - Total								(\$450.00)
	0240	CURB AND GUTTER TYPE B	Material		4	Jul 1, 2026	SYSTEM	(\$49,210.00)	
					4	Jul 1, 2026	SYSTEM	\$49,210.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0026) due to user ricksc3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Jul 16, 2026	SYSTEM	(\$56,595.00)	
					5	Jul 16, 2026	SYSTEM	\$56,595.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ricksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	0240 - Total								\$0.00
	0250	ROCK LINING	Material		7	Aug 17, 2026	SYSTEM	(\$1,980.00)	
					7	Aug 17, 2026	SYSTEM	\$1,980.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user ricksc3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total				\$0.00
				Material - Total				\$0.00	
			Overrun	Overrun	7	Aug 17, 2026	SYSTEM	(\$180.00)	
					Overrun - Total				(\$180.00)
				Overrun - Total				(\$180.00)	
	0250 - Total								(\$180.00)
	0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		6	Aug 3, 2026	SYSTEM	(\$4,645.50)	
					6	Aug 3, 2026	SYSTEM	\$4,645.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user browns1 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					7	Aug 17, 2026	SYSTEM	(\$4,645.50)	



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3418	0270	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		7	Aug 17, 2026	SYSTEM	\$4,645.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user ricksc3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0270 - Total			\$0.00			
	0280	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEM)	Overrun	Overrun	6	Aug 3, 2026	SYSTEM	(\$507.00)	
					7	Aug 17, 2026	SYSTEM	\$507.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',30.00000 - 30.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
			Overrun - Total			\$0.00			
			0280 - Total			\$0.00			
	0290	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. TH	Overrun	Overrun	6	Aug 3, 2026	SYSTEM	(\$202.80)	
					7	Aug 17, 2026	SYSTEM	\$202.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',12.00000 - 12.00000, 'is applied (if non-zero).
				Overrun - Total			\$0.00		
			Overrun - Total			\$0.00			
			0290 - Total			\$0.00			
	0540	MECHANICALLY STABILIZED EARTH WALL SYS	Material		3	Jun 16, 2026	SYSTEM	(\$11,178.00)	
					3	Jun 16, 2026	SYSTEM	\$11,178.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ricksc3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					4	Jul 1, 2026	SYSTEM	(\$11,178.00)	
					4	Jul 1, 2026	SYSTEM	\$11,178.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0027) due to user ricksc3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					5	Jul 16, 2026	SYSTEM	(\$29,762.00)	
					5	Jul 16, 2026	SYSTEM	\$29,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user ricksc3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					6	Aug 3, 2026	SYSTEM	(\$29,762.00)	
					6	Aug 3, 2026	SYSTEM	\$29,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user browns1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Aug 17, 2026	SYSTEM	(\$29,762.00)	
7					Aug 17, 2026	SYSTEM	\$29,762.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user ricksc3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
- Total					\$0.00				
Material - Total					\$0.00				
0540 - Total			\$0.00						
0550	15 IN. PIPE CULVERT GROUP B	Material		3	Jun 16, 2026	SYSTEM	(\$1,500.00)		
				3	Jun 16, 2026	SYSTEM	\$1,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0018) due to user ricksc3 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
				4	Jul 1, 2026	SYSTEM	(\$13,725.00)		
				4	Jul 1, 2026	SYSTEM	\$13,725.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0028) due to user ricksc3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
				- Total			\$0.00		
		Material - Total			\$0.00				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J5S3418	0550 - Total							\$0.00	
	0560	18 IN. PIPE CULVERT GROUP B	Material		3	Jun 16, 2026	SYSTEM	(\$13,345.00)	
					3	Jun 16, 2026	SYSTEM	\$13,345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ricksc3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					4	Jul 1, 2026	SYSTEM	(\$13,345.00)	
					4	Jul 1, 2026	SYSTEM	\$13,345.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0030) due to user ricksc3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	3	Jun 16, 2026	SYSTEM	(\$5,525.00)	
					3	Jun 16, 2026	SYSTEM	\$5,525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user ricksc3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					4	Jul 1, 2026	SYSTEM	(\$5,525.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					4	Jul 1, 2026	SYSTEM	\$5,525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0029) due to user ricksc3 overriding Payment Estimate Exception 12 on the current Payment Estimate.
					5	Jul 16, 2026	SYSTEM	(\$5,525.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).
					5	Jul 16, 2026	SYSTEM	\$5,525.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0019) due to user ricksc3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Aug 3, 2026	SYSTEM	(\$6,800.00)	
					7	Aug 17, 2026	SYSTEM	\$6,800.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',85.00000 - 85.00000', is applied (if non-zero).
					Overrun - Total			\$0.00	
					Overrun - Total			\$0.00	
	0560 - Total							\$0.00	
	1070	BASE, CONCRETE	Material		5	Jul 16, 2026	SYSTEM	(\$5,580.00)	
					5	Jul 16, 2026	SYSTEM	\$5,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ricksc3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					6	Aug 3, 2026	SYSTEM	(\$5,580.00)	
					6	Aug 3, 2026	SYSTEM	\$5,580.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user browns1 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Aug 17, 2026	SYSTEM	(\$16,740.00)	
					7	Aug 17, 2026	SYSTEM	\$16,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user ricksc3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
			Overrun	Overrun	7	Aug 17, 2026	SYSTEM	(\$3,780.00)	
					Overrun - Total			(\$3,780.00)	
					Overrun - Total			(\$3,780.00)	
	1070 - Total							(\$3,780.00)	
J5S3418	- Total							(\$1,123.64)	
Overall	- Total							(\$1,123.64)	



Contract Adjustments for Contract - 251212-D02

There are no contract adjustments to display for this contract.