



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

|                          |                  |                   |                  |                |                          |              |
|--------------------------|------------------|-------------------|------------------|----------------|--------------------------|--------------|
| Progress Estimate Number | Contract ID      | 251212-D03        | Pay Period Start | July 16, 2026  | Original Contract Amount | \$755,964.75 |
| 6                        | Prime Contractor | E & C Bridge, LLC | Pay Period End   | August 1, 2026 | Net Change Order Amount  | \$0.00       |
|                          |                  |                   |                  |                | Current Contract Amount  | \$755,964.75 |

|                |                                                                                          |  |  |  |         |
|----------------|------------------------------------------------------------------------------------------|--|--|--|---------|
| Approval Date  |                                                                                          |  |  |  | By User |
| August 3, 2026 | Generated and Approved (and should be considered Draft) at the Project Office Level by   |  |  |  | bashoa1 |
| August 3, 2026 | Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by |  |  |  | browns1 |
| August 5, 2026 | Reviewed and Approved at the Central Office Controllers Office Level by                  |  |  |  | hannos1 |

|                          |                         |                        |                                       |
|--------------------------|-------------------------|------------------------|---------------------------------------|
| Original Completion Date | Current Completion Date | Actual Completion Date | % of Current Contract Amount Complete |
| December 1, 2026         | December 1, 2026        | August 5, 2026         | 93.81%                                |

| Contract Informational Dates |                          |                         | Milestones                       |
|------------------------------|--------------------------|-------------------------|----------------------------------|
| Date Description             | Original Completion Date | Current Completion Date | No Milestones Exist for Contract |
| Acceptance Date              |                          |                         |                                  |
| Awarded Date                 | January 8, 2026          | January 8, 2026         |                                  |
| Letting Date                 | December 12, 2025        | December 12, 2025       |                                  |
| Notice to Proceed Date       | February 9, 2026         | February 9, 2026        |                                  |
| Work Began Date              | June 8, 2026             | June 8, 2026            |                                  |
|                              |                          |                         |                                  |

| Contract Total Pay For Estimate No. 6 |                            |              |              |
|---------------------------------------|----------------------------|--------------|--------------|
|                                       | This Estimate              | Previous     | To Date      |
| 251212-D03                            | Total Posted Items Pay     | \$187,933.50 | \$521,255.50 |
|                                       | Gross Item Adjustments     | \$0.00       | \$13,893.63  |
|                                       | Incentive                  | \$0.00       | \$0.00       |
|                                       | Disincentive               | \$0.00       | \$0.00       |
|                                       | Liquidated Damage          | \$0.00       | \$0.00       |
|                                       | Other Contract Adjustments | \$0.00       | \$0.00       |
|                                       |                            | \$535,149.13 | \$723,082.63 |
| Contract Total Payable This Estimate: |                            | \$187,933.50 |              |

Items Paid This Estimate Period

| Project Number | Line Number | Item Code | Item Description                                      | Unit | Unit Price   | Current Installed Qty | Current Installed Amount |
|----------------|-------------|-----------|-------------------------------------------------------|------|--------------|-----------------------|--------------------------|
| J5S3551        | 0050        | 2121000A  | SUBGRADING AND SHOULDERING CLASS 1                    | 100F | \$2,000.000  | 1                     | \$2,000.00               |
|                | 0060        | 2142000   | FURNISHING ROCK FILL                                  | CUYD | \$40.000     | 156                   | \$6,240.00               |
|                | 0070        | 2143000   | PLACING ROCK FILL                                     | CUYD | \$25.000     | 156                   | \$3,900.00               |
|                | 0080        | 2153000   | SHAPING SLOPES, CLASS III                             | 100F | \$1,500.000  | 3                     | \$4,500.00               |
|                | 0100        | 4019905   | MISC.OPTIONAL PAVEMENT                                | SQYD | \$175.000    | 44                    | \$7,700.00               |
|                | 0110        | 6113020   | FURNISHING TYPE 2 ROCK BLANKET                        | CUYD | \$55.000     | 63                    | \$3,465.00               |
|                | 0120        | 6113040   | PLACING TYPE 2 ROCK BLANKET                           | CUYD | \$25.000     | 63                    | \$1,575.00               |
|                | 0170        | 6181000   | MOBILIZATION                                          | LS   | \$40,000.000 | 0.250                 | \$10,000.00              |
|                | 0200        | 6240103A  | PERMANENT EROSION CONTROL GEOTEXTILE                  | SQYD | \$3.500      | 93                    | \$325.50                 |
|                | 0210        | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKING            | LS   | \$2,000.000  | 1                     | \$2,000.00               |
|                | 0360        | 2069901   | MISC.Temporary Falsework                              | LS   | \$10,000.000 | 1                     | \$10,000.00              |
|                | 0380        | 5031011A  | BRIDGE APPROACH SLAB (MINOR ROAD)                     | SQYD | \$250.000    | 107                   | \$26,750.00              |
|                | 0390        | 7034212   | SLAB ON STEEL                                         | SQYD | \$300.000    | 37.550                | \$11,265.00              |
|                | 0400        | 7034216   | TYPE H BARRIER                                        | LF   | \$110.000    | 506                   | \$55,660.00              |
|                | 0430        | 7110200   | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY) | LS   | \$7,790.000  | 1                     | \$7,790.00               |
|                | 0480        | 7125102   | SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER  | LS   | \$13,481.500 | 1                     | \$13,481.50              |
|                | 0490        | 7125365A  | INTERMEDIATE FIELD COAT (SYSTEM G)                    | SQFT | \$3.900      | 1,000                 | \$3,900.00               |
|                | 0500        | 7125370A  | FINISH FIELD COAT (SYSTEM G)                          | SQFT | \$3.900      | 1,000                 | \$3,900.00               |
|                | 0510        | 7125961   | GRAY EPOXY-MASTIC PRIMER                              | LS   | \$13,481.500 | 1                     | \$13,481.50              |

|                         |  |  |  |  |  |  |              |
|-------------------------|--|--|--|--|--|--|--------------|
| Project J5S3551 - Total |  |  |  |  |  |  | \$187,933.50 |
|-------------------------|--|--|--|--|--|--|--------------|



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

|                          |                  |                   |                  |                |                          |              |
|--------------------------|------------------|-------------------|------------------|----------------|--------------------------|--------------|
| Progress Estimate Number | Contract ID      | 251212-D03        | Pay Period Start | July 16, 2026  | Original Contract Amount | \$755,964.75 |
| 6                        | Prime Contractor | E & C Bridge, LLC | Pay Period End   | August 1, 2026 | Net Change Order Amount  | \$0.00       |
|                          |                  |                   |                  |                | Current Contract Amount  | \$755,964.75 |

| Project Number  | Line Number | Item Code | Item Description | Unit | Unit Price | Current Installed Qty | Current Installed Amount |
|-----------------|-------------|-----------|------------------|------|------------|-----------------------|--------------------------|
| Overall - Total |             |           |                  |      |            |                       | \$187,933.50             |

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

| Project Number | Line No. | Item Description                                      | Adjustment Type | Other Item Adjustment Type | Comments                                                                                                                                                                                             | Adjustment Quantity | Line Item Adjustment Unit Price | Adjustment amount |
|----------------|----------|-------------------------------------------------------|-----------------|----------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------------------|-------------------|
| J5S3551        | 0060     | FURNISHING ROCK FILL                                  | Material        |                            |                                                                                                                                                                                                      | -156                | \$40.00                         | (\$6,240.00)      |
|                | 0060     | FURNISHING ROCK FILL                                  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.  | 156                 | \$40.00                         | \$6,240.00        |
|                | 0080     | SHAPING SLOPES, CLASS III                             | Material        |                            |                                                                                                                                                                                                      | -3                  | \$1,500.00                      | (\$4,500.00)      |
|                | 0080     | SHAPING SLOPES, CLASS III                             | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate.  | 3                   | \$1,500.00                      | \$4,500.00        |
|                | 0270     | SILT FENCE                                            | Material        |                            |                                                                                                                                                                                                      | -200                | \$2.00                          | (\$400.00)        |
|                | 0270     | SILT FENCE                                            | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 18 on the current Payment Estimate. | 200                 | \$2.00                          | \$400.00          |
|                | 0380     | BRIDGE APPROACH SLAB (MINOR ROAD)                     | Material        |                            |                                                                                                                                                                                                      | -107                | \$250.00                        | (\$26,750.00)     |
|                | 0380     | BRIDGE APPROACH SLAB (MINOR ROAD)                     | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  | 107                 | \$250.00                        | \$26,750.00       |
|                | 0390     | SLAB ON STEEL                                         | Material        |                            |                                                                                                                                                                                                      | -751                | \$300.00                        | (\$225,300.00)    |
|                | 0390     | SLAB ON STEEL                                         | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  | 751                 | \$300.00                        | \$225,300.00      |
|                | 0400     | TYPE H BARRIER                                        | Material        |                            |                                                                                                                                                                                                      | -506                | \$110.00                        | (\$55,660.00)     |
|                | 0400     | TYPE H BARRIER                                        | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 10 on the current Payment Estimate. | 506                 | \$110.00                        | \$55,660.00       |
|                | 0430     | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY) | Material        |                            |                                                                                                                                                                                                      | -1                  | \$7,790.00                      | (\$7,790.00)      |
|                | 0430     | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY) | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate. | 1                   | \$7,790.00                      | \$7,790.00        |
|                | 0460     | REHABILITATE BEARING                                  | Material        |                            |                                                                                                                                                                                                      | -8                  | \$2,900.00                      | (\$23,200.00)     |
|                | 0460     | REHABILITATE BEARING                                  | Material        |                            | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 14 on the current Payment Estimate. | 8                   | \$2,900.00                      | \$23,200.00       |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

| <b>Progress<br/>Estimate Number</b><br>6 |             | <b>Contract ID</b><br><b>Prime Contractor</b> | 251212-D03<br>E & C Bridge, LLC | <b>Pay Period Start</b><br><b>Pay Period End</b> | July 16, 2026<br>August 1, 2026                                                                                                                                                                      | <b>Original Contract Amount</b><br><b>Net Change Order Amount</b><br><b>Current Contract Amount</b> | \$755,964.75<br>\$0.00<br>\$755,964.75 |                      |
|------------------------------------------|-------------|-----------------------------------------------|---------------------------------|--------------------------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------|----------------------------------------|----------------------|
| Project<br>Number                        | Line<br>No. | Item Description                              | Adjustment<br>Type              | Other Item<br>Adjustment<br>Type                 | Comments                                                                                                                                                                                             | Adjustment<br>Quantity                                                                              | Line Item<br>Adjustment<br>Unit Price  | Adjustment<br>amount |
| J5S3551                                  | 0490        | INTERMEDIATE FIELD<br>COAT (SYSTEM G)         | Material                        |                                                  |                                                                                                                                                                                                      | -1,000                                                                                              | \$3.90                                 | (\$3,900.00)         |
|                                          | 0490        | INTERMEDIATE FIELD<br>COAT (SYSTEM G)         | Material                        |                                                  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bashoa1 overriding Payment Estimate Exception 15 on the current Payment Estimate. | 1,000                                                                                               | \$3.90                                 | \$3,900.00           |
|                                          | 0500        | FINISH FIELD COAT<br>(SYSTEM G)               | Material                        |                                                  |                                                                                                                                                                                                      | -1,000                                                                                              | \$3.90                                 | (\$3,900.00)         |
|                                          | 0500        | FINISH FIELD COAT<br>(SYSTEM G)               | Material                        |                                                  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user bashoa1 overriding Payment Estimate Exception 16 on the current Payment Estimate. | 1,000                                                                                               | \$3.90                                 | \$3,900.00           |
|                                          | 0510        | GRAY EPOXY-MASTIC<br>PRIMER                   | Material                        |                                                  |                                                                                                                                                                                                      | -1                                                                                                  | \$13,481.50                            | (\$13,481.50)        |
|                                          | 0510        | GRAY EPOXY-MASTIC<br>PRIMER                   | Material                        |                                                  | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user bashoa1 overriding Payment Estimate Exception 17 on the current Payment Estimate. | 1                                                                                                   | \$13,481.50                            | \$13,481.50          |
| <b>Total</b>                             |             |                                               |                                 |                                                  |                                                                                                                                                                                                      |                                                                                                     |                                        | <b>\$0.00</b>        |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details

Report Generated on August 6, 2026

| Contract Project Information |                            |                         |               |        |                                   |              |
|------------------------------|----------------------------|-------------------------|---------------|--------|-----------------------------------|--------------|
| Project Number               | Federal Proj. Number       | Project Description     | Route         | County | Location of Work                  |              |
| J5S3551                      | FAS S403(76)               | Bridge deck replacement | AA            | COLE   | on Route AA south of Russellville |              |
| Totals by Job Numbers        |                            |                         |               |        |                                   |              |
| J5S3551                      |                            |                         | This Estimate |        | Previous                          | To Date      |
|                              | Posted Item Pay            |                         | \$187,933.50  |        | \$521,255.50                      | \$709,189.00 |
|                              | Gross Item Adjustments     |                         | \$0.00        |        | \$13,893.63                       | \$13,893.63  |
|                              | Gross Item Pay             |                         | \$187,933.50  |        | \$535,149.13                      | \$723,082.63 |
|                              | Incentive                  |                         | \$0.00        |        | \$0.00                            | \$0.00       |
|                              | Disincentive               |                         | \$0.00        |        | \$0.00                            | \$0.00       |
|                              | Liquidated Damages         |                         | \$0.00        |        | \$0.00                            | \$0.00       |
|                              | Other Contract Adjustments |                         | \$0.00        |        | \$0.00                            | \$0.00       |



# Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on August 6, 2026

## Exceptions (Discrepancies) This Estimate Period

| Exceptions / Discrepancies                                                                                                                                                                                                                                        | Explanation                                                                         | Entered By | Status       |
|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------------------------------------------------------------------------------|------------|--------------|
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 2142000, Project Item Line Number 0060, Material Set 214200096, Material 0214STRF - Stone for Rock Fill, Acceptance Action Generic 0214STRF is insufficient.                               | Bashoa1 Passed Test to be entered at a later date                                   | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 2153000, Project Item Line Number 0080, Material Set 215300096, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.                                | Bashoa1 Passed Test to be entered at a later date                                   | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 5031011A, Project Item Line Number 0380, Material Set 5031011A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.          | Bashoa1 Certificate received test to be entered at a later date                     | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 5031011A, Project Item Line Number 0380, Material Set 5031011A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient. | Bashoa1 Certificate received test to be entered at a later date                     | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 5031011A, Project Item Line Number 0380, Material Set 5031011A96, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.              | Bashoa1 Passed Test to be entered at a later date working with materials to resolve | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034212, Project Item Line Number 0390, Material Set 703421296, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.                | Bashoa1 test passed working with materials to resolve issue                         | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034212, Project Item Line Number 0390, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.  | Bashoa1 Prestressed panels not used                                                 | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034212, Project Item Line Number 0390, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.          | Bashoa1 passed Awaiting materials to enter test                                     | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034212, Project Item Line Number 0390, Material Set 703421296, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.         | Bashoa1 passed Awaiting materials to enter test                                     | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034216, Project Item Line Number 0400, Material Set 703421696, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.                     | Bashoa1 Test passed and to be entered at a later date                               | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034216, Project Item Line Number 0400, Material Set 703421696, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.          | Bashoa1 Passed Awaiting materials to enter test                                     | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7034216, Project Item Line Number 0400, Material Set 703421696, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.         | Bashoa1 Passed Awaiting materials to enter test                                     | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7110200, Project Item Line Number 0430, Material Set 711020096, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.       | Bashoa1 Certs received test to be entered at a later date                           | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7123130, Project Item Line Number 0460, Material Set 712313096, Material 1080BRM - Bridge Material, Acceptance Action Generic 1080BRM is insufficient.                                     | Bashoa1 Passed awaiting materials to fix sample test                                | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7125365A, Project Item Line Number 0490, Material Set 7125365A96, Material 1045PTEP - High Solids Epoxy System G Intrmdt Coat, Acceptance Action Generic 1045PTEP is insufficient.         | Bashoa1 Certs received test to be entered at a later date                           | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7125370A, Project Item Line Number 0500, Material Set 7125370A96, Material 1045PTAP - Polyurethane System G Finish Coating, Acceptance Action Generic 1045PTAP is insufficient.            | Bashoa1 Certs received test to be entered at a later date                           | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 7125961, Project Item Line Number 0510, Material Set 712596196, Material 1045PTGREPMA - Gray Epoxy-Mastic Primer, Acceptance Action Generic 1045PTGREPMA is insufficient.                  | Bashoa1 Certs received test to be entered at a later date                           | bashoa1    | Overridden   |
| Estimate Exception Type: Insufficient Materials: Project J5S3551, Item 8061019, Project Item Line Number 0270, Material Set 806101996, Material 1011GXT2 - Geotextile Fabric for TempSiltFence (T2), Acceptance Action Generic 1011GXT2 is insufficient.          | Bashoa1 Certs received test to be entered at a later date                           | bashoa1    | Overridden   |
| Estimate Exception Type: Item Overrun: Contract 251212-D03, Contract Project J5S3551, Project Item Line Number 0270, Contract Line Item Number 0270, Item 8061019, Minor Item.                                                                                    | Bashoa1 Change order pending                                                        | bashoa1    | Acknowledged |



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID                                                              | Project No. | Category | Line No. | Item Code | Description                                                                                       | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price   | Total Value POSTED To Date (See report generated date) |
|--------------------------------------------------------------------------|-------------|----------|----------|-----------|---------------------------------------------------------------------------------------------------|--------------|------------------|------------------------|------|---------------------------|--------------|--------------------------------------------------------|
| 251212-D03                                                               | J5S3551     | 0001     | 0010     | 2013000   | CLEARING AND GRUBBING                                                                             | 1.00         | 0.00             | 1.00                   | ACRE | 0.00                      | \$7,500.00   | \$0.00                                                 |
|                                                                          |             | 0001     | 0020     | 2022010   | REMOVAL OF IMPROVEMENTS                                                                           | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$12,000.00  | \$12,000.00                                            |
|                                                                          |             | 0001     | 0030     | 2031000   | CLASS A EXCAVATION                                                                                | 166.00       | 0.00             | 166.00                 | CUYD | 0.00                      | \$25.00      | \$0.00                                                 |
|                                                                          |             | 0001     | 0040     | 2036000   | COMPACTING EMBANKMENT                                                                             | 26.00        | 0.00             | 26.00                  | CUYD | 0.00                      | \$50.00      | \$0.00                                                 |
|                                                                          |             | 0001     | 0050     | 2121000A  | SUBGRADING AND SHOULDERING CLASS 1                                                                | 1.00         | 0.00             | 1.00                   | 100F | 1.00                      | \$2,000.00   | \$2,000.00                                             |
|                                                                          |             | 0001     | 0060     | 2142000   | FURNISHING ROCK FILL                                                                              | 156.00       | 0.00             | 156.00                 | CUYD | 156.00                    | \$40.00      | \$6,240.00                                             |
|                                                                          |             | 0001     | 0070     | 2143000   | PLACING ROCK FILL                                                                                 | 156.00       | 0.00             | 156.00                 | CUYD | 156.00                    | \$25.00      | \$3,900.00                                             |
|                                                                          |             | 0001     | 0080     | 2153000   | SHAPING SLOPES, CLASS III                                                                         | 3.00         | 0.00             | 3.00                   | 100F | 3.00                      | \$1,500.00   | \$4,500.00                                             |
|                                                                          |             | 0001     | 0090     | 3040143   | TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)                                                           | 44.00        | 0.00             | 44.00                  | SQYD | 44.00                     | \$50.00      | \$2,200.00                                             |
|                                                                          |             | 0001     | 0100     | 4019905   | MISC.OPTIONAL PAVEMENT                                                                            | 44.00        | 0.00             | 44.00                  | SQYD | 44.00                     | \$175.00     | \$7,700.00                                             |
|                                                                          |             | 0001     | 0110     | 6113020   | FURNISHING TYPE 2 ROCK BLANKET                                                                    | 563.00       | 0.00             | 563.00                 | CUYD | 563.00                    | \$55.00      | \$30,965.00                                            |
|                                                                          |             | 0001     | 0120     | 6113040   | PLACING TYPE 2 ROCK BLANKET                                                                       | 563.00       | 0.00             | 563.00                 | CUYD | 563.00                    | \$25.00      | \$14,075.00                                            |
|                                                                          |             | 0001     | 0130     | 6131014   | FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)                          | 51.00        | 0.00             | 51.00                  | LF   | 0.00                      | \$11.00      | \$0.00                                                 |
|                                                                          |             | 0001     | 0140     | 6161005   | CONSTRUCTION SIGNS                                                                                | 674.00       | 0.00             | 674.00                 | SQFT | 674.00                    | \$6.00       | \$4,044.00                                             |
|                                                                          |             | 0001     | 0150     | 6161030   | TYPE 3 MOVEABLE BARRICADE                                                                         | 10.00        | 0.00             | 10.00                  | EA   | 10.00                     | \$140.25     | \$1,402.50                                             |
|                                                                          |             | 0001     | 0160     | 6161098A  | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED          | 2.00         | 0.00             | 2.00                   | EA   | 2.00                      | \$2,400.00   | \$4,800.00                                             |
|                                                                          |             | 0001     | 0170     | 6181000   | MOBILIZATION                                                                                      | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$40,000.00  | \$40,000.00                                            |
|                                                                          |             | 0001     | 0180     | 6206000D  | 4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)                                 | 948.00       | 0.00             | 948.00                 | LF   | 0.00                      | \$0.75       | \$0.00                                                 |
|                                                                          |             | 0001     | 0190     | 6206001D  | 4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)                                | 593.00       | 0.00             | 593.00                 | LF   | 0.00                      | \$0.75       | \$0.00                                                 |
|                                                                          |             | 0001     | 0200     | 6240103A  | PERMANENT EROSION CONTROL GEOTEXTILE                                                              | 843.00       | 0.00             | 843.00                 | SQYD | 843.00                    | \$3.50       | \$2,950.50                                             |
|                                                                          |             | 0001     | 0210     | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKING                                                        | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$2,000.00   | \$2,000.00                                             |
|                                                                          |             | 0001     | 0220     | 8059901   | MISC.SEEDING AND MULCHING - COOL SEASON GRASSES                                                   | 1.00         | 0.00             | 1.00                   | LS   | 0.00                      | \$3,000.00   | \$0.00                                                 |
|                                                                          |             | 0001     | 0230     | 8061003   | SEDIMENT TRAP EXCAVATION                                                                          | 2.00         | 0.00             | 2.00                   | CUYD | 0.00                      | \$50.00      | \$0.00                                                 |
|                                                                          |             | 0001     | 0240     | 8061004   | SEDIMENT TRAP ROCK                                                                                | 2.00         | 0.00             | 2.00                   | CUYD | 0.00                      | \$200.00     | \$0.00                                                 |
|                                                                          |             | 0001     | 0250     | 8061005   | ROCK DITCH CHECK                                                                                  | 40.00        | 0.00             | 40.00                  | LF   | 0.00                      | \$18.00      | \$0.00                                                 |
|                                                                          |             | 0001     | 0260     | 8061016   | SEDIMENT REMOVAL                                                                                  | 25.00        | 0.00             | 25.00                  | CUYD | 0.00                      | \$5.00       | \$0.00                                                 |
|                                                                          |             | 0001     | 0270     | 8061019   | SILT FENCE                                                                                        | 187.00       | 0.00             | 187.00                 | LF   | 200.00                    | \$2.00       | \$400.00                                               |
|                                                                          |             | 0010     | 0280     | 6061010   | GUARDRAIL TYPE A                                                                                  | 13.00        | 0.00             | 13.00                  | LF   | 0.00                      | \$30.00      | \$0.00                                                 |
|                                                                          |             | 0010     | 0290     | 6061060   | MGS GUARDRAIL                                                                                     | 50.00        | 0.00             | 50.00                  | LF   | 0.00                      | \$30.00      | \$0.00                                                 |
|                                                                          |             | 0010     | 0300     | 6061069   | MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)                                          | 3.00         | 0.00             | 3.00                   | EA   | 0.00                      | \$3,800.00   | \$0.00                                                 |
|                                                                          |             | 0010     | 0310     | 6061080   | MGS END ANCHOR                                                                                    | 1.00         | 0.00             | 1.00                   | EA   | 0.00                      | \$1,400.00   | \$0.00                                                 |
|                                                                          |             | 0010     | 0320     | 6062200A  | BRIDGE ANCHOR SECTION, 6.5 FT. POSTS (SAFETY BARRIER CURB) (ROADWAY AND REHABILITATION WORK ONLY) | 1.00         | 0.00             | 1.00                   | EA   | 0.00                      | \$2,700.00   | \$0.00                                                 |
|                                                                          |             | 0010     | 0330     | 6062303   | ASYMMETRICAL TRANSITION SECTION, 6.5 FT. POSTS                                                    | 1.00         | 0.00             | 1.00                   | EA   | 0.00                      | \$600.00     | \$0.00                                                 |
|                                                                          |             | 0010     | 0340     | 6063014   | TYPE A CRASHWORTHY END TERMINAL (MASH)                                                            | 2.00         | 0.00             | 2.00                   | EA   | 0.00                      | \$3,200.00   | \$0.00                                                 |
|                                                                          |             | 0010     | 0350     | 6066610   | END ANCHOR                                                                                        | 1.00         | 0.00             | 1.00                   | EA   | 0.00                      | \$1,400.00   | \$0.00                                                 |
|                                                                          |             | 0070     | 0360     | 2069901   | MISC.Temporary Falsework                                                                          | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$10,000.00  | \$10,000.00                                            |
|                                                                          |             | 0070     | 0370     | 2162500   | REMOVAL OF EXISTING BRIDGE DECK                                                                   | 6,994.00     | 0.00             | 6,994.00               | SQFT | 6,994.00                  | \$8.50       | \$59,449.00                                            |
|                                                                          |             | 0070     | 0380     | 5031011A  | BRIDGE APPROACH SLAB (MINOR ROAD)                                                                 | 107.00       | 0.00             | 107.00                 | SQYD | 107.00                    | \$250.00     | \$26,750.00                                            |
|                                                                          |             | 0070     | 0390     | 7034212   | SLAB ON STEEL                                                                                     | 751.00       | 0.00             | 751.00                 | SQYD | 751.00                    | \$300.00     | \$225,300.00                                           |
|                                                                          |             | 0070     | 0400     | 7034216   | TYPE H BARRIER                                                                                    | 506.00       | 0.00             | 506.00                 | LF   | 506.00                    | \$110.00     | \$55,660.00                                            |
|                                                                          |             | 0070     | 0410     | 7040101   | SUBSTRUCTURE REPAIR (FORMED)                                                                      | 20.00        | 0.00             | 20.00                  | SQFT | 0.00                      | \$50.00      | \$0.00                                                 |
|                                                                          |             | 0070     | 0420     | 7040102   | SUBSTRUCTURE REPAIR (UNFORMED)                                                                    | 20.00        | 0.00             | 20.00                  | SQFT | 0.00                      | \$50.00      | \$0.00                                                 |
|                                                                          |             | 0070     | 0430     | 7110200   | PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)                                             | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$7,790.00   | \$7,790.00                                             |
|                                                                          |             | 0070     | 0440     | 7121100   | FABRICATED STRUCTURAL LOW ALLOY STEEL (MISC)                                                      | 410.00       | 0.00             | 410.00                 | LB   | 410.00                    | \$15.00      | \$6,150.00                                             |
|                                                                          |             | 0070     | 0450     | 7121250   | STRENGTHENING EXISTING BEAMS                                                                      | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$100,000.00 | \$100,000.00                                           |
|                                                                          |             | 0070     | 0460     | 7123130   | REHABILITATE BEARING                                                                              | 8.00         | 0.00             | 8.00                   | EA   | 8.00                      | \$2,900.00   | \$23,200.00                                            |
|                                                                          |             | 0070     | 0470     | 7123610   | SLAB DRAIN                                                                                        | 46.00        | 0.00             | 46.00                  | EA   | 46.00                     | \$425.00     | \$19,550.00                                            |
|                                                                          |             | 0070     | 0480     | 7125102   | SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER                                              | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$13,481.50  | \$13,481.50                                            |
|                                                                          |             | 0070     | 0490     | 7125365A  | INTERMEDIATE FIELD COAT (SYSTEM G)                                                                | 1,000.00     | 0.00             | 1,000.00               | SQFT | 1,000.00                  | \$3.90       | \$3,900.00                                             |
|                                                                          |             | 0070     | 0500     | 7125370A  | FINISH FIELD COAT (SYSTEM G)                                                                      | 1,000.00     | 0.00             | 1,000.00               | SQFT | 1,000.00                  | \$3.90       | \$3,900.00                                             |
|                                                                          |             | 0070     | 0510     | 7125961   | GRAY EPOXY-MASTIC PRIMER                                                                          | 1.00         | 0.00             | 1.00                   | LS   | 1.00                      | \$13,481.50  | \$13,481.50                                            |
|                                                                          |             | 0070     | 0520     | 7126000   | NON-DESTRUCTIVE TESTING                                                                           | 56.00        | 0.00             | 56.00                  | LF   | 56.00                     | \$25.00      | \$1,400.00                                             |
| Project J5S3551 - Total Value Posted to Date as of Report Generated Date |             |          |          |           |                                                                                                   |              |                  |                        |      |                           |              | \$709,189.00                                           |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates

Report Generated on August 6, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

| Contract ID                                                                 | Project No. | Category | Line No. | Item Code | Description | Bid Quantity | Net Change Order | Total Current Quantity | Unit | Total Posted Approved Qty | Unit Price | Total Value POSTED To Date (See report generated date) |
|-----------------------------------------------------------------------------|-------------|----------|----------|-----------|-------------|--------------|------------------|------------------------|------|---------------------------|------------|--------------------------------------------------------|
| 251212-D03 Overall - Total Value Posted to Date as of Report Generated Date |             |          |          |           |             |              |                  |                        |      |                           |            | \$709,189.00                                           |



Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.  
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J5S3551

| Line Number | Item Code | Description                              | DWR Date | DWR Approval Date | Posting Sequence No. | Quantity Posted | Units | Location                             | From Station/ Log Mile | Offset/ Distance | To Station/ Log Mile | Offset/ Distance | Comments |
|-------------|-----------|------------------------------------------|----------|-------------------|----------------------|-----------------|-------|--------------------------------------|------------------------|------------------|----------------------|------------------|----------|
| 0050        | 2121000A  | SUBGRADING AND SHOULDERING CLASS 1       | 7/30/26  | 8/3/26            | 1                    | 1.00            | 100F  | North And South                      | 1+00                   |                  |                      |                  |          |
| 0060        | 2142000   | FURNISHING ROCK FILL                     | 7/30/26  | 8/3/26            | 1                    | 156.00          | CUYD  | North and south end Project          | 1+00                   |                  |                      |                  |          |
| 0070        | 2143000   | PLACING ROCK FILL                        | 7/30/26  | 8/3/26            | 1                    | 156.00          | CUYD  | North and south end Project          | 1+00                   |                  |                      |                  |          |
| 0080        | 2153000   | SHAPING SLOPES, CLASS III                | 7/30/26  | 8/3/26            | 1                    | 3.00            | 100F  | Guardrail locations                  | 1+00                   |                  |                      |                  |          |
| 0100        | 4019905   | MISC.                                    | 7/30/26  | 8/3/26            | 1                    | 44.00           | SQYD  | North and south end Project pavement | 1+00                   |                  |                      |                  |          |
| 0110        | 6113020   | FURNISHING TYPE 2 ROCK BLANKET           | 7/30/26  | 8/3/26            | 1                    | 63.00           | CUYD  | South end finishing blanket          | 1+00                   |                  |                      |                  |          |
| 0120        | 6113040   | PLACING TYPE 2 ROCK BLANKET              | 7/30/26  | 8/3/26            | 1                    | 63.00           | CUYD  | South end finishing blanket          | 1+00                   |                  |                      |                  |          |
| 0170        | 6181000   | MOBILIZATION                             | 7/30/26  | 8/3/26            | 1                    | 0.25            | LS    |                                      | 1+00                   |                  |                      |                  |          |
| 0200        | 6240103A  | PERMANENT EROSION CONTROL GEOTEXTILE     | 7/30/26  | 8/3/26            | 1                    | 93.00           | SQYD  |                                      | 1+00                   |                  |                      |                  |          |
| 0210        | 6274000   | CONTRACTOR FURNISHED SURVEYING AND STAKI | 7/30/26  | 8/3/26            | 1                    | 1.00            | LS    |                                      | 1+00                   |                  |                      |                  |          |
| 0360        | 2069901   | MISC.                                    | 7/30/26  | 8/3/26            | 1                    | 1.00            | LS    | Bearing rehab                        | 1+00                   |                  |                      |                  |          |
| 0380        | 5031011A  | BRIDGE APPROACH SLAB (MINOR ROAD)        | 7/30/26  | 8/3/26            | 1                    | 107.00          | SQYD  | North and south approaches           | 1+00                   |                  |                      |                  |          |
| 0390        | 7034212   | SLAB ON STEEL                            | 7/30/26  | 8/3/26            | 1                    | 37.55           | SQYD  |                                      | 1+00                   |                  |                      |                  |          |
| 0400        | 7034216   | TYPE H BARRIER                           | 7/30/26  | 8/3/26            | 1                    | 506.00          | LF    | Rt LT Barrier                        | 1+00                   |                  |                      |                  |          |
| 0430        | 7110200   | PROTECTIVE COATING - CONCRETE BENTS AND  | 7/30/26  | 8/3/26            | 1                    | 1.00            | LS    |                                      | 1+00                   |                  |                      |                  |          |
| 0480        | 7125102   | SURF PREP FOR APPL EPOXY- MASTIC PRIMER  | 7/30/26  | 8/3/26            | 1                    | 1.00            | LS    |                                      | 1+00                   |                  |                      |                  |          |
| 0490        | 7125365A  | INTERMEDIATE FIELD COAT (SYSTEM G)       | 7/30/26  | 8/3/26            | 1                    | 1,000.00        | SQFT  |                                      | 1+00                   |                  |                      |                  |          |
| 0500        | 7125370A  | FINISH FIELD COAT (SYSTEM G)             | 7/30/26  | 8/3/26            | 1                    | 1,000.00        | SQFT  |                                      | 1+00                   |                  |                      |                  |          |
| 0510        | 7125961   | GRAY EPOXY-MASTIC PRIMER                 | 7/30/26  | 8/3/26            | 1                    | 1.00            | LS    |                                      | 1+00                   |                  |                      |                  |          |

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251212-D03

| Project | Line | Description                                                                              | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date | Created By | Amount        | Remarks                                                                                                                                                                                             |
|---------|------|------------------------------------------------------------------------------------------|-----------------|-----------------------|------------------|--------------|------------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J5S3551 | 0060 | FURNISHING ROCK FILL                                                                     | Material        |                       | 6                | Aug 3, 2026  | SYSTEM     | (\$6,240.00)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 6                | Aug 3, 2026  | SYSTEM     | \$6,240.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | Material - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 0060 - Total     |              |            | \$0.00        |                                                                                                                                                                                                     |
|         | 0080 | SHAPING SLOPES, CLASS III                                                                | Material        |                       | 6                | Aug 3, 2026  | SYSTEM     | (\$4,500.00)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 6                | Aug 3, 2026  | SYSTEM     | \$4,500.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | Material - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 0080 - Total     |              |            | \$0.00        |                                                                                                                                                                                                     |
|         | 0110 | FURNISHING TYPE 2 ROCK BLANKET                                                           | Material        |                       | 4                | Jul 1, 2026  | SYSTEM     | (\$27,500.00) |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | \$27,500.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | Material - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 0110 - Total     |              |            | \$0.00        |                                                                                                                                                                                                     |
|         | 0140 | CONSTRUCTION SIGNS                                                                       | Material        |                       | 3                | Jun 16, 2026 | SYSTEM     | (\$4,044.00)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 3                | Jun 16, 2026 | SYSTEM     | \$4,044.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | (\$4,044.00)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | \$4,044.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | Material - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 0140 - Total     |              |            | \$0.00        |                                                                                                                                                                                                     |
|         | 0150 | TYPE 3 MOVEABLE BARRICADE                                                                | Material        |                       | 3                | Jun 16, 2026 | SYSTEM     | (\$1,402.50)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 3                | Jun 16, 2026 | SYSTEM     | \$1,402.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 2 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | (\$1,402.50)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | \$1,402.50    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | Material - Total |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 0150 - Total     |              |            | \$0.00        |                                                                                                                                                                                                     |
|         | 0160 | CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED | Material        |                       | 3                | Jun 16, 2026 | SYSTEM     | (\$4,800.00)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 3                | Jun 16, 2026 | SYSTEM     | \$4,800.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | (\$4,800.00)  |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | 4                | Jul 1, 2026  | SYSTEM     | \$4,800.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 4 on the current Payment Estimate. |
|         |      |                                                                                          |                 |                       | - Total          |              |            | \$0.00        |                                                                                                                                                                                                     |
|         |      |                                                                                          |                 |                       | Material - Total |              |            | \$0.00        |                                                                                                                                                                                                     |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251212-D03

| Project | Line         | Description                             | Adjustment Type             | Other Adjustment Type               | Est. Number | Created Date | Created By  | Amount       | Remarks                                                                                                                                                                                              |  |
|---------|--------------|-----------------------------------------|-----------------------------|-------------------------------------|-------------|--------------|-------------|--------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| J5S3551 | 0160 - Total |                                         |                             |                                     |             |              |             |              | \$0.00                                                                                                                                                                                               |  |
|         | 0200         | PERMANENT EROSION CONTROL GEOTEXTILE    | Material                    |                                     | 4           | Jul 1, 2026  | SYSTEM      | (\$2,625.00) |                                                                                                                                                                                                      |  |
|         |              |                                         |                             |                                     | 4           | Jul 1, 2026  | SYSTEM      | \$2,625.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$0.00       |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Material - Total                    |             |              |             | \$0.00       |                                                                                                                                                                                                      |  |
|         | 0200 - Total |                                         |                             |                                     |             |              |             |              | \$0.00                                                                                                                                                                                               |  |
|         | 0270         | SILT FENCE                              | Material                    |                                     | 4           | Jul 1, 2026  | SYSTEM      | (\$400.00)   |                                                                                                                                                                                                      |  |
|         |              |                                         |                             |                                     | 4           | Jul 1, 2026  | SYSTEM      | \$400.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |  |
|         |              |                                         |                             |                                     | 5           | Jul 16, 2026 | SYSTEM      | (\$400.00)   |                                                                                                                                                                                                      |  |
|         |              |                                         |                             |                                     | 5           | Jul 16, 2026 | SYSTEM      | \$400.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |  |
|         |              |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM      | (\$400.00)   |                                                                                                                                                                                                      |  |
|         |              |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM      | \$400.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 18 on the current Payment Estimate. |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$0.00       |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Material - Total                    |             |              |             | \$0.00       |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Overrun                             | Overrun     | 4            | Jul 1, 2026 | SYSTEM       | (\$26.00)                                                                                                                                                                                            |  |
|         |              |                                         |                             | Overrun - Total                     |             |              |             | (\$26.00)    |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Overrun - Total                     |             |              |             | (\$26.00)    |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | 0270 - Total                        |             |              |             |              |                                                                                                                                                                                                      |  |
|         | 0280         | GUARDRAIL TYPE A                        | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM      | \$183.38     | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$183.38     |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Construction Stockpile STMI - Total |             |              |             | \$183.38     |                                                                                                                                                                                                      |  |
|         | 0280 - Total |                                         |                             |                                     |             |              |             |              | \$183.38                                                                                                                                                                                             |  |
|         | 0290         | MGS GUARDRAIL                           | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM      | \$736.25     | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$736.25     |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Construction Stockpile STMI - Total |             |              |             | \$736.25     |                                                                                                                                                                                                      |  |
|         | 0290 - Total |                                         |                             |                                     |             |              |             |              | \$736.25                                                                                                                                                                                             |  |
|         | 0300         | MGS BRIDGE APP. TRANS SEC (REG/NO CURB) | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM      | \$6,353.25   | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$6,353.25   |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Construction Stockpile STMI - Total |             |              |             | \$6,353.25   |                                                                                                                                                                                                      |  |
|         | 0300 - Total |                                         |                             |                                     |             |              |             |              | \$6,353.25                                                                                                                                                                                           |  |
|         | 0310         | MGS END ANCHOR                          | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM      | \$743.50     | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$743.50     |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Construction Stockpile STMI - Total |             |              |             | \$743.50     |                                                                                                                                                                                                      |  |
|         | 0310 - Total |                                         |                             |                                     |             |              |             |              | \$743.50                                                                                                                                                                                             |  |
|         | 0320         | BRIDGE ANCHOR SECTION, 6 5 FT. POSTS    | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM      | \$1,319.05   | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |  |
|         |              |                                         |                             | - Total                             |             |              |             | \$1,319.05   |                                                                                                                                                                                                      |  |
|         |              |                                         |                             | Construction Stockpile STMI - Total |             |              |             | \$1,319.05   |                                                                                                                                                                                                      |  |
|         | 0320 - Total |                                         |                             |                                     |             |              |             |              | \$1,319.05                                                                                                                                                                                           |  |
|         | 0330         | ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS  | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM      | \$255.90     | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |  |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251212-D03

| Project | Line | Description                             | Adjustment Type             | Other Adjustment Type               | Est. Number | Created Date | Created By | Amount         | Remarks                                                                                                                                                                                              |
|---------|------|-----------------------------------------|-----------------------------|-------------------------------------|-------------|--------------|------------|----------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J5S3551 | 0330 | ASYMMETRICAL TRNS. SEC., 6.5 FT. POSTS  | Construction Stockpile STMI | - Total                             |             |              |            | \$255.90       |                                                                                                                                                                                                      |
|         |      |                                         |                             | Construction Stockpile STMI - Total |             |              |            | \$255.90       |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0330 - Total                        |             |              |            | \$255.90       |                                                                                                                                                                                                      |
|         | 0340 | TYPE A CRASHWORTHY END TERMINAL (MASH)  | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM     | \$3,476.00     | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |
|         |      |                                         |                             | - Total                             |             |              |            | \$3,476.00     |                                                                                                                                                                                                      |
|         |      |                                         |                             | Construction Stockpile STMI - Total |             |              |            | \$3,476.00     |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0340 - Total                        |             |              |            | \$3,476.00     |                                                                                                                                                                                                      |
|         | 0350 | END ANCHOR                              | Construction Stockpile STMI |                                     | 2           | Apr 2, 2026  | SYSTEM     | \$852.30       | Payment Estimate Item Adjustment generated Stockpile Transaction                                                                                                                                     |
|         |      |                                         |                             | - Total                             |             |              |            | \$852.30       |                                                                                                                                                                                                      |
|         |      |                                         |                             | Construction Stockpile STMI - Total |             |              |            | \$852.30       |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0350 - Total                        |             |              |            | \$852.30       |                                                                                                                                                                                                      |
|         | 0380 | BRIDGE APPROACH SLAB (MINOR ROAD)       | Material                    |                                     | 6           | Aug 3, 2026  | SYSTEM     | (\$26,750.00)  |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM     | \$26,750.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user bashoa1 overriding Payment Estimate Exception 3 on the current Payment Estimate.  |
|         |      |                                         |                             | - Total                             |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | Material - Total                    |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0380 - Total                        |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         | 0390 | SLAB ON STEEL                           | Material                    |                                     | 4           | Jul 1, 2026  | SYSTEM     | (\$56,250.00)  |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 4           | Jul 1, 2026  | SYSTEM     | \$56,250.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |                                         |                             |                                     | 5           | Jul 16, 2026 | SYSTEM     | (\$214,035.00) |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 5           | Jul 16, 2026 | SYSTEM     | \$214,035.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user bashoa1 overriding Payment Estimate Exception 1 on the current Payment Estimate.  |
|         |      |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM     | (\$225,300.00) |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM     | \$225,300.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user bashoa1 overriding Payment Estimate Exception 6 on the current Payment Estimate.  |
|         |      |                                         |                             | - Total                             |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | Material - Total                    |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0390 - Total                        |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         | 0400 | TYPE H BARRIER                          | Material                    |                                     | 6           | Aug 3, 2026  | SYSTEM     | (\$55,660.00)  |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM     | \$55,660.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user bashoa1 overriding Payment Estimate Exception 10 on the current Payment Estimate. |
|         |      |                                         |                             | - Total                             |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | Material - Total                    |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0400 - Total                        |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         | 0430 | PROTECTIVE COATING - CONCRETE BENTS AND | Material                    |                                     | 6           | Aug 3, 2026  | SYSTEM     | (\$7,790.00)   |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 6           | Aug 3, 2026  | SYSTEM     | \$7,790.00     | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user bashoa1 overriding Payment Estimate Exception 13 on the current Payment Estimate. |
|         |      |                                         |                             | - Total                             |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | Material - Total                    |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         |      |                                         |                             | 0430 - Total                        |             |              |            | \$0.00         |                                                                                                                                                                                                      |
|         | 0460 | REHABILITATE BEARING                    | Material                    |                                     | 4           | Jul 1, 2026  | SYSTEM     | (\$23,200.00)  |                                                                                                                                                                                                      |
|         |      |                                         |                             |                                     | 4           | Jul 1, 2026  | SYSTEM     | \$23,200.00    | This adjustment offsets the original system-generated Material Payment                                                                                                                               |



## Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251212-D03

| Project         | Line             | Description                        | Adjustment Type | Other Adjustment Type | Est. Number      | Created Date                 | Created By | Amount        | Remarks                                                                                                                                                                                              |             |        |               |                                                                                                                                                                                                     |
|-----------------|------------------|------------------------------------|-----------------|-----------------------|------------------|------------------------------|------------|---------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-------------|--------|---------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| J5S3551         | 0460             | REHABILITATE BEARING               | Material        |                       |                  | 2026                         |            |               | Estimate Item Adjustment (0009) due to user bashoa1 overriding Payment Estimate Exception 8 on the current Payment Estimate.                                                                         |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 5                | Jul 16, 2026                 | SYSTEM     | (\$23,200.00) |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 5                | Jul 16, 2026                 | SYSTEM     | \$23,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user bashoa1 overriding Payment Estimate Exception 5 on the current Payment Estimate.  |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 6                | Aug 3, 2026                  | SYSTEM     | (\$23,200.00) |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 6                | Aug 3, 2026                  | SYSTEM     | \$23,200.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user bashoa1 overriding Payment Estimate Exception 14 on the current Payment Estimate. |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | - Total          |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | Material - Total |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 0460 - Total     |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 0470             | SLAB DRAIN                   | Material   |               | 4                                                                                                                                                                                                    | Jul 1, 2026 | SYSTEM | (\$19,550.00) |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       |                  |                              |            |               | 4                                                                                                                                                                                                    | Jul 1, 2026 | SYSTEM | \$19,550.00   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user bashoa1 overriding Payment Estimate Exception 9 on the current Payment Estimate. |
|                 | - Total          |                                    |                 | \$0.00                |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 | Material - Total |                                    |                 | \$0.00                |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 | 0470 - Total     |                                    |                 | \$0.00                |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 | 0490             | INTERMEDIATE FIELD COAT (SYSTEM G) | Material        |                       |                  |                              |            |               | 6                                                                                                                                                                                                    | Aug 3, 2026 | SYSTEM | (\$3,900.00)  |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 6                | Aug 3, 2026                  | SYSTEM     | \$3,900.00    | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user bashoa1 overriding Payment Estimate Exception 15 on the current Payment Estimate. |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | - Total          |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | Material - Total |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 0490 - Total     |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 0500             | FINISH FIELD COAT (SYSTEM G) | Material   |               | 6                                                                                                                                                                                                    | Aug 3, 2026 | SYSTEM | (\$3,900.00)  |                                                                                                                                                                                                     |
|                 | 6                | Aug 3, 2026                        | SYSTEM          | \$3,900.00            |                  |                              |            |               | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user bashoa1 overriding Payment Estimate Exception 16 on the current Payment Estimate. |             |        |               |                                                                                                                                                                                                     |
|                 | - Total          |                                    |                 | \$0.00                |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 | Material - Total |                                    |                 | \$0.00                |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 | 0500 - Total     |                                    |                 | \$0.00                |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 | 0510             | GRAY EPOXY-MASTIC PRIMER           | Material        |                       |                  |                              |            |               | 6                                                                                                                                                                                                    | Aug 3, 2026 | SYSTEM | (\$13,481.50) |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 6                | Aug 3, 2026                  | SYSTEM     | \$13,481.50   | This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user bashoa1 overriding Payment Estimate Exception 17 on the current Payment Estimate. |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | - Total          |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | Material - Total |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
|                 |                  |                                    |                 |                       | 0510 - Total     |                              |            | \$0.00        |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
| J5S3551 - Total |                  |                                    |                 |                       | \$13,893.63      |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |
| Overall - Total |                  |                                    | \$13,893.63     |                       |                  |                              |            |               |                                                                                                                                                                                                      |             |        |               |                                                                                                                                                                                                     |



---

## Contract Adjustments for Contract - 251212-D03

There are no contract adjustments to display for this contract.