



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number	Contract ID	251212-H01	Pay Period Start	July 16, 2026	Original Contract Amount	\$1,041,263.30
10	Prime Contractor	Joe's Bridge & Grading, Inc.	Pay Period End	August 1, 2026	Net Change Order Amount	\$18,941.95
					Current Contract Amount	\$1,060,205.25

Approval Date						By User
August 3, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					barnfc1
August 3, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					turnep3
August 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026	August 3, 2026	99.38%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2026	January 8, 2026	
Letting Date	December 12, 2025	December 12, 2025	
Notice to Proceed Date	February 9, 2026	February 9, 2026	
Work Began Date	April 20, 2026	April 20, 2026	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
251212-H01			
Total Posted Items Pay	\$129,928.32	\$923,733.50	\$1,053,661.82
Gross Item Adjustments	(\$11,930.51)	\$9,163.00	(\$2,767.51)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$932,896.50	\$1,050,894.31
Contract Total Payable This Estimate:		\$117,997.81	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3816	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$15,000.000	0.250	\$3,750.00
	0020	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	STA	\$1,600.000	2.200	\$3,520.00
	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	TONS	\$299.580	10.730	\$3,214.49
	0060	4071005	TACK COAT	GAL	\$3.000	27	\$81.00
	0070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	CUYD	\$30.000	10.500	\$315.00
	0080	6096041	PLACING TYPE 1 ROCK DITCH LINER	CUYD	\$30.000	10.500	\$315.00
	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$32.000	70	\$2,240.00
	0100	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$30.000	70	\$2,100.00
	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	SQYD	\$22.850	134	\$3,061.90
	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$4.000	121	\$484.00
	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	STA	\$1,208.850	5.800	\$7,011.33
	0290	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	STA	\$3,505.600	1	\$3,505.60
	0310	8059901	MISC.COOL SEASON SEEDING AND MULCHING	LS	\$3,250.000	0.500	\$1,625.00
	0350	6061060	MGS GUARDRAIL	LF	\$34.000	100	\$3,400.00
	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$4,000.000	2	\$8,000.00
	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,800.000	2	\$7,600.00
	0410	5031010A	BRIDGE APPROACH SLAB (MAJOR)	SQYD	\$550.000	69.500	\$38,225.00
	0420	7034212	SLAB ON STEEL	SQYD	\$625.000	17	\$10,625.00
	0430	7034219A	TYPE D BARRIER	LF	\$170.000	181.500	\$30,855.00
Project J9P3816 - Total							\$129,928.32



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 6, 2026

Pay Estimate Created Date: August 3, 2026

Progress Estimate Number	Contract ID	251212-H01	Pay Period Start	July 16, 2026	Original Contract Amount	\$1,041,263.30
10	Prime Contractor	Joe's Bridge & Grading, Inc.	Pay Period End	August 1, 2026	Net Change Order Amount	\$18,941.95
					Current Contract Amount	\$1,060,205.25

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Overall - Total							\$129,928.32

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3816	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Other Item Adjustment	Asphalt Cement Price Adjustment	barnfc1 See Asphalt Cement Price Adjustment sheet			\$63.53
	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Overrun			-10.73000	\$299.58	(\$3,214.49)
	0350	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$1,295.11)
	0360	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$4,240.00)
	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$3,244.44)
Total								(\$11,930.51)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3816	FAF-34-1 (58)	Bridge deck replacement	34	WAYNE	over Clark Creek
Totals by Job Numbers					
J9P3816			This Estimate	Previous	To Date
	Posted Item Pay		\$129,928.32	\$923,733.50	\$1,053,661.82
	Gross Item Adjustments		(\$11,930.51)	\$9,163.00	(\$2,767.51)
	Gross Item Pay		\$117,997.81	\$932,896.50	\$1,050,894.31
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Item Overrun: Contract 251212-H01, Contract Project J9P3816, Project Item Line Number 0040, Contract Line Item Number 0040, Item 4011211, Minor Item.	barnfc1 Change Order will need to be done	barnfc1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-H01	J9P3816	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	4.40	0.00	4.40	STA	4.40	\$1,600.00	\$7,040.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	243.00	0.00	243.00	SQYD	243.00	\$14.00	\$3,402.00
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	40.90	11.27	52.17	TONS	62.90	\$299.58	\$18,843.58
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	72.20	19.00	91.20	TONS	91.20	\$208.72	\$19,035.26
		0001	0060	4071005	TACK COAT	27.00	0.00	27.00	GAL	27.00	\$3.00	\$81.00
		0001	0070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	21.00	\$30.00	\$630.00
		0001	0080	6096041	PLACING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	21.00	\$30.00	\$630.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	342.00	0.00	342.00	CUYD	342.00	\$32.00	\$10,944.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	342.00	0.00	342.00	CUYD	342.00	\$30.00	\$10,260.00
		0001	0110	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,482.00	\$6,964.00
		0001	0120	6122020	REPLACEMENT SAND BARREL	2.00	0.00	2.00	EA	0.00	\$544.00	\$0.00
		0001	0130	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$985.00	\$1,970.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,100.00	\$6,200.00
		0001	0150	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$13,500.00	\$13,500.00
		0001	0160	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0170	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	675.00	0.00	675.00	LF	675.00	\$54.75	\$36,956.25
		0001	0180	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	650.00	0.00	650.00	LF	650.00	\$11.70	\$7,605.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0200	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,303.00	0.00	2,303.00	LF	2,303.00	\$2.00	\$4,606.00
		0001	0210	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	2,000.00	4,000.00	LF	4,000.00	\$2.00	\$8,000.00
		0001	0220	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	24.00	\$3.50	\$84.00
		0001	0230	6205901B	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	514.00	0.00	514.00	LF	1,450.00	\$0.53	\$768.50
		0001	0240	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	1,150.00	0.00	1,150.00	LF	6,250.00	\$0.65	\$4,062.50
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	4,183.00	0.00	4,183.00	LF	6,327.00	\$1.00	\$6,327.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	268.00	0.00	268.00	SQYD	268.00	\$22.85	\$6,123.80
		0001	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	606.00	0.00	606.00	SQYD	606.00	\$4.00	\$2,424.00
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5.80	0.00	5.80	STA	5.80	\$1,208.85	\$7,011.33
		0001	0290	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1.00	0.00	1.00	STA	1.00	\$3,505.60	\$3,505.60
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0310	8059901	MISC.COOL SEASON SEEDING AND MULCHING	1.00	0.00	1.00	LS	1.00	\$3,250.00	\$3,250.00
		0001	0320	8061016	SEDIMENT REMOVAL	14.00	0.00	14.00	CUYD	0.00	\$10.00	\$0.00
		0001	0330	8061019	SILT FENCE	793.00	0.00	793.00	LF	410.00	\$3.00	\$1,230.00
		0001	0340	8061050	TYPE C BERM	302.00	0.00	302.00	LF	20.00	\$5.00	\$100.00
		0010	0350	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	200.00	\$34.00	\$6,800.00
		0010	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,800.00	\$15,200.00
		0070	0380	2061000	CLASS 1 EXCAVATION	45.00	0.00	45.00	CUYD	45.00	\$30.00	\$1,350.00
		0070	0390	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0070	0400	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,701.00	0.00	5,701.00	SQFT	5,701.00	\$14.00	\$79,814.00
		0070	0410	5031010A	BRIDGE APPROACH SLAB (MAJOR)	139.00	0.00	139.00	SQYD	139.00	\$550.00	\$76,450.00
		0070	0420	7034212	SLAB ON STEEL	661.00	0.00	661.00	SQYD	661.00	\$625.00	\$413,125.00
		0070	0430	7034219A	TYPE D BARRIER	363.00	0.00	363.00	LF	363.00	\$170.00	\$61,710.00
		0070	0440	7061070	MECHANICAL BAR SPLICE	577.00	0.00	577.00	EA	577.00	\$45.00	\$25,965.00
		0070	0450	7123610	SLAB DRAIN	28.00	0.00	28.00	EA	28.00	\$575.00	\$16,100.00
		0070	0460	7126000	NON-DESTRUCTIVE TESTING	48.00	0.00	48.00	LF	48.00	\$90.00	\$4,320.00
		0070	0470	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0001	5001	2064000	POROUS BACKFILL	0.00	80.00	80.00	CUYD	80.00	\$95.00	\$7,600.00
Project J9P3816 - Total Value Posted to Date as of Report Generated Date												\$1,065,587.83
251212-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,065,587.83



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9P3816

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	7/29/26	7/31/26	1	0.25	LS	Stage 2 pavement removal					
0020	2079909	MISC.	7/23/26	7/27/26	1	2.20	STA	Stage 2					
0040	4011211	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	7/30/26	7/31/26	1	10.70	TONS	Plan for mainline (Stage 2)					
				7/31/26	2	0.03	TONS	Rounding					
0060	4071005	TACK COAT	7/30/26	7/31/26	1	27.00	GAL	Plan quantity					
0070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	7/23/26	7/27/26	1	10.50	CUYD	Stage 2					
0080	6096041	PLACING TYPE 1 ROCK DITCH LINER	7/23/26	7/27/26	1	10.50	CUYD	Stage 2					
0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	7/23/26	7/27/26	1	70.00	CUYD	Brings to Stage 2 Plan					
0100	6113040	PLACING TYPE 2 ROCK BLANKET	7/23/26	7/27/26	1	70.00	CUYD	Brings to Stage 2 Plan					
0260	6221001	COLDMILLING BIT. PAVT FOR REM OF SURF.	7/30/26	7/31/26	1	134.00	SQYD	Stage 2 (Mainline)					
0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	7/23/26	7/27/26	1	121.00	SQYD	Brings to Plan Qty.					
0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	7/30/26	7/31/26	1	2.90	STA	EBL					
			7/31/26	7/31/26	1	2.90	STA	WBL					
0290	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	7/30/26	7/31/26	1	0.50	STA	East C/L					
			7/31/26	7/31/26	1	0.50	STA	West centerline					
0310	8059901	MISC.	7/31/26	7/31/26	1	0.50	LS	Stage 2					
0350	6061060	MGS GUARDRAIL	7/31/26	7/31/26	1	12.50	LF	Stage 2	554+29.31	Lt.	555+30.61	Lt.	
				7/31/26	2	87.50	LF	Stage 2	557+10.65	Lt.	558+86.75	Lt.	
0360	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	7/31/26	7/31/26	1	2.00	EA	Stage 2 (Lt.)					
0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	7/31/26	7/31/26	1	2.00	EA	Stage 2 (Lt.)					
0410	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	7/23/26	7/27/26	1	69.50	SQYD	Stage 2					
0420	7034212	SLAB ON STEEL	7/29/26	7/31/26	1	17.00	SQYD	100% complete					
0430	7034219A	TYPE D BARRIER	7/27/26	7/27/26	1	181.50	LF	Stage 2 (North wall)					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251212-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3816	0030	TYPE 5 AGGREGATE FOR BASE	Material		4	May 4, 2026	SYSTEM	(\$1,678.60)			
					4	May 4, 2026	SYSTEM	\$1,678.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					0030 - Total			\$0.00			
	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	4	May 4, 2026	barnfc1	\$8.10	barnfc1 See Asphalt Cement Price Adjustment Sheet		
					7	Jun 15, 2026	barnfc1	\$157.83	barnfc1 See Asphalt Cement Price Adjustment Sheet		
					10	Aug 3, 2026	barnfc1	\$63.53	barnfc1 See Asphalt Cement Price Adjustment sheet		
					ACAD - Total			\$229.46			
					Other Item Adjustment - Total			\$229.46			
					Overrun	Overrun	10	Aug 3, 2026	SYSTEM	(\$3,214.49)	
											Overrun - Total
					Overrun - Total			(\$3,214.49)			
					0040 - Total			(\$2,985.03)			
					0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	4	May 4, 2026	barnfc1
	7	Jun 15, 2026	barnfc1	\$196.76					barnfc1 See Asphalt Cement Price Adjustment Sheet		
	ACAD - Total			\$217.52							
	Other Item Adjustment - Total			\$217.52							
	0050 - Total			\$217.52							
	0350	MGS GUARDRAIL	Construction Stockpile		2	Apr 2, 2026	SYSTEM	\$2,914.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jun 15, 2026	SYSTEM	(\$1,618.89)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Aug 3, 2026	SYSTEM	(\$1,295.11)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$0.00			
					Construction Stockpile - Total			\$0.00			
	0350 - Total			\$0.00							
	0360	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Apr 2, 2026	SYSTEM	\$9,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jun 15, 2026	SYSTEM	(\$5,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Aug 3, 2026	SYSTEM	(\$4,240.00)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$0.00			
					Construction Stockpile - Total			\$0.00			
	0360 - Total			\$0.00							
	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 2, 2026	SYSTEM	\$7,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction		
					7	Jun 15, 2026	SYSTEM	(\$4,055.56)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					10	Aug 3, 2026	SYSTEM	(\$3,244.44)	Payment Estimate Item Adjustment generated Stockpile Transaction		
					- Total			\$0.00			
					Construction Stockpile - Total			\$0.00			
	0370 - Total			\$0.00							



Line Item Adjustments by Estimate

Aug 6, 2026

Contract ID: 251212-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3816	0420	SLAB ON STEEL	Material		5	May 18, 2026	SYSTEM	(\$123,750.00)	
					5	May 18, 2026	SYSTEM	\$123,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jacksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jul 16, 2026	SYSTEM	(\$402,500.00)	
					9	Jul 16, 2026	SYSTEM	\$402,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0420 - Total			\$0.00					
	0440	MECHANICAL BAR SPLICE	Material		6	Jun 2, 2026	SYSTEM	(\$12,982.50)	
					6	Jun 2, 2026	SYSTEM	\$12,982.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
0440 - Total			\$0.00						
J9P3816 - Total								(\$2,767.51)	
Overall - Total								(\$2,767.51)	



Contract Adjustments for Contract - 251212-H01

There are no contract adjustments to display for this contract.