



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	251212-H01	Pay Period Start	August 2, 2026	Original Contract Amount	\$1,041,263.30
11	Prime Contractor	Joe's Bridge & Grading, Inc.	Pay Period End	August 15, 2026	Net Change Order Amount	\$33,700.03
					Current Contract Amount	\$1,074,963.33

Approval Date	By User				
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by barnfc1				
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by turnep3				
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026	August 17, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2026	January 8, 2026	
Letting Date	December 12, 2025	December 12, 2025	
Notice to Proceed Date	February 9, 2026	February 9, 2026	
Work Began Date	April 20, 2026	April 20, 2026	

Contract Total Pay For Estimate No. 11			
	This Estimate	Previous	To Date
251212-H01	Total Posted Items Pay	\$21,301.51	\$1,053,661.82
	Gross Item Adjustments	\$2,248.29	(\$2,767.51)
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$1,050,894.31	\$1,074,444.11
Contract Total Payable This Estimate:		\$23,549.80	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9P3816	0160	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	LS	\$5,000.000	0.500	\$2,500.00
	0230	6205901B	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	LF	\$0.530	1,450	\$768.50
	0240	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	LF	\$0.650	6,250	\$4,062.50
	0250	6207001	PAVEMENT MARKING REMOVAL	LF	\$1.000	4,595	\$4,595.00
	0330	8061019	SILT FENCE	LF	\$3.000	300	\$900.00
	0340	8061050	TYPE C BERM	LF	\$5.000	282	\$1,410.00
	5101	1099901	MISC.Loosen and Replace Diaphragm bolts	LS	\$5,625.510	1	\$5,625.51
	5102	1099901	MISC.Non-Destructive Testing Re-Test	LS	\$1,440.000	1	\$1,440.00

Project J9P3816 - Total \$21,301.51

Overall - Total \$21,301.51

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9P3816	0040	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',299.58000 - 299.58000, 'is applied (if non-zero).	10.73000	\$299.58	\$3,214.49
	0230	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Other Item Adjustment	Retroreflectivity Adjustment	barnfc1 20% being withheld until retro-reflectivity is checked and passed.			(\$153.70)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number		Contract ID	251212-H01	Pay Period Start		August 2, 2026	Original Contract Amount		\$1,041,263.30
11		Prime Contractor	Joe's Bridge & Grading, Inc.	Pay Period End		August 15, 2026	Net Change Order Amount		\$33,700.03
							Current Contract Amount		\$1,074,963.33
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J9P3816	0240	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Other Item Adjustment	Retroreflectivity Adjustment	barnfc1 20% being withheld until retro-reflectivity is checked and passed.			(\$812.50)	
Total									\$2,248.29



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J9P3816	FAF-34-1 (58)	Bridge deck replacement	34	WAYNE	over Clark Creek																																
Totals by Job Numbers																																					
J9P3816	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$21,301.51</td><td>\$1,053,661.82</td><td>\$1,074,963.33</td></tr><tr><td>Gross Item Adjustments</td><td>\$2,248.29</td><td>(\$2,767.51)</td><td>(\$519.22)</td></tr><tr><td>Gross Item Pay</td><td>\$23,549.80</td><td>\$1,050,894.31</td><td>\$1,074,444.11</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$21,301.51	\$1,053,661.82	\$1,074,963.33	Gross Item Adjustments	\$2,248.29	(\$2,767.51)	(\$519.22)	Gross Item Pay	\$23,549.80	\$1,050,894.31	\$1,074,444.11	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$21,301.51	\$1,053,661.82	\$1,074,963.33																																		
Gross Item Adjustments	\$2,248.29	(\$2,767.51)	(\$519.22)																																		
Gross Item Pay	\$23,549.80	\$1,050,894.31	\$1,074,444.11																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-H01	J9P3816	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$15,000.00	\$15,000.00
		0001	0020	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	4.40	0.00	4.40	STA	4.40	\$1,600.00	\$7,040.00
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	243.00	0.00	243.00	SQYD	243.00	\$14.00	\$3,402.00
		0001	0040	4011211	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-2)	40.90	22.00	62.90	TONS	62.90	\$299.58	\$18,843.58
		0001	0050	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	72.20	19.00	91.20	TONS	91.20	\$208.72	\$19,035.26
		0001	0060	4071005	TACK COAT	27.00	0.00	27.00	GAL	27.00	\$3.00	\$81.00
		0001	0070	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	21.00	\$30.00	\$630.00
		0001	0080	6096041	PLACING TYPE 1 ROCK DITCH LINER	21.00	0.00	21.00	CUYD	21.00	\$30.00	\$630.00
		0001	0090	6113020	FURNISHING TYPE 2 ROCK BLANKET	342.00	0.00	342.00	CUYD	342.00	\$32.00	\$10,944.00
		0001	0100	6113040	PLACING TYPE 2 ROCK BLANKET	342.00	0.00	342.00	CUYD	342.00	\$30.00	\$10,260.00
		0001	0110	6122012	IMPACT ATTENUATOR 55 MPH (SAND BARREL ARRAY)	2.00	0.00	2.00	EA	2.00	\$3,482.00	\$6,964.00
		0001	0120	6122020	REPLACEMENT SAND BARREL	2.00	-2.00	0.00	EA	0.00	\$544.00	\$0.00
		0001	0130	6122030	IMPACT ATTENUATOR (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$985.00	\$1,970.00
		0001	0140	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$3,100.00	\$6,200.00
		0001	0150	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$13,500.00	\$13,500.00
		0001	0160	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$5,000.00	\$5,000.00
		0001	0170	6173700B	TEMPORARY TRAFFIC BARRIER ANCHORED, CONTRACTOR FURNISHED / RETAINED	675.00	0.00	675.00	LF	675.00	\$54.75	\$36,956.25
		0001	0180	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	650.00	0.00	650.00	LF	650.00	\$11.70	\$7,605.00
		0001	0190	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0200	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	2,303.00	0.00	2,303.00	LF	2,303.00	\$2.00	\$4,606.00
		0001	0210	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	2,000.00	4,000.00	LF	4,000.00	\$2.00	\$8,000.00
		0001	0220	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	24.00	0.00	24.00	LF	24.00	\$3.50	\$84.00
		0001	0230	6205901B	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	514.00	936.00	1,450.00	LF	1,450.00	\$0.53	\$768.50
		0001	0240	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	1,150.00	5,100.00	6,250.00	LF	6,250.00	\$0.65	\$4,062.50
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	4,183.00	2,144.00	6,327.00	LF	6,327.00	\$1.00	\$6,327.00
		0001	0260	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	268.00	0.00	268.00	SQYD	268.00	\$22.85	\$6,123.80
		0001	0270	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	606.00	0.00	606.00	SQYD	606.00	\$4.00	\$2,424.00
		0001	0280	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	5.80	0.00	5.80	STA	5.80	\$1,208.85	\$7,011.33
		0001	0290	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	1.00	0.00	1.00	STA	1.00	\$3,505.60	\$3,505.60
		0001	0300	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$6,000.00	\$6,000.00
		0001	0310	8059901	MISC.COOL SEASON SEEDING AND MULCHING	1.00	0.00	1.00	LS	1.00	\$3,250.00	\$3,250.00
		0001	0320	8061016	SEDIMENT REMOVAL	14.00	-14.00	0.00	CUYD	0.00	\$10.00	\$0.00
		0001	0330	8061019	SILT FENCE	793.00	-83.00	710.00	LF	710.00	\$3.00	\$2,130.00
		0001	0340	8061050	TYPE C BERM	302.00	0.00	302.00	LF	302.00	\$5.00	\$1,510.00
		0010	0350	6061060	MGS GUARDRAIL	200.00	0.00	200.00	LF	200.00	\$34.00	\$6,800.00
		0010	0360	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$4,000.00	\$16,000.00
		0010	0370	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,800.00	\$15,200.00
		0070	0380	2061000	CLASS 1 EXCAVATION	45.00	0.00	45.00	CUYD	45.00	\$30.00	\$1,350.00
		0070	0390	2065500	TEMPORARY SHORING	1.00	0.00	1.00	LS	1.00	\$20,000.00	\$20,000.00
		0070	0400	2162500	REMOVAL OF EXISTING BRIDGE DECK	5,701.00	0.00	5,701.00	SQFT	5,701.00	\$14.00	\$79,814.00
		0070	0410	5031010A	BRIDGE APPROACH SLAB (MAJOR)	139.00	0.00	139.00	SQYD	139.00	\$550.00	\$76,450.00
		0070	0420	7034212	SLAB ON STEEL	661.00	0.00	661.00	SQYD	661.00	\$625.00	\$413,125.00
		0070	0430	7034219A	TYPE D BARRIER	363.00	0.00	363.00	LF	363.00	\$170.00	\$61,710.00
		0070	0440	7061070	MECHANICAL BAR SPLICE	577.00	0.00	577.00	EA	577.00	\$45.00	\$25,965.00
		0070	0450	7123610	SLAB DRAIN	28.00	0.00	28.00	EA	28.00	\$575.00	\$16,100.00
		0070	0460	7126000	NON-DESTRUCTIVE TESTING	48.00	0.00	48.00	LF	48.00	\$90.00	\$4,320.00
		0070	0470	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0001	5001	2064000	POROUS BACKFILL	0.00	80.00	80.00	CUYD	80.00	\$95.00	\$7,600.00
		0070	5101	1099901	MISC.Loosen and Replace Diaphragm bolts	0.00	1.00	1.00	LS	1.00	\$5,625.51	\$5,625.51
		0070	5102	1099901	MISC.Non-Destructive Testing Re-Test	0.00	1.00	1.00	LS	1.00	\$1,440.00	\$1,440.00
Project J9P3816 - Total Value Posted to Date as of Report Generated Date												\$1,074,963.34
251212-H01 Overall - Total Value Posted to Date as of Report Generated Date												\$1,074,963.34



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9P3816

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0160	6169901	MISC.	8/3/26	8/4/26	1	0.50	LS	Project complete					
0230	6205901B	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	8/4/26	8/5/26	1	1,450.00	LF	Permanent stripe total for project					
0240	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	8/4/26	8/5/26	1	6,250.00	LF	Permanent striping total for project					
0250	6207001	PAVEMENT MARKING REMOVAL	8/3/26	8/4/26	1	4,595.00	LF	Stage 2 Removal plus additional double yellow					
0330	8061019	SILT FENCE	8/10/26	8/10/26	1	300.00	LF	Brings to measured quantity					
0340	8061050	TYPE C BERM	8/10/26	8/10/26	1	282.00	LF	Brings to plan quantity					
5101	1099901	MISC.	8/12/26	8/12/26	1	1.00	LS	Change Order 4					
5102	1099901	MISC.	8/12/26	8/12/26	1	1.00	LS	Change Order 4					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J9P3816	0030	TYPE 5 AGGREGATE FOR BASE	Material		4	May 4, 2026	SYSTEM	(\$1,678.60)			
					4	May 4, 2026	SYSTEM	\$1,678.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
					0030 - Total			\$0.00			
	0040	BIT. PAVEMENT MIXTURE PG64-22 (BP-2)	Other Item Adjustment	ACAD	4	May 4, 2026	barnfc1	\$8.10	barnfc1 See Asphalt Cement Price Adjustment Sheet		
					7	Jun 15, 2026	barnfc1	\$157.83	barnfc1 See Asphalt Cement Price Adjustment Sheet		
					10	Aug 3, 2026	barnfc1	\$63.53	barnfc1 See Asphalt Cement Price Adjustment sheet		
					ACAD - Total			\$229.46			
					Other Item Adjustment - Total			\$229.46			
					Overrun	Overrun	10	Aug 3, 2026	SYSTEM	(\$3,214.49)	
							11	Aug 17, 2026	SYSTEM	\$3,214.49	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',299.58000 - 299.58000, 'is applied (if non-zero).
					Overrun - Total			\$0.00			
					Overrun - Total			\$0.00			
					0040 - Total			\$229.46			
	0050	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BAS	Other Item Adjustment	ACAD	4	May 4, 2026	barnfc1	\$20.76	barnfc1 See Asphalt Cement Price Adjustment Sheet		
					7	Jun 15, 2026	barnfc1	\$196.76	barnfc1 See Asphalt Cement Price Adjustment Sheet		
					ACAD - Total			\$217.52			
					Other Item Adjustment - Total			\$217.52			
					0050 - Total			\$217.52			
	0230	4 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Other Item Adjustment	REFL	11	Aug 17, 2026	barnfc1	(\$153.70)	barnfc1 20% being withheld until retro-reflectivity is checked and passed.		
					REFL - Total			(\$153.70)			
					Other Item Adjustment - Total			(\$153.70)			
	0230 - Total			(\$153.70)							
	0240	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	Other Item Adjustment	REFL	11	Aug 17, 2026	barnfc1	(\$812.50)	barnfc1 20% being withheld until retro-reflectivity is checked and passed.		
					REFL - Total			(\$812.50)			
Other Item Adjustment - Total					(\$812.50)						
0240 - Total			(\$812.50)								
0350	MGS GUARDRAIL	Construction Stockpile		2	Apr 2, 2026	SYSTEM	\$2,914.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				7	Jun 15, 2026	SYSTEM	(\$1,618.89)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				10	Aug 3, 2026	SYSTEM	(\$1,295.11)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total			\$0.00				
				Construction Stockpile - Total			\$0.00				
0350 - Total			\$0.00								
0360	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile		2	Apr 2, 2026	SYSTEM	\$9,540.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				7	Jun 15, 2026	SYSTEM	(\$5,300.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 251212-H01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9P3816	0360	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile			2026			
					10	Aug 3, 2026	SYSTEM	(\$4,240.00)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
					Construction Stockpile - Total			\$0.00	
					0360 - Total			\$0.00	
	0370	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		2	Apr 2, 2026	SYSTEM	\$7,300.00	Payment Estimate Item Adjustment generated Stockpile Transaction
					7	Jun 15, 2026	SYSTEM	(\$4,055.56)	Payment Estimate Item Adjustment generated Stockpile Transaction
					10	Aug 3, 2026	SYSTEM	(\$3,244.44)	Payment Estimate Item Adjustment generated Stockpile Transaction
					- Total			\$0.00	
					Construction Stockpile - Total			\$0.00	
	0370 - Total			\$0.00					
	0420	SLAB ON STEEL	Material		5	May 18, 2026	SYSTEM	(\$123,750.00)	
					5	May 18, 2026	SYSTEM	\$123,750.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user jacksc3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					9	Jul 16, 2026	SYSTEM	(\$402,500.00)	
					9	Jul 16, 2026	SYSTEM	\$402,500.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
	Material - Total			\$0.00					
	0420 - Total			\$0.00					
	0440	MECHANICAL BAR SPLICE	Material		6	Jun 2, 2026	SYSTEM	(\$12,982.50)	
					6	Jun 2, 2026	SYSTEM	\$12,982.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnfc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0440 - Total			\$0.00	
J9P3816 - Total								(\$519.22)	
Overall - Total								(\$519.22)	



Contract Adjustments for Contract - 251212-H01

There are no contract adjustments to display for this contract.