



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

**Pay Estimate Created Date: February 17, 2026**

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 251212-H03	<b>Prime Contractor</b> Robertson Contractors, Inc.	<b>Pay Period Start</b> See Award Date	<b>Pay Period End</b> February 15, 2026	<b>Original Contract Amount</b> \$1,634,668.03	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$1,634,668.03
--------------------------------------	----------------------------------	--	---	--	---	--	--

Approval Date			By User
February 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by		leez1
February 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by		leez1
February 18, 2026	Reviewed and Approved at the Central Office Controllers Office Level by		ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2027	November 1, 2027		4.04%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	
Acceptance Date			No Milestones Exist for Contract
Awarded Date	January 8, 2026	January 8, 2026	
Letting Date	December 12, 2025	December 12, 2025	
Notice to Proceed Date	February 9, 2026	February 9, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
251212-H03			
Total Posted Items Pay	\$66,109.20	\$0.00	\$66,109.20
Gross Item Adjustments	\$32,565.70	\$0.00	\$32,565.70
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$98,674.90</b>		<b>\$98,674.90</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3776	0430	2022010	REMOVAL OF IMPROVEMENTS	LS	\$5,500.000	0.500	\$2,750.00
	0510	6161005	CONSTRUCTION SIGNS	SQFT	\$6.000	128	\$768.00
	0530	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$1,800.000	2	\$3,600.00
	0540	6181000	MOBILIZATION	LS	\$33,700.000	0.250	\$8,425.00
	0670	2162500	REMOVAL OF EXISTING BRIDGE DECK	SQFT	\$10.650	4,748	\$50,566.20
<b>Project J9S3776 - Total</b>							<b>\$66,109.20</b>
<b>Overall - Total</b>							<b>\$66,109.20</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3727	0230	MGS GUARDRAIL	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$1,228.50
	0240	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$6,826.20
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$5,475.00
	0260	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			\$19,036.00
J9S3776	0530	CHANGEABLE MESSAGE	Material			-2	\$1,800.00	(\$3,600.00)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on February 19, 2026

**Pay Estimate Created Date: February 17, 2026**

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> <b>Prime Contractor</b>	251212-H03 Robertson Contractors, Inc.	<b>Pay Period Start</b> <b>Pay Period End</b>	See Award Date February 15, 2026	<b>Original Contract Amount</b> <b>Net Change Order Amount</b> <b>Current Contract Amount</b>	\$1,634,668.03 \$0.00 \$1,634,668.03
--------------------------------------	---	---	--	-------------------------------------	---	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3776		SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED						
	0530	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rogerl2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	2	\$1,800.00	\$3,600.00
<b>Total</b>								<b>\$32,565.70</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on February 19, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3727	FAS-S704 (087)	Bridge replacement	C	SCOTT	over St. Johns Drainage Ditch
J9S3776	FAS S705(54)	Bridge deck replacement	BB	CAPE GIRARDEAU	over Caney Creek
Totals by Job Numbers					
J9S3727			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	<b>Posted Item Pay</b>		\$0.00	\$0.00	\$0.00
	<b>Gross Item Adjustments</b>		\$32,565.70	\$0.00	\$32,565.70
	<b>Gross Item Pay</b>		<b>\$32,565.70</b>	<b>\$0.00</b>	<b>\$32,565.70</b>
	<b>Incentive</b>		\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>		\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>		\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>		\$0.00	\$0.00	\$0.00	
J9S3776			<b>This Estimate</b>	<b>Previous</b>	<b>To Date</b>
	<b>Posted Item Pay</b>		\$66,109.20	\$0.00	\$66,109.20
	<b>Gross Item Adjustments</b>		\$0.00	\$0.00	\$0.00
	<b>Gross Item Pay</b>		<b>\$66,109.20</b>	<b>\$0.00</b>	<b>\$66,109.20</b>
	<b>Incentive</b>		\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>		\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>		\$0.00	\$0.00	\$0.00
<b>Other Contract Adjustments</b>		\$0.00	\$0.00	\$0.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on February 19, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3776, Item 6161098A, Project Item Line Number 0530, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Will add Certs later	roger12	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-H03	J9S3727	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$4,400.00	\$0.00
		0001	0020	2064000	POROUS BACKFILL	63.00	0.00	63.00	CUYD	0.00	\$120.00	\$0.00
		0001	0030	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	2.90	0.00	2.90	STA	0.00	\$3,800.00	\$0.00
		0001	0040	2159910	MISC.MODIFIED SHAPING SLOPES, CLASS III	5.00	0.00	5.00	100F	0.00	\$1,600.00	\$0.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	267.00	0.00	267.00	SQYD	0.00	\$24.00	\$0.00
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10.00	0.00	10.00	TONS	0.00	\$50.00	\$0.00
		0001	0070	4019905	MISC.OPTIONAL PAVEMENT	266.90	0.00	266.90	SQYD	0.00	\$98.99	\$0.00
		0001	0080	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,064.00	0.00	1,064.00	CUYD	0.00	\$57.00	\$0.00
		0001	0090	6113040	PLACING TYPE 2 ROCK BLANKET	1,064.00	0.00	1,064.00	CUYD	0.00	\$16.80	\$0.00
		0001	0100	6161005	CONSTRUCTION SIGNS	148.00	0.00	148.00	SQFT	0.00	\$6.00	\$0.00
		0001	0110	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$145.00	\$0.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	0.00	\$2,400.00	\$0.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.00	\$45,000.00	\$0.00
		0001	0140	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	570.00	0.00	570.00	LF	0.00	\$1.75	\$0.00
		0001	0150	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	72.00	0.00	72.00	LF	0.00	\$1.75	\$0.00
		0001	0160	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,853.00	0.00	1,853.00	SQYD	0.00	\$3.00	\$0.00
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$8,500.00	\$0.00
		0001	0180	8059901	MISC.SEEDING AND MULCHING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$4,200.00	\$0.00
		0001	0190	8061005	ROCK DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$10.00	\$0.00
		0001	0200	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$0.01	\$0.00
		0001	0210	8061019	SILT FENCE	264.00	0.00	264.00	LF	0.00	\$3.50	\$0.00
		0001	0220	8061050	TYPE C BERM	250.00	0.00	250.00	LF	0.00	\$0.01	\$0.00
		0010	0230	6061060	MGS GUARDRAIL	88.00	0.00	88.00	LF	0.00	\$36.00	\$0.00
		0010	0240	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	3.00	0.00	3.00	EA	0.00	\$4,200.00	\$0.00
		0010	0250	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	3.00	0.00	3.00	EA	0.00	\$3,800.00	\$0.00
		0010	0260	6063020	TYPE C CRASHWORTHY END TERMINAL (MASH)	1.00	0.00	1.00	EA	0.00	\$28,500.00	\$0.00
		0070	0270	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	0.00	\$30.00	\$0.00
		0070	0280	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	0.00	\$30,000.00	\$0.00
		0070	0290	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	109.00	0.00	109.00	SQYD	0.00	\$185.00	\$0.00
		0070	0300	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	473.00	0.00	473.00	LF	0.00	\$235.00	\$0.00
		0070	0310	7025001	DYNAMIC PILE TESTING	4.00	0.00	4.00	EA	0.00	\$4,850.00	\$0.00
		0070	0320	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	0.00	\$520.00	\$0.00
		0070	0330	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	59.20	0.00	59.20	CUYD	0.00	\$1,450.00	\$0.00
		0070	0340	7034213	SLAB ON CONCRETE I-GIRDER	425.00	0.00	425.00	SQYD	0.00	\$525.00	\$0.00
		0070	0350	7034216	TYPE H BARRIER	334.00	0.00	334.00	LF	0.00	\$145.00	\$0.00
		0070	0360	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	559.00	0.00	559.00	LF	0.00	\$315.00	\$0.00
		0070	0370	7061060	REINFORCING STEEL (BRIDGES)	4,100.00	0.00	4,100.00	LB	0.00	\$2.56	\$0.00
		0070	0380	7123301	STEEL INTERMEDIATE DIAPHRAGM FOR P/S CONCRETE GIRDERS	3.00	0.00	3.00	EA	0.00	\$1,850.00	\$0.00
		0070	0390	7123610	SLAB DRAIN	24.00	0.00	24.00	EA	0.00	\$450.00	\$0.00
		0070	0400	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$2,250.00	\$0.00
		0070	0410	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$305.00	\$0.00
		0070	0420	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	0.00	\$450.00	\$0.00
<b>Project J9S3727 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$0.00</b>
J9S3776	0001	0430	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.50	\$5,500.00	\$2,750.00	
		0440	2064000	POROUS BACKFILL	45.00	0.00	45.00	CUYD	0.00	\$127.00	\$0.00	
		0450	2079909	MISC.MODIFIED LINEAR GRADING CLASS 2	2.20	0.00	2.20	STA	0.00	\$1,800.00	\$0.00	
		0460	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	107.00	0.00	107.00	SQYD	0.00	\$26.00	\$0.00	
		0470	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10.00	0.00	10.00	TONS	0.00	\$50.00	\$0.00	
		0480	4019905	MISC.OPTIONAL PAVEMENT	106.70	0.00	106.70	SQYD	0.00	\$105.00	\$0.00	
		0490	6113020	FURNISHING TYPE 2 ROCK BLANKET	1,149.00	0.00	1,149.00	CUYD	0.00	\$53.00	\$0.00	
		0500	6113040	PLACING TYPE 2 ROCK BLANKET	1,149.00	0.00	1,149.00	CUYD	0.00	\$20.00	\$0.00	
		0510	6161005	CONSTRUCTION SIGNS	148.00	0.00	148.00	SQFT	128.00	\$6.00	\$768.00	
		0520	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	0.00	\$145.00	\$0.00	
		0530	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on February 19, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-H03	J9S3776				INTERFACE, CONTRACTOR FURNISHED / RETAINED							
		0001	0540	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$33,700.00	\$8,425.00
		0001	0550	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	424.00	0.00	424.00	LF	0.00	\$1.75	\$0.00
		0001	0560	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	265.00	0.00	265.00	LF	0.00	\$1.75	\$0.00
		0001	0570	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	1,963.00	0.00	1,963.00	SQYD	0.00	\$3.20	\$0.00
		0001	0580	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$7,000.00	\$0.00
		0001	0590	8059901	MISC.SEEDING AND MULCHING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$3,000.00	\$0.00
		0001	0600	8061005	ROCK DITCH CHECK	25.00	0.00	25.00	LF	0.00	\$35.00	\$0.00
		0001	0610	8061016	SEDIMENT REMOVAL	4.00	0.00	4.00	CUYD	0.00	\$0.01	\$0.00
		0001	0620	8061019	SILT FENCE	115.00	0.00	115.00	LF	0.00	\$2.25	\$0.00
		0001	0630	8061050	TYPE C BERM	249.00	0.00	249.00	LF	0.00	\$0.01	\$0.00
		0040	0640	9031270A	2 IN. PSST POST - 12 GA.	80.00	0.00	80.00	LF	0.00	\$22.50	\$0.00
		0040	0650	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	12.00	0.00	12.00	EA	0.00	\$205.00	\$0.00
		0040	0660	9035069A	SHF-FLAT SHEET FLUORESCENT	36.00	0.00	36.00	SQFT	0.00	\$35.00	\$0.00
		0070	0670	2162500	REMOVAL OF EXISTING BRIDGE DECK	4,748.00	0.00	4,748.00	SQFT	4,748.00	\$10.65	\$50,566.20
		0070	0680	7034212	SLAB ON STEEL	509.00	0.00	509.00	SQYD	0.00	\$505.00	\$0.00
		0070	0690	7034216	TYPE H BARRIER	344.00	0.00	344.00	LF	0.00	\$145.00	\$0.00
		0070	0700	7110200	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (EPOXY)	1.00	0.00	1.00	LS	0.00	\$16,000.00	\$0.00
		0070	0710	7121159	SHEAR CONNECTORS	160.00	0.00	160.00	EA	0.00	\$45.00	\$0.00
		0070	0720	7121250	STRENGTHENING EXISTING BEAMS	1.00	0.00	1.00	LS	0.00	\$30,500.00	\$0.00
0070	0730	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	0.00	\$450.00	\$0.00		
0070	0740	7126000	NON-DESTRUCTIVE TESTING	41.00	0.00	41.00	LF	0.00	\$65.00	\$0.00		
<b>Project J9S3776 - Total Value Posted to Date as of Report Generated Date</b>												<b>\$66,109.20</b>
<b>251212-H03 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$66,109.20</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on February 19, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project: J9S3776

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0430	2022010	REMOVAL OF IMPROVEMENTS	2/9/26	2/17/26	1	0.50	LS	Bridge #R0071 Route BB, Cape Girardeau County					Holding half pay until documentation of metal scrapping is received.
0510	6161005	CONSTRUCTION SIGNS	2/9/26	2/17/26	1	128.00	SQFT	Route BB					
0520	6161030	TYPE 3 MOVEABLE BARRICADE	2/9/26	2/17/26	1		EA		1.928 WB		3.051 WB		
0530	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2/9/26	2/17/26	1	2.00	EA	Route BB on both sides of bridge					
0540	6181000	MOBILIZATION	2/9/26	2/17/26	1	0.25	LS	Bridge #R0071 Route BB, Cape Girardeau County					Mobilization Payment 1
0670	2162500	REMOVAL OF EXISTING BRIDGE DECK	2/10/26	2/17/26	1	3,200.00	SQFT	Bridge #R0071 Route BB, Cape Girardeau County					L= 160LF W= 20LF 160*20=3200 SQFT
			2/11/26	2/17/26	1	1,548.00	SQFT	Bridge #R0071 Route BB, Cape Girardeau County					L=77.4 W=20LF 77.4*20=1548

**The information below this line are details for Construction Signs (if applicable).**

Project	Line Number	DWR Date	Total Quantity Posted For DWR Date	Sign Information	Station	Log Mile	Location	Number of Items	SF Each Sign	Special Sign	SF Each Special Sign	Total SF to Post
J9S3776	0510	February 9, 2026	128	Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		0.021 EB	Route BB	32.00	1.00	Bridge Closed Ahead 1/4 mile	32.00	32.00
				Variable ??x?? 1.00 SPECIAL SIGN BY QUANTITY OF SQUARE FEET		2.913 WB	Route BB	32.00	1.00	Bridge Closed Ahead 1/4 mile	32.00	32.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		3.051 WB	Route BB	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.25 EB	Route BB	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		2.977 WB	Route BB	1.00	16.00			16.00
				WO20-3 48x48 16.00 ROAD CLOSED AHEAD		0.145 EB	Route BB	1.00	16.00			16.00
	<b>0510 - Total</b>											<b>128</b>



## Line Item Adjustments by Estimate

Feb 19, 2026

Contract ID: 251212-H03

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks				
J9S3727	0230	MGS GUARDRAIL	Construction Stockpile STMI		1	Feb 17, 2026	SYSTEM	\$1,228.50	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				\$1,228.50					
				Construction Stockpile STMI - Total				\$1,228.50					
	<b>0230 - Total</b>								<b>\$1,228.50</b>				
	0240	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		1	Feb 17, 2026	SYSTEM	\$6,826.20	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				\$6,826.20					
				Construction Stockpile STMI - Total				\$6,826.20					
	<b>0240 - Total</b>								<b>\$6,826.20</b>				
	0250	TYPE A CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Feb 17, 2026	SYSTEM	\$5,475.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				\$5,475.00					
				Construction Stockpile STMI - Total				\$5,475.00					
	<b>0250 - Total</b>								<b>\$5,475.00</b>				
	0260	TYPE C CRASHWORTHY END TERMINAL (MASH)	Construction Stockpile STMI		1	Feb 17, 2026	SYSTEM	\$19,036.00	Payment Estimate Item Adjustment generated Stockpile Transaction				
				- Total				\$19,036.00					
				Construction Stockpile STMI - Total				\$19,036.00					
<b>0260 - Total</b>								<b>\$19,036.00</b>					
<b>J9S3727 - Total</b>								<b>\$32,565.70</b>					
J9S3776	0530	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Feb 17, 2026	SYSTEM	(\$3,600.00)					
								1		Feb 17, 2026	SYSTEM	\$3,600.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user rogerl2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total								\$0.00	
				Material - Total				\$0.00					
<b>0530 - Total</b>								<b>\$0.00</b>					
<b>J9S3776 - Total</b>								<b>\$0.00</b>					
<b>Overall - Total</b>								<b>\$32,565.70</b>					



---

**Contract Adjustments for Contract - 251212-H03**

There are no contract adjustments to display for this contract.