



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 6	Contract ID 251212-H04	Prime Contractor Joe's Bridge & Grading, Inc.	Pay Period Start May 2, 2026	Pay Period End May 15, 2026	Original Contract Amount \$577,971.59	Net Change Order Amount \$340.00	Current Contract Amount \$578,311.59
--------------------------------------	----------------------------------	---	--	---------------------------------------	---	--	--

Approval Date	By User
May 19, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by olivem2
May 19, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by turnep3
May 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 31, 2026	December 31, 2026		87.16%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	
Acceptance Date			No Milestones Exist for Contract
Awarded Date	January 8, 2026	January 8, 2026	
Letting Date	December 12, 2025	December 12, 2025	
Notice to Proceed Date	February 9, 2026	February 9, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 6			
	This Estimate	Previous	To Date
251212-H04			
Total Posted Items Pay	\$53,177.61	\$450,905.75	\$504,083.36
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:	\$53,177.61	\$450,905.75	\$504,083.36

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3770	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$3,000.000	0.750	\$2,250.00
	0020	2063000	CLASS 3 EXCAVATION	CUYD	\$30.000	140	\$4,200.00
	0030	2064000	POROUS BACKFILL	CUYD	\$115.000	54	\$6,210.00
	0040	2079909	MISC.MODIFIED LINEAR GRADING CLASS II	STA	\$1,250.000	2.400	\$3,000.00
	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	SQYD	\$22.000	188	\$4,136.00
	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$45.000	22	\$990.00
	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	CUYD	\$40.000	116.600	\$4,664.00
	0110	6113040	PLACING TYPE 2 ROCK BLANKET	CUYD	\$30.000	116.600	\$3,498.00
	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$8.130	372.400	\$3,027.61
	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	SQYD	\$4.000	104	\$416.00
	0210	7250436	36 IN. PIPE GROUP C	LF	\$87.000	178	\$15,486.00
	0220	7269902	MISC.36 IN. FLAP GATE	EA	\$1,600.000	2	\$3,200.00
	0230	7320836A	36 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	EA	\$1,050.000	2	\$2,100.00

Project J9S3770 - Total	\$53,177.61
Overall - Total	\$53,177.61

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3770	0050	TYPE 5 AGGREGATE FOR	Material			-188	\$22.00	(\$4,136.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

Pay Estimate Created Date: May 18, 2026

Progress Estimate Number 6	Contract ID 251212-H04	Prime Contractor Joe's Bridge & Grading, Inc.	Pay Period Start May 2, 2026	Pay Period End May 15, 2026	Original Contract Amount \$577,971.59	Net Change Order Amount \$340.00	Current Contract Amount \$578,311.59
--------------------------------------	----------------------------------	---	--	---------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3770		BASE (6 IN. THICK)						
	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glausr1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	188	\$22.00	\$4,136.00
	0370	TYPE H BARRIER	Material			-121	\$165.00	(\$19,965.00)
	0370	TYPE H BARRIER	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glausr1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	121	\$165.00	\$19,965.00
	0380	SLAB ON CONCRETE BEAM	Material			-141	\$680.00	(\$95,880.00)
	0380	SLAB ON CONCRETE BEAM	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glausr1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	141	\$680.00	\$95,880.00
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on May 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9S3770	FAS-S705 (020)	Bridge replacement	C	PEMISCOT	over Drainage Ditch 4
Totals by Job Numbers					
J9S3770					
			This Estimate	Previous	To Date
		Posted Item Pay	\$53,177.61	\$450,905.75	\$504,083.36
		Gross Item Adjustments	\$0.00	\$0.00	\$0.00
		Gross Item Pay	\$53,177.61	\$450,905.75	\$504,083.36
		Incentive	\$0.00	\$0.00	\$0.00
		Disincentive	\$0.00	\$0.00	\$0.00
		Liquidated Damages	\$0.00	\$0.00	\$0.00
		Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3770, Item 3040506, Project Item Line Number 0050, Material Set 304050696, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Glausr1 - Testing results yet to be entered	glausr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3770, Item 7034216, Project Item Line Number 0370, Material Set 703421696, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	olivem2- PAL approved Sealer has been applied. Working with materials to sort out issue.	glausr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3770, Item 7034216, Project Item Line Number 0370, Material Set 703421696, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	olivem2- PAL approved cure has been applied. Working with materials to sort out issue.	glausr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3770, Item 7034216, Project Item Line Number 0370, Material Set 703421696, Material 1057JMJCSS - Silicon Sealant for Sawed/Formed Jnts @, Acceptance Action Generic 1057JMJCSS is insufficient.	olivem2- PAL approved sealant has been applied to saw cuts. Working with materials to sort out issue.	glausr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3770, Item 7034222, Project Item Line Number 0380, Material Set 703422296, Material 0501CCB2.A - Concrete, Class B-2 w/Air, Acceptance Action Generic 0501CCB2.A is insufficient.	olivem2- Awaiting 28 day cylinder breaks.	glausr1	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3770, Item 7034222, Project Item Line Number 0380, Material Set 703422296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	olivem2- PAL approved Sealer has been applied. Working with materials to sort out issue.	glausr1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-H04	J9S3770	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,000.00	\$3,000.00
		0001	0020	2063000	CLASS 3 EXCAVATION	140.00	0.00	140.00	CUYD	140.00	\$30.00	\$4,200.00
		0001	0030	2064000	POROUS BACKFILL	54.00	0.00	54.00	CUYD	54.00	\$115.00	\$6,210.00
		0001	0040	2079909	MISC.MODIFIED LINEAR GRADING CLASS II	4.80	0.00	4.80	STA	2.40	\$1,250.00	\$3,000.00
		0001	0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	188.00	0.00	188.00	SQYD	188.00	\$22.00	\$4,136.00
		0001	0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	22.00	0.00	22.00	TONS	22.00	\$45.00	\$990.00
		0001	0070	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	121.50	0.00	121.50	TONS	0.00	\$159.53	\$0.00
		0001	0080	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	81.20	0.00	81.20	TONS	0.00	\$193.29	\$0.00
		0001	0090	4071005	TACK COAT	112.00	0.00	112.00	GAL	0.00	\$3.00	\$0.00
		0001	0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	186.00	0.00	186.00	CUYD	186.00	\$40.00	\$7,440.00
		0001	0110	6113040	PLACING TYPE 2 ROCK BLANKET	186.00	0.00	186.00	CUYD	186.00	\$30.00	\$5,580.00
		0001	0120	6161005	CONSTRUCTION SIGNS	357.00	0.00	357.00	SQFT	156.50	\$7.50	\$1,173.75
		0001	0130	6161030	TYPE 3 MOVEABLE BARRICADE	20.00	0.00	20.00	EA	20.00	\$140.00	\$2,800.00
		0001	0140	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$4,200.00	\$16,800.00
		0001	0150	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.96	\$60,000.00	\$57,840.00
		0001	0160	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	960.00	0.00	960.00	LF	0.00	\$0.53	\$0.00
		0001	0170	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	2,694.00	0.00	2,694.00	LF	0.00	\$0.53	\$0.00
		0001	0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	934.00	0.00	934.00	SQYD	372.40	\$8.13	\$3,027.61
		0001	0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	279.00	0.00	279.00	SQYD	208.00	\$4.00	\$832.00
		0001	0200	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.50	\$6,000.00	\$3,000.00
		0001	0210	7250436	36 IN. PIPE GROUP C	178.00	0.00	178.00	LF	178.00	\$87.00	\$15,486.00
		0001	0220	7269902	MISC.36 IN. FLAP GATE	2.00	0.00	2.00	EA	2.00	\$1,600.00	\$3,200.00
		0001	0230	7320836A	36 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$1,050.00	\$2,100.00
		0001	0240	8059901	MISC.SEEDING AND MULCHING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$4,500.00	\$0.00
		0001	0250	8061006	ALTERNATE DITCH CHECK	90.00	0.00	90.00	LF	0.00	\$5.00	\$0.00
		0001	0260	8061016	SEDIMENT REMOVAL	3.00	0.00	3.00	CUYD	0.00	\$10.00	\$0.00
		0001	0270	8061019	SILT FENCE	177.00	0.00	177.00	LF	165.00	\$2.00	\$330.00
		0040	0280	9031270A	2 IN. PSST POST - 12 GA.	137.00	0.00	137.00	LF	0.00	\$15.00	\$0.00
		0040	0290	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	13.00	0.00	13.00	EA	0.00	\$125.00	\$0.00
		0040	0300	9035069A	SHF-FLAT SHEET FLUORESCENT	45.00	0.00	45.00	SQFT	0.00	\$40.00	\$0.00
		0070	0310	2061000	CLASS 1 EXCAVATION	60.00	0.00	60.00	CUYD	60.00	\$25.00	\$1,500.00
		0070	0320	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$30,000.00	\$30,000.00
		0070	0330	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	108.00	0.00	108.00	SQYD	0.00	\$110.00	\$0.00
		0070	0340	7021314	GALVANIZED CAST-IN-PLACE CONCRETE PILES (14 IN)	500.00	2.00	502.00	LF	502.00	\$170.00	\$85,340.00
		0070	0350	7025001	DYNAMIC PILE TESTING	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00
		0070	0360	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	22.20	0.00	22.20	CUYD	22.20	\$1,500.00	\$33,300.00
		0070	0370	7034216	TYPE H BARRIER	121.00	0.00	121.00	LF	121.00	\$165.00	\$19,965.00
		0070	0380	7034222	SLAB ON CONCRETE BEAM	141.00	0.00	141.00	SQYD	141.00	\$680.00	\$95,880.00
		0070	0390	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	137.00	0.00	137.00	LF	137.00	\$569.00	\$77,953.00
		0070	0400	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$500.00	\$4,000.00
		0070	0410	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$1,800.00	\$3,600.00
		0070	0420	7161000	PLAIN NEOPRENE BEARING PAD	6.00	0.00	6.00	EA	6.00	\$400.00	\$2,400.00
Project J9S3770 - Total Value Posted to Date as of Report Generated Date												\$504,083.36
251212-H04 Overall - Total Value Posted to Date as of Report Generated Date												\$504,083.36



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9S3770

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	5/15/26	5/18/26	1	0.75	LS	Bridge A9720 Asphalt removed					
0020	2063000	CLASS 3 EXCAVATION	5/15/26	5/18/26	1	140.00	CUYD	Bridge A9720 Culverts removed and replaced					
0030	2064000	POROUS BACKFILL	5/4/26	5/5/26	1	54.00	CUYD	Plan quantity for Bent 1 and 2 backfill at end bents. 3" minus used with RE approval.					
0040	2079909	MISC.	5/15/26	5/18/26	1	2.40	STA	50% of total plan quantity for grading of roadway base					
0050	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	5/15/26	5/18/26	1	188.00	SQYD	Bridge A9720					
0060	3105002	GRAVEL (A) OR CRUSHED STONE (B)	5/15/26	5/18/26	1	22.00	TONS	Bridge A9720 gravel road approaches					
0100	6113020	FURNISHING TYPE 2 ROCK BLANKET	5/15/26	5/18/26	1	116.60	CUYD	Bridge A9720					
0110	6113040	PLACING TYPE 2 ROCK BLANKET	5/15/26	5/18/26	1	116.60	CUYD	Bridge A9720					
0180	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5/15/26	5/18/26	1	372.40	SQYD		415+88.88	LT/RT	417+45.25		
0190	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	5/15/26	5/18/26	1	104.00	SQYD	Bridge A9720					
0210	7250436	36 IN. PIPE CULVERT GROUP C	5/15/26	5/18/26	1	178.00	LF	Bridge A9720					
0220	7269902	MISC.	5/15/26	5/18/26	1	2.00	EA	Bridge A9720					
0230	7320836A	36 IN. GROUP C FLARED END SEC	5/15/26	5/18/26	1	2.00	EA	Bridge A9720					

The information below this line are details for Construction Signs (if applicable).
 No Data Available



Line Item Adjustments by Estimate

Contract ID: 251212-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J9S3770	0050	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		6	May 18, 2026	SYSTEM	(\$4,136.00)		
					6	May 18, 2026	SYSTEM	\$4,136.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user glaur1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0050 - Total								\$0.00	
	0100	FURNISHING TYPE 2 ROCK BLANKET	Material		3	Apr 2, 2026	SYSTEM	(\$2,776.00)		
					3	Apr 2, 2026	SYSTEM	\$2,776.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0100 - Total								\$0.00	
	0190	PERMANENT EROSION CONTROL GEOTEXTILE	Material		3	Apr 2, 2026	SYSTEM	(\$416.00)		
					3	Apr 2, 2026	SYSTEM	\$416.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user olivem2 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0190 - Total								\$0.00	
	0340	GALVANIZED CIP CONCR PILES (14 IN)	Material		3	Apr 2, 2026	SYSTEM	(\$42,670.00)		
					3	Apr 2, 2026	SYSTEM	\$42,670.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user olivem2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
	- Total								\$0.00	
	Material - Total								\$0.00	
	0340 - Total								\$0.00	
	0370	TYPE H BARRIER	Material		5	May 4, 2026	SYSTEM	(\$19,965.00)		
					5	May 4, 2026	SYSTEM	\$19,965.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user olivem2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	May 18, 2026	SYSTEM	(\$19,965.00)		
					6	May 18, 2026	SYSTEM	\$19,965.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user glaur1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
- Total								\$0.00		
Material - Total								\$0.00		
0370 - Total								\$0.00		
0380	SLAB ON CONCRETE BEAM	Material		5	May 4, 2026	SYSTEM	(\$95,880.00)			
				5	May 4, 2026	SYSTEM	\$95,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user olivem2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
				6	May 18, 2026	SYSTEM	(\$95,880.00)			
				6	May 18, 2026	SYSTEM	\$95,880.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user glaur1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
- Total								\$0.00		
Material - Total								\$0.00		
0380 - Total								\$0.00		



Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 251212-H04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3770 - Total								\$0.00	
Overall - Total								\$0.00	



Contract Adjustments for Contract - 251212-H04

There are no contract adjustments to display for this contract.