



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	3	Contract ID	251212-H2A	Pay Period Start	September 16, 2026	Original Contract Amount	\$2,976,000.00
		Prime Contractor	Pace Construction Company, LLC	Pay Period End	October 1, 2026	Net Change Order Amount	\$0.00
						Current Contract Amount	\$2,976,000.00

Approval Date							By User
October 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by						wilesr
October 1, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by						hillsd1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by						hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
October 1, 2027	October 1, 2027		9.69%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	January 8, 2026	January 8, 2026	
Letting Date	December 12, 2025	December 12, 2025	
Notice to Proceed Date	February 9, 2026	February 9, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
251212-H2A			
Total Posted Items Pay	\$141,138.19	\$147,142.50	\$288,280.69
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$147,142.50	\$288,280.69
Contract Total Payable This Estimate:		\$141,138.19	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J9S3696	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$2,857.880	1	\$2,857.88
	0020	2159903	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	LF	\$15.420	500	\$7,710.00
	0090	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	EA	\$1,000.000	2	\$2,000.00
	0100	6161025	CHANNELIZER (TRIM-LINE)	EA	\$18.000	100	\$1,800.00
	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$4,500.000	2	\$9,000.00
	0160	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	LF	\$12.000	750	\$9,000.00
	0180	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	LF	\$3.000	736	\$2,208.00
	0190	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	LF	\$3.000	2,000	\$6,000.00
	0230	6207001	PAVEMENT MARKING REMOVAL	LF	\$2.000	2,508	\$5,016.00
	0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	LF	\$41.170	112.500	\$4,631.63
	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	EA	\$3,755.330	4	\$15,021.32
	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	EA	\$3,342.090	4	\$13,368.36
	0310	7034600	CURB BLOCKOUT	LF	\$150.000	254.500	\$38,175.00
	0320	7040113	CLEANING AND EPOXY COATING	SQFT	\$10.500	1,900	\$19,950.00
	0330	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	LS	\$4,400.000	1	\$4,400.00

Project J9S3696 - Total	\$141,138.19
Overall - Total	\$141,138.19

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	3	Contract ID	251212-H2A	Pay Period Start	September 16, 2026	Original Contract Amount	\$2,976,000.00
		Prime Contractor	Pace Construction Company, LLC	Pay Period End	October 1, 2026	Net Change Order Amount	\$0.00
						Current Contract Amount	\$2,976,000.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J9S3696	0020	MISC.	Material			-500	\$15.42	(\$7,710.00)
	0020	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesr overriding Payment Estimate Exception 1 on the current Payment Estimate.	500	\$15.42	\$7,710.00
	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material			-112.50000	\$41.17	(\$4,631.63)
	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesr overriding Payment Estimate Exception 2 on the current Payment Estimate.	112.50000	\$41.17	\$4,631.63
	0270	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material			-4	\$3,755.33	(\$15,021.32)
	0270	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesr overriding Payment Estimate Exception 4 on the current Payment Estimate.	4	\$3,755.33	\$15,021.32
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material			-4	\$3,342.09	(\$13,368.36)
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesr overriding Payment Estimate Exception 5 on the current Payment Estimate.	4	\$3,342.09	\$13,368.36
	0310	CURB BLOCKOUT	Material			-509	\$150.00	(\$76,350.00)
	0310	CURB BLOCKOUT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesr overriding Payment Estimate Exception 6 on the current Payment Estimate.	509	\$150.00	\$76,350.00
	0320	CLEANING AND EPOXY COATING	Material			-1,900	\$10.50	(\$19,950.00)
	0320	CLEANING AND EPOXY COATING	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesr overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,900	\$10.50	\$19,950.00
	0330	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	Material			-1	\$4,400.00	(\$4,400.00)
	0330	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesr overriding Payment Estimate Exception 8 on the current Payment Estimate.	1	\$4,400.00	\$4,400.00
Total								\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information						
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work	
J9S3696	FAF 17-1(27)	Resurface and bridge rehabilitation	95	WRIGHT	from Route 32 near Lynchburg to Route 60 in Mountain Grove	
Totals by Job Numbers						
J9S3696				This Estimate	Previous	To Date
	Posted Item Pay			\$141,138.19	\$147,142.50	\$288,280.69
	Gross Item Adjustments			\$0.00	\$0.00	\$0.00
	Gross Item Pay			\$141,138.19	\$147,142.50	\$288,280.69
	Incentive			\$0.00	\$0.00	\$0.00
	Disincentive			\$0.00	\$0.00	\$0.00
	Liquidated Damages			\$0.00	\$0.00	\$0.00
	Other Contract Adjustments			\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 2159903, Project Item Line Number 0020, Material Set 215990396, Material 3304AGBS - Aggregate Base JSP, Acceptance Action Generic 3304AGBS is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 6061061, Project Item Line Number 0260, Material Set 606106196, Material 1065DE - Delineators, Acceptance Action Generic 1065DE is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 6061061, Project Item Line Number 0260, Material Set 606106196, Material 1040GRSRCAT2 - Steel Beam for Class A Type 2 Guard Rail, Acceptance Action Generic 1040GRSRCAT2 is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 6061069, Project Item Line Number 0270, Material Set 606106996, Material 1040GRAB - Bridge Anchor Section, Acceptance Action Generic 1040GRAB is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 6063014, Project Item Line Number 0280, Material Set 606301496, Material 1040GRCW..A - Crashworthy End Terminal Type A, Acceptance Action Generic 1040GRCW..A is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 7034600, Project Item Line Number 0310, Material Set 703460096, Material 1036RSDFE42M16 - Rein Steel EC No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 7040113, Project Item Line Number 0320, Material Set 704011396, Material 1059PCECBP - Protective Coat Bents and Piers - Epoxy, Acceptance Action Generic 1059PCECBP is insufficient.	Material Ok - Reports not complete	WILESR	Overridden
Estimate Exception Type: Insufficient Materials: Project J9S3696, Item 7110100, Project Item Line Number 0330, Material Set 711010096, Material 1059PCCBPR - Protective Coat Bents and Piers-Urethane, Acceptance Action Generic 1059PCCBPR is insufficient.	Material Ok - Reports not complete	WILESR	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
251212-H2A	J9S3696	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$2,857.88	\$2,857.88
		0001	0020	2159903	MISC.SHAPING SLOPES CLASS III - MODIFIED MATERIAL REQUIREMENT	500.00	0.00	500.00	LF	500.00	\$15.42	\$7,710.00
		0001	0030	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	1,163.60	0.00	1,163.60	TONS	0.00	\$68.50	\$0.00
		0001	0045	3105002	GRAVEL (A) OR CRUSHED STONE (B)	205.40	0.00	205.40	TONS	0.00	\$94.00	\$0.00
		0001	0050	4020520	BITUMINOUS PAVEMENT MIXTURE PG64-22 (SURFACE LEVELING)	29,475.10	0.00	29,475.10	TONS	0.00	\$72.75	\$0.00
		0001	0060	4071005	TACK COAT	42,584.60	0.00	42,584.60	GAL	0.00	\$2.50	\$0.00
		0001	0070	4081018	PRIME-LIQUID ASPHALT MC 800	2,493.40	0.00	2,493.40	GAL	0.00	\$3.80	\$0.00
		0001	0080	6122040	WORK ZONE CRASH CUSHION (NARROW)	2.00	0.00	2.00	EA	2.00	\$6,500.00	\$13,000.00
		0001	0090	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	2.00	0.00	2.00	EA	2.00	\$1,000.00	\$2,000.00
		0001	0100	6161025	CHANNELIZER (TRIM-LINE)	200.00	0.00	200.00	EA	200.00	\$18.00	\$3,600.00
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$4,500.00	\$9,000.00
		0001	0120	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	0.00	1.00	EA	1.00	\$8,200.00	\$8,200.00
		0001	0130	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	2.00	0.00	2.00	EA	0.00	\$130.00	\$0.00
		0001	0140	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$19,995.00	\$9,997.50
		0001	0150	6173600D	TEMPORARY TRAFFIC BARRIER, CONTRACTOR FURNISHED / RETAINED	750.00	0.00	750.00	LF	750.00	\$27.00	\$20,250.00
		0001	0160	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	750.00	0.00	750.00	LF	750.00	\$12.00	\$9,000.00
		0001	0170	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$205,000.00	\$51,250.00
		0001	0180	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	1,486.00	0.00	1,486.00	LF	1,486.00	\$3.00	\$4,458.00
		0001	0190	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	2,000.00	0.00	2,000.00	LF	2,000.00	\$3.00	\$6,000.00
		0001	0200	6205309	TEMPORARY REMOVABLE MARKING TAPE, 24 IN., WHITE	22.00	0.00	22.00	LF	22.00	\$10.00	\$220.00
		0001	0210	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	301,655.00	0.00	301,655.00	LF	0.00	\$0.14	\$0.00
		0001	0220	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	304,594.00	0.00	304,594.00	LF	0.00	\$0.14	\$0.00
		0001	0230	6207001	PAVEMENT MARKING REMOVAL	3,508.00	0.00	3,508.00	LF	3,508.00	\$2.00	\$7,016.00
		0001	0235	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	2,514.30	0.00	2,514.30	SQYD	0.00	\$5.00	\$0.00
		0001	0240	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	5,021.50	0.00	5,021.50	SQYD	0.00	\$7.75	\$0.00
		0001	0250	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	915.20	0.00	915.20	STA	0.00	\$29.00	\$0.00
		0010	0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	150.00	0.00	150.00	LF	112.50	\$41.17	\$4,631.62
		0010	0270	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	4.00	0.00	4.00	EA	4.00	\$3,755.33	\$15,021.32
		0010	0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	4.00	\$3,342.09	\$13,368.36
		0070	0310	7034600	CURB BLOCKOUT	509.00	0.00	509.00	LF	509.00	\$150.00	\$76,350.00
		0070	0320	7040113	CLEANING AND EPOXY COATING	1,900.00	0.00	1,900.00	SQFT	1,900.00	\$10.50	\$19,950.00
		0070	0330	7110100	PROTECTIVE COATING - CONCRETE BENTS AND PIERS (URETHANE)	1.00	0.00	1.00	LS	1.00	\$4,400.00	\$4,400.00
Project J9S3696 - Total Value Posted to Date as of Report Generated Date												\$288,280.68
251212-H2A Overall - Total Value Posted to Date as of Report Generated Date												\$288,280.68



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J9S3696

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	9/30/26	10/1/26	1	1.00	LS	Object Markers at Bridge A2131					
0020	2159903	MISC.	9/29/26	9/29/26	1	500.00	LF	Bridge ends for transitions sections and CWRT					
0090	6122041	WORK ZONE CRASH CUSHION (NARROW) (RELOCATION)	9/30/26	10/1/26	1	2.00	EA	moved to left side of bridge					
0100	6161025	CHANNELIZER (TRIM-LINE)	9/30/26	10/1/26	1	100.00	EA	portable					
0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	9/30/26	10/1/26	1	2.00	EA	portable					
0160	6175010A	RELOCATING TEMPORARY TRAFFIC BARRIER	9/29/26	9/29/26	1	750.00	LF	Moving from Right side to Left side					
0180	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN.,	9/30/26	10/1/26	1	736.00	LF	Temp pavement marking at Bridge A2131					
0190	6205303B	TEMPORARY REMOVABLE MARKING TAPE	9/30/26	10/1/26	1	2,000.00	LF	Temp pavement marking at Bridge A2131					
0230	6207001	PAVEMENT MARKING REMOVAL	9/30/26	10/1/26	1	2,508.00	LF	Temp pavement marking at Bridge A2131					
0260	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	9/29/26	9/29/26	1	112.50	LF	N.E, S.W, S.E corners of bridge					
0270	6061069	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	9/29/26	9/29/26	1	4.00	EA	N.E, N.W, S.W, S.E corners of bridge					
0280	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	9/29/26	9/29/26	1	4.00	EA	N.E, N.W, S.W, S.E corners of bridge					
0310	7034600	CURB BLOCKOUT	9/29/26	9/29/26	1	254.50	LF	Left side					
0320	7040113	CLEANING AND EPOXY COATING	9/29/26	9/29/26	1	1,900.00	SQFT	Left and Right Overhang of bridge					
0330	7110100	PROTECTIVE COATING - CONCRETE BENTS AND	9/29/26	9/29/26	1	1.00	LS	End bents of bridge					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251212-H2A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3696	0020	MISC.	Material		3	Oct 1, 2026	SYSTEM	(\$7,710.00)	
					3	Oct 1, 2026	SYSTEM	\$7,710.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesr overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
	0260	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN	Material		3	Oct 1, 2026	SYSTEM	(\$4,631.63)	
					3	Oct 1, 2026	SYSTEM	\$4,631.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user wilesr overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0260 - Total			\$0.00	
	0270	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material		3	Oct 1, 2026	SYSTEM	(\$15,021.32)	
					3	Oct 1, 2026	SYSTEM	\$15,021.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user wilesr overriding Payment Estimate Exception 4 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0270 - Total			\$0.00	
	0280	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		3	Oct 1, 2026	SYSTEM	(\$13,368.36)	
					3	Oct 1, 2026	SYSTEM	\$13,368.36	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user wilesr overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0280 - Total			\$0.00	
	0310	CURB BLOCKOUT	Material		2	Sep 16, 2026	SYSTEM	(\$38,175.00)	
					2	Sep 16, 2026	SYSTEM	\$38,175.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user wilesr overriding Payment Estimate Exception 1 on the current Payment Estimate.
					3	Oct 1, 2026	SYSTEM	(\$76,350.00)	
					3	Oct 1, 2026	SYSTEM	\$76,350.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user wilesr overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0310 - Total			\$0.00	
	0320	CLEANING AND EPOXY COATING	Material		3	Oct 1, 2026	SYSTEM	(\$19,950.00)	
					3	Oct 1, 2026	SYSTEM	\$19,950.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user wilesr overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0320 - Total			\$0.00	
	0330	PROTECTIVE COATING - CONCRETE BENTS AND	Material		3	Oct 1, 2026	SYSTEM	(\$4,400.00)	
					3	Oct 1, 2026	SYSTEM	\$4,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user wilesr overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 251212-H2A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J9S3696	0330	PROTECTIVE COATING - CONCRETE BENTS AND	Material - Total					\$0.00	
	0330 - Total							\$0.00	
J9S3696 - Total								\$0.00	
Overall - Total								\$0.00	



Contract Adjustments for Contract - 251212-H2A

There are no contract adjustments to display for this contract.