



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 1, 2026

Progress Estimate Number	Contract ID	260116-A01	Pay Period Start	September 16, 2026	Original Contract Amount	\$5,035,419.32
4	Prime Contractor	Herzog Contracting Corp.	Pay Period End	October 1, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$5,035,419.32

Approval Date	By User				
October 1, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by zonat1				
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by rodrij1				
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		39.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 4, 2026	February 4, 2026	
Letting Date	January 16, 2026	January 16, 2026	
Notice to Proceed Date	March 23, 2026	March 23, 2026	
Work Began Date	August 25, 2026	August 25, 2026	

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
260116-A01			
Total Posted Items Pay	\$1,241,820.27	\$747,884.69	\$1,989,704.96
Gross Item Adjustments	(\$553.30)	(\$13,073.03)	(\$13,626.33)
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$734,811.66	\$1,976,078.63
Contract Total Payable This Estimate:	\$1,241,266.97		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0041	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	SQYD	\$10.060	3,509	\$35,300.54
Project JNW0041 - Total							\$35,300.54
JNW0163	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$53.000	2,064	\$109,392.00
	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$83.600	11,893.370	\$994,285.73
	0170	4071005	TACK COAT	GAL	\$3.000	12,614	\$37,842.00
	0180	6181000	MOBILIZATION	LS	\$130,000.000	0.500	\$65,000.00
Project JNW0163 - Total							\$1,206,519.73
Overall - Total							\$1,241,820.27

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0041	0100	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun			-55	\$10.06	(\$553.30)
JNW0163	0225	MISC.	Material			-0.50000	\$7,500.00	(\$3,750.00)
	0225	MISC.	MaterialCredit			0.50000	\$7,500.00	\$3,750.00
	0240	SHF-FLAT SHEET FLUORESCENT	Material			-48	\$43.66	(\$2,095.68)
	0240	SHF-FLAT SHEET FLUORESCENT	MaterialCredit			48	\$43.66	\$2,095.68
Total								(\$553.30)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0041	FAS S102(95)	Resurface	46	ATCHISON	from Route 59 east to Nodaway River
JNW0163	FAS S103(003)	Resurface	E,EE	NODAWAY	on Route E from Iowa Line to Route 136, on Route EE from Route NN to Route 136
Totals by Job Numbers					
JNW0041			This Estimate	Previous	To Date
	Posted Item Pay		\$35,300.54	\$25,819.92	\$61,120.46
	Gross Item Adjustments		(\$553.30)	\$0.00	(\$553.30)
	Gross Item Pay		\$34,747.24	\$25,819.92	\$60,567.16
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JNW0163			This Estimate	Previous	To Date
	Posted Item Pay		\$1,206,519.73	\$722,064.77	\$1,928,584.50
	Gross Item Adjustments		\$0.00	(\$13,073.03)	(\$13,073.03)
	Gross Item Pay		\$1,206,519.73	\$708,991.74	\$1,915,511.47
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0163, Item 6169901, Project Item Line Number 0225, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No temp traffic control certs	zonat1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0163, Item 9035069A, Project Item Line Number 0240, Material Set 9035069A96, Material 1042SM - Sign Material, Acceptance Action Generic 1042SM is insufficient.	Waiting for report for sign flat sheet material	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0041, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6224010, Minor Item.	A change order has been started to address this overrun.	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0163, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6221001, Minor Item.	A change order has been started to address this overrun.	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0163, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6224010, Minor Item.	A change order has been started to address this overrun.	zonat1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260116-A01	JNW0041	0001	0010	3049910	MISC.Permanent Aggregate Edge Treatment	1,671.90	0.00	1,671.90	TONS	0.00	\$53.00	\$0.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	6,599.00	0.00	6,599.00	TONS	0.00	\$45.00	\$0.00
		0001	0030	4010301	ASPHALT RESEARCH	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0040	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	17,983.80	0.00	17,983.80	TONS	0.00	\$85.70	\$0.00
		0001	0050	4071005	TACK COAT	18,597.00	0.00	18,597.00	GAL	0.00	\$3.00	\$0.00
		0001	0060	6169901	MISC.Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	0.00	\$7,500.00	\$0.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$100,000.00	\$25,000.00
		0001	0080	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	159,868.00	0.00	159,868.00	LF	0.00	\$0.14	\$0.00
		0001	0090	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	104,775.00	0.00	104,775.00	LF	0.00	\$0.14	\$0.00
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,454.00	0.00	3,454.00	SQYD	3,509.00	\$10.06	\$35,300.54
		0001	0110	6269903	MISC.TRANSVERSE RUMBLE STRIP	475.00	0.00	475.00	LF	0.00	\$16.03	\$0.00
		0040	0120	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	1.00	\$819.92	\$819.92
Project JNW0041 - Total Value Posted to Date as of Report Generated Date												\$61,120.46
JNW0163	0001	0130	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$903.49	\$903.49	
	0001	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,984.70	0.00	4,984.70	TONS	2,830.00	\$53.00	\$149,990.00	
	0001	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	27,003.00	0.00	27,003.00	TONS	20,808.70	\$83.60	\$1,739,607.32	
	0001	0160	4029910	MISC.Replacement of Damaged Pavement	642.00	0.00	642.00	TONS	0.00	\$28.90	\$0.00	
	0001	0170	4071005	TACK COAT	27,411.00	0.00	27,411.00	GAL	21,186.00	\$3.00	\$63,558.00	
	0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00	
	0001	0190	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	215,587.00	0.00	215,587.00	LF	0.00	\$0.14	\$0.00	
	0001	0200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	157.00	0.00	157.00	SQYD	222.20	\$40.43	\$8,983.55	
	0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	666.00	0.00	666.00	SQYD	803.30	\$33.44	\$26,862.35	
	0001	0220	6229905	MISC.Removal of Damaged Pavement	1,684.50	0.00	1,684.50	SQYD	0.00	\$17.45	\$0.00	
	0001	0225	6169901	MISC.Misc. Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	0.50	\$7,500.00	\$3,750.00	
	0040	0230	9031250A	U-CHANNEL POST, 3 LB	168.00	0.00	168.00	LF	168.00	\$23.80	\$3,998.40	
0040	0240	9035069A	SHF-FLAT SHEET FLUORESCENT	48.00	0.00	48.00	SQFT	48.00	\$43.66	\$2,095.68		
Project JNW0163 - Total Value Posted to Date as of Report Generated Date												\$2,129,748.79
260116-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$2,190,869.25



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNW0041

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	9/18/26	9/21/26	1	3,509.00	SQYD	Modified Milling Intersection state routes beginning and end of job and at bridge ends	0		15.193		

Project: JNW0163

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	3049910	MISC.	9/28/26	9/29/26	1	1,067.00	TONS	NB Rte. E permanent aggregate edge treatment.	880	76	200	16	
			9/29/26	9/30/26	1	997.00	TONS	NB Rte. E 200+16 - 0+00 SB Rte. E 0+00 - 403+92	0	00	403+92		
0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	9/17/26	9/25/26	1	1,862.24	TONS	Rte. E SB	386	26	584	19	
			9/18/26	9/21/26	1	2,158.62	TONS	Rte. E NB	351	00	571	52	
			9/22/26	9/23/26	1	1,812.47	TONS	SB Rte. E	584	19	790	30	
			9/23/26	9/24/26	1	2,334.39	TONS	NB Rte. E	571	52	805	77	
			9/24/26	9/25/26	1	1,537.25	TONS	SB Rte. E 790+30 - 880+76 NB Rte. E 805+77 - 880+76 Intersection of Rte. E and Rte. 136	790	30	880+76		
			9/28/26	9/29/26	1	1,894.77	TONS	SB Rte. EE and SB 1/2 of Rte NN and Rte. EE Intersection	0	00	206	81	
			9/29/26	9/30/26	1	293.63	TONS	NB Rte. E and NB 1/2 of intersection of Rte. EE and Rte. NN	0	00	32	60	
0170	4071005	TACK COAT	9/17/26	9/25/26	1	1,985.00	GAL	Rte. SB	386	26	584	19	
			9/18/26	9/21/26	1	2,712.00	GAL	NB Rte. E	351	00	571	52	
			9/22/26	9/23/26	1	1,840.00	GAL	SB Rte. E	584	14	790	30	
			9/23/26	9/24/26	1	2,324.00	GAL	NB Rte. E	571	52	805	77	
			9/24/26	9/25/26	1	1,477.00	GAL	SB Rte. E 790+30 - 880+76 NB Rte. E 805+77 - 880+76 Intersection of Rte. E and Rte. 136	790	30	880	76	
			9/28/26	9/29/26	1	1,792.00	GAL	Rte. EE SB	0		206	81	
			9/29/26	9/30/26	1	484.00	GAL	NB Rte. E and NB 1/2 of intersection of Rte. EE and Rte. NN	0	00	32	60	
0180	6181000	MOBILIZATION	9/30/26	9/30/26	1	0.50	LS		0		16.718		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 260116-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0041	0100	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	Oct 1, 2026	SYSTEM	(\$553.30)	
				Overrun - Total				(\$553.30)	
			Overrun - Total				(\$553.30)		
	0100 - Total							(\$553.30)	
	JNW0041 - Total								(\$553.30)
JNW0163	0200	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	3	Sep 16, 2026	SYSTEM	(\$2,636.04)	
				Overrun - Total				(\$2,636.04)	
			Overrun - Total				(\$2,636.04)		
			0200 - Total						
	0210	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Sep 16, 2026	SYSTEM	(\$4,591.31)	
				Overrun - Total				(\$4,591.31)	
			Overrun - Total				(\$4,591.31)		
			0210 - Total						
	0225	MISC.	Material		3	Sep 16, 2026	SYSTEM	(\$3,750.00)	
					4	Oct 1, 2026	SYSTEM	(\$3,750.00)	
				- Total				(\$7,500.00)	
				Material - Total				(\$7,500.00)	
			MaterialCredit		4	Oct 1, 2026	SYSTEM	\$3,750.00	
- Total				\$3,750.00					
MaterialCredit - Total				\$3,750.00					
0225 - Total							(\$3,750.00)		
0240	SHF-FLAT SHEET FLUORESCENT	Material		2	Sep 1, 2026	SYSTEM	(\$2,095.68)		
				3	Sep 16, 2026	SYSTEM	(\$2,095.68)		
				4	Oct 1, 2026	SYSTEM	(\$2,095.68)		
			- Total				(\$6,287.04)		
		Material - Total				(\$6,287.04)			
		MaterialCredit		3	Sep 16, 2026	SYSTEM	\$2,095.68		
				4	Oct 1, 2026	SYSTEM	\$2,095.68		
		- Total				\$4,191.36			
		MaterialCredit - Total				\$4,191.36			
0240 - Total							(\$2,095.68)		
JNW0163 - Total								(\$13,073.03)	
Overall - Total								(\$13,626.33)	



Contract Adjustments for Contract - 260116-A01

There are no contract adjustments to display for this contract.