



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	260116-A01	Pay Period Start	October 2, 2026	Original Contract Amount	\$5,035,419.32
5	Prime Contractor	Herzog Contracting Corp.	Pay Period End	October 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$5,035,419.32

Approval Date						By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					zonat1
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					rodrij1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		79.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 4, 2026	February 4, 2026	
Letting Date	January 16, 2026	January 16, 2026	
Notice to Proceed Date	March 23, 2026	March 23, 2026	
Work Began Date	August 25, 2026	August 25, 2026	

Contract Total Pay For Estimate No. 5

		This Estimate	Previous	To Date
260116-A01	Total Posted Items Pay	\$2,014,168.20	\$1,989,704.96	\$4,003,873.16
	Gross Item Adjustments	(\$38,940.81)	(\$13,626.33)	(\$52,567.14)
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
Contract Total Payable This Estimate:		\$1,975,227.39	\$1,976,078.63	\$3,951,306.02

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0041	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	TONS	\$45.000	720	\$32,400.00
	0030	4010301	ASPHALT RESEARCH	LS	\$10,000.000	0.250	\$2,500.00
	0040	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	TONS	\$85.700	12,064.340	\$1,033,913.94
	0050	4071005	TACK COAT	GAL	\$3.000	11,476	\$34,428.00
	0060	6169901	MISC.Lump Sum Temporary Traffic Control	LS	\$7,500.000	0.500	\$3,750.00
	0070	6181000	MOBILIZATION	LS	\$100,000.000	0.750	\$75,000.00

Project JNW0041 - Total \$1,181,991.94

JNW0163	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	TONS	\$53.000	2,524	\$133,772.00
	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	TONS	\$83.600	8,087.850	\$676,144.26
	0170	4071005	TACK COAT	GAL	\$3.000	6,295	\$18,885.00
	0225	6169901	MISC.Misc. Lump Sum Temporary Traffic Control	LS	\$7,500.000	0.450	\$3,375.00

Project JNW0163 - Total \$832,176.26

Overall - Total \$2,014,168.20

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0041	0020	GRAVEL (A) OR CRUSHED STONE (B)	Material			-720	\$45.00	(\$32,400.00)
	0060	MISC.	Material			-0.50000	\$7,500.00	(\$3,750.00)
JNW0163	0150	BITUMINOUS PAVEMENT MIXTURE PG58-28H	Overrun			-18.08000	\$83.60	(\$1,511.49)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number		Contract ID	260116-A01	Pay Period Start	October 2, 2026	Original Contract Amount		\$5,035,419.32
5		Prime Contractor	Herzog Contracting Corp.	Pay Period End	October 15, 2026	Net Change Order Amount		\$0.00
						Current Contract Amount		\$5,035,419.32
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0163		(SURFACE LEVELING)						
	0225	MISC.	Material			-0.95000	\$7,500.00	(\$7,125.00)
	0225	MISC.	MaterialCredit			0.50000	\$7,500.00	\$3,750.00
	0240	SHF-FLAT SHEET FLUORESCENT	MaterialCredit			48	\$43.66	\$2,095.68
Total								(\$38,940.81)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0041	FAS S102(95)	Resurface	46	ATCHISON	from Route 59 east to Nodaway River
JNW0163	FAS S103(003)	Resurface	E,EE	NODAWAY	on Route E from Iowa Line to Route 136, on Route EE from Route NN to Route 136
Totals by Job Numbers					
JNW0041			This Estimate	Previous	To Date
	Posted Item Pay		\$1,181,991.94	\$61,120.46	\$1,243,112.40
	Gross Item Adjustments		(\$36,150.00)	(\$553.30)	(\$36,703.30)
	Gross Item Pay		\$1,145,841.94	\$60,567.16	\$1,206,409.10
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00
JNW0163			This Estimate	Previous	To Date
	Posted Item Pay		\$832,176.26	\$1,928,584.50	\$2,760,760.76
	Gross Item Adjustments		(\$2,790.81)	(\$13,073.03)	(\$15,863.84)
	Gross Item Pay		\$829,385.45	\$1,915,511.47	\$2,744,896.92
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0041, Item 3105002, Project Item Line Number 0020, Material Set 310500296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	QC freeform test with moisture needed	zonat1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0041, Item 6169901, Project Item Line Number 0060, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No QC cert for temp traffic control	zonat1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0163, Item 6169901, Project Item Line Number 0225, Material Set 6169901, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	No QC cert for traffic control	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0041, Project Item Line Number 0100, Contract Line Item Number 0100, Item 6224010, Minor Item.	A change order is created and being worked on to satisfy the overage of this line item.	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0163, Project Item Line Number 0200, Contract Line Item Number 0200, Item 6221001, Minor Item.	A change order is created and being worked on to satisfy the overage of this line item.	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0163, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6224010, Minor Item.	A change order is created and being worked on to satisfy the overage of this line item.	zonat1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260116-A01, Contract Project JNW0163, Project Item Line Number 0150, Contract Line Item Number 0150, Item 4020521, Minor Item.	A change order is created and being worked on to satisfy the overage of this line item.	zonat1	Acknowledged



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260116-A01	JNW0041	0001	0010	3049910	MISC.Permanent Aggregate Edge Treatment	1,671.90	0.00	1,671.90	TONS	0.00	\$53.00	\$0.00
		0001	0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	6,599.00	0.00	6,599.00	TONS	2,064.00	\$45.00	\$92,880.00
		0001	0030	4010301	ASPHALT RESEARCH	1.00	0.00	1.00	LS	0.25	\$10,000.00	\$2,500.00
		0001	0040	4011232	BITUMINOUS PAVEMENT MIXTURE PG58-28H, (BP-2)	17,983.80	0.00	17,983.80	TONS	14,541.87	\$85.70	\$1,246,238.26
		0001	0050	4071005	TACK COAT	18,597.00	0.00	18,597.00	GAL	13,800.00	\$3.00	\$41,400.00
		0001	0060	6169901	MISC.Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	0.50	\$7,500.00	\$3,750.00
		0001	0070	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0080	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	159,868.00	0.00	159,868.00	LF	0.00	\$0.14	\$0.00
		0001	0090	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	104,775.00	0.00	104,775.00	LF	0.00	\$0.14	\$0.00
		0001	0100	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	3,454.00	0.00	3,454.00	SQYD	3,509.00	\$10.06	\$35,300.54
		0001	0110	6269903	MISC.TRANSVERSE RUMBLE STRIP	475.00	0.00	475.00	LF	0.00	\$16.03	\$0.00
		0040	0120	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	1.00	\$819.92	\$819.92
Project JNW0041 - Total Value Posted to Date as of Report Generated Date												\$1,522,888.72
JNW0163	0001	0130	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$903.49	\$903.49	
	0001	0140	3049910	MISC.PERMANENT AGGREGATE EDGE TREATMENT	4,984.70	0.00	4,984.70	TONS	4,588.00	\$53.00	\$243,164.00	
	0001	0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-28H (SURFACE LEVELING)	27,003.00	0.00	27,003.00	TONS	27,021.08	\$83.60	\$2,258,962.29	
	0001	0160	4029910	MISC.Replacement of Damaged Pavement	642.00	0.00	642.00	TONS	0.00	\$28.90	\$0.00	
	0001	0170	4071005	TACK COAT	27,411.00	0.00	27,411.00	GAL	26,222.00	\$3.00	\$78,666.00	
	0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$130,000.00	\$130,000.00	
	0001	0190	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	215,587.00	0.00	215,587.00	LF	0.00	\$0.14	\$0.00	
	0001	0200	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	157.00	0.00	157.00	SQYD	222.20	\$40.43	\$8,983.55	
	0001	0210	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	666.00	0.00	666.00	SQYD	803.30	\$33.44	\$26,862.35	
	0001	0220	6229905	MISC.Removal of Damaged Pavement	1,684.50	0.00	1,684.50	SQYD	0.00	\$17.45	\$0.00	
	0001	0225	6169901	MISC.Misc. Lump Sum Temporary Traffic Control	1.00	0.00	1.00	LS	0.95	\$7,500.00	\$7,125.00	
	0040	0230	9031250A	U-CHANNEL POST, 3 LB	168.00	0.00	168.00	LF	168.00	\$23.80	\$3,998.40	
0040	0240	9035069A	SHF-FLAT SHEET FLUORESCENT	48.00	0.00	48.00	SQFT	48.00	\$43.66	\$2,095.68		
Project JNW0163 - Total Value Posted to Date as of Report Generated Date												\$2,760,760.76
260116-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$4,283,649.48



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNW0041

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	3105002	GRAVEL (A) OR CRUSHED STONE (B)	10/15/26	10/16/26	1	720.00	TONS	WB Rte 46 0+00 - 13+97 EB Rte. 46 0+00 - 147+ 43	0		13	97	
0030	4010301	ASPHALT RESEARCH	10/13/26	10/14/26	1	0.25	LS	Rte. 46	0		15.131		
0040	4011232	BIT. PAVEMENT MIXTURE PG58-28H (BP-2)	10/8/26	10/9/26	1	2,009.67	TONS	EB	0		165+76		
			10/9/26	10/10/26	1	2,016.90	TONS	Rte. 46 Westbound Lane	0+00		163+88		
			10/10/26	10/10/26	1	2,277.60	TONS	Eastbound Rte. 46	165+76		366+06		
			10/12/26	10/13/26	1	1,583.94	TONS	WB Rte. 46	163	95	293	98	
			10/13/26	10/14/26	1	1,889.97	TONS	EB Rte. 46	366	06	538	28	
			10/14/26	10/16/26	1	2,286.26	TONS	Rte. 46 WB	293	98	481	47	
0050	4071005	TACK COAT	10/8/26	10/9/26	1	1,937.00	GAL	EB	0		165+76		
			10/9/26	10/10/26	1	1,937.00	GAL	Rte. 46 Westbound Lane	0+00		163+88		
			10/10/26	10/10/26	1	2,276.00	GAL	Eastbound Rte. 46	165+76		366+06		
			10/12/26	10/13/26	1	1,501.00	GAL	WB Rte. 46	163	95	293	98	
			10/13/26	10/14/26	1	1,840.00	GAL	Rte. 46 EB	366	06	538	28	
			10/14/26	10/16/26	1	1,985.00	GAL	Rte. 46 WB	293	98	481	47	
0060	6169901	MISC.	10/12/26	10/13/26	1	0.50	LS	Rte. 46	0		15.139		
0070	6181000	MOBILIZATION	10/12/26	10/13/26	1	0.25	LS	Rte. 46	0		15.139		
			10/15/26	10/16/26	1	0.50	LS	Rte. 46	0		15.138		

Project: JNW0163

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0140	3049910	MISC.	10/2/26	10/6/26	1	766.00	TONS	SB Rte. E from sta. 403+92 - sta. 880+76.	403	92	880	76	
			10/12/26	10/13/26	1	506.00	TONS	SB Rte. E	0		329	00	
			10/13/26	10/14/26	1	956.00	TONS	Rte. EE SB 329+00 - 556+00 Rte. EE NB 556+00 - 171+00	329	00	556	00	
			10/14/26	10/16/26	1	296.00	TONS	NB Rte. EE	1713	00	0	00	
0150	4020521	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	10/2/26	10/6/26	1	1,850.45	TONS	NB Rte. EE	32	60	218	26	
			10/5/26	10/6/26	1	2,464.42	TONS	SB Rte. EE	206	81	489	89	
			10/6/26	10/7/26	1	1,900.42	TONS	NB Rte. EE	218	26	420	40	
			10/7/26	10/8/26	1	1,872.56	TONS	NB 420+40 to 556+13 SB 489+89 to 556+13	420+40				
0170	4071005	TACK COAT	10/2/26	10/6/26	1	1,259.00	GAL	NB Rte. EE	32	60	218	26	
			10/5/26	10/6/26	1	2,034.00	GAL	SB Rte. EE	206	81	489	89	
			10/6/26	10/7/26	1	1,695.00	GAL	NB Rte. EE	218	26	420	40	
			10/7/26	10/8/26	1	1,307.00	GAL	NB 420+40 to 556+13 SB 489+89 to 556+13	420+89				
0225	6169901	MISC.	10/12/26	10/13/26	1	0.45	LS	Rte. E 0.039 - 16.718 Rte. EE 0.003 - 10.546	0.039		16.718		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260116-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0041	0020	GRAVEL (A) OR CRUSHED STONE (B)	Material		5	Oct 16, 2026	SYSTEM	(\$32,400.00)	
				- Total			(\$32,400.00)		
			Material - Total			(\$32,400.00)			
	0020 - Total							(\$32,400.00)	
	0060	MISC.	Material		5	Oct 16, 2026	SYSTEM	(\$3,750.00)	
				- Total			(\$3,750.00)		
			Material - Total			(\$3,750.00)			
	0060 - Total							(\$3,750.00)	
	0100	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	4	Oct 1, 2026	SYSTEM	(\$553.30)	
				Overrun - Total			(\$553.30)		
			Overrun - Total			(\$553.30)			
	0100 - Total							(\$553.30)	
	JNW0041 - Total								(\$36,703.30)
JNW0163	0150	BITUMINOUS PAVEMENT MIXTURE PG58-22H (SUR	Overrun	Overrun	5	Oct 16, 2026	SYSTEM	(\$1,511.49)	
				Overrun - Total			(\$1,511.49)		
			Overrun - Total			(\$1,511.49)			
	0150 - Total							(\$1,511.49)	
	0200	COLDMILLING BIT. PAVT FOR REM OF SURF.	Overrun	Overrun	3	Sep 16, 2026	SYSTEM	(\$2,636.04)	
				Overrun - Total			(\$2,636.04)		
			Overrun - Total			(\$2,636.04)			
	0200 - Total							(\$2,636.04)	
	0210	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	Overrun	Overrun	3	Sep 16, 2026	SYSTEM	(\$4,591.31)	
				Overrun - Total			(\$4,591.31)		
			Overrun - Total			(\$4,591.31)			
	0210 - Total							(\$4,591.31)	
	0225	MISC.	Material		3	Sep 16, 2026	SYSTEM	(\$3,750.00)	
				4	Oct 1, 2026	SYSTEM	(\$3,750.00)		
				5	Oct 16, 2026	SYSTEM	(\$7,125.00)		
- Total				(\$14,625.00)					
Material - Total			(\$14,625.00)						
MaterialCredit				4	Oct 1, 2026	SYSTEM	\$3,750.00		
				5	Oct 16, 2026	SYSTEM	\$3,750.00		
- Total			\$7,500.00						
MaterialCredit - Total			\$7,500.00						
0225 - Total							(\$7,125.00)		
0240	SHF-FLAT SHEET FLUORESCENT	Material		2	Sep 1, 2026	SYSTEM	(\$2,095.68)		
				3	Sep 16, 2026	SYSTEM	(\$2,095.68)		
				4	Oct 1, 2026	SYSTEM	(\$2,095.68)		
			- Total			(\$6,287.04)			
		Material - Total			(\$6,287.04)				
		MaterialCredit		3	Sep 16, 2026	SYSTEM	\$2,095.68		



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260116-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0163	0240	SHF-FLAT SHEET FLUORESCENT	MaterialCredit		4	Oct 1, 2026	SYSTEM	\$2,095.68			
					5	Oct 16, 2026	SYSTEM	\$2,095.68			
				- Total						\$6,287.04	
				MaterialCredit - Total						\$6,287.04	
				0240 - Total						\$0.00	
				JNW0163 - Total							
Overall - Total								(\$52,567.14)			



Contract Adjustments for Contract - 260116-A01

There are no contract adjustments to display for this contract.