



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2026

**Pay Estimate Created Date: April 16, 2026**

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 260116-C04	<b>Prime Contractor</b> Magruder Construction Co., Inc.	<b>Pay Period Start</b> See Award Date	<b>Pay Period End</b> April 15, 2026	<b>Original Contract Amount</b> \$2,596,678.65	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$2,596,678.65
--------------------------------------	----------------------------------	--	---	---	---	--	--

Approval Date	By User
April 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by barnhj1
April 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by sandis1
April 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		1.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 4, 2026	February 4, 2026	
Letting Date	January 16, 2026	January 16, 2026	
Notice to Proceed Date	March 23, 2026	March 23, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 1			
	This Estimate	Previous	To Date
260116-C04			
Total Posted Items Pay	\$39,168.00	\$0.00	\$39,168.00
Gross Item Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$39,168.00</b>		\$39,168.00

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0144	0090	6161005	CONSTRUCTION SIGNS	SQFT	\$8.000	96	\$768.00
	0100	6161025	CHANNELIZER (TRIM-LINE)	EA	\$18.000	50	\$900.00
	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$5,200.000	4	\$20,800.00
	0130	6181000	MOBILIZATION	LS	\$66,800.000	0.250	\$16,700.00

<b>Project JKU0144 - Total</b>							<b>\$39,168.00</b>
<b>Overall - Total</b>							<b>\$39,168.00</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0144	0090	CONSTRUCTION SIGNS	Material			-96	\$8.00	(\$768.00)
	0090	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnhj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	96	\$8.00	\$768.00
	0100	CHANNELIZER (TRIM-LINE)	Material			-50	\$18.00	(\$900.00)
	0100	CHANNELIZER (TRIM-LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user barnhj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	50	\$18.00	\$900.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on April 21, 2026

**Pay Estimate Created Date: April 16, 2026**

<b>Progress Estimate Number</b> 1	<b>Contract ID</b> 260116-C04	<b>Prime Contractor</b> Magruder Construction Co., Inc.	<b>Pay Period Start</b> Pay Period End	<b>See Award Date</b> April 15, 2026	<b>Original Contract Amount</b> <b>Net Change Order Amount</b> <b>Current Contract Amount</b>	\$2,596,678.65 \$0.00 \$2,596,678.65		
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0144	0120	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-4	\$5,200.00	(\$20,800.00)
	0120	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user barnhj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	4	\$5,200.00	\$20,800.00
<b>Total</b>								<b>\$0.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on April 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0144	FAS S304(087)	Slide repair	D	CASS	north of Route Y near Cleveland

**Totals by Job Numbers**

Job Number	This Estimate	Previous	To Date
JKU0144	<b>Posted Item Pay</b>	\$39,168.00	\$39,168.00
	<b>Gross Item Adjustments</b>	\$0.00	\$0.00
	<b>Gross Item Pay</b>	<b>\$39,168.00</b>	<b>\$0.00</b>
	<b>Incentive</b>	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Exceptions**

Report Generated on April 21, 2026

**Exceptions (Discrepancies) This Estimate Period**

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0144, Item 6161005, Project Item Line Number 0090, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	This exception has been cleared by inputting the certification in AASHTOWARE. The system is not updating for this estimate. It should be cleared on the next estimate.	barnhj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0144, Item 6161025, Project Item Line Number 0100, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	This exception has been cleared by inputting the certification in AASHTOWARE. The system is not updating for this estimate. It should be cleared on the next estimate.	barnhj1	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0144, Item 6161098A, Project Item Line Number 0120, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	This exception has been cleared by inputting the certification in AASHTOWARE. The system is not updating for this estimate. It should be cleared on the next estimate.	barnhj1	Overridden



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on April 21, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

**Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.**

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260116-C04	JKU0144	0001	0010	2013000	CLEARING AND GRUBBING	2.00	0.00	2.00	ACRE	0.00	\$3,100.00	\$0.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,035.28	\$0.00
		0001	0030	2031000	CLASS A EXCAVATION	48,200.00	0.00	48,200.00	CUYD	0.00	\$11.25	\$0.00
		0001	0040	2142000	FURNISHING ROCK FILL	46,707.00	0.00	46,707.00	CUYD	0.00	\$31.30	\$0.00
		0001	0050	2143000	PLACING ROCK FILL	46,707.00	0.00	46,707.00	CUYD	0.00	\$5.40	\$0.00
		0001	0060	2153000	SHAPING SLOPES, CLASS III	2.00	0.00	2.00	100F	0.00	\$1,525.91	\$0.00
		0001	0070	3049907	MISC.TYPE 5 AGGREGATE FOR BASE	876.00	0.00	876.00	CUYD	0.00	\$91.00	\$0.00
		0001	0080	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	LS	0.00	\$15,500.00	\$0.00
		0001	0090	6161005	CONSTRUCTION SIGNS	268.00	0.00	268.00	SQFT	96.00	\$8.00	\$768.00
		0001	0100	6161025	CHANNELIZER (TRIM-LINE)	100.00	0.00	100.00	EA	50.00	\$18.00	\$900.00
		0001	0110	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	0.00	\$1,200.00	\$0.00
		0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$5,200.00	\$20,800.00
		0001	0130	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$66,800.00	\$16,700.00
		0001	0140	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0150	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	10,821.00	0.00	10,821.00	SQYD	0.00	\$2.90	\$0.00
		0001	0160	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$16,696.65	\$0.00
		0001	0170	8025006	MULCHING	0.10	0.00	0.10	ACRE	0.00	\$10,000.00	\$0.00
		0001	0180	8061004	SEDIMENT TRAP ROCK	1.30	0.00	1.30	CUYD	0.00	\$500.00	\$0.00
		0001	0190	8061006	ALTERNATE DITCH CHECK	80.00	0.00	80.00	LF	0.00	\$15.00	\$0.00
		0001	0200	8061016	SEDIMENT REMOVAL	30.00	0.00	30.00	CUYD	0.00	\$31.12	\$0.00
		0001	0210	8061019	SILT FENCE	1,000.00	0.00	1,000.00	LF	0.00	\$3.00	\$0.00
		0010	0220	6061061	MGS GUARDRAIL, 8 FT. POSTS, 6 FT. - 3 IN. SPACING	988.00	0.00	988.00	LF	0.00	\$28.55	\$0.00
		0010	0230	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	2.00	0.00	2.00	EA	0.00	\$4,374.22	\$0.00
		0010	0240	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	2.00	0.00	2.00	EA	0.00	\$3,958.83	\$0.00
		0030	0250	9029400	TEMPORARY TRAFFIC SIGNALS	1.00	0.00	1.00	LS	0.00	\$21,000.00	\$0.00
		<b>Project JKU0144 - Total Value Posted to Date as of Report Generated Date</b>										
<b>260116-C04 Overall - Total Value Posted to Date as of Report Generated Date</b>												<b>\$39,168.00</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on April 21, 2026

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.**

Project: JKU0144

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/Log Mile	Offset/Distance	To Station/Log Mile	Offset/Distance	Comments
0090	6161005	CONSTRUCTION SIGNS	4/14/26	4/14/26	1	96.00	SQFT	on route D by work zone					2 road work ahead signs, 2 signal ahead symbol signs, and 2 one lane road ahead signs.
0100	6161025	CHANNELIZER (TRIM-LINE)	4/14/26	4/14/26	1	50.00	EA	On route D					
0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4/14/26	4/14/26	1	4.00	EA	on route D					
0130	6181000	MOBILIZATION	4/14/26	4/14/26	1	0.25	LS	Route D					

**The information below this line are details for Construction Signs (if applicable).**

No Data Available



## Line Item Adjustments by Estimate

Apr 21, 2026

Contract ID: 260116-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0144	0090	CONSTRUCTION SIGNS	Material		1	Apr 16, 2026	SYSTEM	(\$768.00)		
					1	Apr 16, 2026	SYSTEM	\$768.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user barnhj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>			<b>\$0.00</b>		
	<b>0090 - Total</b>								<b>\$0.00</b>	
	0100	CHANNELIZER (TRIM-LINE)	Material		1	Apr 16, 2026	SYSTEM	(\$900.00)		
					1	Apr 16, 2026	SYSTEM	\$900.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user barnhj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					<b>- Total</b>			<b>\$0.00</b>		
					<b>Material - Total</b>			<b>\$0.00</b>		
	<b>0100 - Total</b>								<b>\$0.00</b>	
0120	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 16, 2026	SYSTEM	(\$20,800.00)			
				1	Apr 16, 2026	SYSTEM	\$20,800.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user barnhj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
				<b>- Total</b>			<b>\$0.00</b>			
				<b>Material - Total</b>			<b>\$0.00</b>			
<b>0120 - Total</b>								<b>\$0.00</b>		
<b>JKU0144 - Total</b>								<b>\$0.00</b>		
<b>Overall - Total</b>								<b>\$0.00</b>		



---

**Contract Adjustments for Contract - 260116-C04**

There are no contract adjustments to display for this contract.