



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

**Pay Estimate Created Date: May 18, 2026**

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 260116-D06	<b>Prime Contractor</b> Garrett Power Constructors Corp	<b>Pay Period Start</b> May 2, 2026	<b>Pay Period End</b> May 15, 2026	<b>Original Contract Amount</b> \$1,492,325.21	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$1,492,325.21
--------------------------------------	----------------------------------	--	--	---------------------------------------	---	--	--

Approval Date	By User
May 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by strawt1
May 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by gabelj3
May 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		31.61%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 4, 2026	February 4, 2026	
Letting Date	January 16, 2026	January 16, 2026	
Notice to Proceed Date	March 23, 2026	March 23, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 4			
	This Estimate	Previous	To Date
260116-D06			
Total Posted Items Pay	\$125,919.79	\$345,844.34	\$471,764.13
Gross Item Adjustments	\$989.16	\$945.75	\$1,934.91
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
<b>Contract Total Payable This Estimate:</b>	<b>\$126,908.95</b>	<b>\$346,790.09</b>	<b>\$473,699.04</b>

**Items Paid This Estimate Period**

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0129	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$62,158.000	0.100	\$6,215.80
	0020	2072000	LINEAR GRADING CLASS 2	STA	\$598.000	5.600	\$3,348.80
	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$5.600	266	\$1,489.60
	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$6.190	507	\$3,138.33
	0080	6081000	CONCRETE MEDIAN	SQYD	\$318.000	1.400	\$445.20
	0090	6081010	CONCRETE CURB RAMP	SQYD	\$279.000	91.600	\$25,556.40
	0100	6081012	TRUNCATED DOMES	SQFT	\$41.500	40	\$1,660.00
	0120	6085008	PAVED APPROACH, 8 IN.	SQYD	\$127.000	506.800	\$64,363.60
	0130	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$62.100	172.400	\$10,706.04
	0170	6099903	MISC.MODIFIED TYPE S CURB (12 IN. - 30 IN.)	LF	\$43.670	206	\$8,996.02
<b>Project JCD0129 - Total</b>							<b>\$125,919.79</b>
<b>Overall - Total</b>							<b>\$125,919.79</b>

**Contract Adjustments This Estimate**

No Contract Adjustments Exist on Contract

**Line Item Adjustments This Estimate**

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0129	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material			-656	\$5.60	(\$3,673.60)
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	656	\$5.60	\$3,673.60
	0030	TYPE 1 AGGREGATE FOR	Price		Reference Item Price Adjustment Index	96	\$0.35	\$33.91



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

**Pay Estimate Created Date: May 18, 2026**

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 260116-D06	<b>Prime Contractor</b> Garrett Power Constructors Corp	<b>Pay Period Start</b> May 2, 2026	<b>Pay Period End</b> May 15, 2026	<b>Original Contract Amount</b> \$1,492,325.21	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$1,492,325.21
--------------------------------------	----------------------------------	--	--	---------------------------------------	---	--	--

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0129		BASE (4 IN. THICK)			Adjustment Type applied is FUEL			
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	80	\$0.35	\$28.26
	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	90	\$0.35	\$31.79
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-1,093	\$6.19	(\$6,765.67)
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	1,093	\$6.19	\$6,765.67
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	56	\$0.35	\$19.78
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	108	\$0.35	\$38.15
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	100	\$0.35	\$35.32
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	137	\$0.35	\$48.40
	0040	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	106	\$0.35	\$37.44
	0080	CONCRETE MEDIAN	Material			-1.40000	\$318.00	(\$445.20)
	0080	CONCRETE MEDIAN	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	1.40000	\$318.00	\$445.20
	0090	CONCRETE CURB RAMP	Material			-193.60000	\$279.00	(\$54,014.40)
	0090	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	193.60000	\$279.00	\$54,014.40
	0100	TRUNCATED DOMES	Material			-60	\$41.50	(\$2,490.00)
	0100	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.	60	\$41.50	\$2,490.00
	0120	PAVED APPROACH, 8 IN.	Material			-1,092.90000	\$127.00	(\$138,798.30)
	0120	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user strawt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	1,092.90000	\$127.00	\$138,798.30
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	55.50000	\$1.41	\$78.42
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	108.40000	\$1.41	\$153.17
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	99.70000	\$1.41	\$140.88
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	137.30000	\$1.41	\$194.00
	0120	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	105.90000	\$1.41	\$149.64
	0130	CONCRETE SIDEWALK, 4	Material			-460.30000	\$62.10	(\$28,584.63)



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary**

Report Generated on May 20, 2026

**Pay Estimate Created Date: May 18, 2026**

<b>Progress Estimate Number</b> 4	<b>Contract ID</b> 260116-D06	<b>Prime Contractor</b> Garrett Power Constructors Corp	<b>Pay Period Start</b> May 2, 2026	<b>Pay Period End</b> May 15, 2026	<b>Original Contract Amount</b> \$1,492,325.21	<b>Net Change Order Amount</b> \$0.00	<b>Current Contract Amount</b> \$1,492,325.21
--------------------------------------	----------------------------------	--	--	---------------------------------------	---	--	--

  

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0129		IN.						
	0130	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user strawt1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	460.30000	\$62.10	\$28,584.63
<b>Total</b>								<b>\$989.16</b>



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Project Details**

Report Generated on May 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0129	FAF 32-2(30)	ADA improvements	19, 32	DENT	at various locations in Salem

**Totals by Job Numbers**

Job Number	Totals by Job Numbers			
	This Estimate	Previous	To Date	
JCD0129	<b>Posted Item Pay</b>	\$125,919.79	\$345,844.34	\$471,764.13
	<b>Gross Item Adjustments</b>	\$989.16	\$945.75	\$1,934.91
	<b>Gross Item Pay</b>	<b>\$126,908.95</b>	<b>\$346,790.09</b>	<b>\$473,699.04</b>
	<b>Incentive</b>	\$0.00	\$0.00	\$0.00
	<b>Disincentive</b>	\$0.00	\$0.00	\$0.00
	<b>Liquidated Damages</b>	\$0.00	\$0.00	\$0.00
	<b>Other Contract Adjustments</b>	\$0.00	\$0.00	\$0.00



## Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on May 20, 2026

### Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 3040143, Project Item Line Number 0030, Material Set 304014396, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 3040143, Project Item Line Number 0030, Material Set 304014396, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 3040504, Project Item Line Number 0040, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 3040504, Project Item Line Number 0040, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6081000, Project Item Line Number 0080, Material Set 608100096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6081010, Project Item Line Number 0090, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6081012, Project Item Line Number 0100, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6085008, Project Item Line Number 0120, Material Set 608500896, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0129, Item 6086004, Project Item Line Number 0130, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Pending QA/QC Reporting	strawt1	Overridden
Estimate Exception Type: Item Overrun: Contract 260116-D06, Contract Project JCD0129, Project Item Line Number 0050, Contract Line Item Number 0050, Item 3106003, Minor Item.	Pending Change Order	strawt1	Acknowledged



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Contract Line Items and Total Paid for All Estimates**

Report Generated on May 20, 2026

**Total Paid / All Items / All Estimates (Including this Estimate)**

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260116-D06	JCD0129	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.29	\$62,158.00	\$18,025.82
		0001	0020	2072000	LINEAR GRADING CLASS 2	77.90	0.00	77.90	STA	16.80	\$598.00	\$10,046.40
		0001	0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	3,833.00	0.00	3,833.00	SQYD	656.00	\$5.60	\$3,673.60
		0001	0040	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	2,929.00	0.00	2,929.00	SQYD	1,093.00	\$6.19	\$6,765.67
		0001	0050	3106003	GRAVEL (A) OR CHAT (C)	168.00	0.00	168.00	SQYD	169.00	\$9.05	\$1,529.45
		0001	0060	5021108	CONCRETE PAVEMENT ( 8 IN. NON-REINF)	108.90	0.00	108.90	SQYD	0.00	\$108.00	\$0.00
		0001	0070	6049902	MISC.ADJUSTING MANHOLES, WATER METERS AND VALVES	9.00	0.00	9.00	EA	0.00	\$202.00	\$0.00
		0001	0080	6081000	CONCRETE MEDIAN	90.80	0.00	90.80	SQYD	1.40	\$318.00	\$445.20
		0001	0090	6081010	CONCRETE CURB RAMP	849.70	0.00	849.70	SQYD	193.60	\$279.00	\$54,014.40
		0001	0100	6081012	TRUNCATED DOMES	606.00	0.00	606.00	SQFT	60.00	\$41.50	\$2,490.00
		0001	0110	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	100.00	0.00	100.00	LF	0.00	\$118.00	\$0.00
		0001	0120	6085008	PAVED APPROACH, 8 IN.	2,488.70	0.00	2,488.70	SQYD	1,092.90	\$127.00	\$138,798.30
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	2,901.20	0.00	2,901.20	SQYD	460.30	\$62.10	\$28,584.63
		0001	0140	6086008	CONCRETE SIDEWALK, 8 IN.	69.10	0.00	69.10	SQYD	0.00	\$87.20	\$0.00
		0001	0150	6091052	CURB AND GUTTER TYPE B	716.00	0.00	716.00	LF	0.00	\$53.00	\$0.00
		0001	0160	6099903	MISC.MODIFIED TYPE A GUTTER WITH STEEL PLATE	39.00	0.00	39.00	LF	0.00	\$244.00	\$0.00
		0001	0170	6099903	MISC.MODIFIED TYPE S CURB (12 IN. - 30 IN.)	1,196.00	0.00	1,196.00	LF	223.00	\$43.67	\$9,738.41
		0001	0180	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$16,000.00	\$0.00
		0001	0190	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$36,000.00	\$144,000.00
		0001	0200	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$60,365.00	\$30,182.50
		0001	0210	6169902	MISC.ADA COMPLIANT MOVABLE BARRICADE	14.00	0.00	14.00	EA	4.00	\$239.00	\$956.00
		0001	0220	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.75	\$16,500.00	\$12,375.00
		0001	0230	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	4.00	0.00	4.00	EA	0.00	\$600.00	\$0.00
		0001	0240	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	352.00	0.00	352.00	LF	0.00	\$26.00	\$0.00
		0001	0250	6207001	PAVEMENT MARKING REMOVAL	179.00	0.00	179.00	LF	0.00	\$19.00	\$0.00
		0001	0260	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.25	\$40,555.00	\$10,138.75
		0001	0270	7250418	18 IN. PIPE GROUP C	14.00	0.00	14.00	LF	0.00	\$45.00	\$0.00
		0001	0280	7319902	MISC.TYPE T INLET TOP WITH ADA COMPLIANT MANHOLE LID	6.00	0.00	6.00	EA	0.00	\$1,020.00	\$0.00
		0001	0290	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$440.00	\$0.00
		0001	0300	8031000A	TURF TYPE TALL FESCUE SODDING	1,079.00	0.00	1,079.00	SQYD	0.00	\$23.50	\$0.00
		0001	0310	8059901	MISC.SEEDING AND MULCHING - COOL SEASON GRASSES	1.00	0.00	1.00	LS	0.00	\$790.00	\$0.00
		0001	0320	8061006	ALTERNATE DITCH CHECK	126.00	0.00	126.00	LF	0.00	\$9.99	\$0.00
		0001	0330	8061007A	CURB INLET CHECK	38.00	0.00	38.00	EA	0.00	\$105.00	\$0.00
		0001	0340	8061016	SEDIMENT REMOVAL	64.00	0.00	64.00	CUYD	0.00	\$29.00	\$0.00
		0001	0350	8061019	SILT FENCE	1,880.00	0.00	1,880.00	LF	0.00	\$4.88	\$0.00
		0001	0360	8069901	MISC.TEMPORARY SEEDING	1.00	0.00	1.00	LS	0.00	\$820.00	\$0.00
		0030	0370	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	10.00	0.00	10.00	EA	0.00	\$479.00	\$0.00
		0030	0380	9022708	POST, SIGNAL 8 FT.	8.00	0.00	8.00	EA	0.00	\$1,152.00	\$0.00
		0030	0390	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	10.00	0.00	10.00	EA	0.00	\$869.00	\$0.00
		0030	0400	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	230.00	0.00	230.00	LF	0.00	\$61.00	\$0.00
		0030	0410	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,530.00	0.00	1,530.00	LF	0.00	\$1.90	\$0.00
		0030	0420	9028310	CABLE, 16 AWG 5 CONDUCTOR	1,540.00	0.00	1,540.00	LF	0.00	\$2.40	\$0.00
		0030	0430	9028811	PULL BOX, PREFORMED CLASS 2	5.00	0.00	5.00	EA	0.00	\$1,980.00	\$0.00
		0030	0440	9028812	PULL BOX, PREFORMED CLASS 3	1.00	0.00	1.00	EA	0.00	\$1,660.00	\$0.00
		0030	0450	9029100	BASE, CONCRETE	3.50	0.00	3.50	CUYD	0.00	\$199.00	\$0.00
		0030	0460	9029902	MISC.PUSH BUTTON EXTENSION	2.00	0.00	2.00	EA	0.00	\$206.00	\$0.00
		0040	0470	9031280	2.5 IN. PSST POST - 12 GA.	144.00	0.00	144.00	LF	0.00	\$140.00	\$0.00
		0040	0480	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	11.00	0.00	11.00	EA	0.00	\$158.00	\$0.00
Project JCD0129 - Total Value Posted to Date as of Report Generated Date											\$471,764.13	
260116-D06 Overall - Total Value Posted to Date as of Report Generated Date											\$471,764.13	



**Missouri Department of Transportation  
Contractor's Pay Estimate Summary  
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on May 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work. Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JCD0129

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments	
0010	2022010	REMOVAL OF IMPROVEMENTS	5/6/26	5/14/26	1	0.05	LS	19 South 29+24.48 -29+64.17 19 South 29+24.48 -29+64.17 19 South 29+59.35 -30+27.92 19 South 30+22.64 -30+50.17 19 South 30+22.64 -30+50.17 19 South 30+45.33 -30+85.32						
			5/11/26	5/14/26	1	0.04	LS	19 South 24+20.99 -24+86.97 19 South 26+96.92 -27+31.88 19 South 30+80.55 -31+34.41 19 South 30+80.55 -31+34.41 19 South 31+29.50 -31+84.48 19 South 31+80.14 -32+33.98 19 South 31+80.14 -32+33.98						
			5/13/26	5/14/26	1	0.01	LS	19 South 32+64.61 -33+11.76 19 South 32+64.61 -33+11.76 19 South 33+42.42 -33+54.84 19 South 33+42.42 -33+54.84 19 South 33+85.30 -34+45.29 19 South 33+85.30 -34+45.29 19 South 34+79.16 -34+91.67 19 South 34+78.64 -34+92.13 19 South 35+23.91 -35+32.20						
0020	2072000	LINEAR GRADING CLASS 2	5/11/26	5/14/26	1	5.60	STA	19 South 26+25.90 -31+84.48						
0030	3040143	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	5/13/26	5/14/26	1	96.00	SQYD	19 South 27+31.68 -27+61.64 19 South 28+29.60 -28+67.67 19 South 29+29.43 -29+59.24 19 South 30+27.88 -30+40.22 19 South 27+61.64 -27+66.02 19 South 28+24.02 -28+29.67 19 South 28+67.54 -28+73.37 19 South 29+24.21 -29+49.00 19 South 29+59.14 -29+64.62 19 South 30+22.32 -30+27.85 19 South 30+40.22 -30+51.21 19 South 27+26.57 -27+21.68						
			5/14/26	5/18/26	1	80.00	SQYD	19 South 24+15.99 -24+28.97 19 South 24+78.92 -24+90.92 19 South 25+00.08 -25+06.78 19 South 25+46.09 -25+51.77 19 South 26+25.84 -26+31.26 19 South 26+91.86 -27+01.96 19 South 30+27.88 -30+40.22 19 South 26+92.73 -27+01.10 19 South 25+00.08 -25+12.08 19 South 24+91.93 -25+00.12						
			5/15/26	5/18/26	1	90.00	SQYD	19 South 26+92.73 -27+01.10 19 South 30+90.56 -31+29.33 19 South 31+84.48 -32+28.44 19 South 32+69.75 -33+06.78 19 South 30+80.02 -30+90.57 19 South 31+28.47 -32+33.75 19 South 31+79.48 -31+86.00 19 South 32+28.47 -32+33.75 19 South 32+62.94 -32+69.76						
			5/18/26	5/18/26	1	56.00	SQYD	19 South 27+95.21						
0040	3040504	TYPE 5 AGGREGATE FOR BASE	5/4/26	5/5/26	1	56.00	SQYD	19 South 27+95.21						
			5/7/26	5/14/26	1	108.00	SQYD	19 South 24+53.80 19 South 30+65.31						
			5/8/26	5/14/26	1	100.00	SQYD	19 South 27+14.38 19 South 28+94.92						
			5/11/26	5/14/26	1	137.00	SQYD	19 South 29+93.63						
			5/12/26	5/14/26	1	106.00	SQYD	19 South 31+57.14						
0080	6081000	CONCRETE MEDIAN	5/15/26	5/18/26	1	1.40	SQYD	19 South 26+92.73 -27+01.10						
0090	6081010	CONCRETE CURB RAMP	5/13/26	5/14/26	1	31.20	SQYD	19 South 27+61.64 -27+66.02 19 South 28+24.02 -28+29.67 19 South 28+67.54 -28+73.37 19 South 29+24.21 -29+49.00 19 South 29+59.14 -29+64.62 19 South 30+22.32 -30+27.85 19 South 30+40.22 -30+51.21 19 South 27+26.57 -27+21.68						
			5/14/26	5/18/26	1	37.60	SQYD	19 South 24+15.99 -24+28.97 19 South 24+78.92 -24+90.92 19 South 25+00.08 -25+06.78 19 South 25+46.09 -25+51.77 19 South 26+25.84 -26+31.26 19 South 26+91.86 -27+01.96						
			5/15/26	5/18/26	1	22.80	SQYD	19 South 30+80.02 -30+90.57 19 South 31+28.47 -32+33.75 19 South 31+79.48 -31+86.00 19 South 32+28.47 -32+33.75 19 South 32+62.94 -32+69.76						
0100	6081012	TRUNCATED DOMES	5/13/26	5/14/26	1	10.00	SQFT	19 South 30+51.21						
			5/14/26	5/18/26	1	20.00	SQFT	19 South 24+28.97 and 24+78.92						
			5/15/26	5/18/26	1	10.00	SQFT	19 South 30+80.02						
0120	6085008	PAVED APPROACH, 8 IN.	5/4/26	5/5/26	1	55.50	SQYD	19 South 27+95.21						
			5/7/26	5/14/26	1	108.40	SQYD	19 South 24+53.80 19 South 30+65.31						
			5/8/26	5/14/26	1	99.70	SQYD	19 South 27+14.38 19 South 28+94.92						
			5/11/26	5/14/26	1	137.30	SQYD	19 South 29+93.63						
0130	6086004	CONCRETE SIDEWALK, 4 IN.	5/12/26	5/14/26	1	105.90	SQYD	19 South 31+57.14						
			5/13/26	5/14/26	1	65.00	SQYD	19 South 27+31.68 -27+61.64 19 South 28+29.60 -28+67.67 19 South 29+29.43 -29+59.24 19 South 30+27.88 -30+40.22						
			5/14/26	5/18/26	1	41.80	SQYD	19 South 30+27.88 -30+40.22 19 South 26+92.73 -27+01.10 19 South 25+00.08 -25+12.08 19 South 24+91.93 -25+00.12						
0170	6099903	MISC.	5/13/26	5/14/26	1	117.00	LF	19 South 27+31.68 -27+61.64 19 South 28+29.60 -28+67.67 19 South 29+29.43 -29+59.24 19 South 30+27.88 -30+40.22						
			5/15/26	5/18/26	1	89.00	LF	19 South 30+90.90 -31+29.33 19 South 31+84.48 -32+69.76						

The information below this line are details for Construction Signs (if applicable).  
No Data Available



## Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 260116-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JCD0129	0030	TYPE 1 AGGREGATE FOR BASE (4 IN. THICK)	Material		2	Apr 15, 2026	SYSTEM	(\$1,254.40)						
					2	Apr 15, 2026	SYSTEM	\$1,254.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					3	May 4, 2026	SYSTEM	(\$2,184.00)						
					3	May 4, 2026	SYSTEM	\$2,184.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					4	May 18, 2026	SYSTEM	(\$3,673.60)						
					4	May 18, 2026	SYSTEM	\$3,673.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.					
					<b>- Total</b>							<b>\$0.00</b>		
					<b>Material - Total</b>							<b>\$0.00</b>		
					Price FUEL					2	Apr 15, 2026	SYSTEM	\$64.41	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										3	May 4, 2026	SYSTEM	\$47.73	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	May 18, 2026	SYSTEM	\$93.96	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										<b>- Total</b>				
					<b>Price FUEL - Total</b>							<b>\$206.10</b>		
					<b>0030 - Total</b>								<b>\$206.10</b>	
	0040	TYPE 5 AGGREGATE FOR BASE	Material			2	Apr 15, 2026	SYSTEM	(\$470.44)					
						2	Apr 15, 2026	SYSTEM	\$470.44	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user strawt1 overriding Payment Estimate Exception 2 on the current Payment Estimate.				
						3	May 4, 2026	SYSTEM	(\$3,627.34)					
						3	May 4, 2026	SYSTEM	\$3,627.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
						4	May 18, 2026	SYSTEM	(\$6,765.67)					
						4	May 18, 2026	SYSTEM	\$6,765.67	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
<b>- Total</b>							<b>\$0.00</b>							
<b>Material - Total</b>							<b>\$0.00</b>							
Price FUEL										2	Apr 15, 2026	SYSTEM	\$21.86	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										3	May 4, 2026	SYSTEM	\$146.67	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										4	May 18, 2026	SYSTEM	\$179.09	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
										<b>- Total</b>				
<b>Price FUEL - Total</b>							<b>\$347.62</b>							
<b>0040 - Total</b>								<b>\$347.62</b>						
0050	GRAVEL (A) OR CHAT (C)	Overrun	Overrun		3	May 4, 2026	SYSTEM	(\$9.05)						
					<b>Overrun - Total</b>							<b>(\$9.05)</b>		
					<b>Overrun - Total</b>							<b>(\$9.05)</b>		
<b>0050 - Total</b>								<b>(\$9.05)</b>						
0080	CONCRETE MEDIAN	Material			4	May 18, 2026	SYSTEM	(\$445.20)						
					4	May 18, 2026	SYSTEM	\$445.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user strawt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.					



## Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 260116-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JCD0129	0080	CONCRETE MEDIAN	Material	- Total				\$0.00				
			Material - Total					\$0.00				
	<b>0080 - Total</b>								<b>\$0.00</b>			
	0090	CONCRETE CURB RAMP	Material			2	Apr 15, 2026	SYSTEM	(\$10,406.70)			
						2	Apr 15, 2026	SYSTEM	\$10,406.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user strawt1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
						3	May 4, 2026	SYSTEM	(\$28,458.00)			
						3	May 4, 2026	SYSTEM	\$28,458.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						4	May 18, 2026	SYSTEM	(\$54,014.40)			
						4	May 18, 2026	SYSTEM	\$54,014.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0090 - Total</b>								<b>\$0.00</b>			
	0100	TRUNCATED DOMES	Material			2	Apr 15, 2026	SYSTEM	(\$415.00)			
						2	Apr 15, 2026	SYSTEM	\$415.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user strawt1 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
						3	May 4, 2026	SYSTEM	(\$830.00)			
						3	May 4, 2026	SYSTEM	\$830.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user strawt1 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
						4	May 18, 2026	SYSTEM	(\$2,490.00)			
						4	May 18, 2026	SYSTEM	\$2,490.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
	<b>0100 - Total</b>								<b>\$0.00</b>			
	0120	PAVED APPROACH, 8 IN.	Material			2	Apr 15, 2026	SYSTEM	(\$9,690.10)			
						2	Apr 15, 2026	SYSTEM	\$9,690.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user strawt1 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
						3	May 4, 2026	SYSTEM	(\$74,434.70)			
						3	May 4, 2026	SYSTEM	\$74,434.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0022) due to user strawt1 overriding Payment Estimate Exception 7 on the current Payment Estimate.		
						4	May 18, 2026	SYSTEM	(\$138,798.30)			
						4	May 18, 2026	SYSTEM	\$138,798.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0019) due to user strawt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.		
				- Total							\$0.00	
				Material - Total							\$0.00	
			Price FUEL		2	Apr 15, 2026	SYSTEM	\$87.76	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					3	May 4, 2026	SYSTEM	\$586.37	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					4	May 18, 2026	SYSTEM	\$716.11	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
	- Total							\$1,390.24				



## Line Item Adjustments by Estimate

May 20, 2026

Contract ID: 260116-D06

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0129	0120	PAVED APPROACH, 8 IN.	Price FUEL - Total						\$1,390.24	
	<b>0120 - Total</b>							<b>\$1,390.24</b>		
	0130	CONCRETE SIDEWALK, 4 IN.	Material		2	Apr 15, 2026	SYSTEM	(\$11,594.07)		
					2	Apr 15, 2026	SYSTEM	\$11,594.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user strawt1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					3	May 4, 2026	SYSTEM	(\$17,878.59)		
					3	May 4, 2026	SYSTEM	\$17,878.59	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0023) due to user strawt1 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					4	May 18, 2026	SYSTEM	(\$28,584.63)		
					4	May 18, 2026	SYSTEM	\$28,584.63	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0020) due to user strawt1 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0130 - Total</b>							<b>\$0.00</b>		
	0190	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Apr 1, 2026	SYSTEM	(\$144,000.00)		
					1	Apr 1, 2026	SYSTEM	\$144,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user strawt1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					2	Apr 15, 2026	SYSTEM	(\$144,000.00)		
					2	Apr 15, 2026	SYSTEM	\$144,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user strawt1 overriding Payment Estimate Exception 10 on the current Payment Estimate.	
					3	May 4, 2026	SYSTEM	(\$144,000.00)		
					3	May 4, 2026	SYSTEM	\$144,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0024) due to user strawt1 overriding Payment Estimate Exception 16 on the current Payment Estimate.	
					<b>- Total</b>			<b>\$0.00</b>		
			<b>Material - Total</b>					<b>\$0.00</b>		
	<b>0190 - Total</b>							<b>\$0.00</b>		
<b>JCD0129 - Total</b>								<b>\$1,934.91</b>		
<b>Overall - Total</b>								<b>\$1,934.91</b>		



---

**Contract Adjustments for Contract - 260116-D06**

There are no contract adjustments to display for this contract.