



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number 10	Contract ID	260116-F5A	Pay Period Start	August 2, 2026	Original Contract Amount	\$843,257.62
	Prime Contractor	BMC Enterprises, Inc. dba Missouri Petroleum Products Company	Pay Period End	August 15, 2026	Net Change Order Amount	(\$40,383.32)
					Current Contract Amount	\$802,874.30

Approval Date						By User
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by					willire
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by					redhac
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by					hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 15, 2026	September 15, 2026	August 12, 2026	100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 4, 2026	February 4, 2026	
Letting Date	January 16, 2026	January 16, 2026	
Notice to Proceed Date	March 23, 2026	March 23, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
260116-F5A			
Total Posted Items Pay	\$13,382.00	\$789,492.30	\$802,874.30
Gross Item Adjustments	\$0.00	\$26,484.62	\$26,484.62
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$815,976.92	\$829,358.92
Contract Total Payable This Estimate:	\$13,382.00		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSL0217	0040	6169901	MISC.Lump Sum Traffic Control	LS	\$78,000.000	0.069	\$5,382.00
	0050	6181000	MOBILIZATION	LS	\$100,000.000	0.080	\$8,000.00

Project JSL0217 - Total **\$13,382.00**

Overall - Total **\$13,382.00**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSL0217	FAS S504(039)	Fixed Price Variable Scope seal coat	H, AT, BB, TT, T	FRANKLIN	in Franklin County on Routes H, BB, AT and TT and in St. Charles County on Route T
Totals by Job Numbers					
JSL0217			This Estimate	Previous	To Date
	Posted Item Pay		\$13,382.00	\$789,492.30	\$802,874.30
	Gross Item Adjustments		\$0.00	\$26,484.62	\$26,484.62
	Gross Item Pay		\$13,382.00	\$815,976.92	\$829,358.92
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260116-F5A	JSL0217	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	98,597.00	-6,660.00	91,937.00	GAL	91,937.00	\$2.32	\$213,293.84
		0001	0020	4094002	SEAL COAT AGGREGATE, GRADE A2	351,066.00	-13,489.00	337,577.00	SQYD	337,577.00	\$0.98	\$330,825.46
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	10.00	0.00	10.00	EA	10.00	\$1,500.00	\$15,000.00
		0001	0040	6169901	MISC.Lump Sum Traffic Control	1.00	0.00	1.00	LS	1.00	\$78,000.00	\$78,000.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$100,000.00	\$100,000.00
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	157.00	-70.40	86.60	LF	86.60	\$18.00	\$1,558.80
		0001	0070	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	10.00	-2.00	8.00	EA	8.00	\$275.00	\$2,200.00
		0001	0080	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	2.00	0.00	2.00	EA	2.00	\$1,200.00	\$2,400.00
		0001	0090	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	34.00	-34.00	0.00	EA	0.00	\$95.00	\$0.00
		0001	0100	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	220,873.00	-13,213.00	207,660.00	LF	207,660.00	\$0.15	\$31,149.00
		0001	0110	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	220,873.00	-31,225.00	189,648.00	LF	189,648.00	\$0.15	\$28,447.20
Project JSL0217 - Total Value Posted to Date as of Report Generated Date												\$802,874.30
260116-F5A Overall - Total Value Posted to Date as of Report Generated Date												\$802,874.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSL0217

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0040	6169901	MISC.	8/14/26	8/17/26	1	0.07	LS	VARIOUS ROUTES.					
0050	6181000	MOBILIZATION	8/14/26	8/17/26	1	0.08	LS	VARIOUS ROUTES.					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 260116-F5A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JSL0217	0010	EMULSIFIED ASPHALT, SEAL COAT	Material		4	May 19, 2026	SYSTEM	(\$154,402.96)			
					4	May 19, 2026	SYSTEM	\$154,402.96	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
			Other Item Adjustment	SEAL	4	May 19, 2026	willire	\$19,172.16	Current Index:585 Base Index: 486.25 Index Difference: 98.75 Total Adjustment= 19,172.16 Oil Type: CHFRS2P		
					5	Jun 2, 2026	willire	\$7,312.46	Current Index: 585 Base Index:486.25 Index Difference: 98.75 Total Adjustment:7312.46		
					SEAL - Total			\$26,484.62			
					Other Item Adjustment - Total			\$26,484.62			
			0010 - Total							\$26,484.62	
			0020	SEAL COAT AGGREGATE, GRADE A2	Material		4	May 19, 2026	SYSTEM	(\$239,157.24)	
	4	May 19, 2026					SYSTEM	\$239,157.24	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willire overriding Payment Estimate Exception 2 on the current Payment Estimate.		
	5	Jun 2, 2026					SYSTEM	(\$330,825.46)			
	5	Jun 2, 2026					SYSTEM	\$330,825.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	6	Jun 16, 2026					SYSTEM	(\$330,825.46)			
	6	Jun 16, 2026					SYSTEM	\$330,825.46	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.		
	- Total						\$0.00				
	Material - Total						\$0.00				
	0020 - Total							\$0.00			
	0030	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		3	May 4, 2026	SYSTEM	(\$15,000.00)			
					3	May 4, 2026	SYSTEM	\$15,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total			\$0.00			
					Material - Total			\$0.00			
	0030 - Total							\$0.00			
0100	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		5	Jun 2, 2026	SYSTEM	(\$26,023.80)				
				5	Jun 2, 2026	SYSTEM	\$26,023.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willire overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				- Total			\$0.00				
				Material - Total			\$0.00				
		Other Item Adjustment	REFL	8	Jul 16, 2026	willire	\$6,626.19	Reimbursing all withholdings from June 2 estimate due to passing reflectivity results.			
				REFL - Total			\$6,626.19				
			TRET	5	Jun 2, 2026	willire	(\$6,626.19)	Withholding %20 of 33130.95 awaiting retroreflective results			
				TRET - Total			(\$6,626.19)				
		Other Item Adjustment - Total			\$0.00						
		0100 - Total							\$0.00		
0110	4 IN. YELLOW CLASS 1	Material		5	Jun 2, 2026	SYSTEM	(\$17,562.15)				



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 260116-F5A

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSL0217	0110	PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		5	Jun 2, 2026	SYSTEM	\$17,562.15	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user willire overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			Other Item Adjustment	REFL	8	Jul 16, 2026	willire	\$6,626.19	Reimbursing all withholdings from June 2 estimate due to passing reflectivity results.
				REFL - Total				\$6,626.19	
				TRET	5	Jun 2, 2026	willire	(\$6,626.19)	Withholding %20 of 33130.95 awaiting retroreflective results
				TRET - Total				(\$6,626.19)	
			Other Item Adjustment - Total				\$0.00		
			0110 - Total				\$0.00		
			JSL0217 - Total				\$26,484.62		
Overall - Total				\$26,484.62					



Contract Adjustments for Contract - 260116-F5A

There are no contract adjustments to display for this contract.