



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 21, 2026

Pay Estimate Created Date: July 16, 2026

Progress Estimate Number 8	Contract ID Prime Contractor	260116-F5B BMC Enterprises, Inc. dba Missouri Petroleum Products Company	Pay Period Start Pay Period End	July 2, 2026 July 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$473,496.82 \$0.00 \$473,496.82
--------------------------------------	---	---	--	-------------------------------	---	--

Approval Date		By User
July 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	willire
July 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	redhac
July 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
September 15, 2026	September 15, 2026		88.51%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	February 4, 2026	February 4, 2026	
Letting Date	January 16, 2026	January 16, 2026	
Notice to Proceed Date	March 23, 2026	March 23, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
260116-F5B			
Total Posted Items Pay	\$0.00	\$419,071.25	\$419,071.25
Gross Item Adjustments	\$10,776.07	\$2,325.80	\$13,101.87
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$421,397.05	\$432,173.12
Contract Total Payable This Estimate:	\$10,776.07		

Items Paid This Estimate Period

No Items Paid This Period

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSLM0054	0090	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	Retroreflectivity Adjustment	Reimbursing all withholdings from June 2 estimate due to passing reflectivity results.			\$5,234.09
	0100	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment	Retroreflectivity Adjustment	Reimbursing all withholdings from June 2 estimate due to passing reflectivity results.			\$5,541.98
Total								\$10,776.07



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on July 21, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JSLM0054		Fixed Price Variable Scope seal coat	AE, B, EE, JJ	FRANKLIN	on Routes B, AE and EE in Franklin County and on Route JJ in Jefferson and St. Francois County																																
Totals by Job Numbers																																					
JSLM0054	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$0.00</td><td>\$419,071.25</td><td>\$419,071.25</td></tr><tr><td>Gross Item Adjustments</td><td>\$10,776.07</td><td>\$2,325.80</td><td>\$13,101.87</td></tr><tr><td>Gross Item Pay</td><td>\$10,776.07</td><td>\$421,397.05</td><td>\$432,173.12</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$0.00	\$419,071.25	\$419,071.25	Gross Item Adjustments	\$10,776.07	\$2,325.80	\$13,101.87	Gross Item Pay	\$10,776.07	\$421,397.05	\$432,173.12	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$0.00	\$419,071.25	\$419,071.25																																		
Gross Item Adjustments	\$10,776.07	\$2,325.80	\$13,101.87																																		
Gross Item Pay	\$10,776.07	\$421,397.05	\$432,173.12																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on July 21, 2026

Exceptions (Discrepancies) This Estimate Period

No Exceptions Exist on Contract



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on July 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260116-F5B	JSLM0054	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	50,623.00	0.00	50,623.00	GAL	45,481.00	\$2.32	\$105,515.92
		0001	0020	4094002	SEAL COAT AGGREGATE, GRADE A2	180,797.00	0.00	180,797.00	SQYD	169,064.00	\$0.98	\$165,682.72
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	6.00	0.00	6.00	EA	6.00	\$1,500.00	\$9,000.00
		0001	0040	6169901	MISC.Lump Sum Traffic Control	1.00	0.00	1.00	LS	0.95	\$40,000.00	\$38,000.00
		0001	0050	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.68	\$70,000.00	\$47,320.00
		0001	0060	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	45.00	0.00	45.00	LF	45.00	\$18.00	\$810.00
		0001	0070	6200033	PREFORMED THERMOPLASTIC PAVEMENT MARKING, R/R CROSSING MARKER	4.00	0.00	4.00	EA	4.00	\$1,200.00	\$4,800.00
		0001	0080	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	4.00	0.00	4.00	EA	4.00	\$95.00	\$380.00
		0001	0090	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	153,944.00	0.00	153,944.00	LF	141,845.00	\$0.17	\$24,113.65
		0001	0100	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	153,944.00	0.00	153,944.00	LF	130,272.00	\$0.18	\$23,448.96
Project JSLM0054 - Total Value Posted to Date as of Report Generated Date												\$419,071.25
260116-F5B Overall - Total Value Posted to Date as of Report Generated Date												\$419,071.25



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)**

Report Generated on July 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 260116-F5B

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSLM0054	0010	EMULSIFIED ASPHALT, SEAL COAT	Material		4	May 19, 2026	SYSTEM	(\$24,332.16)	
					4	May 19, 2026	SYSTEM	\$24,332.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	SEAL	4	May 19, 2026	willire	\$3,021.31	Current Index:585 Base Index: 486.25 Index Difference: 98.75 Total Adjustment= 3021.31
					5	Jun 2, 2026	willire	\$10,080.56	Current Index: 585 Base Index: 486.25 Index Difference: 98.75 Total Adjustment: 10,080.56
			SEAL - Total				\$13,101.87		
			Other Item Adjustment - Total				\$13,101.87		
			0010 - Total						
	0020	SEAL COAT AGGREGATE, GRADE A2	Material		4	May 19, 2026	SYSTEM	(\$37,979.90)	
					4	May 19, 2026	SYSTEM	\$37,979.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willire overriding Payment Estimate Exception 2 on the current Payment Estimate.
					5	Jun 2, 2026	SYSTEM	(\$165,682.72)	
					5	Jun 2, 2026	SYSTEM	\$165,682.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Jun 16, 2026	SYSTEM	(\$165,682.72)	
					6	Jun 16, 2026	SYSTEM	\$165,682.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
			0020 - Total						
	0030	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		3	May 4, 2026	SYSTEM	(\$9,000.00)	
					3	May 4, 2026	SYSTEM	\$9,000.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user willire overriding Payment Estimate Exception 1 on the current Payment Estimate.
			- Total				\$0.00		
			Material - Total				\$0.00		
	0030 - Total							\$0.00	
0090	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		5	Jun 2, 2026	SYSTEM	(\$5,928.07)		
				5	Jun 2, 2026	SYSTEM	\$5,928.07	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user willire overriding Payment Estimate Exception 2 on the current Payment Estimate.	
			- Total				\$0.00		
		Material - Total				\$0.00			
		Other Item Adjustment	REFL	8	Jul 16, 2026	willire	\$5,234.09	Reimbursing all withholdings from June 2 estimate due to passing reflectivity results.	
				REFL - Total				\$5,234.09	
			TRET	5	Jun 2, 2026	willire	(\$5,234.09)	Withholding %20 of 26170.48 for retroreflective results	
				TRET - Total				(\$5,234.09)	
			Other Item Adjustment - Total				\$0.00		
0090 - Total							\$0.00		
0100	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT	Material		5	Jun 2, 2026	SYSTEM	(\$6,258.96)		
				5	Jun 2, 2026	SYSTEM	\$6,258.96	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 260116-F5B

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSLM0054	0100	(18-MIL, TYPE P BEADS)	Material			2026			Estimate Item Adjustment (0003) due to user willire overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
			Other Item Adjustment	REFL	8	Jul 16, 2026	willire	\$5,541.98	Reimbursing all withholdings from June 2 estimate due to passing reflectivity results.
				REFL - Total				\$5,541.98	
				TRET	5	Jun 2, 2026	willire	(\$5,541.98)	Withholding %20 of 27,709.92 for retroreflective results
				TRET - Total				(\$5,541.98)	
				Other Item Adjustment - Total				\$0.00	
		0100 - Total						\$0.00	
JSLM0054		- Total						\$13,101.87	
Overall		- Total						\$13,101.87	



Contract Adjustments for Contract - 260116-F5B

There are no contract adjustments to display for this contract.