



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 7, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number	Contract ID	260220-A02	Pay Period Start	September 16, 2026	Original Contract Amount	\$1,430,413.89
10	Prime Contractor	Decatur Bridge & Iron LLC	Pay Period End	October 1, 2026	Net Change Order Amount	(\$45,896.74)
					Current Contract Amount	\$1,384,517.15

Approval Date					By User
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				watsom3
October 5, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				gillej
October 6, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		63.06%

Contract Informational Dates				Milestones				
Date Description	Original Completion Date	Current Completion Date		Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date								
Awarded Date	March 4, 2026	March 4, 2026						
Letting Date	February 20, 2026	February 20, 2026						
Notice to Proceed Date	April 20, 2026	April 20, 2026		Milestone - Calendar Time - JSP B for 129 Calendar Days	September 9, 2026	September 9, 2026	-27	
Work Began Date	May 4, 2026	May 4, 2026						

Contract Total Pay For Estimate No. 10				
		This Estimate	Previous	To Date
260220-A02	Total Posted Items Pay	\$64,880.20	\$808,187.89	\$873,068.09
	Gross Item Adjustments	\$6,766.30	\$3,892.85	\$10,659.15
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	(\$13,500.00)	\$10,200.00	(\$3,300.00)
	Other Contract Adjustments	(\$32,400.00)	\$0.00	(\$32,400.00)
			\$822,280.74	\$848,027.24
Contract Total Payable This Estimate:		\$25,746.50		

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0144	0370	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$330.000	-4.900	(\$1,617.00)
	0380	7034213	SLAB ON CONCRETE I-GIRDER	SQYD	\$330.000	195	\$64,350.00
	0420	7123610	SLAB DRAIN	EA	\$268.400	8	\$2,147.20
Project JNW0144 - Total							\$64,880.20
Overall - Total							\$64,880.20

Contract Adjustments This Estimate					
Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JNW0144	Liquidated Damage	floraj1	Estimate 0009 had Liquidated Damages at positive \$3,000 for Contract Admin Costs, and this should have been a negative amount. This adjustment corrects the adjustment amount from Estimate 0009 to now be a negative \$3,000	100	(\$6,000.00)
JNW0144	Liquidated Damage	floraj1	Liquidated Damages for Contract Admin Costs at \$750 per day for the following days: 9/16, 9/17, 9/18, 9/21, 9/22, 9/23, 9/24, 9/29, 9/30, and 10/1 (10 days)	100	(\$7,500.00)
JNW0144	Other Contract Adjustment	floraj1	Liquidated Damages for Road User Costs at \$1800 per day for the following days: 9/16, 9/17, 9/18, 9/21, 9/22, 9/23, 9/24, 9/29, 9/30, and 10/1 (10 days)	100	(\$18,000.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 7, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number 10	Contract ID Prime Contractor	260220-A02 Decatur Bridge & Iron LLC	Pay Period Start Pay Period End	September 16, 2026 October 1, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$1,430,413.89 (\$45,896.74) \$1,384,517.15
--------------------------------	---------------------------------	---	------------------------------------	---------------------------------------	--	---

Project Number	Adj Type	System Generated	Comments	Project Percentage	Amount
JNW0144	Other Contract Adjustment	watsom3	Estimate 0009 had Liquidated Damages at positive \$7,200 for Road User Costs, and this should have been a negative amount. This adjustment corrects the adjustment amount from Estimate 0009 to now be a negative \$7,200	100	(\$14,400.00)

Project JNW0144 - Total	(\$45,900.00)
-------------------------	---------------

Overall - Total	These amounts are listed in the Incentive, Disincentive, Liquidated Damages or Other Contract Adjustments	(\$45,900.00)
-----------------	---	---------------

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0144	0370	CLASS B CONCRETE (SUBSTRUCTURE)	MaterialCredit			60	\$330.00	\$19,800.00
	0370	CLASS B CONCRETE (SUBSTRUCTURE)	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',330.00000 - 330.00000, 'is applied (if non-zero).	4.90000	\$330.00	\$1,617.00
	0380	SLAB ON CONCRETE I-GIRDER	Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction			(\$12,503.50)
	0420	SLAB DRAIN	Material			-8	\$268.40	(\$2,147.20)
Total								\$6,766.30



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 7, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0144	FAS S102(94)	Bridge replacement	U	CALDWELL	over Tom Creek 0.8 miles east of the intersection of Route 13 and Route U
Totals by Job Numbers					
JNW0144			This Estimate	Previous	To Date
	Posted Item Pay		\$64,880.20	\$808,187.89	\$873,068.09
	Gross Item Adjustments		\$6,766.30	\$3,892.85	\$10,659.15
	Gross Item Pay		\$71,646.50	\$812,080.74	\$883,727.24
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		(\$13,500.00)	\$10,200.00	(\$3,300.00)
	Other Contract Adjustments		(\$32,400.00)	\$0.00	(\$32,400.00)



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 7, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0144, Item 7123610, Project Item Line Number 0420, Material Set 712361096, Material 0712STDERSB - Slab Drain, Acceptance Action Generic 0712STDERSB is insufficient.	Working with District Materials to resolve	watsom3	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 7, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260220-A02	JNW0144	0001	0010	2013000	CLEARING AND GRUBBING	2.30	0.00	2.30	ACRE	2.20	\$3,850.00	\$8,470.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$3,850.00	\$3,850.00
		0001	0030	2031000	CLASS A EXCAVATION	8,233.00	0.00	8,233.00	CUYD	7,200.00	\$21.45	\$154,440.00
		0001	0040	2035500	EMBANKMENT IN PLACE	4,833.90	-3,643.90	1,190.00	CUYD	1,190.00	\$21.45	\$25,525.50
		0001	0050	2036000	COMPACTING EMBANKMENT	3,219.60	3,644.40	6,864.00	CUYD	4,447.20	\$8.55	\$38,023.56
		0001	0060	2063000	CLASS 3 EXCAVATION	47.00	0.00	47.00	CUYD	47.00	\$21.45	\$1,008.15
		0001	0070	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	4,892.00	0.00	4,892.00	SQYD	0.00	\$7.70	\$0.00
		0001	0080	3105002	GRAVEL (A) OR CRUSHED STONE (B)	129.00	0.00	129.00	TONS	0.00	\$26.40	\$0.00
		0001	0090	4019905	MISC.Optional Pavement	4,892.20	0.00	4,892.20	SQYD	0.00	\$68.20	\$0.00
		0001	0100	6097000	ROCK LINING	17.20	0.00	17.20	CUYD	17.20	\$47.69	\$820.27
		0001	0110	6113020	FURNISHING TYPE 2 ROCK BLANKET	154.00	0.00	154.00	CUYD	154.00	\$59.36	\$9,141.44
		0001	0120	6113040	PLACING TYPE 2 ROCK BLANKET	154.00	0.00	154.00	CUYD	154.00	\$50.00	\$7,700.00
		0001	0130	6169901	MISC.Traffic Control	1.00	0.00	1.00	LS	0.50	\$15,843.30	\$7,921.65
		0001	0140	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$118,800.00	\$118,800.00
		0001	0150	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	3,410.00	0.00	3,410.00	LF	0.00	\$0.83	\$0.00
		0001	0160	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	231.00	0.00	231.00	SQYD	231.00	\$1.24	\$286.44
		0001	0170	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.20	\$13,750.00	\$2,750.00
		0001	0180	7250330A	30 IN. PIPE GROUP B	51.00	0.00	51.00	LF	51.00	\$48.79	\$2,488.29
		0001	0190	7250415	15 IN. PIPE GROUP C	50.00	0.00	50.00	LF	50.00	\$24.33	\$1,216.50
		0001	0200	7250418	18 IN. PIPE GROUP C	44.00	50.00	94.00	LF	88.00	\$18.41	\$1,620.08
		0001	0210	7320030A	30 IN. OR ALLOWED SUBSTITUTE GROUP B FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$497.75	\$995.50
		0001	0220	8051000A	SEEDING - COOL SEASON GRASSES	2.50	0.00	2.50	ACRE	0.00	\$3,190.00	\$0.00
		0001	0230	8061005	ROCK DITCH CHECK	142.00	14.00	156.00	LF	156.00	\$13.20	\$2,059.20
		0001	0240	8061016	SEDIMENT REMOVAL	26.00	0.00	26.00	CUYD	0.00	\$6.34	\$0.00
		0001	0250	8061017	TEMPORARY SEEDING	0.20	0.00	0.20	ACRE	0.00	\$10,450.00	\$0.00
		0001	0260	8061019	SILT FENCE	1,872.00	0.00	1,872.00	LF	1,837.00	\$3.19	\$5,860.03
		0001	0270	8064137	TYPE 2C EROSION CONTROL BLANKET	12,293.60	0.00	12,293.60	SQYD	0.00	\$1.65	\$0.00
		0040	0280	9031250A	U-CHANNEL POST, 3 LB	138.00	0.00	138.00	LF	0.00	\$16.50	\$0.00
		0040	0290	9035004A	SH-FLAT SHEET	36.00	0.00	36.00	SQFT	0.00	\$44.00	\$0.00
		0070	0300	2061000	CLASS 1 EXCAVATION	90.00	0.00	90.00	CUYD	90.00	\$21.45	\$1,930.50
		0070	0310	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$61,600.00	\$61,600.00
		0070	0320	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	136.00	0.00	136.00	SQYD	0.00	\$115.50	\$0.00
		0070	0330	7021316	GALVANIZED CAST-IN-PLACE CONCRETE PILES (16 IN)	676.00	0.00	676.00	LF	668.00	\$125.40	\$83,767.20
		0070	0340	7025002	PILE WAVE ANALYSIS	4.00	0.00	4.00	EA	4.00	\$605.00	\$2,420.00
		0070	0350	7026000	PRE-BORE FOR PILING	135.00	0.00	135.00	LF	135.00	\$166.28	\$22,447.80
		0070	0360	7027000	PILE POINT REINFORCEMENT	18.00	0.00	18.00	EA	18.00	\$495.00	\$8,910.00
		0070	0370	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	55.10	0.00	55.10	CUYD	55.10	\$330.00	\$18,183.00
		0070	0380	7034213	SLAB ON CONCRETE I-GIRDER	390.00	0.00	390.00	SQYD	370.50	\$330.00	\$122,265.00
		0070	0390	7034219A	TYPE D BARRIER	255.00	0.00	255.00	LF	255.00	\$55.00	\$14,025.00
		0070	0400	7056000	TYPE 2 (32 IN.), PRESTRESSED CONCRETE I-GIRDER	419.00	0.00	419.00	LF	419.00	\$352.33	\$147,626.27
		0070	0410	7061060	REINFORCING STEEL (BRIDGES)	4,850.00	0.00	4,850.00	LB	4,850.00	\$1.10	\$5,335.00
		0070	0420	7123610	SLAB DRAIN	8.00	0.00	8.00	EA	8.00	\$268.40	\$2,147.20
		0070	0430	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$801.35	\$1,602.70
		0070	0440	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	8.00	\$67.10	\$536.80
		0070	0450	7161002	LAMINATED NEOPRENE BEARING PAD	16.00	0.00	16.00	EA	16.00	\$82.50	\$1,320.00
Project JNW0144 - Total Value Posted to Date as of Report Generated Date												\$887,093.08
260220-A02 Overall - Total Value Posted to Date as of Report Generated Date												\$887,093.08



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 7, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNW0144

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0370	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	9/17/26	9/22/26	1	-4.90	CUYD		0		1		Adjustment to plan quantity
0380	7034213	SLAB ON CONCRETE I-GIRDER	9/24/26	9/27/26	1	58.50	SQYD	bridge deck	0		1+08		15% for rebar tied in place
			9/29/26	10/2/26	1	136.50	SQYD	bridge deck	0		1+08		concrete placement (deck pour)
0420	7123610	SLAB DRAIN	9/29/26	10/2/26	1	8.00	EA	bridge deck	0		1+08		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 7, 2026

Contract ID: 260220-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0144	0050	COMPACTING EMBANKMENT	Overrun	Overrun	4	Jul 1, 2026	SYSTEM	(\$10,495.98)		
					9	Sep 17, 2026	SYSTEM	\$10,495.98	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',8.55000 - 8.55000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
				Overrun - Total					\$0.00	
				0050 - Total					\$0.00	
	0100	ROCK LINING	Material		1	May 18, 2026	SYSTEM	(\$820.27)		
				- Total					(\$820.27)	
			Material - Total					(\$820.27)		
			MaterialCredit		2	Jun 2, 2026	SYSTEM	\$820.27		
				- Total					\$820.27	
			MaterialCredit - Total					\$820.27		
			0100 - Total					\$0.00		
	0130	MISC.	Material		1	May 18, 2026	SYSTEM	(\$7,921.65)		
					2	Jun 2, 2026	SYSTEM	(\$7,921.65)		
				- Total					(\$15,843.30)	
			Material - Total					(\$15,843.30)		
			MaterialCredit		2	Jun 2, 2026	SYSTEM	\$7,921.65		
					3	Jun 16, 2026	SYSTEM	\$7,921.65		
				- Total					\$15,843.30	
			MaterialCredit - Total					\$15,843.30		
			0130 - Total					\$0.00		
	0200	18 IN. PIPE CULVERT GROUP C	Overrun	Overrun	7	Aug 18, 2026	SYSTEM	(\$810.04)		
					9	Sep 17, 2026	SYSTEM	\$810.04	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',18.41000 - 18.41000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
			Overrun - Total					\$0.00		
			0200 - Total					\$0.00		
	0230	ROCK DITCH CHECK	Overrun	Overrun	1	May 18, 2026	SYSTEM	(\$184.80)		
					9	Sep 17, 2026	SYSTEM	\$184.80	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',13.20000 - 13.20000, 'is applied (if non-zero).	
				Overrun - Total					\$0.00	
			Overrun - Total					\$0.00		
			0230 - Total					\$0.00		
	0260	SILT FENCE	Material		1	May 18, 2026	SYSTEM	(\$5,860.03)		
				- Total					(\$5,860.03)	
				Material - Total					(\$5,860.03)	
			MaterialCredit		2	Jun 2, 2026	SYSTEM	\$5,860.03		
				- Total					\$5,860.03	
				MaterialCredit - Total					\$5,860.03	
	0260 - Total					\$0.00				
	0320	BRIDGE APPROACH SLAB (MINOR ROAD)	Construction Stockpile STM		4	Jul 1, 2026	SYSTEM	\$5,082.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total					\$5,082.00	



Line Item Adjustments by Estimate

Oct 7, 2026

Contract ID: 260220-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNW0144	0320	BRIDGE APPROACH SLAB (MINOR ROAD)	Construction Stockpile STMI - Total						\$5,082.00			
	0320 - Total								\$5,082.00			
	0370	CLASS B CONCRETE (SUBSTRUCTURE)	Material		7	Aug 18, 2026	SYSTEM	(\$12,540.00)				
					8	Sep 1, 2026	SYSTEM	(\$19,800.00)				
					9	Sep 17, 2026	SYSTEM	(\$19,800.00)				
				- Total				(\$52,140.00)				
			Material - Total						(\$52,140.00)			
			MaterialCredit		8	Sep 1, 2026	SYSTEM	\$12,540.00				
					9	Sep 17, 2026	SYSTEM	\$19,800.00				
					10	Oct 2, 2026	SYSTEM	\$19,800.00				
				- Total				\$52,140.00				
			MaterialCredit - Total						\$52,140.00			
			Overrun	Overrun	8	Sep 1, 2026	SYSTEM	(\$1,617.00)				
					10	Oct 2, 2026	SYSTEM	\$1,617.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',330.00000 - 330.00000, 'is applied (if non-zero).			
					Overrun - Total				\$0.00			
			Overrun - Total						\$0.00			
	0370 - Total								\$0.00			
	0380	SLAB ON CONCRETE I- GIRDER	Construction Stockpile		9	Sep 17, 2026	SYSTEM	(\$11,253.15)	Payment Estimate Item Adjustment generated Stockpile Transaction			
					10	Oct 2, 2026	SYSTEM	(\$12,503.50)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$23,756.65)				
				Construction Stockpile - Total						(\$23,756.65)		
			Construction Stockpile STMI		4	Jul 1, 2026	SYSTEM	\$25,007.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$25,007.00				
			Construction Stockpile STMI - Total						\$25,007.00			
			Material		9	Sep 17, 2026	SYSTEM	(\$57,915.00)				
					9	Sep 17, 2026	SYSTEM	\$57,915.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user evansa2 overriding Payment Estimate Exception 3 on the current Payment Estimate.			
				- Total				\$0.00				
			Material - Total						\$0.00			
			0380 - Total								\$1,250.35	
			0390	TYPE D BARRIER	Construction Stockpile STMI		4	Jul 1, 2026	SYSTEM	\$6,474.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
						- Total				\$6,474.00		
	Construction Stockpile STMI - Total						\$6,474.00					
	0390 - Total								\$6,474.00			
	0410	REINFORCING STEEL (BRIDGES)	Construction Stockpile		8	Sep 1, 2026	SYSTEM	(\$4,145.00)	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				(\$4,145.00)				
			Construction Stockpile - Total						(\$4,145.00)			
			Construction Stockpile STMI		4	Jul 1, 2026	SYSTEM	\$4,145.00	Payment Estimate Item Adjustment generated Stockpile Transaction			
				- Total				\$4,145.00				
			Construction Stockpile STMI - Total						\$4,145.00			



Line Item Adjustments by Estimate

Oct 7, 2026

Contract ID: 260220-A02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JNW0144	0410 - Total								\$0.00	
	0420	SLAB DRAIN	Material		10	Oct 2, 2026	SYSTEM	(\$2,147.20)		
				- Total					(\$2,147.20)	
			Material - Total						(\$2,147.20)	
	0420 - Total								(\$2,147.20)	
JNW0144 - Total								\$10,659.15		
Overall - Total								\$10,659.15		



Contract Adjustments for Contract - 260220-A02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
9	JNW0144	Liquidated Damage	OTHR	\$3,000.00	100	September 17, 2026	evansa2	This Contract Adjustment is for Administration cost at \$750/day. A deduction of \$3000 is being made for Route U for the following days of September 10th, 11th, 14th, and 15th.
		Liquidated Damage	RUC	\$7,200.00	100	September 17, 2026	evansa2	This Contract Adjustment is for Daily Road User cost at \$1800/day. A deduction of \$7200 is being made for Route U for the following days of September 10th, 11th, 14th, and 15th.
9 - Total				\$10,200.00				
10	JNW0144	Other Contract Adjustment	RUC	(\$18,000.00)	100	October 2, 2026	floraj1	Liquidated Damages for Road User Costs at \$1800 per day for the following days: 9/16, 9/17, 9/18, 9/21, 9/22, 9/23, 9/24, 9/29, 9/30, and 10/1 (10 days)
		Liquidated Damage		(\$6,000.00)	100	October 2, 2026	floraj1	Estimate 0009 had Liquidated Damages at positive \$3,000 for Contract Admin Costs, and this should have been a negative amount. This adjustment corrects the adjustment amount from Estimate 0009 to now be a negative \$3,000
		Other Contract Adjustment	RUC	(\$14,400.00)	100	October 2, 2026	watsom3	Estimate 0009 had Liquidated Damages at positive \$7,200 for Road User Costs, and this should have been a negative amount. This adjustment corrects the adjustment amount from Estimate 0009 to now be a negative \$7,200
		Liquidated Damage		(\$7,500.00)	100	October 2, 2026	floraj1	Liquidated Damages for Contract Admin Costs at \$750 per day for the following days: 9/16, 9/17, 9/18, 9/21, 9/22, 9/23, 9/24, 9/29, 9/30, and 10/1 (10 days)
10 - Total				(\$45,900.00)				
Overall - Total				(\$35,700.00)				