



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number	Contract ID	260320-A01	Pay Period Start	October 2, 2026	Original Contract Amount	\$316,397.18
5	Prime Contractor	Ti-Zack Concrete, LLC	Pay Period End	October 15, 2026	Net Change Order Amount	\$960.00
					Current Contract Amount	\$317,357.18

Approval Date					By User
October 18, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				gillej
October 18, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				gillej
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	September 11, 2026	September 22, 2026	99.46%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	April 8, 2026	April 8, 2026					
Letting Date	March 20, 2026	March 20, 2026					
Notice to Proceed Date	May 18, 2026	May 18, 2026					
Work Began Date	August 3, 2026	August 3, 2026	Milestone - Calendar Time - JSP B Calendar Time of 61 days	October 2, 2026	October 2, 2026	Milestone Complete	

Contract Total Pay For Estimate No. 5			
		This Estimate	Previous
260320-A01			To Date
Total Posted Items Pay		\$12,721.80	\$302,918.43
Gross Item Adjustments		\$4,994.96	(\$5,332.96)
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00
			\$297,585.47
Contract Total Payable This Estimate:		\$17,716.76	\$315,302.23

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNW0143	0180	6181000	MOBILIZATION	LS	\$31,959.200	0.250	\$7,989.80
	0300	9029100	BASE, CONCRETE	CUYD	\$3,640.000	1.300	\$4,732.00
Project JNW0143 - Total							\$12,721.80
Overall - Total							\$12,721.80

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNW0143	0120	PAVED APPROACH, 8 IN.	MaterialCredit			18.70000	\$267.11	\$4,994.96
	0210	24 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Overrun		Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).	-40	\$11.70	(\$468.00)
	0210	24 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Overrun		This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user drewh1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	40	\$11.70	\$468.00
	0240	REINFORCING STEEL	Material			-130	\$2.60	(\$338.00)
	0240	REINFORCING STEEL	MaterialCredit			130	\$2.60	\$338.00
Total								\$4,994.96



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNW0143	FAF 65-4(48)	ADA improvements	65	LIVINGSTON	at Calhoun Street and Clay Street in Chillicothe
Totals by Job Numbers					
JNW0143			This Estimate	Previous	To Date
	Posted Item Pay		\$12,721.80	\$302,918.43	\$315,640.23
	Gross Item Adjustments		\$4,994.96	(\$5,332.96)	(\$338.00)
	Gross Item Pay		\$17,716.76	\$297,585.47	\$315,302.23
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNW0143, Item 7061000, Project Item Line Number 0240, Material Set 706100096, Material 1036RSDFL42M16 - Reinforcing Steel No. 5/M16 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Need PAL for No 4 and number 5 reinforcing steel.	drewh1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JNW0143, Item 7061000, Project Item Line Number 0240, Material Set 706100096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Need PAL for No 4 and number 5 reinforcing steel.	drewh1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260320-A01, Contract Project JNW0143, Project Item Line Number 0210, Contract Line Item Number 0210, Item 6206124B, Minor Item.	Overridden to stay in compliance with standard specifications.	drewh1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260320-A01	JNW0143	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$18,240.00	\$18,240.00
		0001	0020	2029902	MISC.RESET BENCH	1.00	0.00	1.00	EA	1.00	\$715.00	\$715.00
		0001	0030	2029902	MISC.RESET DROP INLET	3.00	0.00	3.00	EA	3.00	\$715.00	\$2,145.00
		0001	0040	2029902	MISC.RESET PULL BOX	1.00	0.00	1.00	EA	1.00	\$3,900.00	\$3,900.00
		0001	0050	2029902	MISC.RESET SIGN POST	1.00	0.00	1.00	EA	1.00	\$585.00	\$585.00
		0001	0060	2031000	CLASS A EXCAVATION	52.00	0.00	52.00	CUYD	52.00	\$175.38	\$9,119.76
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	463.00	0.00	463.00	SQYD	463.00	\$19.70	\$9,121.10
		0001	0080	6081010	CONCRETE CURB RAMP	117.20	0.00	117.20	SQYD	117.20	\$195.02	\$22,856.34
		0001	0090	6081012	TRUNCATED DOMES	172.00	0.00	172.00	SQFT	172.00	\$41.25	\$7,095.00
		0001	0100	6083006	6 IN. CONCRETE MEDIAN STRIP	63.80	0.00	63.80	SQYD	63.80	\$195.02	\$12,442.28
		0001	0110	6084023	SIDEWALK HAND-RAILING WITHOUT BALUSTERS	16.00	0.00	16.00	LF	16.00	\$292.50	\$4,680.00
		0001	0120	6085008	PAVED APPROACH, 8 IN.	18.70	0.00	18.70	SQYD	18.70	\$267.11	\$4,994.96
		0001	0130	6086004	CONCRETE SIDEWALK, 4 IN.	148.20	0.00	148.20	SQYD	148.20	\$129.56	\$19,200.79
		0001	0140	6091052	CURB AND GUTTER TYPE B	401.00	0.00	401.00	LF	401.00	\$83.28	\$33,395.28
		0001	0150	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	391.00	0.00	391.00	LF	391.00	\$81.06	\$31,694.46
		0001	0160	6092021	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	16.00	0.00	16.00	LF	16.00	\$135.10	\$2,161.60
		0001	0170	6169901	MISC.LUMP SUM TRAFFIC CONTROL	1.00	0.00	1.00	LS	1.00	\$8,450.00	\$8,450.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$31,959.20	\$31,959.20
		0001	0190	6191000	PAVEMENT EDGE TREATMENT	417.00	0.00	417.00	LF	417.00	\$13.00	\$5,421.00
		0001	0200	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	482.00	0.00	482.00	LF	290.00	\$3.58	\$1,038.20
		0001	0210	6206124B	24 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	48.00	0.00	48.00	LF	88.00	\$11.70	\$1,029.60
		0001	0220	6207001	PAVEMENT MARKING REMOVAL	530.00	0.00	530.00	LF	338.00	\$7.80	\$2,636.40
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$7,800.00	\$7,800.00
		0001	0240	7061000	REINFORCING STEEL	130.00	0.00	130.00	LB	130.00	\$2.60	\$338.00
		0002	0250	9019902	MISC.PULL BOX REPAIR	1.00	0.00	1.00	EA	1.00	\$4,940.00	\$4,940.00
		0030	0260	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	16.00	0.00	16.00	EA	16.00	\$1,365.00	\$21,840.00
		0030	0270	9022704	POST, SIGNAL 4 FT.	3.00	0.00	3.00	EA	3.00	\$1,430.00	\$4,290.00
		0030	0280	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	16.00	0.00	16.00	EA	16.00	\$1,560.00	\$24,960.00
		0030	0290	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	43.00	0.00	43.00	LF	43.00	\$78.00	\$3,354.00
		0030	0300	9029100	BASE, CONCRETE	2.50	0.00	2.50	CUYD	2.50	\$3,640.00	\$9,100.00
		0030	0310	9029902	MISC.90 DEGREE PUSH BUTTON EXTENSION	4.00	0.00	4.00	EA	4.00	\$585.00	\$2,340.00
		0030	0320	9029902	MISC.PUSH BUTTON EXTENSION	5.00	0.00	5.00	EA	5.00	\$520.00	\$2,600.00
		0030	0330	9029903	MISC.CABLE, 18 AWG, 4 CONDUCTOR, SHIELDED	73.00	0.00	73.00	LF	73.00	\$3.25	\$237.25
		0001	5001	6161040	FLASHING ARROW PANEL	0.00	1.00	1.00	EA	1.00	\$960.00	\$960.00
Project JNW0143 - Total Value Posted to Date as of Report Generated Date												\$315,640.22
260320-A01 Overall - Total Value Posted to Date as of Report Generated Date												\$315,640.22



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNW0143

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0180	6181000	MOBILIZATION	10/2/26	10/5/26	1	0.25	LS	Clay and Calhoun Street					
0300	9029100	BASE, CONCRETE	10/14/26	10/14/26	1	1.30	CUYD	Clay Street					

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNW0143	0070	TYPE 5 AGGREGATE FOR BASE	Material		1	Aug 17, 2026	SYSTEM	(\$9,121.10)			
					2	Sep 2, 2026	SYSTEM	(\$9,121.10)			
					- Total			(\$18,242.20)			
			Material - Total			(\$18,242.20)					
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$9,121.10			
					3	Sep 16, 2026	SYSTEM	\$9,121.10			
					- Total			\$18,242.20			
			MaterialCredit - Total			\$18,242.20					
			0070 - Total							\$0.00	
			0080	CONCRETE CURB RAMP	Material		1	Aug 17, 2026	SYSTEM	(\$10,316.56)	
							2	Sep 2, 2026	SYSTEM	(\$22,856.34)	
							3	Sep 16, 2026	SYSTEM	(\$22,856.34)	
					- Total			(\$56,029.24)			
	Material - Total				(\$56,029.24)						
	MaterialCredit				2	Sep 2, 2026	SYSTEM	\$10,316.56			
					3	Sep 16, 2026	SYSTEM	\$22,856.34			
					4	Oct 5, 2026	SYSTEM	\$22,856.34			
	- Total				\$56,029.24						
	MaterialCredit - Total				\$56,029.24						
	0080 - Total							\$0.00			
	0090	TRUNCATED DOMES			Material		1	Aug 17, 2026	SYSTEM	(\$3,630.00)	
							2	Sep 2, 2026	SYSTEM	(\$7,095.00)	
			- Total				(\$10,725.00)				
			Material - Total			(\$10,725.00)					
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$3,630.00			
					3	Sep 16, 2026	SYSTEM	\$7,095.00			
					- Total			\$10,725.00			
			MaterialCredit - Total			\$10,725.00					
			0090 - Total							\$0.00	
			0100	6 IN. CONCRETE MEDIAN STRIP	Material		1	Aug 17, 2026	SYSTEM	(\$10,316.56)	
	2	Sep 2, 2026					SYSTEM	(\$12,442.28)			
	3	Sep 16, 2026					SYSTEM	(\$12,442.28)			
	- Total				(\$35,201.12)						
	Material - Total				(\$35,201.12)						
	MaterialCredit				2	Sep 2, 2026	SYSTEM	\$10,316.56			
					3	Sep 16, 2026	SYSTEM	\$12,442.28			
					4	Oct 5, 2026	SYSTEM	\$12,442.28			
	- Total			\$35,201.12							



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0143	0100	6 IN. CONCRETE MEDIAN STRIP	MaterialCredit - Total					\$35,201.12	
			0100 - Total					\$0.00	
	0120	PAVED APPROACH, 8 IN.	Material		1	Aug 17, 2026	SYSTEM	(\$2,671.10)	
					2	Sep 2, 2026	SYSTEM	(\$4,994.96)	
					3	Sep 16, 2026	SYSTEM	(\$4,994.96)	
					4	Oct 5, 2026	SYSTEM	(\$4,994.96)	
				- Total				(\$17,655.98)	
			Material - Total					(\$17,655.98)	
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$2,671.10	
					3	Sep 16, 2026	SYSTEM	\$4,994.96	
					4	Oct 5, 2026	SYSTEM	\$4,994.96	
					5	Oct 15, 2026	SYSTEM	\$4,994.96	
				- Total				\$17,655.98	
			MaterialCredit - Total					\$17,655.98	
	0120 - Total					\$0.00			
	0130	CONCRETE SIDEWALK, 4 IN.	Material		1	Aug 17, 2026	SYSTEM	(\$9,354.23)	
					2	Sep 2, 2026	SYSTEM	(\$19,200.79)	
					3	Sep 16, 2026	SYSTEM	(\$19,200.79)	
				- Total				(\$47,755.81)	
			Material - Total					(\$47,755.81)	
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$9,354.23	
					3	Sep 16, 2026	SYSTEM	\$19,200.79	
					4	Oct 5, 2026	SYSTEM	\$19,200.79	
				- Total				\$47,755.81	
			MaterialCredit - Total					\$47,755.81	
	0130 - Total					\$0.00			
	0140	CURB AND GUTTER TYPE B	Material		1	Aug 17, 2026	SYSTEM	(\$17,205.65)	
					2	Sep 2, 2026	SYSTEM	(\$33,395.28)	
					3	Sep 16, 2026	SYSTEM	(\$33,395.28)	
				- Total				(\$83,996.21)	
			Material - Total					(\$83,996.21)	
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$17,205.65	
					3	Sep 16, 2026	SYSTEM	\$33,395.28	
					4	Oct 5, 2026	SYSTEM	\$33,395.28	
				- Total				\$83,996.21	
			MaterialCredit - Total					\$83,996.21	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNW0143	0140 - Total								\$0.00			
	0150	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		1	Aug 17, 2026	SYSTEM	(\$10,278.41)				
					2	Sep 2, 2026	SYSTEM	(\$31,694.46)				
					3	Sep 16, 2026	SYSTEM	(\$31,694.46)				
				- Total				(\$73,667.33)				
			Material - Total				(\$73,667.33)					
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$10,278.41				
					3	Sep 16, 2026	SYSTEM	\$31,694.46				
					4	Oct 5, 2026	SYSTEM	\$31,694.46				
				- Total				\$73,667.33				
			MaterialCredit - Total				\$73,667.33					
	0150 - Total								\$0.00			
	0160	INTEGRAL CURB (OVER 6 IN. HEIGHT) TYPE A	Material		2	Sep 2, 2026	SYSTEM	(\$2,161.60)				
					3	Sep 16, 2026	SYSTEM	(\$2,161.60)				
				- Total				(\$4,323.20)				
				Material - Total				(\$4,323.20)				
			MaterialCredit		3	Sep 16, 2026	SYSTEM	\$2,161.60				
					4	Oct 5, 2026	SYSTEM	\$2,161.60				
				- Total				\$4,323.20				
				MaterialCredit - Total				\$4,323.20				
			0160 - Total								\$0.00	
			0170	MISC.	Material		1	Aug 17, 2026	SYSTEM	(\$6,337.50)		
		2				Sep 2, 2026	SYSTEM	(\$8,450.00)				
	- Total					(\$14,787.50)						
	Material - Total					(\$14,787.50)						
	MaterialCredit				2	Sep 2, 2026	SYSTEM	\$6,337.50				
					3	Sep 16, 2026	SYSTEM	\$8,450.00				
		- Total				\$14,787.50						
		MaterialCredit - Total				\$14,787.50						
	0170 - Total								\$0.00			
	0210	24 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)			Overrun	Overrun	3	Sep 16, 2026	SYSTEM	(\$468.00)		
			3	Sep 16, 2026			SYSTEM	\$468.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0018) due to user drewh1 overriding Payment Estimate Exception 14 on the current Payment Estimate.			
			4	Oct 5, 2026			SYSTEM	(\$468.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			4	Oct 5, 2026			SYSTEM	\$468.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0009) due to user drewh1 overriding Payment Estimate Exception 4 on the current Payment Estimate.			
			5	Oct 15, 2026			SYSTEM	(\$468.00)	Averaged Price Adjustment from this item on all previous payment estimates of '0.00000' is applied (if non-zero).			
			5	Oct 15, 2026			SYSTEM	\$468.00	This adjustment offsets the original system-generated Overrun Payment Estimate Item Adjustment (0002) due to user drewh1 overriding Payment Estimate Exception 3 on the current Payment Estimate.			



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0143	0210	24 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Overrun	Overrun - Total				\$0.00	
				Overrun - Total				\$0.00	
			0210 - Total						
	0240	REINFORCING STEEL	Material		1	Aug 17, 2026	SYSTEM	(\$253.50)	
					2	Sep 2, 2026	SYSTEM	(\$338.00)	
					3	Sep 16, 2026	SYSTEM	(\$338.00)	
					4	Oct 5, 2026	SYSTEM	(\$338.00)	
					5	Oct 15, 2026	SYSTEM	(\$338.00)	
			- Total					(\$1,605.50)	
			Material - Total					(\$1,605.50)	
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$253.50	
					3	Sep 16, 2026	SYSTEM	\$338.00	
					4	Oct 5, 2026	SYSTEM	\$338.00	
					5	Oct 15, 2026	SYSTEM	\$338.00	
					- Total				
			MaterialCredit - Total					\$1,267.50	
			0240 - Total						
	0250	MISC.	Material		1	Aug 17, 2026	SYSTEM	(\$4,940.00)	
					2	Sep 2, 2026	SYSTEM	(\$4,940.00)	
			- Total					(\$9,880.00)	
			Material - Total					(\$9,880.00)	
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$4,940.00	
					3	Sep 16, 2026	SYSTEM	\$4,940.00	
					- Total				
			MaterialCredit - Total					\$9,880.00	
			0250 - Total						
	0300	BASE, CONCRETE	Material		1	Aug 17, 2026	SYSTEM	(\$4,368.00)	
					2	Sep 2, 2026	SYSTEM	(\$4,368.00)	
					3	Sep 16, 2026	SYSTEM	(\$4,368.00)	
			- Total					(\$13,104.00)	
			Material - Total					(\$13,104.00)	
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$4,368.00	
					3	Sep 16, 2026	SYSTEM	\$4,368.00	
					4	Oct 5, 2026	SYSTEM	\$4,368.00	
					- Total				
			MaterialCredit - Total					\$13,104.00	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-A01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNW0143	0300 - Total							\$0.00	
	5001	FLASHING ARROW PANEL	Material		1	Aug 17, 2026	SYSTEM	(\$720.00)	
					2	Sep 2, 2026	SYSTEM	(\$960.00)	
					3	Sep 16, 2026	SYSTEM	(\$960.00)	
				- Total				(\$2,640.00)	
			Material - Total				(\$2,640.00)		
			MaterialCredit		2	Sep 2, 2026	SYSTEM	\$720.00	
					3	Sep 16, 2026	SYSTEM	\$960.00	
					4	Oct 5, 2026	SYSTEM	\$960.00	
				- Total				\$2,640.00	
			MaterialCredit - Total				\$2,640.00		
	5001 - Total							\$0.00	
	JNW0143 - Total							(\$338.00)	
Overall - Total							(\$338.00)		



Contract Adjustments for Contract - 260320-A01

There are no contract adjustments to display for this contract.