



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 10	Contract ID 260320-C05	Prime Contractor Louis-Company, LLC	Pay Period Start October 2, 2026	Pay Period End October 15, 2026	Original Contract Amount \$3,486,971.47	Net Change Order Amount \$46,001.32	Current Contract Amount \$3,532,972.79
---------------------------------------	----------------------------------	---	--	---	---	---	--

Approval Date							By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by						hessec2
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by						ilesb1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by						hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 15, 2026	December 15, 2026		52.06%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 8, 2026	April 8, 2026	
Letting Date	March 20, 2026	March 20, 2026	
Notice to Proceed Date	May 18, 2026	May 18, 2026	
Work Began Date	June 8, 2026	June 8, 2026	

Contract Total Pay For Estimate No. 10			
	This Estimate	Previous	To Date
260320-C05			
Total Posted Items Pay	\$243,835.13	\$1,595,422.84	\$1,839,257.97
Gross Item Adjustments	(\$6,702.20)	\$50,975.66	\$44,273.46
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,646,398.50	\$1,883,531.43
Contract Total Payable This Estimate:	\$237,132.93		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKU0038	0470	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	SQFT	\$421.720	23	\$9,699.56
	0590	5031010A	BRIDGE APPROACH SLAB (MAJOR)	SQYD	\$395.280	137.600	\$54,390.53
	0600	7034212	SLAB ON STEEL	SQYD	\$446.520	207.800	\$92,786.86
	0620	7040101	SUBSTRUCTURE REPAIR (FORMED)	SQFT	\$264.160	39	\$10,302.24
	0630	7123610	SLAB DRAIN	EA	\$640.930	32	\$20,509.76
	0660	7151001	VERTICAL DRAIN AT END BENTS	EA	\$5,072.430	2	\$10,144.86
	5001	7039901		LS	\$46,001.320	1	\$46,001.32

Project JKU0038 - Total	\$243,835.13
Overall - Total	\$243,835.13

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKU0038	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-4,012.44000	\$15.26	(\$61,229.83)
	0050	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	4,012.44000	\$15.26	\$61,229.83
	0590	BRIDGE APPROACH SLAB (MAJOR)	Material			-137.60000	\$395.28	(\$54,390.53)
	0590	BRIDGE APPROACH SLAB (MAJOR)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item	137.60000	\$395.28	\$54,390.53



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 10		Contract ID Prime Contractor		260320-C05 Louis-Company, LLC		Pay Period Start Pay Period End		October 2, 2026 October 15, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount		\$3,486,971.47 \$46,001.32 \$3,532,972.79	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments			Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount		
JKU0038						Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.							
	0600	SLAB ON STEEL		Construction Stockpile		Payment Estimate Item Adjustment generated Stockpile Transaction					(\$6,702.20)		
	0600	SLAB ON STEEL		Material					-1,039	\$446.52	(\$463,934.28)		
	0600	SLAB ON STEEL		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.			1,039	\$446.52	\$463,934.28		
Total											(\$6,702.20)		



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKU0038	FAF-24-1 (95)	2 Bridge redecks	24	JACKSON	over Union Pacific Railroad 0.2 mile west of Lake City Buckner Road and over Fire Prairie Creek 0.2 mile east of North Holly Road
Totals by Job Numbers					
JKU0038			This Estimate	Previous	To Date
	Posted Item Pay		\$243,835.13	\$1,595,422.84	\$1,839,257.97
	Gross Item Adjustments		(\$6,702.20)	\$50,975.66	\$44,273.46
	Gross Item Pay		\$237,132.93	\$1,646,398.50	\$1,883,531.43
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 3040504, Project Item Line Number 0050, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 5031010A, Project Item Line Number 0590, Material Set 5031010A96, Material 1013DMCRPE..04 - Underdrain Corrugated PE 4" (100mm), Acceptance Action Generic 1013DMCRPE..04 is insufficient.	Tests have passed still waiting on 28 day break.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 5031010A, Project Item Line Number 0590, Material Set 5031010A96, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Tests have passed still waiting on 28 day break.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 5031010A, Project Item Line Number 0590, Material Set 5031010A96, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Tests have passed still waiting on 28 day break.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 5031010A, Project Item Line Number 0590, Material Set 5031010A96, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Tests have passed still waiting on 28 day break.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 5031010A, Project Item Line Number 0590, Material Set 5031010A96, Material 1058PSBB - Polyethylene Sheeting for Bond Breaker, Acceptance Action Generic 1058PSBB is insufficient.	Tests have passed still waiting on 28 day break.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 5031010A, Project Item Line Number 0590, Material Set 5031010A96, Material 1057JMFRRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRRPF is insufficient.	Tests have passed still waiting on 28 day break.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 7034212, Project Item Line Number 0600, Material Set 703421296, Material 1053CSSIL - Concrete Sealer (CS) - Silane @, Acceptance Action Generic 1053CSSIL is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 7034212, Project Item Line Number 0600, Material Set 703421296, Material 1036RSDFE42M22 - Rein Steel EC No. 7/M22 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 7034212, Project Item Line Number 0600, Material Set 703421296, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 7034212, Project Item Line Number 0600, Material Set 703421296, Material 0705DPRCPS..30 - Prestress Conc Deck Panel 3" (75 mm), Acceptance Action Generic 0705DPRCPS..30 is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden
Estimate Exception Type: Insufficient Materials: Project JKU0038, Item 7034212, Project Item Line Number 0600, Material Set 703421296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Tests have passed but has yet been entered.	hessec2	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260320-C05	JKU0038	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.10	\$50,972.57	\$5,097.26
		0001	0020	2031000	CLASS A EXCAVATION	1,800.00	0.00	1,800.00	CUYD	510.00	\$17.51	\$8,930.10
		0001	0030	2035500	EMBANKMENT IN PLACE	880.00	0.00	880.00	CUYD	880.00	\$50.24	\$44,211.20
		0001	0040	2036000	COMPACTING EMBANKMENT	745.00	0.00	745.00	CUYD	408.00	\$12.83	\$5,234.64
		0001	0050	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	4,241.00	0.00	4,241.00	SQYD	4,012.44	\$15.26	\$61,229.83
		0001	0060	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	151.00	0.00	151.00	SQYD	0.00	\$18.93	\$0.00
		0001	0070	4010150	TYPE A2 SHOULDER	151.40	0.00	151.40	SQYD	0.00	\$843.44	\$0.00
		0001	0080	4019905	MISC.OPTIONAL PAVEMENT	4,241.00	0.00	4,241.00	SQYD	4,012.44	\$84.34	\$338,409.19
		0001	0090	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	15.50	0.00	15.50	TONS	0.00	\$843.44	\$0.00
		0001	0100	4071005	TACK COAT	84.00	0.00	84.00	GAL	0.00	\$4.02	\$0.00
		0001	0110	5041000	CONCRETE APPROACH PAVEMENT	402.00	0.00	402.00	SQYD	0.00	\$369.33	\$0.00
		0001	0120	6096010A	FURNISHING TYPE 1 ROCK DITCH LINER	7.00	0.00	7.00	CUYD	0.00	\$85.64	\$0.00
		0001	0130	6096041	PLACING TYPE 1 ROCK DITCH LINER	7.00	0.00	7.00	CUYD	0.00	\$415.64	\$0.00
		0001	0140	6113020	FURNISHING TYPE 2 ROCK BLANKET	2,312.00	0.00	2,312.00	CUYD	1,012.00	\$74.50	\$75,394.00
		0001	0150	6113040	PLACING TYPE 2 ROCK BLANKET	2,312.00	0.00	2,312.00	CUYD	506.00	\$21.82	\$11,040.92
		0001	0160	6161005	CONSTRUCTION SIGNS	1,616.00	0.00	1,616.00	SQFT	1,191.00	\$8.43	\$10,040.13
		0001	0170	6161025	CHANNELIZER (TRIM-LINE)	200.00	0.00	200.00	EA	200.00	\$19.46	\$3,892.00
		0001	0180	6161030	TYPE 3 MOVEABLE BARRICADE	73.00	0.00	73.00	EA	69.00	\$188.15	\$12,982.35
		0001	0190	6161033	DIRECTION INDICATOR BARRICADE	27.00	0.00	27.00	EA	27.00	\$96.02	\$2,592.54
		0001	0200	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$973.21	\$1,946.42
		0001	0210	6161055	SEQUENTIAL FLASHING WARNING LIGHT	27.00	0.00	27.00	EA	27.00	\$83.05	\$2,242.35
		0001	0220	6161070	TUBULAR MARKER	388.00	0.00	388.00	EA	388.00	\$110.30	\$42,796.40
		0001	0230	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,270.81	\$4,541.62
		0001	0240	6162002	TEMPORARY LONG-TERM RUMBLE STRIPS	4.00	0.00	4.00	EA	2.00	\$1,719.33	\$3,438.66
		0001	0250	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$310,389.18	\$310,389.18
		0001	0260	6181015	RAILROAD PLAN SUBMITTAL	1.00	0.00	1.00	LS	1.00	\$32,440.11	\$32,440.11
		0001	0270	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0280	6205902B	6 IN. WHITE CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	36,738.00	0.00	36,738.00	LF	0.00	\$0.32	\$0.00
		0001	0290	6205903B	6 IN. YELLOW CLASS 2 PAVEMENT MARKING PAINT (25-MIL, TYPE L BEADS)	30,342.00	0.00	30,342.00	LF	0.00	\$0.32	\$0.00
		0001	0300	6207001	PAVEMENT MARKING REMOVAL	62,336.00	0.00	62,336.00	LF	18,426.00	\$0.67	\$12,345.42
		0001	0310	6209903	MISC.TEMPORARY PAVEMENT MARKING	45,895.00	0.00	45,895.00	LF	0.00	\$0.18	\$0.00
		0001	0320	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	844.00	0.00	844.00	SQYD	0.00	\$36.33	\$0.00
		0001	0330	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	2,342.00	0.00	2,342.00	SQYD	1,012.00	\$3.24	\$3,278.88
		0001	0340	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.25	\$15,571.25	\$3,892.81
		0001	0350	8025006	MULCHING	1.80	0.00	1.80	ACRE	0.60	\$1,946.41	\$1,167.85
		0001	0360	8051000A	SEEDING - COOL SEASON GRASSES	1.20	0.00	1.20	ACRE	0.00	\$3,763.04	\$0.00
		0001	0370	8061004	SEDIMENT TRAP ROCK	48.00	0.00	48.00	CUYD	1.00	\$124.61	\$124.61
		0001	0380	8061005	ROCK DITCH CHECK	312.00	0.00	312.00	LF	312.00	\$15.57	\$4,857.84
		0001	0390	8061016	SEDIMENT REMOVAL	59.00	0.00	59.00	CUYD	0.00	\$31.86	\$0.00
		0001	0400	8061017	TEMPORARY SEEDING	0.60	0.00	0.60	ACRE	0.48	\$2,205.93	\$1,058.85
		0001	0410	8061019	SILT FENCE	1,300.00	0.00	1,300.00	LF	470.00	\$3.89	\$1,828.30
		0001	0420	8064132	TYPE 1B EROSION CONTROL BLANKET	5,929.00	0.00	5,929.00	SQYD	0.00	\$2.01	\$0.00
		0010	0430	6061060	MGS GUARDRAIL	438.00	0.00	438.00	LF	87.50	\$32.44	\$2,838.50
		0010	0440	6061069	MGS BRIDGE APPROACH TRANSITION SECTION (REGULAR/NO CURB)	8.00	0.00	8.00	EA	3.00	\$4,671.38	\$14,014.14
		0010	0450	6063014	TYPE A CRASHWORTHY END TERMINAL (MASH)	4.00	0.00	4.00	EA	3.00	\$4,282.10	\$12,846.30
		0040	0460	9039902	MISC.RELOCATE EXISTING SIGN ASSEMBLIES	4.00	0.00	4.00	EA	0.00	\$1,946.41	\$0.00
		0070	0470	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	23.00	0.00	23.00	SQFT	23.00	\$421.72	\$9,699.56
		0070	0480	2162500	REMOVAL OF EXISTING BRIDGE DECK	8,635.00	0.00	8,635.00	SQFT	0.00	\$25.47	\$0.00
		0070	0490	2163502	PARTIAL REMOVAL OF SUBSTRUCTURE CONCRETE	1.00	0.00	1.00	LS	0.00	\$14,956.55	\$0.00
		0070	0500	5031010A	BRIDGE APPROACH SLAB (MAJOR)	170.00	0.00	170.00	SQYD	0.00	\$395.29	\$0.00
		0070	0510	7034212	SLAB ON STEEL	959.00	0.00	959.00	SQYD	0.00	\$451.95	\$0.00
		0070	0520	7034219A	TYPE D BARRIER	484.00	0.00	484.00	LF	0.00	\$118.38	\$0.00
		0070	0530	7040101	SUBSTRUCTURE REPAIR (FORMED)	50.00	0.00	50.00	SQFT	0.00	\$264.15	\$0.00
		0070	0540	7123610	SLAB DRAIN	12.00	0.00	12.00	EA	0.00	\$640.94	\$0.00
		0070	0550	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	0.00	\$5,072.43	\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260320-C05	JKU0038	0070	0560	7172054	OPEN CELL FOAM JOINT SEAL	110.00	0.00	110.00	LF	0.00	\$83.93	\$0.00
		0071	0570	2024043	REMOVAL OF MISCELLANEOUS ACM (NON-FRIABLE)	21.00	0.00	21.00	SQFT	21.00	\$389.28	\$8,174.88
		0071	0580	2162500	REMOVAL OF EXISTING BRIDGE DECK	9,373.00	0.00	9,373.00	SQFT	9,373.00	\$16.43	\$153,998.39
		0071	0590	5031010A	BRIDGE APPROACH SLAB (MAJOR)	172.00	0.00	172.00	SQYD	137.60	\$395.28	\$54,390.53
		0071	0600	7034212	SLAB ON STEEL	1,039.00	0.00	1,039.00	SQYD	1,039.00	\$446.52	\$463,934.28
		0071	0610	7034219A	TYPE D BARRIER	488.00	0.00	488.00	LF	0.00	\$239.67	\$0.00
		0071	0620	7040101	SUBSTRUCTURE REPAIR (FORMED)	140.00	0.00	140.00	SQFT	97.00	\$264.16	\$25,623.52
		0071	0630	7123610	SLAB DRAIN	32.00	0.00	32.00	EA	32.00	\$640.93	\$20,509.76
		0071	0640	7125102	SURFACE PREPARATION FOR APPLYING EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,839.22	\$5,839.22
		0071	0650	7125960	ALUMINUM EPOXY-MASTIC PRIMER	1.00	0.00	1.00	LS	1.00	\$5,839.22	\$5,839.22
		0071	0660	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	2.00	\$5,072.43	\$10,144.86
		0071	5001	7039901		0.00	1.00	1.00	LS	1.00	\$46,001.32	\$46,001.32
Project JKU0038 - Total Value Posted to Date as of Report Generated Date												\$1,839,257.93
260320-C05 Overall - Total Value Posted to Date as of Report Generated Date												\$1,839,257.93



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKU0038

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0470	2024043	REMOVAL OF MISCELLANEOUS ACM NON-FRIABLE	10/13/26	10/15/26	1	23.00	SQFT	Bridge A2725					
0590	5031010A	BRIDGE APPROACH SLAB (MAJOR ROAD)	10/14/26	10/15/26	1	137.60	SQYD	East and West approach slabs of Bridge A2726.					
0600	7034212	SLAB ON STEEL	10/5/26	10/6/26	1	207.80	SQYD	Bridge A2726					
0620	7040101	SUBSTRUCTURE REPAIR (FORMED)	10/5/26	10/6/26	1	39.00	SQFT	Catching up with remainder of repair for Bridge A2726.					
0630	7123610	SLAB DRAIN	10/5/26	10/6/26	1	32.00	EA	Bridge A2726					
0660	7151001	VERTICAL DRAIN AT END BENTS	10/5/26	10/6/26	1	2.00	EA	East and West end bents of Bridge A2726.					
5001	7039901	MISC.	10/14/26	10/16/26	1	1.00	LS	Diaphragms for Bridge No. A2726	0		1		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0038	0030	EMBANKMENT IN PLACE	Material		2	Jun 16, 2026	SYSTEM	(\$10,766.43)		
					2	Jun 16, 2026	SYSTEM	\$10,766.43	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsm7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					3	Jul 1, 2026	SYSTEM	(\$44,211.20)		
					3	Jul 1, 2026	SYSTEM	\$44,211.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsm7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					4	Jul 15, 2026	SYSTEM	(\$44,211.20)		
					4	Jul 15, 2026	SYSTEM	\$44,211.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsm7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					5	Aug 3, 2026	SYSTEM	(\$44,211.20)		
					5	Aug 3, 2026	SYSTEM	\$44,211.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsm7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					6	Aug 17, 2026	SYSTEM	(\$44,211.20)		
					6	Aug 17, 2026	SYSTEM	\$44,211.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user johnsm7 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					7	Sep 1, 2026	SYSTEM	(\$44,211.20)		
					7	Sep 1, 2026	SYSTEM	\$44,211.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user trippj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
					0030 - Total					
	0040	COMPACTING EMBANKMENT	Material		3	Jul 1, 2026	SYSTEM	(\$5,234.64)		
					3	Jul 1, 2026	SYSTEM	\$5,234.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsm7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					4	Jul 15, 2026	SYSTEM	(\$5,234.64)		
					4	Jul 15, 2026	SYSTEM	\$5,234.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsm7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					5	Aug 3, 2026	SYSTEM	(\$5,234.64)		
					5	Aug 3, 2026	SYSTEM	\$5,234.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsm7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					6	Aug 17, 2026	SYSTEM	(\$5,234.64)		
					6	Aug 17, 2026	SYSTEM	\$5,234.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsm7 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					7	Sep 1, 2026	SYSTEM	(\$5,234.64)		
					7	Sep 1, 2026	SYSTEM	\$5,234.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user trippj1 overriding Payment Estimate Exception 2 on the current Payment Estimate.	
					- Total			\$0.00		
					Material - Total			\$0.00		
0040 - Total								\$0.00		
0050	TYPE 5 AGGREGATE FOR BASE	Material		3	Jul 1, 2026	SYSTEM	(\$61,229.83)			
				3	Jul 1, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsm7 overriding Payment		



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKU0038	0050	TYPE 5 AGGREGATE FOR BASE	Material						Estimate Exception 3 on the current Payment Estimate.	
					4	Jul 15, 2026	SYSTEM	(\$61,229.83)		
					4	Jul 15, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsm7 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					5	Aug 3, 2026	SYSTEM	(\$61,229.83)		
					5	Aug 3, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsm7 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					6	Aug 17, 2026	SYSTEM	(\$61,229.83)		
					6	Aug 17, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user johnsm7 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					7	Sep 1, 2026	SYSTEM	(\$61,229.83)		
					7	Sep 1, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user trippj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
					8	Sep 16, 2026	SYSTEM	(\$61,229.83)		
					8	Sep 16, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user trippj1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					9	Oct 1, 2026	SYSTEM	(\$61,229.83)		
					9	Oct 1, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					10	Oct 16, 2026	SYSTEM	(\$61,229.83)		
					10	Oct 16, 2026	SYSTEM	\$61,229.83	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hessec2 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
					- Total				\$0.00	
					Material - Total				\$0.00	
	0050 - Total				\$0.00					
	0240	TEMPORARY LONG-TERM RUMBLE STRIPS	Material		6	Aug 17, 2026	SYSTEM	(\$3,438.66)		
					6	Aug 17, 2026	SYSTEM	\$3,438.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsm7 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
					- Total				\$0.00	
			Material - Total				\$0.00			
	0240 - Total				\$0.00					
	0350	MULCHING	Material		5	Aug 3, 2026	SYSTEM	(\$1,167.85)		
					5	Aug 3, 2026	SYSTEM	\$1,167.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsm7 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
					- Total				\$0.00	
			Material - Total				\$0.00			
	0350 - Total				\$0.00					
	0370	SEDIMENT TRAP ROCK	Material		3	Jul 1, 2026	SYSTEM	(\$124.61)		
					3	Jul 1, 2026	SYSTEM	\$124.61	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsm7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					- Total				\$0.00	
			Material - Total				\$0.00			
	0370 - Total				\$0.00					



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0038	0380	ROCK DITCH CHECK	Material		2	Jun 16, 2026	SYSTEM	(\$1,121.04)	
					2	Jun 16, 2026	SYSTEM	\$1,121.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user johnsm7 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					3	Jul 1, 2026	SYSTEM	(\$1,121.04)	
					3	Jul 1, 2026	SYSTEM	\$1,121.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsm7 overriding Payment Estimate Exception 6 on the current Payment Estimate.
			- Total			\$0.00			
			Material - Total			\$0.00			
			0380 - Total			\$0.00			
	0400	TEMPORARY SEEDING	Material		5	Aug 3, 2026	SYSTEM	(\$1,058.85)	
					5	Aug 3, 2026	SYSTEM	\$1,058.85	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsm7 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total			\$0.00			
			Material - Total			\$0.00			
	0400 - Total			\$0.00					
0410	SILT FENCE	Material		3	Jul 1, 2026	SYSTEM	(\$1,828.30)		
				3	Jul 1, 2026	SYSTEM	\$1,828.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsm7 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
		- Total			\$0.00				
		Material - Total			\$0.00				
0410 - Total			\$0.00						
0430	MGS GUARDRAIL	Construction Stockpile STMI		5	Aug 3, 2026	SYSTEM	\$4,055.46	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$4,055.46		
		Construction Stockpile STMI - Total			\$4,055.46				
		Material		4	Jul 15, 2026	SYSTEM	(\$2,838.50)		
				4	Jul 15, 2026	SYSTEM	\$2,838.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user johnsm7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				5	Aug 3, 2026	SYSTEM	(\$2,838.50)		
				5	Aug 3, 2026	SYSTEM	\$2,838.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user johnsm7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				6	Aug 17, 2026	SYSTEM	(\$2,838.50)		
				6	Aug 17, 2026	SYSTEM	\$2,838.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsm7 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				7	Sep 1, 2026	SYSTEM	(\$2,838.50)		
				7	Sep 1, 2026	SYSTEM	\$2,838.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user trippj1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
				- Total			\$0.00		
		Material - Total			\$0.00				
0430 - Total			\$4,055.46						
0440	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Construction Stockpile STMI		5	Aug 3, 2026	SYSTEM	\$8,951.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$8,951.00		
		Construction Stockpile STMI - Total			\$8,951.00				
		Material		4	Jul 15,	SYSTEM	(\$14,014.14)		



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0038	0440	MGS BRIDGE APP. TRANS SEC (REG/NO CURB)	Material			2026			
				4	Jul 15, 2026	SYSTEM	\$14,014.14	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user johnsm7 overriding Payment Estimate Exception 7 on the current Payment Estimate.	
				- Total				\$0.00	
			Material - Total				\$0.00		
			0440 - Total				\$8,951.00		
	0450	TYPE A CRASHWORTHY END TERMINAL (MASH)	Material		4	Jul 15, 2026	SYSTEM	(\$12,846.30)	
					4	Jul 15, 2026	SYSTEM	\$12,846.30	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user johnsm7 overriding Payment Estimate Exception 8 on the current Payment Estimate.
				- Total				\$0.00	
			Material - Total				\$0.00		
			0450 - Total				\$0.00		
	0510	SLAB ON STEEL	Construction Stockpile STMI		4	Jul 15, 2026	SYSTEM	\$31,267.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$31,267.00	
			Construction Stockpile STMI - Total				\$31,267.00		
			0510 - Total				\$31,267.00		
	0590	BRIDGE APPROACH SLAB (MAJOR ROAD)	Material		10	Oct 16, 2026	SYSTEM	(\$54,390.53)	
					10	Oct 16, 2026	SYSTEM	\$54,390.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hessec2 overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
Material - Total				\$0.00					
0590 - Total				\$0.00					
0600	SLAB ON STEEL	Construction Stockpile		7	Sep 1, 2026	SYSTEM	(\$6,702.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				8	Sep 16, 2026	SYSTEM	(\$5,026.65)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				9	Oct 1, 2026	SYSTEM	(\$15,079.95)	Payment Estimate Item Adjustment generated Stockpile Transaction	
				10	Oct 16, 2026	SYSTEM	(\$6,702.20)	Payment Estimate Item Adjustment generated Stockpile Transaction	
			- Total				(\$33,511.00)		
			Construction Stockpile - Total				(\$33,511.00)		
			Construction Stockpile STMI		4	Jul 15, 2026	SYSTEM	\$33,511.00	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$33,511.00	
		Construction Stockpile STMI - Total				\$33,511.00			
		Material		7	Sep 1, 2026	SYSTEM	(\$92,786.86)		
				7	Sep 1, 2026	SYSTEM	\$92,786.86	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user trippj1 overriding Payment Estimate Exception 6 on the current Payment Estimate.	
				8	Sep 16, 2026	SYSTEM	(\$162,377.00)		
				8	Sep 16, 2026	SYSTEM	\$162,377.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user trippj1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				9	Oct 1, 2026	SYSTEM	(\$371,147.42)		
				9	Oct 1, 2026	SYSTEM	\$371,147.42	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user hessec2 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
				10	Oct 16, 2026	SYSTEM	(\$463,934.28)		
				10	Oct 16, 2026	SYSTEM	\$463,934.28	This adjustment offsets the original system-generated Material Payment	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-C05

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKU0038	0600	SLAB ON STEEL	Material			2026			Estimate Item Adjustment (0004) due to user hessec2 overriding Payment Estimate Exception 8 on the current Payment Estimate.
			- Total					\$0.00	
			Material - Total					\$0.00	
			0600 - Total					\$0.00	
	JKU0038 - Total							\$44,273.46	
Overall - Total							\$44,273.46		



Contract Adjustments for Contract - 260320-C05

There are no contract adjustments to display for this contract.