



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number	10	Contract ID	260320-F02	Pay Period Start	October 2, 2026	Original Contract Amount	\$9,252,376.91
		Prime Contractor	N.B. West Contracting Company	Pay Period End	October 15, 2026	Net Change Order Amount	\$5,073.36
						Current Contract Amount	\$9,257,450.27

Approval Date							By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by						washas
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by						washas
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by						hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2027	June 30, 2027		4.86%

Contract Informational Dates			Milestones
------------------------------	--	--	------------

Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	April 8, 2026	April 8, 2026	
Letting Date	March 20, 2026	March 20, 2026	
Notice to Proceed Date	May 18, 2026	May 18, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 10

		This Estimate	Previous	To Date
260320-F02	Total Posted Items Pay	\$5,600.00	\$444,611.58	\$450,211.58
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
			\$444,611.58	\$450,211.58

Contract Total Payable This Estimate: \$5,600.00

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J6S3438	0260	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$2,800.000	2	\$5,600.00

Project J6S3438 - Total \$5,600.00

Overall - Total \$5,600.00

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J6S3438	0150	PAVED APPROACH, 8 IN.	Material			-40	\$287.00	(\$11,480.00)
	0150	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	40	\$287.00	\$11,480.00
	0160	CONCRETE SIDEWALK, 4 IN.	Material			-51.60000	\$270.00	(\$13,932.00)
	0160	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	51.60000	\$270.00	\$13,932.00
	0170	CONCRETE SIDEWALK, 7 IN.	Material			-7.78000	\$318.00	(\$2,474.04)
	0170	CONCRETE SIDEWALK, 7	Material		This adjustment offsets the original system-	7.78000	\$318.00	\$2,474.04



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 15, 2026

Progress Estimate Number 10		Contract ID 260320-F02	Prime Contractor N.B. West Contracting Company		Pay Period Start October 2, 2026	Pay Period End October 15, 2026	Original Contract Amount \$9,252,376.91	Net Change Order Amount \$5,073.36	Current Contract Amount \$9,257,450.27
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount	
J6S3438		IN.			generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.				
	0180	MISC.	Material			-1	\$3,381.00	(\$3,381.00)	
	0180	MISC.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	1	\$3,381.00	\$3,381.00	
	5001	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material			-93	\$19.20	(\$1,785.60)	
	5001	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	93	\$19.20	\$1,785.60	
	5002	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material			-103	\$31.92	(\$3,287.76)	
	5002	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.	103	\$31.92	\$3,287.76	
Total									\$0.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
J6S3438	FAS S502(48)	Coldmill, resurface, ADA, signal improvements, and sign improvements	D	ST LOUIS CITY	from west of Skinker Parkway at the St Louis City Limits to Tucker Boulevard																																
Totals by Job Numbers																																					
J6S3438	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$5,600.00</td><td>\$444,611.58</td><td>\$450,211.58</td></tr><tr><td>Gross Item Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Gross Item Pay</td><td>\$5,600.00</td><td>\$444,611.58</td><td>\$450,211.58</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$5,600.00	\$444,611.58	\$450,211.58	Gross Item Adjustments	\$0.00	\$0.00	\$0.00	Gross Item Pay	\$5,600.00	\$444,611.58	\$450,211.58	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$5,600.00	\$444,611.58	\$450,211.58																																		
Gross Item Adjustments	\$0.00	\$0.00	\$0.00																																		
Gross Item Pay	\$5,600.00	\$444,611.58	\$450,211.58																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6085008, Project Item Line Number 0150, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Awaiting on NB west to send PAL reports.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6086004, Project Item Line Number 0160, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Awaiting on NB west to send PAL reports.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6086007, Project Item Line Number 0170, Material Set 608600796, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Awaiting on NB west to send PAL reports.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6089902, Project Item Line Number 0180, Material Set 608990296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Awaiting on NB west to send PAL reports.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6131015, Project Item Line Number 5001, Material Set 613101596, Material 1057JMDBEC6.10 - Dowel Bar Epoxy Ctd Gr60 1" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with MoDOT materials to resolve exception.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6131015, Project Item Line Number 5001, Material Set 613101596, Material 1039ERDBEP - Epoxy Bonding Agent for Dowels, Acceptance Action Generic 1039ERDBEP is insufficient.	Working with MoDOT materials to resolve exception.	cunnid3	Overridden
Estimate Exception Type: Insufficient Materials: Project J6S3438, Item 6131017, Project Item Line Number 5002, Material Set 613101796, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Working with MoDOT materials to resolve exception.	cunnid3	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260320-F02	J6S3438	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.25	\$230,000.00	\$57,500.00
		0001	0020	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	409.00	0.00	409.00	SQYD	46.00	\$55.00	\$2,530.00
		0001	0030	4010301	ASPHALT RESEARCH	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0040	4010301	ASPHALT RESEARCH	1.00	0.00	1.00	LS	0.00	\$10,000.00	\$0.00
		0001	0050	4030003	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095C MIX)	15,984.00	0.00	15,984.00	TONS	0.00	\$126.00	\$0.00
		0001	0060	4030011	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP095CLP MIX)	15,984.00	0.00	15,984.00	TONS	0.00	\$126.00	\$0.00
		0001	0070	4071007	TACK COAT - NON-TRACKING	30,080.00	0.00	30,080.00	GAL	0.00	\$3.50	\$0.00
		0001	0080	6039902	WATER	148.00	0.00	148.00	EA	0.00	\$175.00	\$0.00
		0001	0090	6039932	GAS	1.00	0.00	1.00	EA	0.00	\$175.00	\$0.00
		0001	0100	6042010	ADJUSTING MANHOLE	46.00	0.00	46.00	EA	21.00	\$716.00	\$15,036.00
		0001	0110	6042020	ADJUSTING BASIN OR INLET	6.00	0.00	6.00	EA	0.00	\$3,139.00	\$0.00
		0001	0120	6049902	MISC.CONCRETE MANHOLE/UTILITY APRON	114.00	0.00	114.00	EA	36.00	\$1,218.00	\$43,848.00
		0001	0130	6081012	TRUNCATED DOMES	914.00	0.00	914.00	SQFT	14.00	\$26.00	\$364.00
		0001	0140	6083006	6 IN. CONCRETE MEDIAN STRIP	2,049.70	0.00	2,049.70	SQYD	0.00	\$150.00	\$0.00
		0001	0150	6085008	PAVED APPROACH, 8 IN.	40.00	0.00	40.00	SQYD	40.00	\$287.00	\$11,480.00
		0001	0160	6086004	CONCRETE SIDEWALK, 4 IN.	183.60	0.00	183.60	SQYD	51.60	\$270.00	\$13,932.00
		0001	0170	6086007	CONCRETE SIDEWALK, 7 IN.	304.80	0.00	304.80	SQYD	7.78	\$318.00	\$2,474.04
		0001	0180	6089902	MISC.ADA CURB RAMP	44.00	0.00	44.00	EA	1.00	\$3,381.00	\$3,381.00
		0001	0190	6089905	MISC.6 IN STAMPED AND STAINED CONCRETE MEDIAN STRIP	5,281.90	0.00	5,281.90	SQYD	0.00	\$100.00	\$0.00
		0001	0200	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	287.00	0.00	287.00	LF	113.00	\$152.00	\$17,176.00
		0001	0210	6099903	MISC.PCC VERTICAL CURB (12 IN WIDE)	296.00	0.00	296.00	LF	272.00	\$70.00	\$19,040.00
		0001	0220	6131010	FURNISHING AND PLACING CONCRETE MATERIAL FOR FULL DEPTH PAVEMENT REPAIR	752.70	0.00	752.70	SQYD	580.30	\$143.00	\$82,982.90
		0001	0230	6131012	SUBGRADE COMPACTION (6 IN. DEPTH) (PAVEMENT REPAIR)	489.00	0.00	489.00	SQYD	398.65	\$9.50	\$3,787.18
		0001	0240	6131013	TYPE 1 OR 5 AGGREGATE FOR BASE (4 IN. THICK) (PAVEMENT REPAIR)	809.00	0.00	809.00	SQYD	505.90	\$4.00	\$2,023.60
		0001	0250	6131014	FULL DEPTH PAVEMENT REPAIR SAW CUT (FOR PERIMETER AND INTERNAL SAW CUTS)	517.00	0.00	517.00	LF	431.00	\$21.00	\$9,051.00
		0001	0260	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$2,800.00	\$5,600.00
		0001	0270	6169901	MISC.LUMP SUM TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$25,865.00	\$12,932.50
		0001	0280	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$560,000.00	\$140,000.00
		0001	0290	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	151.00	0.00	151.00	EA	0.00	\$300.00	\$0.00
		0001	0300	6200024	PREFORMED THERMOPLASTIC PAVEMENT MARKING, STRAIGHT ARROW	20.00	0.00	20.00	EA	0.00	\$250.00	\$0.00
		0001	0310	6200027	PREFORMED THERMOPLASTIC PAVEMENT MARKING, COMBINATION STR/LT/RT	1.00	0.00	1.00	EA	0.00	\$350.00	\$0.00
		0001	0320	6200030	PREFORMED THERMOPLASTIC PAVEMENT MARKING, WORD (ONLY)	4.00	0.00	4.00	EA	0.00	\$350.00	\$0.00
		0001	0330	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	140.00	0.00	140.00	EA	0.00	\$100.00	\$0.00
		0001	0340	6209901	MISC.OPTIONAL TEMPORARY PAVEMENT MARKING PAINT	1.00	0.00	1.00	LS	0.00	\$20,000.00	\$0.00
		0001	0350	6209902	MISC.PREFORMED THERMOPLASTIC PAVEMENT MARKING, HELMETED BICYLIST SYMBOL AND ARROW	68.00	0.00	68.00	EA	0.00	\$350.00	\$0.00
		0001	0360	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 24 IN. SOLID WHITE	15,925.00	0.00	15,925.00	LF	0.00	\$25.00	\$0.00
		0001	0370	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 24 IN. SOLID YELLOW	3,618.00	0.00	3,618.00	LF	0.00	\$25.00	\$0.00
		0001	0380	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 4 IN. INTERMITTENT YELLOW	3,937.00	0.00	3,937.00	LF	0.00	\$1.35	\$0.00
		0001	0390	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 4 IN. SOLID YELLOW	63,848.00	0.00	63,848.00	LF	0.00	\$1.35	\$0.00
		0001	0400	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 6 IN. DOTTED WHITE	1,770.00	0.00	1,770.00	LF	0.00	\$1.40	\$0.00
		0001	0410	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 6 IN. INTERMITTENT WHITE	104.00	0.00	104.00	LF	0.00	\$1.40	\$0.00
		0001	0420	6209903	MISC.MULTI-COMPONENT LIQUID PAVEMENT MARKING, 6 IN. SOLID WHITE	102,310.00	0.00	102,310.00	LF	0.00	\$1.40	\$0.00
		0001	0430	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	200,531.00	0.00	200,531.00	SQYD	0.00	\$2.25	\$0.00
		0001	0440	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.10	\$20,000.00	\$2,000.00
		0001	0450	8031000A	TURF TYPE TALL FESCUE SODDING	230.00	0.00	230.00	SQYD	0.00	\$50.00	\$0.00
		0001	0460	8061007A	CURB INLET CHECK	6.00	0.00	6.00	EA	0.00	\$150.00	\$0.00
		0001	0470	8061016	SEDIMENT REMOVAL	6.00	0.00	6.00	CUYD	0.00	\$0.01	\$0.00
		0020	0480	9019902	MISC.DIRECT-BURY LIGHTING	1.00	0.00	1.00	EA	0.00	\$6,222.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)	
260320-F02	J6S3438	0020	0490	9019902	MISC.RELOCATION OF EXISTING CITY LIGHT POLES	7.00	0.00	7.00	EA	0.00	\$2,900.00	\$0.00	
		0030	0500	9020213	SIGNAL HEAD, TYPE 3S	4.00	0.00	4.00	EA	0.00	\$1,030.00	\$0.00	
		0030	0510	9020513	SIGNAL HEAD, TYPE 3B	5.00	0.00	5.00	EA	0.00	\$1,440.00	\$0.00	
		0030	0520	9020514	SIGNAL HEAD, TYPE 4B	24.00	0.00	24.00	EA	0.00	\$1,654.00	\$0.00	
		0030	0530	9020833	SH-FLAT SHEET - SIGNAL SIGN	185.00	0.00	185.00	SQFT	0.00	\$46.15	\$0.00	
		0030	0540	9020834	SIGNAL SIGN, MOUNTING HARDWARE	25.00	0.00	25.00	EA	0.00	\$323.00	\$0.00	
		0030	0550	9022715	POST, SIGNAL 15 FT.	1.00	0.00	1.00	EA	0.00	\$2,034.00	\$0.00	
		0030	0560	9025200	CONDUIT, 2 IN., TRENCH WITH TRACER WIRE	48.00	0.00	48.00	LF	0.00	\$16.00	\$0.00	
		0030	0570	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	55.00	0.00	55.00	LF	0.00	\$18.00	\$0.00	
		0030	0580	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	36.00	0.00	36.00	LF	0.00	\$25.00	\$0.00	
		0030	0590	9028208	CABLE, 8 AWG 1 CONDUCTOR, POWER	500.00	0.00	500.00	LF	0.00	\$1.48	\$0.00	
		0030	0600	9028308	CABLE, 16 AWG 2 CONDUCTOR	1,230.00	0.00	1,230.00	LF	0.00	\$1.20	\$0.00	
		0030	0610	9028311	CABLE, 16 AWG 7 CONDUCTOR	5,910.00	0.00	5,910.00	LF	0.00	\$1.70	\$0.00	
		0030	0620	9028811	PULL BOX, PREFORMED CLASS 2	1.00	0.00	1.00	EA	0.00	\$2,200.00	\$0.00	
		0030	0630	9029100	BASE, CONCRETE	0.50	0.00	0.50	CUYD	0.00	\$1,500.00	\$0.00	
		0030	0640	9029901	MISC.TRAFFIC SIGNAL MAINTENANCE AND PROGRAMMING	1.00	0.00	1.00	LS	0.00	\$19,000.00	\$0.00	
		0030	0650	9029902	MISC.ACCESSIBLE PEDESTRIAN PUSHBUTTON AND SIGNING	3.00	0.00	3.00	EA	0.00	\$3,032.00	\$0.00	
		0030	0660	9029902	MISC.ALTERNATIVE TYPE C SIGNAL BASE FOUNDATION	34.00	0.00	34.00	EA	0.00	\$1,400.00	\$0.00	
		0030	0670	9029902	MISC.ATC TRAFFIC SIGNAL CONTROLLER	6.00	0.00	6.00	EA	0.00	\$6,520.00	\$0.00	
		0030	0680	9029902	MISC.COMBINATION PAD MOUNTED 120V/240V SIGNAL POWER SUPPLY AND LIGHTING CONTROLLER WITH UPS	6.00	0.00	6.00	EA	0.00	\$26,810.00	\$0.00	
		0030	0690	9029902	MISC.MODOT SIGN POST DELINEATOR	66.00	0.00	66.00	EA	0.00	\$175.00	\$0.00	
		0030	0700	9029902	MISC.ONE-APPROACH CABINET MODIFICATION	13.00	0.00	13.00	EA	0.00	\$1,915.00	\$0.00	
		0030	0710	9029902	MISC.PEDESTRIAN PUSH BUTTON STANCHION, 4 FT.	3.00	0.00	3.00	EA	0.00	\$1,362.00	\$0.00	
		0030	0720	9029902	MISC.RECONFIGURATION OF VIDEO DETECTION ZONES	22.00	0.00	22.00	EA	0.00	\$520.00	\$0.00	
		0030	0730	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY - FRONT & REAR FACING (2 SIDED)	27.00	0.00	27.00	EA	0.00	\$9,200.00	\$0.00	
		0030	0740	9029902	MISC.RECTANGULAR RAPID FLASHING BEACON ASSEMBLY - FRONT FACING ONLY (1 SIDED)	6.00	0.00	6.00	EA	0.00	\$9,000.00	\$0.00	
		0030	0750	9029902	MISC.RELOCATE SIGNAL HEAD ON MAST ARM	37.00	0.00	37.00	EA	0.00	\$500.00	\$0.00	
		0030	0760	9029902	MISC.RETROREFLECTIVE BACKPLATE	255.00	0.00	255.00	EA	0.00	\$390.00	\$0.00	
		0030	0770	9029902	MISC.SL DISTRICT TRAFFIC SIGNAL DETECTION SYSTEM	6.00	0.00	6.00	EA	0.00	\$51,138.00	\$0.00	
		0040	0780	9031010	CONCRETE FOOTINGS, EMBEDDED	2.30	0.00	2.30	CUYD	0.00	\$3,600.00	\$0.00	
		0040	0790	9031220	PIPE POSTS	1,290.00	0.00	1,290.00	LB	0.00	\$10.00	\$0.00	
		0040	0800	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	2.00	0.00	2.00	EA	0.00	\$500.00	\$0.00	
		0040	0810	9031270A	2 IN. PSST POST - 12 GA.	801.00	0.00	801.00	LF	0.00	\$32.00	\$0.00	
		0040	0820	9031271A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 12 GA.	48.00	0.00	48.00	EA	0.00	\$350.00	\$0.00	
		0040	0830	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	35.00	0.00	35.00	EA	0.00	\$400.00	\$0.00	
		0040	0840	9031280	2.5 IN. PSST POST - 12 GA.	45.00	0.00	45.00	LF	0.00	\$40.00	\$0.00	
		0040	0850	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	3.00	0.00	3.00	EA	0.00	\$400.00	\$0.00	
		0040	0860	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$500.00	\$0.00	
		0040	0870	9035004A	SH-FLAT SHEET	373.00	0.00	373.00	SQFT	0.00	\$38.00	\$0.00	
		0040	0880	9035011A	ST-STRUCTURAL	24.00	0.00	24.00	SQFT	0.00	\$48.00	\$0.00	
		0040	0890	9035069A	SHF-FLAT SHEET FLUORESCENT	209.00	0.00	209.00	SQFT	0.00	\$44.00	\$0.00	
		0040	0900	9039902	MISC.18 IN. ISLAND DELINEATOR POST	564.00	0.00	564.00	EA	0.00	\$125.00	\$0.00	
		0040	0910	9039902	MISC.RELOCATE SIGN ON MAST ARM	27.00	0.00	27.00	EA	0.00	\$600.00	\$0.00	
		0001	5001	6131015	DOWEL BAR (DRILLING, FURNISHING AND INSTALLATION) FOR FULL DEPTH PAVEMENT REPAIR		0.00	93.00	93.00	EA	93.00	\$19.20	\$1,785.60
		0001	5002	6131017	DOWEL BAR (FURNISHING AND INSTALLATION WITH BASKETS) FOR FULL DEPTH PAVEMENT REPAIR		0.00	103.00	103.00	EA	103.00	\$31.92	\$3,287.76
Project J6S3438 - Total Value Posted to Date as of Report Generated Date												\$450,211.58	
260320-F02 Overall - Total Value Posted to Date as of Report Generated Date												\$450,211.58	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J6S3438

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0260	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	10/7/26	10/14/26	1	2.00	EA		Various		Same		Eastbound board near Amherst there's a grass lot we could use, westbound board just west of Kingshighway, there's another large grass lot about 300 yards west of that intersection.

The information below this line are details for Construction Signs (if applicable).

No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3438	0120	MISC.	Material		3	Jul 2, 2026	SYSTEM	(\$17,052.00)	
					3	Jul 2, 2026	SYSTEM	\$17,052.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Jul 16, 2026	SYSTEM	(\$41,412.00)	
					4	Jul 16, 2026	SYSTEM	\$41,412.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					5	Aug 3, 2026	SYSTEM	(\$43,848.00)	
					5	Aug 3, 2026	SYSTEM	\$43,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Aug 16, 2026	SYSTEM	(\$43,848.00)	
					6	Aug 16, 2026	SYSTEM	\$43,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$43,848.00)	
					7	Sep 2, 2026	SYSTEM	\$43,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$43,848.00)	
					8	Sep 16, 2026	SYSTEM	\$43,848.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0120 - Total			\$0.00	
	0130	TRUNCATED DOMES	Material		6	Aug 16, 2026	SYSTEM	(\$364.00)	
					6	Aug 16, 2026	SYSTEM	\$364.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$364.00)	
					7	Sep 2, 2026	SYSTEM	\$364.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0130 - Total			\$0.00	
	0150	PAVED APPROACH, 8 IN.	Material		5	Aug 3, 2026	SYSTEM	(\$5,740.00)	
					5	Aug 3, 2026	SYSTEM	\$5,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					6	Aug 16, 2026	SYSTEM	(\$5,740.00)	
					6	Aug 16, 2026	SYSTEM	\$5,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$5,740.00)	
					7	Sep 2, 2026	SYSTEM	\$5,740.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$11,480.00)	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3438	0150	PAVED APPROACH, 8 IN.	Material			2026			
					8	Sep 16, 2026	SYSTEM	\$11,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					9	Oct 2, 2026	SYSTEM	(\$11,480.00)	
					9	Oct 2, 2026	SYSTEM	\$11,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					10	Oct 15, 2026	SYSTEM	(\$11,480.00)	
					10	Oct 15, 2026	SYSTEM	\$11,480.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user cunnid3 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0150 - Total			\$0.00	
	0160	CONCRETE SIDEWALK, 4 IN.	Material		6	Aug 16, 2026	SYSTEM	(\$13,932.00)	
					6	Aug 16, 2026	SYSTEM	\$13,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$13,932.00)	
					7	Sep 2, 2026	SYSTEM	\$13,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$13,932.00)	
					8	Sep 16, 2026	SYSTEM	\$13,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					9	Oct 2, 2026	SYSTEM	(\$13,932.00)	
					9	Oct 2, 2026	SYSTEM	\$13,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					10	Oct 15, 2026	SYSTEM	(\$13,932.00)	
					10	Oct 15, 2026	SYSTEM	\$13,932.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 2 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0160 - Total			\$0.00	
	0170	CONCRETE SIDEWALK, 7 IN.	Material		7	Sep 2, 2026	SYSTEM	(\$2,474.04)	
					7	Sep 2, 2026	SYSTEM	\$2,474.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$2,474.04)	
					8	Sep 16, 2026	SYSTEM	\$2,474.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					9	Oct 2, 2026	SYSTEM	(\$2,474.04)	
					9	Oct 2, 2026	SYSTEM	\$2,474.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					10	Oct 15, 2026	SYSTEM	(\$2,474.04)	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3438	0170	CONCRETE SIDEWALK, 7 IN.	Material		10	Oct 15, 2026	SYSTEM	\$2,474.04	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
				- Total			\$0.00		
			Material - Total			\$0.00			
			0170 - Total						
	0180	MISC.	Material		6	Aug 16, 2026	SYSTEM	(\$3,381.00)	
					6	Aug 16, 2026	SYSTEM	\$3,381.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$3,381.00)	
					7	Sep 2, 2026	SYSTEM	\$3,381.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$3,381.00)	
					8	Sep 16, 2026	SYSTEM	\$3,381.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					9	Oct 2, 2026	SYSTEM	(\$3,381.00)	
					9	Oct 2, 2026	SYSTEM	\$3,381.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					10	Oct 15, 2026	SYSTEM	(\$3,381.00)	
					10	Oct 15, 2026	SYSTEM	\$3,381.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0180 - Total							\$0.00	
	0200	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		5	Aug 3, 2026	SYSTEM	(\$6,840.00)	
					5	Aug 3, 2026	SYSTEM	\$6,840.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user cunnid3 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Aug 16, 2026	SYSTEM	(\$17,176.00)	
					6	Aug 16, 2026	SYSTEM	\$17,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$17,176.00)	
					7	Sep 2, 2026	SYSTEM	\$17,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$17,176.00)	
					8	Sep 16, 2026	SYSTEM	\$17,176.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
				- Total			\$0.00		
				Material - Total			\$0.00		
	0200 - Total							\$0.00	
	0210	MISC.	Material		5	Aug 3, 2026	SYSTEM	(\$8,050.00)	
					5	Aug 3, 2026	SYSTEM	\$8,050.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user cunnid3 overriding Payment



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3438	0210	MISC.	Material						Estimate Exception 7 on the current Payment Estimate.
					6	Aug 16, 2026	SYSTEM	(\$17,360.00)	
					6	Aug 16, 2026	SYSTEM	\$17,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 10 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$19,040.00)	
					8	Sep 16, 2026	SYSTEM	\$19,040.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0210 - Total			\$0.00	
	0220	FURN & PLACE CONC MATL FOR FULL DEPTH	Material		3	Jul 2, 2026	SYSTEM	(\$15,301.00)	
					3	Jul 2, 2026	SYSTEM	\$15,301.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 4 on the current Payment Estimate.
					4	Jul 16, 2026	SYSTEM	(\$21,278.40)	
					4	Jul 16, 2026	SYSTEM	\$21,278.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user cunnid3 overriding Payment Estimate Exception 3 on the current Payment Estimate.
					5	Aug 3, 2026	SYSTEM	(\$31,688.80)	
					5	Aug 3, 2026	SYSTEM	\$31,688.80	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Aug 16, 2026	SYSTEM	(\$42,256.50)	
					6	Aug 16, 2026	SYSTEM	\$42,256.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 11 on the current Payment Estimate.
					7	Sep 2, 2026	SYSTEM	(\$78,035.10)	
					7	Sep 2, 2026	SYSTEM	\$78,035.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					8	Sep 16, 2026	SYSTEM	(\$82,982.90)	
					8	Sep 16, 2026	SYSTEM	\$82,982.90	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user cunnid3 overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0220 - Total			\$0.00	
	0270	MISC.	Material		9	Oct 2, 2026	SYSTEM	(\$12,932.50)	
					9	Oct 2, 2026	SYSTEM	\$12,932.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0270 - Total			\$0.00	
	5001	DOWEL BAR (DRILLING, FURNISHING AND INST	Material		9	Oct 2, 2026	SYSTEM	(\$1,785.60)	
					9	Oct 2, 2026	SYSTEM	\$1,785.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					10	Oct 15, 2026	SYSTEM	(\$1,785.60)	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260320-F02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
J6S3438	5001	DOWEL BAR (DRILLING, FURNISHING AND INST	Material			2026			
					10	Oct 15, 2026	SYSTEM	\$1,785.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user cunnid3 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5001 - Total			\$0.00	
	5002	DOWEL BAR (FURNISH AND INSTALL WITH BASK	Material		9	Oct 2, 2026	SYSTEM	(\$3,287.76)	
					9	Oct 2, 2026	SYSTEM	\$3,287.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					10	Oct 15, 2026	SYSTEM	(\$3,287.76)	
					10	Oct 15, 2026	SYSTEM	\$3,287.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user cunnid3 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					5002 - Total			\$0.00	
	J6S3438 - Total								\$0.00
	Overall - Total								\$0.00



Contract Adjustments for Contract - 260320-F02

There are no contract adjustments to display for this contract.