



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	260417-B02	Pay Period Start	October 2, 2026	Original Contract Amount	\$18,884,174.74
8	Prime Contractor	Magruder Paving, LLC	Pay Period End	October 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$18,884,174.74

Approval Date					By User
October 19, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				baxtem1
October 19, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				baxtem1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 1, 2028	August 1, 2028		10.71%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date							
Awarded Date	May 6, 2026	May 6, 2026					
Letting Date	April 17, 2026	April 17, 2026					
Notice to Proceed Date	June 22, 2026	June 22, 2026	Milestone - Calendar Time - JSP II - 2056+74.97 Box	October 3, 2026	October 3, 2026	Milestone Complete	
Work Began Date	June 29, 2026	June 29, 2026	Milestone - Calendar Time - JSP II - 2030+35.86 Box	August 29, 2026	August 29, 2026	Milestone Complete	
			Milestone - Calendar Time - JSP II - 2000+29.70	July 23, 2026	July 23, 2026	Milestone Complete	
			Milestone - Calendar Time - JSP II - 2013+88.00	July 30, 2026	July 30, 2026	Milestone Complete	

Contract Total Pay For Estimate No. 8			
	This Estimate	Previous	To Date
260417-B02			
Total Posted Items Pay	\$343,690.81	\$1,678,039.97	\$2,021,730.78
Gross Item Adjustments	\$444.68	\$46,906.42	\$47,351.10
Incentive	\$0.00	\$48,000.00	\$48,000.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$1,772,946.39	\$2,117,081.88
Contract Total Payable This Estimate:	\$344,135.49		

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JNE0003	0020	2022010	REMOVAL OF IMPROVEMENTS	LS	\$425,412.600	0.020	\$8,508.25
	0030	2031000	CLASS A EXCAVATION	CUYD	\$20.110	300	\$6,033.00
	0040	2036000	COMPACTING EMBANKMENT	CUYD	\$4.410	300	\$1,323.00
	0050	2063000	CLASS 3 EXCAVATION	CUYD	\$45.850	124	\$5,685.40
	0060	2063300	CLASS 4 EXCAVATION	CUYD	\$50.060	284	\$14,217.04
	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$13.040	548	\$7,145.92
	0170	6085007	PAVED APPROACH, 7 IN.	SQYD	\$138.500	327.300	\$45,331.05
	0180	6085008	PAVED APPROACH, 8 IN.	SQYD	\$145.620	217.700	\$31,701.47
	0200	6091052	CURB AND GUTTER TYPE B	LF	\$58.250	504	\$29,358.00
	0250	6097000	ROCK LINING	CUYD	\$157.710	91	\$14,351.61
	0560	7261042	42 IN. PIPE GROUP A	LF	\$207.400	124	\$25,717.60
	0620	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	EA	\$3,563.460	2	\$7,126.92
	0760	7339903	MISC.6X4 PRECAST CONCRETE BOX CULVERT	LF	\$795.630	185	\$147,191.55



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	260417-B02	Pay Period Start	October 2, 2026	Original Contract Amount	\$18,884,174.74
8	Prime Contractor	Magruder Paving, LLC	Pay Period End	October 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$18,884,174.74

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
Project JNE0003 - Total							\$343,690.81
Overall - Total							\$343,690.81

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JNE0003	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	100	\$0.20	\$19.64
	0030	CLASS A EXCAVATION	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	200	\$0.20	\$39.28
	0040	COMPACTING EMBANKMENT	Material			-2,337	\$4.41	(\$10,306.17)
	0040	COMPACTING EMBANKMENT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.	2,337	\$4.41	\$10,306.17
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-710	\$13.04	(\$9,258.40)
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.	710	\$13.04	\$9,258.40
	0070	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	548	\$0.15	\$80.72
	0090	GRAVEL (A)	Material			-64.80000	\$53.93	(\$3,494.66)
	0090	GRAVEL (A)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.	64.80000	\$53.93	\$3,494.66
	0170	PAVED APPROACH, 7 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	327.30000	\$0.54	\$176.77
	0180	PAVED APPROACH, 8 IN.	Material			-1.59600	\$145.62	(\$232.41)
	0180	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.	1.59600	\$145.62	\$232.41
	0180	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	217.70000	\$0.59	\$128.27
	0200	CURB AND GUTTER TYPE B	Material			-1,967.70000	\$58.25	(\$114,618.53)
	0200	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.	1,967.70000	\$58.25	\$114,618.53
	0550	30 IN. PIPE GROUP A	Material			-69	\$143.08	(\$9,872.52)
	0550	30 IN. PIPE GROUP A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.	69	\$143.08	\$9,872.52
	0560	42 IN. PIPE GROUP A	Material			-124	\$207.40	(\$25,717.60)
	0560	42 IN. PIPE GROUP A	Material		This adjustment offsets the original system-	124	\$207.40	\$25,717.60



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number 8		Contract ID Prime Contractor		260417-B02 Magruder Paving, LLC		Pay Period Start Pay Period End		October 2, 2026 October 15, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount		\$18,884,174.74 \$0.00 \$18,884,174.74	
Project Number	Line No.	Item Description		Adjustment Type	Other Item Adjustment Type	Comments			Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount		
JNE0003						generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.							
	0580	MISC.		Material					-124	\$192.74	(\$23,899.76)		
	0580	MISC.		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.			124	\$192.74	\$23,899.76		
	0660	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION		Material					-2	\$648.04	(\$1,296.08)		
	0660	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 11 on the current Payment Estimate.			2	\$648.04	\$1,296.08		
	0700	MISC.		Material					-2	\$3,184.14	(\$6,368.28)		
	0700	MISC.		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment Estimate Exception 12 on the current Payment Estimate.			2	\$3,184.14	\$6,368.28		
	0750	MISC.		Material					-35	\$760.06	(\$26,602.10)		
	0750	MISC.		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.			35	\$760.06	\$26,602.10		
	0760	MISC.		Material					-283	\$795.63	(\$225,163.29)		
	0760	MISC.		Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user foxd overriding Payment Estimate Exception 14 on the current Payment Estimate.			283	\$795.63	\$225,163.29		
	Total											\$444.68	



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JNE0003	FAF 47-1(95)	Pavement widening	47	LINCOLN	from Hawk Point to Troy
Totals by Job Numbers					
JNE0003			This Estimate	Previous	To Date
	Posted Item Pay		\$343,690.81	\$1,678,039.97	\$2,021,730.78
	Gross Item Adjustments		\$444.68	\$46,906.42	\$47,351.10
	Gross Item Pay		\$344,135.49	\$1,724,946.39	\$2,069,081.88
	Incentive		\$0.00	\$48,000.00	\$48,000.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 2036000, Project Item Line Number 0040, Material Set 203600096, Material 0200XXCS - Compacted Soil for Subgrade or Embankment, Acceptance Action Generic 0200XXCS is insufficient.	QC tests not up to date.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	will check with QC.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 3040504, Project Item Line Number 0070, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	will check on QC.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 3101002, Project Item Line Number 0090, Material Set 310100296, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	not enough material used for a test to be taken.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 6085008, Project Item Line Number 0180, Material Set 608500896, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	will need to check with QC.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 6085008, Project Item Line Number 0180, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	will need to check with QC.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 6091052, Project Item Line Number 0200, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	will look into it with QC	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7261030, Project Item Line Number 0550, Material Set 726103096, Material 1026CPRCC3.030 - Reinf Conc Culv Pipe CI3 30" (750 mm), Acceptance Action Generic 1026CPRCC3.030 is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7261042, Project Item Line Number 0560, Material Set 726104296, Material 1026CPRCC3.042 - Reinf Conc Culv Pipe CI3 42" (1050 mm), Acceptance Action Generic 1026CPRCC3.042 is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7269903, Project Item Line Number 0580, Material Set 726990396, Material 1034CPRCHEC324 - RCP ElipCulv HE-III 24x 38" 610x 965mm, Acceptance Action Generic 1034CPRCHEC324 is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7320824A, Project Item Line Number 0660, Material Set 7320824A96, Material 1020ESAC - Flared End Section Aluminum coated steel, Acceptance Action Generic 1020ESAC is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7329902, Project Item Line Number 0700, Material Set 7329902, Material 1032ESRCEL - Conc End Section for Elliptical Pipe, Acceptance Action Generic 1032ESRCEL is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7339903, Project Item Line Number 0750, Material Set 733990396, Material 1049CBPK - Precast Concrete Box Culvert, Acceptance Action Generic 1049CBPK is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden
Estimate Exception Type: Insufficient Materials: Project JNE0003, Item 7339903, Project Item Line Number 0760, Material Set 733990396, Material 1049CBPK - Precast Concrete Box Culvert, Acceptance Action Generic 1049CBPK is insufficient.	waiting on materials dept. to enter testing.	foxd	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260417-B02	JNE0003	0001	0010	2013000	CLEARING AND GRUBBING	7.00	0.00	7.00	ACRE	0.75	\$9,344.07	\$7,008.05
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.04	\$425,412.60	\$17,016.50
		0001	0030	2031000	CLASS A EXCAVATION	161,455.00	0.00	161,455.00	CUYD	6,566.00	\$20.11	\$132,042.26
		0001	0040	2036000	COMPACTING EMBANKMENT	40,878.00	0.00	40,878.00	CUYD	2,337.00	\$4.41	\$10,306.17
		0001	0050	2063000	CLASS 3 EXCAVATION	3,121.00	0.00	3,121.00	CUYD	2,211.20	\$45.85	\$101,383.52
		0001	0060	2063300	CLASS 4 EXCAVATION	1,796.00	0.00	1,796.00	CUYD	525.00	\$50.06	\$26,281.50
		0001	0070	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	8,934.00	0.00	8,934.00	SQYD	710.00	\$13.04	\$9,258.40
		0001	0080	3040506	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	115,572.00	0.00	115,572.00	SQYD	11,411.00	\$7.91	\$90,261.01
		0001	0090	3101002	GRAVEL (A)	650.00	0.00	650.00	TONS	64.80	\$53.93	\$3,494.66
		0001	0100	3105002	GRAVEL (A) OR CRUSHED STONE (B)	1,737.00	0.00	1,737.00	TONS	0.00	\$40.58	\$0.00
		0001	0110	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	5,430.00	0.00	5,430.00	TONS	0.00	\$89.20	\$0.00
		0001	0120	4013000	BITUMINOUS PAVEMENT MIXTURE PG64-22 (BASE)	7,609.90	0.00	7,609.90	TONS	0.00	\$88.50	\$0.00
		0001	0130	4030103	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	51,451.90	0.00	51,451.90	TONS	1,677.00	\$87.08	\$146,033.16
		0001	0140	4030206	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP190C MIX)	33,680.90	0.00	33,680.90	TONS	2,055.00	\$83.57	\$171,736.35
		0001	0150	4071005	TACK COAT	29,145.00	0.00	29,145.00	GAL	450.00	\$3.70	\$1,665.00
		0001	0160	6049902	MISC.MODIFIED PIPE COLLAR FOR BOX CULVERTS	2.00	0.00	2.00	EA	0.00	\$6,654.73	\$0.00
		0001	0170	6085007	PAVED APPROACH, 7 IN.	880.80	0.00	880.80	SQYD	327.30	\$138.50	\$45,331.05
		0001	0180	6085008	PAVED APPROACH, 8 IN.	4,969.50	0.00	4,969.50	SQYD	451.60	\$145.62	\$65,761.99
		0001	0190	6091041	CONCRETE GUTTER TYPE A	230.00	0.00	230.00	LF	0.00	\$72.50	\$0.00
		0001	0200	6091052	CURB AND GUTTER TYPE B	4,410.00	0.00	4,410.00	LF	1,967.70	\$58.25	\$114,618.52
		0001	0210	6096020	FURNISHING TYPE 2 ROCK DITCH LINER	745.00	0.00	745.00	CUYD	0.00	\$45.63	\$0.00
		0001	0220	6096030A	FURNISHING TYPE 3 ROCK DITCH LINER	61.00	0.00	61.00	CUYD	0.00	\$64.19	\$0.00
		0001	0230	6096042	PLACING TYPE 2 ROCK DITCH LINER	745.00	0.00	745.00	CUYD	0.00	\$87.01	\$0.00
		0001	0240	6096043	PLACING TYPE 3 ROCK DITCH LINER	61.00	0.00	61.00	CUYD	0.00	\$106.27	\$0.00
		0001	0250	6097000	ROCK LINING	679.00	0.00	679.00	CUYD	270.00	\$157.71	\$42,581.70
		0001	0260	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	1.00	0.00	1.00	LS	0.00	\$35,000.00	\$0.00
		0001	0270	6133020	FURNISHING AND PLACING BITUMINOUS MATERIAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	584.50	0.00	584.50	TONS	44.00	\$82.24	\$3,618.56
		0001	0280	6133021	REMOVAL FOR CLASS C PARTIAL DEPTH PAVEMENT REPAIR	2,169.00	0.00	2,169.00	SQYD	249.50	\$38.90	\$9,705.55
		0001	0290	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	0.00	\$3,200.00	\$0.00
		0001	0300	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.25	\$39,734.00	\$9,933.50
		0001	0310	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$859,580.00	\$214,895.00
		0001	0320	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	6.00	0.00	6.00	EA	0.00	\$600.00	\$0.00
		0001	0330	6191000	PAVEMENT EDGE TREATMENT	42,953.00	0.00	42,953.00	LF	9,295.00	\$1.54	\$14,314.30
		0001	0340	6200012	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 12 IN WHITE	140.00	0.00	140.00	LF	0.00	\$12.00	\$0.00
		0001	0350	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	407.00	0.00	407.00	LF	0.00	\$20.00	\$0.00
		0001	0360	6200018	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. YELLOW	109.00	0.00	109.00	LF	0.00	\$20.00	\$0.00
		0001	0370	6200021	PREFORMED THERMOPLASTIC PAVEMENT MARKING, LEFT/RIGHT ARROW	68.00	0.00	68.00	EA	0.00	\$300.00	\$0.00
		0001	0380	6200042A	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. X 36 IN., YIELD LINE TRIANGLE	16.00	0.00	16.00	EA	0.00	\$75.00	\$0.00
		0001	0390	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	74,744.00	0.00	74,744.00	LF	0.00	\$0.14	\$0.00
		0001	0400	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	62,498.00	0.00	62,498.00	LF	0.00	\$0.14	\$0.00
		0001	0410	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	3,667.00	0.00	3,667.00	SQYD	0.00	\$5.04	\$0.00
		0001	0420	6224010	MODIFIED COLDMILLING (DEPTH TRANSITIONS)	2,327.00	0.00	2,327.00	SQYD	0.00	\$14.28	\$0.00
		0001	0430	6240101A	SUBSURFACE DRAINAGE GEOTEXTILE	2,900.00	0.00	2,900.00	SQYD	0.00	\$4.33	\$0.00
		0001	0440	6261000A	BITUMINOUS SHOULDER RUMBLE STRIP	491.20	0.00	491.20	STA	0.00	\$30.81	\$0.00
		0001	0450	6261001	BITUMINOUS CENTERLINE RUMBLE STRIP	330.20	0.00	330.20	STA	0.00	\$30.81	\$0.00
		0001	0460	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.60	\$152,500.00	\$91,500.00
		0001	0470	7250415	15 IN. PIPE GROUP C	1,260.00	0.00	1,260.00	LF	77.00	\$33.00	\$2,541.00
		0001	0480	7250418	18 IN. PIPE GROUP C	1,284.00	0.00	1,284.00	LF	36.00	\$32.44	\$1,167.84
		0001	0490	7250424	24 IN. PIPE GROUP C	568.00	0.00	568.00	LF	162.00	\$43.55	\$7,055.10
		0001	0500	7250430	30 IN. PIPE GROUP C	119.00	0.00	119.00	LF	0.00	\$76.05	\$0.00
		0001	0510	7250436	36 IN. PIPE GROUP C	318.00	0.00	318.00	LF	0.00	\$71.95	\$0.00
		0001	0520	7261015	15 IN. PIPE GROUP A	53.00	0.00	53.00	LF	0.00	\$97.74	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260417-B02	JNE0003	0001	0530	7261018	18 IN. PIPE GROUP A	119.00	0.00	119.00	LF	0.00	\$75.15	\$0.00
		0001	0540	7261024	24 IN. PIPE GROUP A	90.00	0.00	90.00	LF	0.00	\$113.54	\$0.00
		0001	0550	7261030	30 IN. PIPE GROUP A	234.00	0.00	234.00	LF	69.00	\$143.08	\$9,872.52
		0001	0560	7261042	42 IN. PIPE GROUP A	124.00	0.00	124.00	LF	124.00	\$207.40	\$25,717.60
		0001	0570	7261048	48 IN. PIPE GROUP A	91.00	0.00	91.00	LF	0.00	\$264.22	\$0.00
		0001	0580	7269903	MISC.38 IN. X 24 IN. ELLIPTICAL CULVERT	195.00	0.00	195.00	LF	124.00	\$192.74	\$23,899.76
		0001	0590	7311053	PRECAST CONCRETE DROP INLET 5 FT X 3 FT	7.00	0.00	7.00	FT	0.00	\$1,583.86	\$0.00
		0001	0600	7320615A	15 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$1,387.37	\$0.00
		0001	0610	7320618A	18 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	5.00	0.00	5.00	EA	0.00	\$1,664.38	\$0.00
		0001	0620	7320642A	42 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$3,563.46	\$7,126.92
		0001	0630	7320648A	48 IN. OR ALLOWED SUBSTITUTE GROUP A FLARED END SECTION	2.00	0.00	2.00	EA	0.00	\$3,968.78	\$0.00
		0001	0640	7320815A	15 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	40.00	0.00	40.00	EA	4.00	\$559.66	\$2,238.64
		0001	0650	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	28.00	0.00	28.00	EA	2.00	\$620.76	\$1,241.52
		0001	0660	7320824A	24 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	2.00	0.00	2.00	EA	2.00	\$648.04	\$1,296.08
		0001	0670	7321016A	24 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	20.00	0.00	20.00	EA	2.00	\$1,747.03	\$3,494.06
		0001	0680	7321017A	30 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	9.00	0.00	9.00	EA	2.00	\$3,892.41	\$7,784.82
		0001	0690	7321018A	36 IN. OR ALLOWED SUBSTITUTE SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	0.00	\$3,510.39	\$0.00
		0001	0700	7329902	MISC.38 IN. x 24 IN. ELLIPTICAL SAFETY SLOPE END SECTION	4.00	0.00	4.00	EA	2.00	\$3,184.14	\$6,368.28
		0001	0710	7339903	MISC.3X2 PRECAST CONCRETE BOX CULVERT	101.00	0.00	101.00	LF	0.00	\$586.19	\$0.00
		0001	0720	7339903	MISC.4X2.5 PRECAST CONCRETE BOX CULVERT EXTENSION	45.00	0.00	45.00	LF	0.00	\$1,180.09	\$0.00
		0001	0730	7339903	MISC.4X3 PRECAST CONCRETE BOX CULVERT	100.00	0.00	100.00	LF	0.00	\$807.85	\$0.00
		0001	0740	7339903	MISC.4X4.2 PRECAST CONCRETE BOX CULVERT EXTENSION	34.00	0.00	34.00	LF	0.00	\$1,431.26	\$0.00
		0001	0750	7339903	MISC.5X3 PRECAST CONCRETE BOX CULVERT	353.00	0.00	353.00	LF	35.00	\$760.06	\$26,602.10
		0001	0760	7339903	MISC.6X4 PRECAST CONCRETE BOX CULVERT	381.00	0.00	381.00	LF	283.00	\$795.63	\$225,163.29
		0001	0770	8025006	MULCHING	63.10	0.00	63.10	ACRE	0.00	\$1,620.00	\$0.00
		0001	0780	8051000A	SEEDING - COOL SEASON GRASSES	63.10	0.00	63.10	ACRE	0.00	\$1,680.00	\$0.00
		0001	0790	8061003	SEDIMENT TRAP EXCAVATION	516.00	0.00	516.00	CUYD	0.00	\$40.00	\$0.00
		0001	0800	8061004	SEDIMENT TRAP ROCK	146.00	0.00	146.00	CUYD	0.00	\$58.00	\$0.00
		0001	0810	8061005	ROCK DITCH CHECK	10,314.00	0.00	10,314.00	LF	0.00	\$10.50	\$0.00
		0001	0820	8061006	ALTERNATE DITCH CHECK	4,176.00	0.00	4,176.00	LF	0.00	\$9.00	\$0.00
		0001	0830	8061016	SEDIMENT REMOVAL	1,124.00	0.00	1,124.00	CUYD	0.00	\$43.25	\$0.00
		0001	0840	8061017	TEMPORARY SEEDING	63.10	0.00	63.10	ACRE	0.00	\$295.00	\$0.00
		0001	0850	8061019	SILT FENCE	1,990.00	0.00	1,990.00	LF	0.00	\$2.20	\$0.00
		0001	0860	8064128	TYPE 1 TURF REINFORCEMENT MAT	14,047.00	0.00	14,047.00	SQYD	0.00	\$3.20	\$0.00
		0001	0870	8064129	TYPE 2 TURF REINFORCEMENT MAT	72.00	0.00	72.00	SQYD	0.00	\$4.90	\$0.00
		0040	0880	9031210	I-BEAM POSTS	200.00	0.00	200.00	LB	0.00	\$10.00	\$0.00
		0040	0890	9031241	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	16.00	0.00	16.00	EA	0.00	\$350.00	\$0.00
		0040	0900	9031270A	2 IN. PSST POST - 12 GA.	1,584.00	0.00	1,584.00	LF	0.00	\$26.00	\$0.00
		0040	0910	9031272A	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	15.00	0.00	15.00	EA	0.00	\$100.00	\$0.00
		0040	0920	9031274	CONCRETE POST ANCHOR FOR 2 IN. PSST. - 7 GA.	99.00	0.00	99.00	EA	0.00	\$325.00	\$0.00
		0040	0930	9031280	2.5 IN. PSST POST - 12 GA.	272.00	0.00	272.00	LF	0.00	\$28.00	\$0.00
		0040	0940	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	17.00	0.00	17.00	EA	0.00	\$350.00	\$0.00
		0040	0950	9035004A	SH-FLAT SHEET	562.00	0.00	562.00	SQFT	0.00	\$28.00	\$0.00
		0040	0960	9035069A	SHF-FLAT SHEET FLUORESCENT	125.00	0.00	125.00	SQFT	0.00	\$30.00	\$0.00
		0050	0970	6039902	WATER	4.00	0.00	4.00	EA	4.00	\$5,981.00	\$23,924.00
		0050	0980	6039902	WATER	2.00	0.00	2.00	EA	2.00	\$2,480.00	\$4,960.00
		0050	0990	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$5,049.00	\$5,049.00
		0050	1000	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$5,837.00	\$5,837.00
		0050	1010	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$3,409.00	\$3,409.00
		0050	1020	6039902	WATER	3.00	0.00	3.00	EA	3.00	\$13,078.00	\$39,234.00
		0050	1030	6039902	WATER	3.00	0.00	3.00	EA	3.00	\$7,881.00	\$23,643.00
		0050	1040	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$11,459.00	\$11,459.00



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260417-B02	JNE0003	0050	1050	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$3,117.00	\$3,117.00
		0050	1060	6039902	WATER	1.00	0.00	1.00	EA	1.00	\$3,790.00	\$3,790.00
		0050	1070	6039903	WATER	1,009.00	0.00	1,009.00	LF	1,009.00	\$60.81	\$61,357.29
		0050	1080	6039903	WATER	2,688.00	0.00	2,688.00	LF	2,688.00	\$57.90	\$155,635.20
		Project JNE0003 - Total Value Posted to Date as of Report Generated Date										
260417-B02 Overall - Total Value Posted to Date as of Report Generated Date												\$2,021,730.79



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JNE0003

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	2022010	REMOVAL OF IMPROVEMENTS	10/7/26	10/16/26	1	0.01	LS	existing box culvert	2070+15				
			10/9/26	10/16/26	1	0.01	LS	box culvert	2078+28.9				
0030	2031000	CLASS A EXCAVATION	10/12/26	10/16/26	1	100.00	CUYD	box and pipe at these locations	2070+15		2078+28.9		
			10/13/26	10/16/26	1	200.00	CUYD		2063+00		2067+00		moving to 2070+15 and 2078+28.9 raising grade over box and pipe
0040	2036000	COMPACTING EMBANKMENT	10/12/26	10/16/26	1	100.00	CUYD	box and pipe at these locations	2070+15		2078+28.9		
			10/13/26	10/16/26	1	200.00	CUYD		2063+00		2067+00		moving to 2070+15 and 2078+28.9 raising grade over box and pipe
0050	2063000	CLASS 3 EXCAVATION	10/9/26	10/16/26	1	124.00	CUYD	box culvert	2078+28.9				
0060	2063300	CLASS 4 EXCAVATION	10/7/26	10/16/26	1	284.00	CUYD	Lt. for box culvert	2070+15				most of RL was class 4 in rock
0070	3040504	TYPE 5 AGGREGATE FOR BASE	10/14/26	10/16/26	1	124.00	SQYD	Lt.	2001+33.6				
			10/16/26		2	94.00	SQYD	Lt.	2002+50				
			10/16/26		3	28.00	SQYD	Lt.	2004+14.2				
			10/16/26		4	45.00	SQYD	Lt.	2011+27.7				
			10/16/26		5	39.00	SQYD	Lt.	2015+36.6				
			10/16/26		6	42.00	SQYD	Lt.	2015+67.4				
			10/16/26		7	44.00	SQYD	Lt.	2016+39.2				
			10/16/26		8	45.00	SQYD	Lt.	2018+35.2				
			10/16/26		9	45.00	SQYD	Lt.	2020+80.9				
			10/16/26		10	42.00	SQYD	Lt.	2023+17.9				
0170	6085007	PAVED APPROACH, 7 IN.	10/14/26	10/16/26	1	27.60	SQYD	Lt.	2004+14.2				
				10/16/26	2	45.00	SQYD	Lt.	2011+27.7				
				10/16/26	3	38.80	SQYD	Lt.	2015+36.6				
				10/16/26	4	41.50	SQYD	Lt.	2015+67.4				
				10/16/26	5	43.80	SQYD	Lt.	2016+39.2				
				10/16/26	6	44.50	SQYD	Lt.	2018+35.2				
				10/16/26	7	44.50	SQYD	Lt.	2020+80.9				
				10/16/26	8	41.60	SQYD	Lt.	2023+17.9				
0180	6085008	PAVED APPROACH, 8 IN.	10/14/26	10/16/26	1	123.70	SQYD	Lt.	2001+33.6				
				10/16/26	2	94.00	SQYD	Lt.	2002+50.6				
0200	6091052	CURB AND GUTTER TYPE B	10/14/26	10/16/26	1	504.00	LF	Lt.					-42' removed for entrance at 2019+23.7
0250	6097000	ROCK LINING	10/12/26	10/16/26	1	91.00	CUYD	ends of box and pipe at these locations.	2070+15		2078+28.9		2070+15 - 56 2078+28.9 - 35
0560	7261042	42 IN. PIPE GROUP A	10/9/26	10/16/26	1	124.00	LF		2078+28.9				
0620	7320642A	42 IN. GROUP A FLARED END SECT	10/9/26	10/16/26	1	2.00	EA		2078+28.9				
0760	7339903	MISC.	10/7/26	10/16/26	1	185.00	LF		2070+15				

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0003	0030	CLASS A EXCAVATION	Price FUEL		3	Aug 3, 2026	SYSTEM	(\$33.84)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					4	Aug 17, 2026	SYSTEM	(\$37.80)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					5	Sep 2, 2026	SYSTEM	(\$13.15)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Oct 16, 2026	SYSTEM	\$58.92	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					- Total			(\$25.87)	
			Price FUEL - Total			(\$25.87)			
			0030 - Total						
	0040	COMPACTING EMBANKMENT	Material		5	Sep 2, 2026	SYSTEM	(\$8,983.17)	
					5	Sep 2, 2026	SYSTEM	\$8,983.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					6	Sep 15, 2026	SYSTEM	(\$8,983.17)	
					6	Sep 15, 2026	SYSTEM	\$8,983.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user shortc1 overriding Payment Estimate Exception 1 on the current Payment Estimate.
					7	Oct 1, 2026	SYSTEM	(\$8,983.17)	
					7	Oct 1, 2026	SYSTEM	\$8,983.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					8	Oct 16, 2026	SYSTEM	(\$10,306.17)	
					8	Oct 16, 2026	SYSTEM	\$10,306.17	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
			Material - Total			\$0.00			
	0040 - Total							\$0.00	
	0070	TYPE 5 AGGREGATE FOR BASE	Material		7	Oct 1, 2026	SYSTEM	(\$2,112.48)	
					7	Oct 1, 2026	SYSTEM	\$2,112.48	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.
					8	Oct 16, 2026	SYSTEM	(\$9,258.40)	
					8	Oct 16, 2026	SYSTEM	\$9,258.40	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.
			- Total			\$0.00			
			Material - Total			\$0.00			
			Price FUEL		7	Oct 1, 2026	SYSTEM	\$15.60	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
					8	Oct 16, 2026	SYSTEM	\$80.72	Reference Item Price Adjustment Index Adjustment Type applied is FUEL
			- Total			\$96.32			
			Price FUEL - Total			\$96.32			
	0070 - Total							\$96.32	
	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material		3	Aug 3, 2026	SYSTEM	(\$798.91)	
					3	Aug 3, 2026	SYSTEM	\$798.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
					4	Aug 17, 2026	SYSTEM	(\$16,618.91)	
					4	Aug 17, 2026	SYSTEM	\$16,618.91	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JNE0003	0080	TYPE 5 AGGREGATE FOR BASE (6 IN. THICK)	Material						Estimate Exception 1 on the current Payment Estimate.		
				5	Sep 2, 2026	SYSTEM	(\$46,463.34)				
				5	Sep 2, 2026	SYSTEM	\$46,463.34	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.			
				6	Sep 15, 2026	SYSTEM	(\$60,709.25)				
				6	Sep 15, 2026	SYSTEM	\$60,709.25	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user shortc1 overriding Payment Estimate Exception 2 on the current Payment Estimate.			
			- Total				\$0.00				
			Material - Total				\$0.00				
			Price FUEL		3	Aug 3, 2026	SYSTEM	(\$19.65)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Aug 17, 2026	SYSTEM	(\$19.32)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					5	Sep 2, 2026	SYSTEM	(\$36.45)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Sep 15, 2026	SYSTEM	\$265.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					7	Oct 1, 2026	SYSTEM	\$551.66	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total				\$742.18				
			Price FUEL - Total				\$742.18				
			0080 - Total				\$742.18				
			0090	GRAVEL (A)	Material		2	Jul 15, 2026	SYSTEM	(\$3,494.66)	
							2	Jul 15, 2026	SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
							3	Aug 3, 2026	SYSTEM	(\$3,494.66)	
							3	Aug 3, 2026	SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.
							4	Aug 17, 2026	SYSTEM	(\$3,494.66)	
							4	Aug 17, 2026	SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.
							5	Sep 2, 2026	SYSTEM	(\$3,494.66)	
							5	Sep 2, 2026	SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.
							6	Sep 15, 2026	SYSTEM	(\$3,494.66)	
							6	Sep 15, 2026	SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user shortc1 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							7	Oct 1, 2026	SYSTEM	(\$3,494.66)	
							7	Oct 1, 2026	SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.
	8	Oct 16, 2026				SYSTEM	(\$3,494.66)				
	8	Oct 16, 2026				SYSTEM	\$3,494.66	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.			
- Total							\$0.00				
Material - Total							\$0.00				



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks			
JNE0003	0090 - Total								\$0.00			
	0130	ASPHALTIC CONCRETE MIXTURE PG 70-22 (SP125C MIX)	Other Item Adjustment	ACAD	6	Sep 15, 2026	shortc1	\$1,211.84	Index difference of 46.25.			
					7	Oct 2, 2026	shortc1	\$465.37	Fixing mistake on AC adjustment made in estimate 6. 1677 tons of SP095 Mix, Index Difference 46.25.			
				ACAD - Total				\$1,677.21				
				Other Item Adjustment - Total				\$1,677.21				
			Price FUEL		6	Sep 15, 2026	SYSTEM	\$3,574.42	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total				\$3,574.42			
			Price FUEL - Total				\$3,574.42					
	0130 - Total								\$5,251.63			
	0140	ASPHALTIC CONCRETE MIXTURE PG 64-22 (SP1	Other Item Adjustment	ACAD	6	Sep 15, 2026	shortc1	\$2,094.15	Index difference of 46.25.			
					7	Oct 2, 2026	shortc1	(\$220.33)	Fixing mistake on AC adjustment made in estimate 6. 794 tons SP190 mix, Index Diff. 46.25.			
					7	Oct 2, 2026	foxd	\$643.68	1192 tons of 190 asphalt laid on 8/31/2026			
				ACAD - Total				\$2,517.50				
			Other Item Adjustment - Total				\$2,517.50					
			Price FUEL		3	Aug 3, 2026	SYSTEM	(\$109.54)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					5	Sep 2, 2026	SYSTEM	(\$166.21)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					6	Sep 15, 2026	SYSTEM	\$1,692.36	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					7	Oct 1, 2026	SYSTEM	\$63.94	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
			- Total				\$1,480.55					
			Price FUEL - Total				\$1,480.55					
			0140 - Total								\$3,998.05	
			0150	TACK COAT	Material		6	Sep 15, 2026	SYSTEM	(\$1,665.00)		
							6	Sep 15, 2026	SYSTEM	\$1,665.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user shortc1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
							- Total				\$0.00	
	Material - Total				\$0.00							
	0150 - Total								\$0.00			
	0170	PAVED APPROACH, 7 IN.	Price FUEL		8	Oct 16, 2026	SYSTEM	\$176.77	Reference Item Price Adjustment Index Adjustment Type applied is FUEL			
					- Total				\$176.77			
			Price FUEL - Total				\$176.77					
	0170 - Total								\$176.77			
	0180	PAVED APPROACH, 8 IN.	Material		8	Oct 16, 2026	SYSTEM	(\$232.41)				
					8	Oct 16, 2026	SYSTEM	\$232.41	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.			
					- Total				\$0.00			
Material - Total				\$0.00								
Price FUEL				7	Oct 1, 2026	SYSTEM	\$90.10	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
				8	Oct 16, 2026	SYSTEM	\$128.27	Reference Item Price Adjustment Index Adjustment Type applied is FUEL				
- Total				\$218.37								
Price FUEL - Total				\$218.37								
0180 - Total								\$218.37				



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks					
JNE0003	0200	CURB AND GUTTER TYPE B	Material		7	Oct 1, 2026	SYSTEM	(\$85,260.53)						
					7	Oct 1, 2026	SYSTEM	\$85,260.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.					
					8	Oct 16, 2026	SYSTEM	(\$114,618.53)						
					8	Oct 16, 2026	SYSTEM	\$114,618.53	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.					
					- Total			\$0.00						
					Material - Total			\$0.00						
	0200 - Total								\$0.00					
	0250	ROCK LINING	Material		3	Aug 3, 2026	SYSTEM	(\$9,304.89)						
					3	Aug 3, 2026	SYSTEM	\$9,304.89	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.					
					- Total			\$0.00						
					Material - Total			\$0.00						
					0250 - Total								\$0.00	
					0300	MISC.	Material		1	Jul 1, 2026	SYSTEM	(\$9,933.50)		
1	Jul 1, 2026	SYSTEM	\$9,933.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user foxd overriding Payment Estimate Exception 3 on the current Payment Estimate.										
- Total			\$0.00											
Material - Total			\$0.00											
0300 - Total									\$0.00					
0330	PAVEMENT EDGE TREATMENT	Material		4					Aug 17, 2026	SYSTEM	(\$4,081.00)			
				4	Aug 17, 2026	SYSTEM	\$4,081.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				5	Sep 2, 2026	SYSTEM	(\$10,613.68)							
				5	Sep 2, 2026	SYSTEM	\$10,613.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.						
				- Total			\$0.00							
				Material - Total			\$0.00							
0330 - Total								\$0.00						
0470	15 IN. PIPE CULVERT GROUP C	Material		3	Aug 3, 2026	SYSTEM	(\$858.00)							
				3	Aug 3, 2026	SYSTEM	\$858.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 4 on the current Payment Estimate.						
				- Total			\$0.00							
				Material - Total			\$0.00							
				0470 - Total								\$0.00		
				0480	18 IN. PIPE CULVERT GROUP C	Material		3	Aug 3, 2026	SYSTEM	(\$1,167.84)			
3	Aug 3, 2026	SYSTEM	\$1,167.84					This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.						
- Total			\$0.00											
Material - Total			\$0.00											
0480 - Total								\$0.00						
0550	30 IN. PIPE GROUP A	Material						3	Aug 3, 2026	SYSTEM	(\$9,872.52)			



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0003	0550	30 IN. PIPE GROUP A	Material		3	Aug 3, 2026	SYSTEM	\$9,872.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.
					4	Aug 17, 2026	SYSTEM	(\$9,872.52)	
					4	Aug 17, 2026	SYSTEM	\$9,872.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user foxd overriding Payment Estimate Exception 5 on the current Payment Estimate.
					5	Sep 2, 2026	SYSTEM	(\$9,872.52)	
					5	Sep 2, 2026	SYSTEM	\$9,872.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.
					6	Sep 15, 2026	SYSTEM	(\$9,872.52)	
					6	Sep 15, 2026	SYSTEM	\$9,872.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user shortc1 overriding Payment Estimate Exception 5 on the current Payment Estimate.
					7	Oct 1, 2026	SYSTEM	(\$9,872.52)	
					7	Oct 1, 2026	SYSTEM	\$9,872.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.
					8	Oct 16, 2026	SYSTEM	(\$9,872.52)	
					8	Oct 16, 2026	SYSTEM	\$9,872.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0550 - Total			\$0.00	
	0560	42 IN. PIPE GROUP A	Material		8	Oct 16, 2026	SYSTEM	(\$25,717.60)	
					8	Oct 16, 2026	SYSTEM	\$25,717.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0560 - Total			\$0.00	
	0580	MISC.	Material		3	Aug 3, 2026	SYSTEM	(\$23,899.76)	
					3	Aug 3, 2026	SYSTEM	\$23,899.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					4	Aug 17, 2026	SYSTEM	(\$23,899.76)	
					4	Aug 17, 2026	SYSTEM	\$23,899.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user foxd overriding Payment Estimate Exception 6 on the current Payment Estimate.
					5	Sep 2, 2026	SYSTEM	(\$23,899.76)	
					5	Sep 2, 2026	SYSTEM	\$23,899.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					6	Sep 15, 2026	SYSTEM	(\$23,899.76)	
					6	Sep 15, 2026	SYSTEM	\$23,899.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user shortc1 overriding Payment Estimate Exception 6 on the current Payment Estimate.
					7	Oct 1, 2026	SYSTEM	(\$23,899.76)	
					7	Oct 1, 2026	SYSTEM	\$23,899.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0003	0580	MISC.	Material		8	Oct 16, 2026	SYSTEM	(\$23,899.76)	
					8	Oct 16, 2026	SYSTEM	\$23,899.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0580 - Total			\$0.00	
	0640	15 IN. GROUP C FLARED END SEC	Material		3	Aug 3, 2026	SYSTEM	(\$1,119.32)	
					3	Aug 3, 2026	SYSTEM	\$1,119.32	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0640 - Total			\$0.00	
	0650	18 IN. GROUP C FLARED END SEC	Material		3	Aug 3, 2026	SYSTEM	(\$1,241.52)	
					3	Aug 3, 2026	SYSTEM	\$1,241.52	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0650 - Total			\$0.00	
	0660	24 IN. GROUP C FLARED END SEC	Material		7	Oct 1, 2026	SYSTEM	(\$1,296.08)	
					7	Oct 1, 2026	SYSTEM	\$1,296.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
					8	Oct 16, 2026	SYSTEM	(\$1,296.08)	
					8	Oct 16, 2026	SYSTEM	\$1,296.08	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 11 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0660 - Total			\$0.00	
	0700	MISC.	Material		3	Aug 3, 2026	SYSTEM	(\$6,368.28)	
					3	Aug 3, 2026	SYSTEM	\$6,368.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.
					4	Aug 17, 2026	SYSTEM	(\$6,368.28)	
					4	Aug 17, 2026	SYSTEM	\$6,368.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user foxd overriding Payment Estimate Exception 7 on the current Payment Estimate.
					5	Sep 2, 2026	SYSTEM	(\$6,368.28)	
					5	Sep 2, 2026	SYSTEM	\$6,368.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user foxd overriding Payment Estimate Exception 8 on the current Payment Estimate.
					6	Sep 15, 2026	SYSTEM	(\$6,368.28)	
					6	Sep 15, 2026	SYSTEM	\$6,368.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user shortc1 overriding Payment Estimate Exception 7 on the current Payment Estimate.
					7	Oct 1, 2026	SYSTEM	(\$6,368.28)	
					7	Oct 1, 2026	SYSTEM	\$6,368.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0003	0700	MISC.	Material		8	Oct 16, 2026	SYSTEM	(\$6,368.28)	
					8	Oct 16, 2026	SYSTEM	\$6,368.28	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0015) due to user foxd overriding Payment Estimate Exception 12 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
	0700 - Total							\$0.00	
	0750	MISC.	Material		5	Sep 2, 2026	SYSTEM	(\$26,602.10)	
					5	Sep 2, 2026	SYSTEM	\$26,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user foxd overriding Payment Estimate Exception 9 on the current Payment Estimate.
					6	Sep 15, 2026	SYSTEM	(\$26,602.10)	
					6	Sep 15, 2026	SYSTEM	\$26,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user shortc1 overriding Payment Estimate Exception 8 on the current Payment Estimate.
					7	Oct 1, 2026	SYSTEM	(\$26,602.10)	
7					Oct 1, 2026	SYSTEM	\$26,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0013) due to user foxd overriding Payment Estimate Exception 10 on the current Payment Estimate.	
8					Oct 16, 2026	SYSTEM	(\$26,602.10)		
8					Oct 16, 2026	SYSTEM	\$26,602.10	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0016) due to user foxd overriding Payment Estimate Exception 13 on the current Payment Estimate.	
- Total			\$0.00						
Material - Total			\$0.00						
0750 - Total							\$0.00		
0760	MISC.	Material		7	Oct 1, 2026	SYSTEM	(\$77,971.74)		
				7	Oct 1, 2026	SYSTEM	\$77,971.74	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0014) due to user foxd overriding Payment Estimate Exception 11 on the current Payment Estimate.	
				8	Oct 16, 2026	SYSTEM	(\$225,163.29)		
				8	Oct 16, 2026	SYSTEM	\$225,163.29	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0017) due to user foxd overriding Payment Estimate Exception 14 on the current Payment Estimate.	
				- Total			\$0.00		
				Material - Total			\$0.00		
0760 - Total							\$0.00		
0890	BREAKAWAY ASSEMBLY (PERFORATED SQUARE STEEL TUBE)	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$4,368.00	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$4,368.00		
				Construction Stockpile STMI - Total			\$4,368.00		
0890 - Total							\$4,368.00		
0900	2 IN. PSST POST - 12 GA.	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$14,018.40	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$14,018.40		
				Construction Stockpile STMI - Total			\$14,018.40		
0900 - Total							\$14,018.40		
0910	2.25 IN. PSST POST INSERT (6 FT.) - 12 GA.	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$837.90	Payment Estimate Item Adjustment generated Stockpile Transaction	
				- Total			\$837.90		
				Construction Stockpile STMI - Total			\$837.90		
0910 - Total							\$837.90		
0920	CONCRETE	Construction		7	Oct 1,	SYSTEM	\$6,985.44	Payment Estimate Item Adjustment generated Stockpile Transaction	



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260417-B02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JNE0003	0920	POST ANCHOR FOR 2 IN. PSST. - 7 GA.	Stockpile STMI			2026			
				- Total				\$6,985.44	
			Construction Stockpile STMI - Total				\$6,985.44		
			0920 - Total				\$6,985.44		
	0930	2.5 IN. PSST POST - 12 GA.	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$2,817.92	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$2,817.92	
			Construction Stockpile STMI - Total				\$2,817.92		
			0930 - Total				\$2,817.92		
	0940	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$1,351.84	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,351.84	
			Construction Stockpile STMI - Total				\$1,351.84		
			0940 - Total				\$1,351.84		
	0950	SH-FLAT SHEET	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$5,170.40	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$5,170.40	
			Construction Stockpile STMI - Total				\$5,170.40		
			0950 - Total				\$5,170.40		
	0960	SHF-FLAT SHEET FLUORESCENT	Construction Stockpile STMI		7	Oct 1, 2026	SYSTEM	\$1,343.75	Payment Estimate Item Adjustment generated Stockpile Transaction
				- Total				\$1,343.75	
			Construction Stockpile STMI - Total				\$1,343.75		
			0960 - Total				\$1,343.75		
	1030	WATER - UTILITY ITEM	Material		1	Jul 1, 2026	SYSTEM	(\$7,881.00)	
					1	Jul 1, 2026	SYSTEM	\$7,881.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user foxd overriding Payment Estimate Exception 1 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	1030 - Total				\$0.00				
	1080	WATER - UTILITY ITEM	Material		1	Jul 1, 2026	SYSTEM	(\$63,690.00)	
					1	Jul 1, 2026	SYSTEM	\$63,690.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user foxd overriding Payment Estimate Exception 2 on the current Payment Estimate.
				- Total				\$0.00	
				Material - Total				\$0.00	
	1080 - Total				\$0.00				
JNE0003 - Total								\$47,351.10	
Overall - Total								\$47,351.10	



Contract Adjustments for Contract - 260417-B02

Estimate Number	Project	Adjustment Type	Other Adjustment Type	Adjustment Amount	Adjustment Percentage by Project	Created Date	Created By	Comments
3	JNE0003	Incentive	OTHR	\$6,000.00	100	August 3, 2026	foxd	The contractor began this milestone on July 20 at 8:00 AM and completed this milestone on July 22 at 4:30 PM; therefore this entitles them to one day of this incentive payment.
		Incentive	OTHR	\$12,000.00	100	August 3, 2026	foxd	The contractor began this milestone on July 27 at 8:00 AM and completed this milestone on July 28 at 4:30 PM; therefore this entitles them to two days of this incentive payment.
3 - Total				\$18,000.00				
7	JNE0003	Incentive	OTHR	\$30,000.00	100	October 1, 2026	foxd	<p>According to paragraph 3.0 Liquidated Savings Specified for Early Completion: the contractor may receive an incentive payment from the Commission, in addition to all other sums earned under the contract, if the contractor completes the removal and replacement of crossroad culverts.. To qualify for this incentive payment, all work to remove and replace the culvert, including construction of the asphalt surface must be completed and fully open to traffic. An incentive payment of \$6,000 will be paid per day for each full day that the work described above is completed as stated in the JSP table and reference below. The maximum amount paid as liquidated savings will not exceed two days per location or \$156,000</p> <p>8/26/2026: Station 2030+35.86 - 6 days</p> <p>The contractor began this milestone on August 24 at 7:30 AM and completed this milestone on August 25 at 6:00 PM; therefore this entitles them to two days of this incentive payment.</p> <p>This documents the payment for two units of time at a rate of \$6,000. This will result in total incentive payment of \$12,000 for JSP II to be paid to the contractor on Estimate Number 0005.</p> <p>9/30/2026: Station 2056+74.97 - 6 days</p> <p>The contractor began this milestone on September 28 at 7:30 AM and completed this milestone on September 29 at 6:00 PM; therefore this entitles them to four days of this incentive payment.</p> <p>To capture all of the incentive for this construction season, I am documenting the total days of incentive and total days used and compensating the contractor for the maximum for 2026. They had a total of 20 days allowed for closures for 4 crossroad culverts. They completed this work in 9 days.</p> <p>Since the JSP allows for 2 days per location, I am adding an additional make-up day for completing the work on the pipe at 2000+29.70 in 3 days and only receiving one day of bonus, for completing this box culvert 4 days early.</p> <p>This documents the payment for three units of time at a rate of \$6,000. This will result in total incentive payment of \$18,000 for JSP II to be paid to the contractor on Estimate Number 0007.</p>
7 - Total				\$30,000.00				
Overall - Total				\$48,000.00				