



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number	Contract ID	260417-C02	Pay Period Start	September 16, 2026	Original Contract Amount	\$1,365,591.40
6	Prime Contractor	Primetime Contracting Corp.	Pay Period End	October 1, 2026	Net Change Order Amount	(\$24,059.53)
					Current Contract Amount	\$1,341,531.87

Approval Date					By User
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				carlsr3
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				penner1
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
November 1, 2026	November 1, 2026		18.01%

Contract Informational Dates			Milestones				
Date Description	Original Completion Date	Current Completion Date	Date Description	Original Completion Date	Current Completion Date	Days Remaining on Milestone	Diary Charge Days
Acceptance Date			Milestone - JSP B, 2.1 - Calendar Days and Completion Dates				
Awarded Date	May 6, 2026	May 6, 2026					
Letting Date	April 17, 2026	April 17, 2026		October 4, 2026	October 4, 2026	-1	
Notice to Proceed Date	June 22, 2026	June 22, 2026					
Work Began Date	July 29, 2026	July 29, 2026					

Contract Total Pay For Estimate No. 6			
		This Estimate	Previous To Date
260417-C02	Total Posted Items Pay	\$78,146.51	\$163,520.91
	Gross Item Adjustments	\$1,138.17	(\$1,134.08)
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
			\$162,386.83
Contract Total Payable This Estimate:		\$79,284.68	\$241,671.51

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J4P3268I	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$39.000	43.330	\$1,689.87
	0050	6081010	CONCRETE CURB RAMP	SQYD	\$222.000	110.220	\$24,468.84
	0060	6081012	TRUNCATED DOMES	SQFT	\$18.000	101.500	\$1,827.00
	0070	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$102.000	420.400	\$42,880.80
	0080	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	LF	\$80.000	-26	(\$2,080.00)
	0090	6091051	CURB AND GUTTER TYPE A	LF	\$72.000	130	\$9,360.00

Project J4P3268I - Total	\$78,146.51
Overall - Total	\$78,146.51

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3268I	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-55.18000	\$39.00	(\$2,152.02)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user carlsr3 overriding Payment Estimate Exception 1 on the current Payment Estimate.	55.18000	\$39.00	\$2,152.02
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	43.33000	\$0.10	\$4.17
	0050	CONCRETE CURB RAMP	Material			-144.22000	\$222.00	(\$32,016.84)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number		Contract ID	260417-C02	Pay Period Start	September 16, 2026	Original Contract Amount	\$1,365,591.40	
6		Prime Contractor	Primetime Contracting Corp.	Pay Period End	October 1, 2026	Net Change Order Amount	(\$24,059.53)	
						Current Contract Amount	\$1,341,531.87	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
J4P3268I	0050	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user carlsr3 overriding Payment Estimate Exception 2 on the current Payment Estimate.	144.22000	\$222.00	\$32,016.84
	0060	TRUNCATED DOMES	Material			-141.50000	\$18.00	(\$2,547.00)
	0060	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user carlsr3 overriding Payment Estimate Exception 4 on the current Payment Estimate.	141.50000	\$18.00	\$2,547.00
	0070	CONCRETE SIDEWALK, 4 IN.	Material			-822.78000	\$102.00	(\$83,923.56)
	0070	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user carlsr3 overriding Payment Estimate Exception 5 on the current Payment Estimate.	822.78000	\$102.00	\$83,923.56
	0090	CURB AND GUTTER TYPE A	Material			-130	\$72.00	(\$9,360.00)
	0090	CURB AND GUTTER TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user carlsr3 overriding Payment Estimate Exception 12 on the current Payment Estimate.	130	\$72.00	\$9,360.00
	0100	CURB AND GUTTER TYPE B	Material			-33	\$79.00	(\$2,607.00)
	0100	CURB AND GUTTER TYPE B	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user carlsr3 overriding Payment Estimate Exception 13 on the current Payment Estimate.	33	\$79.00	\$2,607.00
	0110	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-72	\$16.00	(\$1,152.00)
	0110	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user carlsr3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	72	\$16.00	\$1,152.00
	0150	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',42.00000 - 42.00000, 'is applied (if non-zero).	27	\$42.00	\$1,134.00
Total								\$1,138.17



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4P3268I	FAF-7-3 (30)	ADA improvements	Various	JACKSON	at various locations in Jackson county
Totals by Job Numbers					
J4P3268I			This Estimate	Previous	To Date
	Posted Item Pay		\$78,146.51	\$163,520.91	\$241,667.42
	Gross Item Adjustments		\$1,138.17	(\$1,134.08)	\$4.09
	Gross Item Pay		\$79,284.68	\$162,386.83	\$241,671.51
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Need to enter in QC and QA test results for type5 aggregate compaction and rock.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6081010, Project Item Line Number 0050, Material Set 608101096, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Need to enter in QC and QA test results concrete curb ramp.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6081010, Project Item Line Number 0050, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need to enter in QC and QA test results concrete curb ramp.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6081012, Project Item Line Number 0060, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Need to enter in Materials report.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 0501CCB1.A - Concrete, Class B-1 w/Air, Acceptance Action Generic 0501CCB1.A is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 1007..RCBT1T5 - Agg Base T1/T5 Reclaimed Concrete, Acceptance Action Generic 1007..RCBT1T5 is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 1005FACCNS..CA - Natural Sand for Conc Class A, Acceptance Action Generic 1005FACCNS..CA is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6086004, Project Item Line Number 0070, Material Set 608600496, Material 100510..CPCMLD - PCCP or Masonry 1" Max LS/DO, Acceptance Action Generic 100510..CPCMLD is insufficient.	Need to enter in QC and QA test results concrete sidewalk 4 in.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6091051, Project Item Line Number 0090, Material Set 609105196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need to enter in QC and QA test results for curb and gutter type A.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6091052, Project Item Line Number 0100, Material Set 609105296, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need to enter in QC and QA test results for curb and gutter Type B.	carlsr3	Overridden
Estimate Exception Type: Insufficient Materials: Project J4P3268I, Item 6092011, Project Item Line Number 0110, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Need to enter in QC and QA test results for integral curb type A.	carlsr3	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260417-C02	J4P3268I	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.48	\$74,888.00	\$35,946.24
		0001	0020	2079909	MISC.Linear Grading for ADA Facilities	60.00	0.00	60.00	STA	29.62	\$648.00	\$19,193.76
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	294.00	0.00	294.00	SQYD	55.18	\$39.00	\$2,152.02
		0001	0040	6081000	CONCRETE MEDIAN	8.00	0.00	8.00	SQYD	2.00	\$265.00	\$530.00
		0001	0050	6081010	CONCRETE CURB RAMP	641.00	0.00	641.00	SQYD	144.22	\$222.00	\$32,016.84
		0001	0060	6081012	TRUNCATED DOMES	1,029.00	0.00	1,029.00	SQFT	141.50	\$18.00	\$2,547.00
		0001	0070	6086004	CONCRETE SIDEWALK, 4 IN.	2,139.00	0.00	2,139.00	SQYD	822.78	\$102.00	\$83,923.56
		0001	0080	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	688.00	0.00	688.00	LF	54.00	\$80.00	\$4,320.00
		0001	0090	6091051	CURB AND GUTTER TYPE A	482.00	0.00	482.00	LF	130.00	\$72.00	\$9,360.00
		0001	0100	6091052	CURB AND GUTTER TYPE B	242.00	0.00	242.00	LF	33.00	\$79.00	\$2,607.00
		0001	0110	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	345.00	0.00	345.00	LF	72.00	\$16.00	\$1,152.00
		0001	0120	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	LS	2.00	\$5,000.00	\$10,000.00
		0001	0130	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	12.00	0.00	12.00	EA	4.00	\$600.00	\$2,400.00
		0001	0140	6169901	MISC.TEMPORARY TRAFFIC CONTROL	1.00	0.00	1.00	LS	0.50	\$35,500.00	\$17,750.00
		0001	0150	6169902	MISC.ADA COMPLIANT MOVEABLE BARRICADE	20.00	27.00	47.00	EA	47.00	\$42.00	\$1,974.00
		0001	0160	6181000	MOBILIZATION	1.00	0.00	1.00	LS	0.25	\$60,000.00	\$15,000.00
		0001	0170	6181020	ADDITIONAL MOBILIZATION FOR SEEDING	1.00	0.00	1.00	EA	0.00	\$600.00	\$0.00
		0001	0180	6200015	PREFORMED THERMOPLASTIC PAVEMENT MARKING, 24 IN. WHITE	4,910.00	0.00	4,910.00	LF	0.00	\$24.00	\$0.00
		0001	0190	6207001	PAVEMENT MARKING REMOVAL	5,685.00	0.00	5,685.00	LF	0.00	\$2.50	\$0.00
		0001	0200	6207002	PAVEMENT MARKING REMOVAL (SYMBOLS)	131.00	0.00	131.00	EA	0.00	\$100.00	\$0.00
		0001	0210	7319902	MISC.WATER VALVE HEIGHT ADJUSTMENT	2.00	0.00	2.00	EA	1.00	\$360.00	\$360.00
		0001	0220	8025006	MULCHING	1.00	0.00	1.00	ACRE	0.00	\$6,670.00	\$0.00
		0001	0230	8031000A	TURF TYPE TALL FESCUE SODDING	469.00	0.00	469.00	SQYD	0.00	\$38.00	\$0.00
		0001	0240	8051000A	SEEDING - COOL SEASON GRASSES	1.00	0.00	1.00	ACRE	0.00	\$6,850.00	\$0.00
		0001	0250	8061007A	CURB INLET CHECK	28.00	0.00	28.00	EA	3.00	\$145.00	\$435.00
		0001	0260	8061016	SEDIMENT REMOVAL	28.00	0.00	28.00	CUYD	0.00	\$105.00	\$0.00
		0030	0270	9022704	POST, SIGNAL 4 FT.	37.00	0.00	37.00	EA	0.00	\$1,275.00	\$0.00
		0030	0280	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	444.00	-444.00	0.00	LF	0.00	\$69.00	\$0.00
		0030	0290	9027300	CONDUIT, 3 IN., PUSHED WITH TRACER WIRE	4,515.00	-2,257.00	2,258.00	LF	0.00	\$36.00	\$0.00
		0030	0300	9028206	CABLE, 6 AWG 1 CONDUCTOR, POWER	11,600.00	0.00	11,600.00	LF	0.00	\$3.20	\$0.00
		0030	0310	9028308	CABLE, 16 AWG 2 CONDUCTOR	15,963.00	-15,963.00	0.00	LF	0.00	\$2.50	\$0.00
		0030	0320	9029100	BASE, CONCRETE	16.28	0.00	16.28	CUYD	0.00	\$3,930.00	\$0.00
		0030	0330	9029902	MISC.ACCESSIBLE PEDESTRIAN SIGNAL	46.00	4.00	50.00	EA	0.00	\$1,288.00	\$0.00
		0030	0340	9029902	MISC.PUSH BUTTON EXTENSION ARM	3.00	0.00	3.00	EA	0.00	\$500.00	\$0.00
		0040	0350	9031270A	2 IN. PSST POST - 12 GA.	14.00	0.00	14.00	LF	0.00	\$48.00	\$0.00
		0040	0360	9031273A	DRIVEN POST ANCHOR FOR 2 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	0.00	\$360.00	\$0.00
		0040	0370	9031280	2.5 IN. PSST POST - 12 GA.	14.00	0.00	14.00	LF	0.00	\$48.00	\$0.00
		0040	0380	9031281A	DRIVEN POST ANCHOR FOR 2.5 IN. PSST - 7 GA.	1.00	0.00	1.00	EA	0.00	\$360.00	\$0.00
		0040	0390	9035004A	SH-FLAT SHEET	11.00	0.00	11.00	SQFT	0.00	\$48.00	\$0.00
		0040	0400	9039902	MISC.RELOCATE EXISTING SIGNS	1.00	0.00	1.00	EA	0.00	\$1,800.00	\$0.00
		0030	5001	9029903	MISC.CONDUIT, 3 IN. TRENCH NO TRACER WIRE	0.00	532.00	532.00	LF	0.00	\$54.76	\$0.00
		0030	5002	9029903	MISC.CABLE, 16 AWG 2 CONDUCTOR (PULL IN EXISTING CONDUIT)	0.00	10,415.00	10,415.00	LF	0.00	\$3.10	\$0.00
		0030	5003	9028310	CABLE, 16 AWG 5 CONDUCTOR	0.00	720.00	720.00	LF	0.00	\$5.09	\$0.00
		0030	5004	9029903	MISC.CABLE, 18 AWG 4C CONDUCTOR	0.00	1,610.00	1,610.00	LF	0.00	\$6.04	\$0.00
		0030	5005	9020811	SIGNAL HEAD, TYPE 1S, PEDESTRIAN	0.00	2.00	2.00	EA	0.00	\$863.10	\$0.00
		0030	5006	9029902	MISC.1 ½ PVC RISER SPAN WIRE SIGNAL	0.00	2.00	2.00	EA	0.00	\$496.65	\$0.00
		0030	5007	9029902	MISC.JUNCTION BOX TIE IN	0.00	27.00	27.00	EA	0.00	\$968.10	\$0.00
		0030	5008	9029902	MISC.CLASS 1 JUNCTION BOX 17 X 30 X 24	0.00	3.00	3.00	EA	0.00	\$1,822.80	\$0.00
		0030	5009	9022708	POST, SIGNAL 8 FT.	0.00	2.00	2.00	EA	0.00	\$1,670.55	\$0.00
		0030	5010	9029901	MISC.DESIGN AND CONDITION ASSESSMENT	0.00	1.00	1.00	LS	0.00	\$5,433.75	\$0.00
		0030	5011	9029903	MISC.CABLE, 16 AWG 2 CONDUCTOR (SPAN WIRE)	0.00	485.00	485.00	LF	0.00	\$7.30	\$0.00
Project J4P3268I - Total Value Posted to Date as of Report Generated Date												\$241,667.42
260417-C02 Overall - Total Value Posted to Date as of Report Generated Date												\$241,667.42



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: J4P3268I

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0030	3040504	TYPE 5 AGGREGATE FOR BASE	9/23/26	9/25/26	1	19.33	SQYD	Route RA at 12th Street, SE and NE quadrants					
				9/25/26	2	19.33	SQYD	Route RA at 11th Street, SE and NE quadrants					
				9/25/26	3	4.67	SQYD	Route RA at 12th Street, SW quadrant					
0050	6081010	CONCRETE CURB RAMP	9/23/26	9/25/26	1	5.76	SQYD	Route RA at 12th Street, SW quadrant					
				9/25/26	2	52.23	SQYD	Route RA at 12th Street, SE and NE quadrants					
				9/25/26	3	52.23	SQYD	Route RA at 11th Street, SE and NE quadrants					
0060	6081012	TRUNCATED DOMES	9/23/26	9/25/26	1	13.50	SQFT	Route RA at 12th Street, SW quadrant					
				9/25/26	2	44.00	SQFT	Route RA at 12th Street, SE and NE quadrants					
				9/25/26	3	44.00	SQFT	Route RA at 11th Street, SE and NE quadrants					
0070	6086004	CONCRETE SIDEWALK, 4 IN.	9/23/26	9/25/26	1	58.92	SQYD	Route RA at 12th Street, SE and NE quadrants					
				9/25/26	2	58.92	SQYD	Route RA at 11th Street, SE and NE quadrants					
				9/25/26	3	302.56	SQYD	Route RA from 12th Street to 11th Street, West Side (poured on 9/2 and 9/11)					
0080	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	9/23/26	9/25/26	1	-26.00	LF	Greenwood, north of MO 150 (correcting quantity of Type S curb paid on 8/19)					
0090	6091051	CURB AND GUTTER TYPE A	9/23/26	9/25/26	1	58.00	LF	Route RA at 12th Street, SE and NE quadrants					
				9/25/26	2	14.00	LF	Route RA at 12th Street, SW quadrant					
				9/25/26	3	58.00	LF	Route RA at 11th Street, SE and NE quadrants					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 260417-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3268I	0030	TYPE 5 AGGREGATE FOR BASE	Material		6	Oct 2, 2026	SYSTEM	(\$2,152.02)			
					6	Oct 2, 2026	SYSTEM	\$2,152.02	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user carlsr3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
			- Total					\$0.00			
			Material - Total					\$0.00			
			Price FUEL		3	Aug 17, 2026	SYSTEM	(\$0.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					4	Sep 2, 2026	SYSTEM	(\$0.04)	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
					6	Oct 2, 2026	SYSTEM	\$4.17	Reference Item Price Adjustment Index Adjustment Type applied is FUEL		
			- Total					\$4.09			
			Price FUEL - Total					\$4.09			
			0030 - Total							\$4.09	
			0040	CONCRETE MEDIAN	Material		4	Sep 2, 2026	SYSTEM	(\$530.00)	
							4	Sep 2, 2026	SYSTEM	\$530.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user vanwih2 overriding Payment Estimate Exception 1 on the current Payment Estimate.
	- Total					\$0.00					
	Material - Total					\$0.00					
	0040 - Total							\$0.00			
	0050	CONCRETE CURB RAMP	Material		3	Aug 17, 2026	SYSTEM	(\$4,218.00)			
					3	Aug 17, 2026	SYSTEM	\$4,218.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vanwih2 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					4	Sep 2, 2026	SYSTEM	(\$7,548.00)			
					4	Sep 2, 2026	SYSTEM	\$7,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user vanwih2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					5	Sep 16, 2026	SYSTEM	(\$7,548.00)			
					5	Sep 16, 2026	SYSTEM	\$7,548.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user carlsr3 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					6	Oct 2, 2026	SYSTEM	(\$32,016.84)			
					6	Oct 2, 2026	SYSTEM	\$32,016.84	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user carlsr3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
			- Total					\$0.00			
			Material - Total					\$0.00			
	0050 - Total							\$0.00			
	0060	TRUNCATED DOMES	Material		3	Aug 17, 2026	SYSTEM	(\$360.00)			
					3	Aug 17, 2026	SYSTEM	\$360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vanwih2 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					4	Sep 2, 2026	SYSTEM	(\$720.00)			
					4	Sep 2, 2026	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user vanwih2 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					5	Sep 16, 2026	SYSTEM	(\$720.00)			
					5	Sep 16, 2026	SYSTEM	\$720.00	This adjustment offsets the original system-generated Material Payment		



Line Item Adjustments by Estimate

Contract ID: 260417-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
J4P3268I	0060	TRUNCATED DOMES	Material			2026			Estimate Item Adjustment (0002) due to user carlsr3 overriding Payment Estimate Exception 2 on the current Payment Estimate.		
					6	Oct 2, 2026	SYSTEM	(\$2,547.00)			
					6	Oct 2, 2026	SYSTEM	\$2,547.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user carlsr3 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					- Total			\$0.00			
			Material - Total			\$0.00					
			0060 - Total			\$0.00					
			0070	CONCRETE SIDEWALK, 4 IN.	Material		3	Aug 17, 2026	SYSTEM	(\$612.00)	
							3	Aug 17, 2026	SYSTEM	\$612.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vanwih2 overriding Payment Estimate Exception 3 on the current Payment Estimate.
							4	Sep 2, 2026	SYSTEM	(\$6,716.70)	
							4	Sep 2, 2026	SYSTEM	\$6,716.70	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user vanwih2 overriding Payment Estimate Exception 4 on the current Payment Estimate.
	5	Sep 16, 2026					SYSTEM	(\$41,042.76)			
	5	Sep 16, 2026					SYSTEM	\$41,042.76	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user carlsr3 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
	6	Oct 2, 2026					SYSTEM	(\$83,923.56)			
	6	Oct 2, 2026					SYSTEM	\$83,923.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user carlsr3 overriding Payment Estimate Exception 5 on the current Payment Estimate.		
	- Total				\$0.00						
	Material - Total				\$0.00						
	0070 - Total			\$0.00							
	0080	CONCRETE CURB (6 IN. HEIGHT AND UNDER)	Material		4	Sep 2, 2026	SYSTEM	(\$6,400.00)			
					4	Sep 2, 2026	SYSTEM	\$6,400.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vanwih2 overriding Payment Estimate Exception 6 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
	0080 - Total			\$0.00							
	0090	CURB AND GUTTER TYPE A	Material		6	Oct 2, 2026	SYSTEM	(\$9,360.00)			
					6	Oct 2, 2026	SYSTEM	\$9,360.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user carlsr3 overriding Payment Estimate Exception 12 on the current Payment Estimate.		
			- Total			\$0.00					
			Material - Total			\$0.00					
	0090 - Total			\$0.00							
	0100	CURB AND GUTTER TYPE B	Material		3	Aug 17, 2026	SYSTEM	(\$2,607.00)			
					3	Aug 17, 2026	SYSTEM	\$2,607.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user vanwih2 overriding Payment Estimate Exception 4 on the current Payment Estimate.		
					4	Sep 2, 2026	SYSTEM	(\$2,607.00)			
4					Sep 2, 2026	SYSTEM	\$2,607.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vanwih2 overriding Payment Estimate Exception 7 on the current Payment Estimate.			
5					Sep 16, 2026	SYSTEM	(\$2,607.00)				



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 260417-C02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
J4P3268I	0100	CURB AND GUTTER TYPE B	Material			2026				
					5	Sep 16, 2026	SYSTEM	\$2,607.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user carlsr3 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					6	Oct 2, 2026	SYSTEM	(\$2,607.00)		
					6	Oct 2, 2026	SYSTEM	\$2,607.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user carlsr3 overriding Payment Estimate Exception 13 on the current Payment Estimate.	
					- Total			\$0.00		
			Material - Total			\$0.00				
			0100 - Total							
	0110	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		3	Aug 17, 2026	SYSTEM	(\$1,152.00)		
					3	Aug 17, 2026	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user vanwih2 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
					4	Sep 2, 2026	SYSTEM	(\$1,152.00)		
					4	Sep 2, 2026	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user vanwih2 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
					5	Sep 16, 2026	SYSTEM	(\$1,152.00)		
					5	Sep 16, 2026	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user carlsr3 overriding Payment Estimate Exception 9 on the current Payment Estimate.	
					6	Oct 2, 2026	SYSTEM	(\$1,152.00)		
					6	Oct 2, 2026	SYSTEM	\$1,152.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user carlsr3 overriding Payment Estimate Exception 14 on the current Payment Estimate.	
			- Total			\$0.00				
			Material - Total			\$0.00				
	0110 - Total								\$0.00	
	0150	MISC.	Overrun	Overrun	4	Sep 2, 2026	SYSTEM	(\$1,134.00)		
					6	Oct 2, 2026	SYSTEM	\$1,134.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of '42.00000 - 42.00000, 'is applied (if non-zero).	
					Overrun - Total			\$0.00		
			Overrun - Total			\$0.00				
			0150 - Total							
J4P3268I - Total								\$4.09		
Overall - Total								\$4.09		



Contract Adjustments for Contract - 260417-C02

There are no contract adjustments to display for this contract.