



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on July 21, 2026

Pay Estimate Created Date: July 15, 2026

Progress Estimate Number 1	Contract ID Prime Contractor	260417-C04 Capital Paving & Construction, LLC	Pay Period Start Pay Period End	See Award Date July 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$66,976.13 \$0.00 \$66,976.13
-------------------------------	---------------------------------	--	------------------------------------	---------------------------------	--	--------------------------------------

Approval Date					By User
July 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				simst
July 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				riley1
July 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
August 18, 2026	August 18, 2026		95.96%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	May 6, 2026	May 6, 2026	
Letting Date	April 17, 2026	April 17, 2026	
Notice to Proceed Date	June 22, 2026	June 22, 2026	
Work Began Date	July 6, 2026	July 6, 2026	

Contract Total Pay For Estimate No. 1			
		This Estimate	Previous To Date
260417-C04	Total Posted Items Pay	\$64,272.37	\$0.00 \$64,272.37
	Gross Item Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$0.00	\$64,272.37
Contract Total Payable This Estimate:		\$64,272.37	

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JKRM0123	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$8,410.940	1	\$8,410.94
	0020	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	SQYD	\$430.070	23.200	\$9,977.62
	0030	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	LF	\$105.330	32	\$3,370.56
	0040	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	EA	\$1,204.650	4	\$4,818.60
	0050	6161005	CONSTRUCTION SIGNS	SQFT	\$6.340	208	\$1,318.72
	0060	6161025	CHANNELIZER (TRIM-LINE)	EA	\$10.560	70	\$739.20
	0080	6161033	DIRECTION INDICATOR BARRICADE	EA	\$42.260	18	\$760.68
	0090	6161040	FLASHING ARROW PANEL	EA	\$369.770	2	\$739.54
	0100	6161055	SEQUENTIAL FLASHING WARNING LIGHT	EA	\$36.980	18	\$665.64
	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$1,558.310	2	\$3,116.62
	0120	6181000	MOBILIZATION	LS	\$21,979.090	1	\$21,979.09
	0130	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	FT	\$2,093.790	4	\$8,375.16

Project JKRM0123 - Total	\$64,272.37
Overall - Total	\$64,272.37

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKRM0123	0020	CONCRETE PAVEMENT (10	Material			-23.20000	\$430.07	(\$9,977.62)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 21, 2026

Pay Estimate Created Date: July 15, 2026

Progress Estimate Number 1	Contract ID 260417-C04	Prime Contractor Capital Paving & Construction, LLC	Pay Period Start Pay Period End	See Award Date July 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$66,976.13 \$0.00 \$66,976.13
--------------------------------------	----------------------------------	---	---	--	---	---

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKRM0123		IN. NON-REINF)						
	0020	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.	23.20000	\$430.07	\$9,977.62
	0030	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material			-32	\$105.33	(\$3,370.56)
	0030	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.	32	\$105.33	\$3,370.56
	0040	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material			-4	\$1,204.65	(\$4,818.60)
	0040	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.	4	\$1,204.65	\$4,818.60
	0050	CONSTRUCTION SIGNS	Material			-208	\$6.34	(\$1,318.72)
	0050	CONSTRUCTION SIGNS	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.	208	\$6.34	\$1,318.72
	0060	CHANNELIZER (TRIM-LINE)	Material			-70	\$10.56	(\$739.20)
	0060	CHANNELIZER (TRIM-LINE)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.	70	\$10.56	\$739.20
	0080	DIRECTION INDICATOR BARRICADE	Material			-18	\$42.26	(\$760.68)
	0080	DIRECTION INDICATOR BARRICADE	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.	18	\$42.26	\$760.68
	0090	FLASHING ARROW PANEL	Material			-2	\$369.77	(\$739.54)
	0090	FLASHING ARROW PANEL	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.	2	\$369.77	\$739.54
	0100	SEQUENTIAL FLASHING WARNING LIGHT	Material			-18	\$36.98	(\$665.64)
	0100	SEQUENTIAL FLASHING WARNING LIGHT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment Estimate Exception 11 on the current Payment Estimate.	18	\$36.98	\$665.64
	0110	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material			-2	\$1,558.31	(\$3,116.62)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on July 21, 2026

Pay Estimate Created Date: July 15, 2026

Progress Estimate Number 1		Contract ID Prime Contractor	260417-C04 Capital Paving & Construction, LLC	Pay Period Start Pay Period End	See Award Date July 15, 2026	Original Contract Amount Net Change Order Amount Current Contract Amount	\$66,976.13 \$0.00 \$66,976.13	
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JKRM0123	0110	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.	2	\$1,558.31	\$3,116.62
	0130	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material			-4	\$2,093.79	(\$8,375.16)
	0130	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	4	\$2,093.79	\$8,375.16
Total								\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details**

Report Generated on July 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JKRM0123		Drainage Improvements	50	PETTIS	from Grand ave to Ingram ave in Sedalia
Totals by Job Numbers					
JKRM0123			This Estimate	Previous	To Date
	Posted Item Pay		\$64,272.37	\$0.00	\$64,272.37
	Gross Item Adjustments		\$0.00	\$0.00	\$0.00
	Gross Item Pay		\$64,272.37	\$0.00	\$64,272.37
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Report Generated on July 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 5021110, Project Item Line Number 0020, Material Set 502111096, Material 1057JMTBE28016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 40/M280@, Acceptance Action Generic ReinforcingMisc is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 5021110, Project Item Line Number 0020, Material Set 502111096, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 5021110, Project Item Line Number 0020, Material Set 502111096, Material 1057JMDAEC6.11 - Dowel Assemblies Epoxy Ctd Gr60 1 1/4" @, Acceptance Action Generic ReinforcingMisc is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 5021110, Project Item Line Number 0020, Material Set 502111096, Material 1057JMTBE42016 - Tie Bar Ep Ctd 30" No. 5/M16 Gr 60/M420@, Acceptance Action Generic ReinforcingMisc is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6092011, Project Item Line Number 0030, Material Set 609201196, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6141121, Project Item Line Number 0040, Material Set 614112196, Material 0614DFGTCV - Curved Vane Grate and Frame, Acceptance Action Generic 0614DFGTCV is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6161005, Project Item Line Number 0050, Material Set 616100596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6161025, Project Item Line Number 0060, Material Set 616102596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6161033, Project Item Line Number 0080, Material Set 616103396, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6161040, Project Item Line Number 0090, Material Set 616104096, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6161055, Project Item Line Number 0100, Material Set 616105596, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 6161098A, Project Item Line Number 0110, Material Set 6161098A96, Material 0616TMTC - Temporary Traffic Control Devices, Acceptance Action Generic 0616TMTC is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 7311042, Project Item Line Number 0130, Material Set 731104296, Material 1033DIRCPK - Precast Conc Drop Inlet, Acceptance Action Generic 1033DIRCPK is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden
Estimate Exception Type: Insufficient Materials: Project JKR0123, Item 7311042, Project Item Line Number 0130, Material Set 731104296, Material 1036RSDFE42M13 - Rein Steel EC No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Reports in AWP need to be adjusted.	SIMST	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on July 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260417-C04	JKRM0123	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	1.00	\$8,410.94	\$8,410.94
		0001	0020	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	23.20	0.00	23.20	SQYD	23.20	\$430.07	\$9,977.62
		0001	0030	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER) TYPE A	32.00	0.00	32.00	LF	32.00	\$105.33	\$3,370.56
		0001	0040	6141121	CURVED VANE GRATE AND FRAME (4 FT. X 2 FT. OR 1200MM X 600MM)	4.00	0.00	4.00	EA	4.00	\$1,204.65	\$4,818.60
		0001	0050	6161005	CONSTRUCTION SIGNS	370.00	0.00	370.00	SQFT	208.00	\$6.34	\$1,318.72
		0001	0060	6161025	CHANNELIZER (TRIM-LINE)	70.00	0.00	70.00	EA	70.00	\$10.56	\$739.20
		0001	0070	6161030	TYPE 3 MOVEABLE BARRICADE	4.00	0.00	4.00	EA	0.00	\$132.06	\$0.00
		0001	0080	6161033	DIRECTION INDICATOR BARRICADE	18.00	0.00	18.00	EA	18.00	\$42.26	\$760.68
		0001	0090	6161040	FLASHING ARROW PANEL	2.00	0.00	2.00	EA	2.00	\$369.77	\$739.54
		0001	0100	6161055	SEQUENTIAL FLASHING WARNING LIGHT	18.00	0.00	18.00	EA	18.00	\$36.98	\$665.64
		0001	0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	2.00	0.00	2.00	EA	2.00	\$1,558.31	\$3,116.62
		0001	0120	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$21,979.09	\$21,979.09
		0001	0130	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	4.00	0.00	4.00	FT	4.00	\$2,093.79	\$8,375.16
		0001	0140	8061007A	CURB INLET CHECK	4.00	0.00	4.00	EA	0.00	\$287.11	\$0.00
Project JKRM0123 - Total Value Posted to Date as of Report Generated Date												\$64,272.37
260417-C04 Overall - Total Value Posted to Date as of Report Generated Date												\$64,272.37



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on July 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JKRM0123

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	7/8/26	7/13/26	1	0.50	LS	US 50 WB	394+62 LT		396+16 LT		Drop inlet 3-15P, Drop Inlet 2-15P
			7/9/26	7/13/26	1	0.25	LS	Hwy 50 WB	358+19 LT				
			7/13/26	7/13/26	1	0.25	LS	US 50 EB right hand lane	394+62				
0020	5021110	CONCRETE PAVEMENT (10 IN. NON-REINF)	7/8/26	7/13/26	1	11.60	SQYD	Hwy 50	394+62		396+16		3-15.2-16
			7/9/26	7/13/26	1	5.80	SQYD	Hwy 50 WB	358+19 LT				1-31
			7/14/26	7/15/26	1	5.80	SQYD	US 50 EB	394+62				DI-55P
0030	6092011	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	7/8/26	7/13/26	1	16.00	LF	Hwy 50	394+62		396+16		3-15.2-15
			7/9/26	7/13/26	1	8.00	LF	Hwy 50 WB	358+19 LT				
			7/14/26	7/15/26	1	8.00	LF	US 50 EB	394+62				DI-55P
0040	6141121	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	7/8/26	7/13/26	1	2.00	EA	50	394+62		396+16 LT		3-15.2-15
			7/9/26	7/13/26	1	1.00	EA	Hwy 50 WB	358+19 LT				
			7/14/26	7/15/26	1	1.00	EA	US 50 EB	394+62				DI-55P
0050	6161005	CONSTRUCTION SIGNS	7/8/26	7/13/26	1	48.00	SQFT	WB Hwy 50	181.245		181.209		Merge, Road Work Ahead, Right Lane Closed
			7/13/26	7/13/26	1	96.00	SQFT	Grand ave/US 50 WB	181.981		181.911		3-RD WORK AH SIGNS ON 7THST. RD WK AH, RT LN CL AH, AND MERGE ALONG US 50 WB
			7/14/26	7/15/26	1	64.00	SQFT	10TH/GRAND AVE.	358+19				MERGE, RT LANECL AH,2 RD WK AH
0060	6161025	CHANNELIZER (TRIM-LINE)	7/8/26	7/13/26	1	47.00	EA	WB Hwy 50	176		181.494		
			7/13/26	7/13/26	1	23.00	EA	US50 WB	182.137				
0080	6161033	DIRECTION INDICATOR BARRICADE	7/8/26	7/13/26	1	11.00	EA	WB Hwy 50	181.176				
			7/13/26	7/13/26	1	6.00	EA	US 50 WB/Grand ave	182.137		181.911		
			7/14/26	7/15/26	1	1.00	EA	US 50	80.477				
0090	6161040	FLASHING ARROW PANEL	7/8/26	7/13/26	1	1.00	EA	WB hwy 50	181.303				
			7/13/26	7/13/26	1	1.00	EA	US 50 WB/Grand aVE	182.137				
0100	6161055	SEQUENTIAL FLASHING WARNING LIGHT	7/8/26	7/13/26	1	11.00	EA	WB Hwy 50	181.76				
			7/13/26	7/13/26	1	6.00	EA	US 50 WB/GAND AVE	182.137				
			7/14/26	7/15/26	1	1.00	EA	US 50	80.477				
0110	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	7/8/26	7/13/26	1	1.00	EA	WB Hwy 50	181.26				
			7/13/26	7/13/26	1	1.00	EA	US 50 EB	79.713				
0120	6181000	MOBILIZATION	7/13/26	7/13/26	1	1.00	LS	US 50 WB	396+62				
0130	7311042	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	7/8/26	7/13/26	1	2.00	FT	hwy 50	394+62		396+16		
			7/9/26	7/13/26	1	1.00	FT	Hwy 50 WB	358+19 LT				1-31
			7/14/26	7/15/26	1	1.00	FT	US 50	394+62				DI-55P

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 260417-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JKRM0123	0020	CONCRETE PAVEMENT (10 IN. NON-REINF)	Material		1	Jul 15, 2026	SYSTEM	(\$9,977.62)	
					1	Jul 15, 2026	SYSTEM	\$9,977.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user simst overriding Payment Estimate Exception 1 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0020 - Total			\$0.00	
	0030	INTEGRAL CURB (6 IN. HEIGHT AND UNDER)	Material		1	Jul 15, 2026	SYSTEM	(\$3,370.56)	
					1	Jul 15, 2026	SYSTEM	\$3,370.56	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user simst overriding Payment Estimate Exception 5 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0030 - Total			\$0.00	
	0040	CURVED VANE GRATE AND FRAME(4 FT. X 2 FT	Material		1	Jul 15, 2026	SYSTEM	(\$4,818.60)	
					1	Jul 15, 2026	SYSTEM	\$4,818.60	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0003) due to user simst overriding Payment Estimate Exception 6 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0040 - Total			\$0.00	
	0050	CONSTRUCTION SIGNS	Material		1	Jul 15, 2026	SYSTEM	(\$1,318.72)	
					1	Jul 15, 2026	SYSTEM	\$1,318.72	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0004) due to user simst overriding Payment Estimate Exception 7 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0050 - Total			\$0.00	
	0060	CHANNELIZER (TRIM-LINE)	Material		1	Jul 15, 2026	SYSTEM	(\$739.20)	
					1	Jul 15, 2026	SYSTEM	\$739.20	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user simst overriding Payment Estimate Exception 8 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0060 - Total			\$0.00	
	0080	DIRECTION INDICATOR BARRICADE	Material		1	Jul 15, 2026	SYSTEM	(\$760.68)	
					1	Jul 15, 2026	SYSTEM	\$760.68	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user simst overriding Payment Estimate Exception 9 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0080 - Total			\$0.00	
	0090	FLASHING ARROW PANEL	Material		1	Jul 15, 2026	SYSTEM	(\$739.54)	
					1	Jul 15, 2026	SYSTEM	\$739.54	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user simst overriding Payment Estimate Exception 10 on the current Payment Estimate.
					- Total			\$0.00	
					Material - Total			\$0.00	
					0090 - Total			\$0.00	
	0100	SEQUENTIAL FLASHING WARNING LIGHT	Material		1	Jul 15, 2026	SYSTEM	(\$665.64)	
					1	Jul 15, 2026	SYSTEM	\$665.64	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0008) due to user simst overriding Payment



Line Item Adjustments by Estimate

Jul 21, 2026

Contract ID: 260417-C04

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JKRM0123	0100	SEQUENTIAL FLASHING WARNING LIGHT	Material						Estimate Exception 11 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total						\$0.00	
			0100 - Total							\$0.00
	0110	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Material		1	Jul 15, 2026	SYSTEM	(\$3,116.62)		
					1	Jul 15, 2026	SYSTEM	\$3,116.62	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0009) due to user simst overriding Payment Estimate Exception 12 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total						\$0.00	
			0110 - Total							\$0.00
	0130	PRECAST CONCRETE DROP INLET 4 FT X 2 FT	Material		1	Jul 15, 2026	SYSTEM	(\$8,375.16)		
					1	Jul 15, 2026	SYSTEM	\$8,375.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0010) due to user simst overriding Payment Estimate Exception 13 on the current Payment Estimate.	
				- Total				\$0.00		
			Material - Total						\$0.00	
			0130 - Total							\$0.00
	JKRM0123 - Total								\$0.00	
	Overall - Total								\$0.00	



Contract Adjustments for Contract - 260417-C04

There are no contract adjustments to display for this contract.