



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress Estimate Number	Contract ID	260515-G10	Pay Period Start	August 2, 2026	Original Contract Amount	\$1,075,000.00
2	Prime Contractor	Hartman and Company, Inc.	Pay Period End	August 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$1,075,000.00

Approval Date		By User
August 17, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by	dunawr1
August 17, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	gwinc1
August 19, 2026	Reviewed and Approved at the Central Office Controllers Office Level by	hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 1, 2026	December 1, 2026		30.27%

Contract Informational Dates			Milestones
			No Milestones Exist for Contract

Date Description	Original Completion Date	Current Completion Date
Acceptance Date		
Awarded Date	June 3, 2026	June 3, 2026
Letting Date	May 15, 2026	May 15, 2026
Notice to Proceed Date	July 20, 2026	July 20, 2026
Work Began Date	July 27, 2026	July 27, 2026

Contract Total Pay For Estimate No. 2			
		This Estimate	Previous
260515-G10			To Date
Total Posted Items Pay		\$173,984.03	\$151,397.85
Gross Item Adjustments		(\$64,067.50)	\$0.00
Incentive		\$0.00	\$0.00
Disincentive		\$0.00	\$0.00
Liquidated Damage		\$0.00	\$0.00
Other Contract Adjustments		\$0.00	\$0.00
			\$151,397.85
			\$261,314.38
Contract Total Payable This Estimate:		\$109,916.53	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JSR0143	0150	6161005	CONSTRUCTION SIGNS	SQFT	\$7.000	12.500	\$87.50
	0160	6161030	TYPE 3 MOVEABLE BARRICADE	EA	\$205.000	3	\$615.00
	0170	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	EA	\$3,250.000	1	\$3,250.00
	0180	6181000	MOBILIZATION	LS	\$106,145.700	0.250	\$26,536.43
	0310	8061050	TYPE C BERM	LF	\$37.700	233	\$8,784.10
	0370	2061000	CLASS 1 EXCAVATION	CUYD	\$64.900	85	\$5,516.50
	0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	LF	\$178.500	387	\$69,079.50
	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	CUYD	\$1,450.000	38.500	\$55,825.00
	0480	7061060	REINFORCING STEEL (BRIDGES)	LB	\$3.000	1,430	\$4,290.00

Project JSR0143 - Total **\$173,984.03**

Overall - Total **\$173,984.03**

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0143	0150	CONSTRUCTION SIGNS	Overrun			-12.50000	\$7.00	(\$87.50)
	0160	TYPE 3 MOVEABLE BARRICADE	Overrun			-3	\$205.00	(\$615.00)
	0170	CHANGEABLE MESSAGE SIGN WITH	Overrun			-1	\$3,250.00	(\$3,250.00)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on August 20, 2026

Pay Estimate Created Date: August 17, 2026

Progress	Contract ID	260515-G10	Pay Period Start	August 2, 2026	Original Contract Amount	\$1,075,000.00
Estimate Number	Prime Contractor	Hartman and Company, Inc.	Pay Period End	August 15, 2026	Net Change Order Amount	\$0.00
2					Current Contract Amount	\$1,075,000.00

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JSR0143		COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED						
	0440	CLASS B CONCRETE (SUBSTRUCTURE)	Material			-38.50000	\$1,450.00	(\$55,825.00)
	0480	REINFORCING STEEL (BRIDGES)	Material			-1,430	\$3.00	(\$4,290.00)
Total								(\$64,067.50)



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on August 20, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JSR0143	FAS S605(068)	Bridge replacement	H	MCDONALD	on Route H near Pineville
Totals by Job Numbers					
JSR0143			This Estimate	Previous	To Date
	Posted Item Pay		\$173,984.03	\$151,397.85	\$325,381.88
	Gross Item Adjustments		(\$64,067.50)	\$0.00	(\$64,067.50)
	Gross Item Pay		\$109,916.53	\$151,397.85	\$261,314.38
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on August 20, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JSR0143, Item 7032003, Project Item Line Number 0440, Material Set 703200396, Material 0501CCB2MDA - Concrete, Modified B-2 w/Air, Acceptance Action Generic 0501CCB2MDA is insufficient.	Waiting for QC test results	dunawr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSR0143, Item 7061060, Project Item Line Number 0480, Material Set 706106096, Material 1036RSDFL42M25 - Reinforcing Steel No. 8/M25 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for PALs to be entered.	dunawr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSR0143, Item 7061060, Project Item Line Number 0480, Material Set 706106096, Material 1036RSDFL42M19 - Reinforcing Steel No. 6/M19 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for PALs to be entered.	dunawr1	Acknowledged
Estimate Exception Type: Insufficient Materials: Project JSR0143, Item 7061060, Project Item Line Number 0480, Material Set 706106096, Material 1036RSDFL42M13 - Reinforcing Steel No. 4/M13 Gr 60/M420 @, Acceptance Action Generic ReSteelBars is insufficient.	Waiting for PALs to be entered.	dunawr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260515-G10, Contract Project JSR0143, Project Item Line Number 0150, Contract Line Item Number 0150, Item 6161005, Minor Item.	Addressed in change order #1, pending approval.	dunawr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260515-G10, Contract Project JSR0143, Project Item Line Number 0160, Contract Line Item Number 0160, Item 6161030, Minor Item.	Addressed in change order #1, pending approval.	dunawr1	Acknowledged
Estimate Exception Type: Item Overrun: Contract 260515-G10, Contract Project JSR0143, Project Item Line Number 0170, Contract Line Item Number 0170, Item 6161099, Minor Item.	Addressed in change order #1, pending approval.	dunawr1	Acknowledged



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on August 20, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260515-G10	JSR0143	0001	0010	2013000	CLEARING AND GRUBBING	1.00	0.00	1.00	ACRE	1.00	\$5,900.00	\$5,900.00
		0001	0020	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.00	\$5,900.00	\$0.00
		0001	0030	2035000	UNCLASSIFIED EXCAVATION	276.00	0.00	276.00	CUYD	0.00	\$12.20	\$0.00
		0001	0040	2036000	COMPACTING EMBANKMENT	45.00	0.00	45.00	CUYD	0.00	\$68.50	\$0.00
		0001	0050	2063000	CLASS 3 EXCAVATION	1.00	0.00	1.00	CUYD	0.00	\$2,320.00	\$0.00
		0001	0060	3040163	TYPE 1 AGGREGATE FOR BASE (6 IN. THICK)	79.00	0.00	79.00	SQYD	0.00	\$39.00	\$0.00
		0001	0070	3107003	GRAVEL (A) OR CRUSHED STONE (B) OR CHAT (C)	118.00	0.00	118.00	SQYD	0.00	\$22.90	\$0.00
		0001	0080	4011209	BITUMINOUS PAVEMENT MIXTURE PG64-22, (BP-1)	69.20	0.00	69.20	TONS	0.00	\$207.00	\$0.00
		0001	0090	4019905	MISC.OPTIONAL PAVEMENT	78.70	0.00	78.70	SQYD	0.00	\$143.00	\$0.00
		0001	0100	4071005	TACK COAT	35.00	0.00	35.00	GAL	0.00	\$35.00	\$0.00
		0001	0110	6044011	PIPE COLLAR, TYPE A	1.00	0.00	1.00	EA	0.00	\$4,510.00	\$0.00
		0001	0120	6097000	ROCK LINING	2.00	0.00	2.00	CUYD	0.00	\$508.50	\$0.00
		0001	0130	6113020	FURNISHING TYPE 2 ROCK BLANKET	257.00	0.00	257.00	CUYD	50.00	\$54.00	\$2,700.00
		0001	0140	6113040	PLACING TYPE 2 ROCK BLANKET	257.00	0.00	257.00	CUYD	50.00	\$26.10	\$1,305.00
		0001	0150	6161005	CONSTRUCTION SIGNS	623.00	0.00	623.00	SQFT	635.50	\$7.00	\$4,448.50
		0001	0160	6161030	TYPE 3 MOVEABLE BARRICADE	10.00	0.00	10.00	EA	13.00	\$205.00	\$2,665.00
		0001	0170	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8.00	0.00	8.00	EA	9.00	\$3,250.00	\$29,250.00
		0001	0180	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$106,145.70	\$106,145.70
		0001	0190	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	588.00	0.00	588.00	LF	0.00	\$2.20	\$0.00
		0001	0200	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	588.00	0.00	588.00	LF	0.00	\$2.20	\$0.00
		0001	0210	6221001	COLDMILLING BITUMINOUS PAVEMENT FOR REMOVAL OF SURFACING (3 IN. THICK OR LESS)	624.00	0.00	624.00	SQYD	0.00	\$14.10	\$0.00
		0001	0220	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	385.00	0.00	385.00	SQYD	75.00	\$11.60	\$870.00
		0001	0230	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	1.00	\$8,800.00	\$8,800.00
		0001	0240	7250418	18 IN. PIPE GROUP C	4.00	0.00	4.00	LF	0.00	\$578.00	\$0.00
		0001	0250	7320818A	18 IN. OR ALLOWED SUBSTITUTE GROUP C FLARED END SECTION	1.00	0.00	1.00	EA	0.00	\$1,390.00	\$0.00
		0001	0260	8025006	MULCHING	0.10	0.00	0.10	ACRE	0.00	\$12,500.00	\$0.00
		0001	0270	8051000A	SEEDING - COOL SEASON GRASSES	0.10	0.00	0.10	ACRE	0.00	\$14,500.00	\$0.00
		0001	0280	8061005	ROCK DITCH CHECK	56.00	0.00	56.00	LF	0.00	\$46.80	\$0.00
		0001	0290	8061016	SEDIMENT REMOVAL	10.00	0.00	10.00	CUYD	0.00	\$44.60	\$0.00
		0001	0300	8061019	SILT FENCE	129.00	0.00	129.00	LF	129.00	\$10.00	\$1,290.00
		0001	0310	8061050	TYPE C BERM	233.00	0.00	233.00	LF	233.00	\$37.70	\$8,784.10
		0040	0320	9031250A	U-CHANNEL POST, 3 LB	96.00	0.00	96.00	LF	0.00	\$28.70	\$0.00
		0040	0330	9031280	2.5 IN. PSST POST - 12 GA.	16.00	0.00	16.00	LF	0.00	\$13.00	\$0.00
		0040	0340	9031285	CONCRETE POST ANCHOR FOR 2.5 IN. PSST. - 7 GA.	1.00	0.00	1.00	EA	0.00	\$435.00	\$0.00
		0040	0350	9035004A	SH-FLAT SHEET	27.00	0.00	27.00	SQFT	0.00	\$22.00	\$0.00
		0040	0360	9039902	MISC.MISC. {RELOCATE STREET NAME SIGNS}	1.00	0.00	1.00	EA	0.00	\$220.00	\$0.00
		0070	0370	2061000	CLASS 1 EXCAVATION	85.00	0.00	85.00	CUYD	85.00	\$64.90	\$5,516.50
		0070	0380	2160500	REMOVAL OF BRIDGES	1.00	0.00	1.00	LS	1.00	\$26,000.00	\$26,000.00
		0070	0390	5031011A	BRIDGE APPROACH SLAB (MINOR ROAD)	130.00	0.00	130.00	SQYD	0.00	\$156.00	\$0.00
		0070	0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN)	420.00	0.00	420.00	LF	387.00	\$178.50	\$69,079.50
		0070	0410	7025002	PILE WAVE ANALYSIS	1.00	0.00	1.00	EA	0.00	\$1,500.00	\$0.00
		0070	0420	7026000	PRE-BORE FOR PILING	164.00	0.00	164.00	LF	164.00	\$133.50	\$21,894.00
		0070	0430	7027000	PILE POINT REINFORCEMENT	14.00	0.00	14.00	EA	14.00	\$145.00	\$2,030.00
		0070	0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	62.40	0.00	62.40	CUYD	38.50	\$1,450.00	\$55,825.00
		0070	0450	7034216	TYPE H BARRIER	276.00	0.00	276.00	LF	0.00	\$151.50	\$0.00
		0070	0460	7034222	SLAB ON CONCRETE BEAM	418.00	0.00	418.00	SQYD	0.00	\$595.50	\$0.00
		0070	0470	7056049	21 IN., PRESTRESSED CONCRETE SPREAD BOX BEAM	472.00	0.00	472.00	LF	0.00	\$522.00	\$0.00
		0070	0480	7061060	REINFORCING STEEL (BRIDGES)	2,860.00	0.00	2,860.00	LB	2,860.00	\$3.00	\$8,580.00
		0070	0490	7123610	SLAB DRAIN	10.00	0.00	10.00	EA	0.00	\$552.00	\$0.00
		0070	0500	7151001	VERTICAL DRAIN AT END BENTS	2.00	0.00	2.00	EA	1.00	\$3,160.00	\$3,160.00
		0070	0510	7161000	PLAIN NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$487.50	\$0.00
		0070	0520	7161002	LAMINATED NEOPRENE BEARING PAD	8.00	0.00	8.00	EA	0.00	\$582.50	\$0.00
Project JSR0143 - Total Value Posted to Date as of Report Generated Date												\$364,243.30
260515-G10 Overall - Total Value Posted to Date as of Report Generated Date												\$364,243.30



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on August 20, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JSR0143

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0150	6161005	CONSTRUCTION SIGNS	8/12/26	8/14/26	1	12.50	SOFT	Bridge A9734 at Beckett lane					addressed on Change order #1
0160	6161030	TYPE 3 MOVEABLE BARRICADE	8/12/26	8/14/26	1	3.00	EA	Bridge A9734, 2 at west hard closure, 1 at Beckett lane					Addressed on Change Order #1
0170	6161099	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	8/12/26	8/14/26	1	1.00	EA	Bridge A9734, just east of soft closure on west side of bridge					Addressed on Change Order #1
0180	6181000	MOBILIZATION	8/14/26	8/17/26	1	0.25	LS	Bridge A9734					20% complete
0310	8061050	TYPE C BERM	8/3/26	8/4/26	1	116.50	LF	Bridge A9734					
			8/4/26	8/5/26	1	116.50	LF	Bridge A9734					
0370	2061000	CLASS 1 EXCAVATION	8/3/26	8/4/26	1	85.00	CUYD	Bridge A9734 Bent 1 and 3					
0400	7021212	GALVANIZED STRUCTURAL STEEL PILES (12 IN	8/6/26	8/11/26	1	387.00	LF	Bridge A9734, Bent 1-3	bent 1-3				Bent 2 met length, bent 1<3' short of plan, bent 3>1= 5'-7" short
0440	7032003	CLASS B CONCRETE (SUBSTRUCTURE)	8/13/26	8/13/26	1	38.50	CUYD	Bridge A9734, Bent 1 Abutment, Bent 2 web wall	Bent 1		Bent 2		
0480	7061060	REINFORCING STEEL (BRIDGES)	8/12/26	8/14/26	1	1,430.00	LB	Bridge A9734, Bent 2 Web wall					

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Aug 20, 2026

Contract ID: 260515-G10

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks
JSR0143	0150	CONSTRUCTION SIGNS	Overrun	Overrun	2	Aug 17, 2026	SYSTEM	(\$87.50)	
				Overrun - Total				(\$87.50)	
			Overrun - Total				(\$87.50)		
			0150 - Total						
	0160	TYPE 3 MOVEABLE BARRICADE	Overrun	Overrun	2	Aug 17, 2026	SYSTEM	(\$615.00)	
				Overrun - Total				(\$615.00)	
			Overrun - Total				(\$615.00)		
			0160 - Total						
	0170	CHANGEABLE MESSAGE SIGN WITH COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	Overrun	Overrun	2	Aug 17, 2026	SYSTEM	(\$3,250.00)	
				Overrun - Total				(\$3,250.00)	
			Overrun - Total				(\$3,250.00)		
			0170 - Total						
	0440	CLASS B CONCRETE (SUBSTRUCTURE)	Material		2	Aug 17, 2026	SYSTEM	(\$55,825.00)	
				- Total				(\$55,825.00)	
			Material - Total				(\$55,825.00)		
			0440 - Total						
	0480	REINFORCING STEEL (BRIDGES)	Material		2	Aug 17, 2026	SYSTEM	(\$4,290.00)	
				- Total				(\$4,290.00)	
			Material - Total				(\$4,290.00)		
			0480 - Total						
JSR0143 - Total								(\$64,067.50)	
Overall - Total								(\$64,067.50)	



Contract Adjustments for Contract - 260515-G10

There are no contract adjustments to display for this contract.