



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	260618-D01	Pay Period Start	September 2, 2026	Original Contract Amount	\$313,549.38
2	Prime Contractor	Watson Concrete, Inc.	Pay Period End	October 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$313,549.38

Approval Date					By User
October 16, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by				schaua1
October 16, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by				stokez1
October 20, 2026	Reviewed and Approved at the Central Office Controllers Office Level by				hannos1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
December 18, 2026	December 18, 2026		42.67%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 1, 2026	July 1, 2026	
Letting Date	June 18, 2026	June 18, 2026	
Notice to Proceed Date	August 17, 2026	August 17, 2026	
Work Began Date			

Contract Total Pay For Estimate No. 2			
	This Estimate	Previous	To Date
260618-D01			
Total Posted Items Pay	\$129,168.95	\$4,615.00	\$133,783.95
Gross Item Adjustments	\$156.53	\$0.00	\$156.53
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damage	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00
		\$4,615.00	\$133,940.48
Contract Total Payable This Estimate:		\$129,325.48	

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCD0124	0010	2022010	REMOVAL OF IMPROVEMENTS	LS	\$27,670.000	0.400	\$11,068.00
	0020	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	LF	\$18.350	532	\$9,762.20
	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	SQYD	\$36.250	547.200	\$19,836.00
	0040	6042010	ADJUSTING MANHOLE	EA	\$655.000	2	\$1,310.00
	0060	6081010	CONCRETE CURB RAMP	SQYD	\$160.000	9.800	\$1,568.00
	0070	6081012	TRUNCATED DOMES	SQFT	\$35.000	66.500	\$2,327.50
	0090	6085008	PAVED APPROACH, 8 IN.	SQYD	\$166.250	155	\$25,768.75
	0100	6086004	CONCRETE SIDEWALK, 4 IN.	SQYD	\$125.550	270.800	\$33,998.94
	0130	6099903	MISC.CURB AND GUTTER, TYPE B, SPECIAL	LF	\$92.550	34.100	\$3,155.96
	0150	6161005	CONSTRUCTION SIGNS	SQFT	\$8.300	163	\$1,352.90
	0160	6161025	CHANNELIZER (TRIM-LINE)	EA	\$23.700	70	\$1,659.00
	0190	6161040	FLASHING ARROW PANEL	EA	\$890.000	2	\$1,780.00
	0200	6169902	MISC.DETECTABLE PEDESTRIAN BARRICADE	EA	\$148.100	7	\$1,036.70
	0210	6181000	MOBILIZATION	LS	\$18,460.000	0.750	\$13,845.00
	0240	8061007A	CURB INLET CHECK	EA	\$175.000	4	\$700.00

Project JCD0124 - Total \$129,168.95

Overall - Total \$129,168.95

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 21, 2026

Pay Estimate Created Date: October 16, 2026

Progress Estimate Number	Contract ID	260618-D01	Pay Period Start	September 2, 2026	Original Contract Amount	\$313,549.38
2	Prime Contractor	Watson Concrete, Inc.	Pay Period End	October 15, 2026	Net Change Order Amount	\$0.00
					Current Contract Amount	\$313,549.38

Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCD0124	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material			-547.20000	\$36.25	(\$19,836.00)
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	547.20000	\$36.25	\$19,836.00
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	392.20000	\$0.13	\$52.59
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	65	\$0.13	\$8.72
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	86.20000	\$0.13	\$11.56
	0030	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3.80000	\$0.13	\$0.51
	0060	CONCRETE CURB RAMP	Material			-9.80000	\$160.00	(\$1,568.00)
	0060	CONCRETE CURB RAMP	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	9.80000	\$160.00	\$1,568.00
	0070	TRUNCATED DOMES	Material			-66.50000	\$35.00	(\$2,327.50)
	0070	TRUNCATED DOMES	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	66.50000	\$35.00	\$2,327.50
	0090	PAVED APPROACH, 8 IN.	Material			-155	\$166.25	(\$25,768.75)
	0090	PAVED APPROACH, 8 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	155	\$166.25	\$25,768.75
	0090	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	86.20000	\$0.54	\$46.24
	0090	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	65	\$0.54	\$34.87
	0090	PAVED APPROACH, 8 IN.	Price		Reference Item Price Adjustment Index Adjustment Type applied is FUEL	3.80000	\$0.54	\$2.04
	0100	CONCRETE SIDEWALK, 4 IN.	Material			-270.80000	\$125.55	(\$33,998.94)
	0100	CONCRETE SIDEWALK, 4 IN.	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	270.80000	\$125.55	\$33,998.94
Total								\$156.53



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 21, 2026

Contract Project Information					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
JCD0124	FAS S403(59)	ADA improvements	BU 70	BOONE	on BU 70 in Columbia
Totals by Job Numbers					
JCD0124			This Estimate	Previous	To Date
	Posted Item Pay		\$129,168.95	\$4,615.00	\$133,783.95
	Gross Item Adjustments		\$156.53	\$0.00	\$156.53
	Gross Item Pay		\$129,325.48	\$4,615.00	\$133,940.48
	Incentive		\$0.00	\$0.00	\$0.00
	Disincentive		\$0.00	\$0.00	\$0.00
	Liquidated Damages		\$0.00	\$0.00	\$0.00
	Other Contract Adjustments		\$0.00	\$0.00	\$0.00



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 21, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 1007T1ABLD..T5 - Agg Base Type 1 & 5 Limestone/Dolomite, Acceptance Action Generic 1007T1ABLD..T5 is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 3040504, Project Item Line Number 0030, Material Set 304050496, Material 0304SBT15KP - Compacted Type 1 & 5 Base, Acceptance Action Generic 0304SBT15KP is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6081010, Project Item Line Number 0060, Material Set 608101096, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6081012, Project Item Line Number 0070, Material Set 608101296, Material 1067TRDO - Truncated Domes for ADA, Acceptance Action Generic 1067TRDO is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1055CMMLDST2 - White Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST2 is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6085008, Project Item Line Number 0090, Material Set 608500896, Material 1057JMFRPF - Preformed Fiber Expansion Joint Matl @, Acceptance Action Generic 1057JMFRPF is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 0501CCPAQCQA - Concrete, Pavment contractor mix or QCQA, Acceptance Action Generic 0501CCPAQCQA is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCD0124, Item 6086004, Project Item Line Number 0100, Material Set 608600496, Material 1055CMMLDST1D - Clear Pavement-Bridge Dissipating Cure @, Acceptance Action Generic 1055CMMLDST1D is insufficient.	Working with contractor and materials to get tests in.	schaua1	Overridden



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates**

Report Generated on October 21, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260618-D01	JCD0124	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	0.00	1.00	LS	0.40	\$27,670.00	\$11,068.00
		0001	0020	2079903	MISC.LINEAR GRADING FOR ADA FACILITIES	824.00	0.00	824.00	LF	532.00	\$18.35	\$9,762.20
		0001	0030	3040504	TYPE 5 AGGREGATE FOR BASE (4 IN. THICK)	648.00	0.00	648.00	SQYD	547.20	\$36.25	\$19,836.00
		0001	0040	6042010	ADJUSTING MANHOLE	2.00	0.00	2.00	EA	2.00	\$655.00	\$1,310.00
		0001	0050	6042020	ADJUSTING BASIN OR INLET	1.00	0.00	1.00	EA	0.00	\$550.00	\$0.00
		0001	0060	6081010	CONCRETE CURB RAMP	34.10	0.00	34.10	SQYD	9.80	\$160.00	\$1,568.00
		0001	0070	6081012	TRUNCATED DOMES	92.00	0.00	92.00	SQFT	66.50	\$35.00	\$2,327.50
		0001	0080	6083006	6 IN. CONCRETE MEDIAN STRIP	1.00	0.00	1.00	SQYD	0.00	\$815.00	\$0.00
		0001	0090	6085008	PAVED APPROACH, 8 IN.	261.40	0.00	261.40	SQYD	241.20	\$166.25	\$40,099.50
		0001	0100	6086004	CONCRETE SIDEWALK, 4 IN.	353.50	0.00	353.50	SQYD	270.80	\$125.55	\$33,998.94
		0001	0110	6091010	CONCRETE CURB (6 IN. HEIGHT AND UNDER) TYPE S	2.00	0.00	2.00	LF	0.00	\$134.05	\$0.00
		0001	0120	6091011	CONCRETE CURB (OVER 6 IN. HEIGHT) TYPE S	91.00	0.00	91.00	LF	0.00	\$92.55	\$0.00
		0001	0130	6099903	MISC.CURB AND GUTTER, TYPE B, SPECIAL	71.00	0.00	71.00	LF	49.10	\$92.55	\$4,544.20
		0001	0140	6123001	TRUCK MOUNTED ATTENUATOR (TMA)	2.00	0.00	2.00	LS	0.00	\$5,500.00	\$0.00
		0001	0150	6161005	CONSTRUCTION SIGNS	324.00	0.00	324.00	SQFT	163.00	\$8.30	\$1,352.90
		0001	0160	6161025	CHANNELIZER (TRIM-LINE)	70.00	0.00	70.00	EA	70.00	\$23.70	\$1,659.00
		0001	0170	6161030	TYPE 3 MOVEABLE BARRICADE	2.00	0.00	2.00	EA	0.00	\$215.00	\$0.00
		0001	0180	6161033	DIRECTION INDICATOR BARRICADE	20.00	0.00	20.00	EA	0.00	\$111.05	\$0.00
		0001	0190	6161040	FLASHING ARROW PANEL	3.00	0.00	3.00	EA	2.00	\$890.00	\$1,780.00
		0001	0200	6169902	MISC.DETECTABLE PEDESTRIAN BARRICADE	8.00	0.00	8.00	EA	7.00	\$148.10	\$1,036.70
		0001	0210	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$18,460.00	\$18,460.00
		0001	0220	6274000	CONTRACTOR FURNISHED SURVEYING AND STAKING	1.00	0.00	1.00	LS	0.00	\$21,115.00	\$0.00
		0001	0230	8059901	MISC.SEEDING AND MULCHING	1.00	0.00	1.00	LS	0.00	\$5,060.00	\$0.00
		0001	0240	8061007A	CURB INLET CHECK	6.00	0.00	6.00	EA	4.00	\$175.00	\$700.00
		0001	0250	8061016	SEDIMENT REMOVAL	7.00	0.00	7.00	CUYD	0.00	\$91.40	\$0.00
		0001	0260	8061019	SILT FENCE	56.00	0.00	56.00	LF	0.00	\$5.25	\$0.00
		0001	0270	8089901	MISC.LANDSCAPING REPAIR	1.00	0.00	1.00	LS	0.00	\$2,000.00	\$0.00
		0030	0280	9020211	SIGNAL HEAD, TYPE 1S	2.00	0.00	2.00	EA	0.00	\$1,057.75	\$0.00
		0030	0290	9020833	SH-FLAT SHEET - SIGNAL SIGN	11.00	0.00	11.00	SQFT	0.00	\$66.35	\$0.00
		0030	0300	9020834	SIGNAL SIGN, MOUNTING HARDWARE	12.00	0.00	12.00	EA	0.00	\$359.00	\$0.00
		0030	0310	9022708	POST, SIGNAL 8 FT.	2.00	0.00	2.00	EA	0.00	\$1,492.15	\$0.00
		0030	0320	9024921	ACCESSIBLE PEDESTRIAN SIGNAL	12.00	0.00	12.00	EA	0.00	\$2,217.16	\$0.00
		0030	0330	9025300	CONDUIT, 3 IN., TRENCH WITH TRACER WIRE	59.00	0.00	59.00	LF	0.00	\$27.65	\$0.00
		0030	0340	9027400	CONDUIT, 4 IN., PUSHED WITH TRACER WIRE	95.00	0.00	95.00	LF	0.00	\$44.25	\$0.00
		0030	0350	9028308	CABLE, 16 AWG 2 CONDUCTOR	400.00	0.00	400.00	LF	0.00	\$3.35	\$0.00
		0030	0360	9028310	CABLE, 16 AWG 5 CONDUCTOR	410.00	0.00	410.00	LF	0.00	\$4.45	\$0.00
		0030	0370	9028811	PULL BOX, PREFORMED CLASS 2	2.00	0.00	2.00	EA	0.00	\$3,536.85	\$0.00
		0030	0380	9029100	BASE, CONCRETE	1.80	0.00	1.80	CUYD	0.00	\$4,310.55	\$0.00
		0030	0390	9029902	MISC.PUSH BUTTON EXTENSION	4.00	0.00	4.00	EA	0.00	\$442.11	\$0.00
Project JCD0124 - Total Value Posted to Date as of Report Generated Date												\$149,502.94
260618-D01 Overall - Total Value Posted to Date as of Report Generated Date												\$149,502.94



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 21, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JCD0124

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	2022010	REMOVAL OF IMPROVEMENTS	10/15/26	10/15/26	1	0.40	LS	BU 70 & OLD 40					Payment based off of quantity removed on project.
0020	2079903	MISC.	10/7/26	10/15/26	1	230.00	LF	OLD 40 & BU70					Kia Dealership - 200LF Cemetery Approach - 30LF
			10/9/26	10/9/26	1	99.00	LF	BU 70 in front of the Kia Dealership.	671+88.00		673+18.00		
			10/12/26	10/15/26	1	48.00	LF	OLD 40 Memorial Park Cemetery					Linear Grading for sidewalk and curb ramps
			10/13/26	10/15/26	1	155.00	LF	BU70 Kia Dealership STA 673+85.67-675+05.67 and East Paved approach Kia Dealership.					Sidewalk and curb ramp in front of Kia Dealership
0030	3040504	TYPE 5 AGGREGATE FOR BASE	10/6/26	10/7/26	1	392.20	SQYD	Memorial Park Cemetery - 120.5 SY Kia Dealership (minus paved approaches) - 271.7 SY					Paved approaches for the kia dealership have not been removed yet.
			10/8/26	10/8/26	1	65.00	SQYD	BU 70. East Kia Approach	673+35.13		673+80.67		
			10/16/26		1	3.80	SQYD	BU70 East Kia Paved Approach.					
			10/14/26	10/15/26	1	86.20	SQYD	BU70 Kia Dealership West Paved Approach					
0040	6042010	ADJUSTING MANHOLE	10/7/26	10/15/26	1	1.00	EA	BU 70. STA: 671+02.50					
			10/8/26	10/8/26	1	1.00	EA	BU 70 STA: 673+72.52					
0060	6081010	CONCRETE CURB RAMP	10/12/26	10/15/26	1	4.20	SQYD	OLD 40 Memorial Park Cemetery					
			10/13/26	10/15/26	1	5.60	SQYD	BU70 Kia Dealership East Approach.					
0070	6081012	TRUNCATED DOMES	10/12/26	10/15/26	1	66.50	SQFT	OLD 40 Memorial Park Cemetery					
0090	6085008	PAVED APPROACH, 8 IN.	10/7/26	10/15/26	1	86.20	SQYD	Memorial Park Cemetery. OLD 40	656+87.00		657+63.00		
			10/8/26		1	65.00	SQYD	BU 70. East Kia Approach	673+35.13		673+80.67		
			10/16/26		1	3.80	SQYD	BU70 East Kia Paved Approach.					
0100	6086004	CONCRETE SIDEWALK, 4 IN.	10/7/26	10/15/26	1	111.00	SQYD	200LF in front of the Kia Dealership.					
			10/9/26	10/9/26	1	55.00	SQYD	BU 70 in front of the Kia Dealership.	671+88.00		673+18.00		
			10/12/26	10/15/26	1	30.10	SQYD	OLD 40 Memorial Park Cemetery					
			10/13/26	10/15/26	1	74.70	SQYD	BU70 Kia Dealership East Approach & STA 673+85.67-675+05.67					
0130	6099903	MISC.	10/12/26	10/15/26	1	19.10	LF	OLD 40 Memorial Park Cemetery					
			10/13/26	10/15/26	1	15.00	LF	BU70 Kia Dealership East Approach					Paying for the Curb and Gutter for the Kia East Paved Approach.
0150	6161005	CONSTRUCTION SIGNS	10/5/26	10/15/26	1	36.00	SQFT	OLD 40					2 road work ahead and sidewalk closed signs were used for the day as the contractors work was off the roadway.
			10/6/26	10/7/26	1	64.00	SQFT	BU70					Lane Drop for BU70 in front of Kia Dealership. 1 Road Work Ahead 1 Right Lane Closed Ahead 1 Merge 1 End Road Work 2 Sidewalk Closed
			10/7/26	10/15/26	1	58.00	SQFT	Old 40 and BU 70. For the Cemetery lane drop and Kia Dealership Lane Drop.					Cemetery Location 1 Road work ahead sign 1 Merge sign 1 Right Lane Closed Ahead Business Loop 70 1 Sidewalk Closed 1 End Road Work
			10/13/26	10/15/26	1	5.00	SQFT	BU70 SW Garth St.					
0160	6161025	CHANNELIZER (TRIM-LINE)	10/5/26	10/15/26	1	9.00	EA	OLD 40					9 channelizers were used o block off the concrete entrance to the cemetery.
			10/6/26	10/7/26	1	21.00	EA	BU70 in front of Kia Dealership					21 more channelizers used for the day. Bringing the daily most used to 30.
			10/7/26	10/15/26	1	40.00	EA	Old 40 and BU 70. For the Cemetery lane drop and Kia Dealership Lane Drop.					21 more channelizers were used at the cemetery location for the lane drop. 19 more channelizers were used on the lane drop in front of the Kia Dealership.
0190	6161040	FLASHING ARROW PANEL	10/6/26	10/7/26	1	1.00	EA	BU70 in front of the Kia Dealership					
			10/7/26	10/15/26	1	1.00	EA	Old 40					Cemetery approach lane drop
0200	6169902	MISC.	10/5/26	10/15/26	1	2.00	EA	OLD 40					One barricade was up on each side of the closed sidewalk.
			10/6/26	10/7/26	1	2.00	EA	BU70 in front of the Kia Dealership on each side of the sidewalk being removed.					
			10/7/26	10/15/26	1	1.00	EA	BU 70					Placed to close off the west approach into the Kia Lot.
			10/13/26	10/15/26	1	2.00	EA	BU70 SW Garth St.					
0210	6181000	MOBILIZATION	10/15/26	10/15/26	1	0.75	LS	BU70 & OLD40					Contractor had completed over 30% of contract amount.
0240	8061007A	CURB INLET CHECK	10/8/26	10/8/26	1	4.00	EA	BU 70 in front of Kia Dealership	669+62.00		675+14.00		

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 21, 2026

Contract ID: 260618-D01

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks	
JCD0124	0030	TYPE 5 AGGREGATE FOR BASE	Material		2	Oct 16, 2026	SYSTEM	(\$19,836.00)		
					2	Oct 16, 2026	SYSTEM	\$19,836.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0005) due to user schaua1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Price FUEL		2	Oct 16, 2026	SYSTEM	\$73.38	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total					\$73.38
			Price FUEL - Total					\$73.38		
			0030 - Total							\$73.38
	0060	CONCRETE CURB RAMP	Material		2	Oct 16, 2026	SYSTEM	(\$1,568.00)		
					2	Oct 16, 2026	SYSTEM	\$1,568.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0006) due to user schaua1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			0060 - Total							\$0.00
	0070	TRUNCATED DOMES	Material		2	Oct 16, 2026	SYSTEM	(\$2,327.50)		
					2	Oct 16, 2026	SYSTEM	\$2,327.50	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0007) due to user schaua1 overriding Payment Estimate Exception 4 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			0070 - Total							\$0.00
	0090	PAVED APPROACH, 8 IN.	Material		2	Oct 16, 2026	SYSTEM	(\$25,768.75)		
					2	Oct 16, 2026	SYSTEM	\$25,768.75	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0011) due to user schaua1 overriding Payment Estimate Exception 5 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
			Price FUEL		2	Oct 16, 2026	SYSTEM	\$83.15	Reference Item Price Adjustment Index Adjustment Type applied is FUEL	
					- Total					\$83.15
			Price FUEL - Total					\$83.15		
			0090 - Total							\$83.15
	0100	CONCRETE SIDEWALK, 4 IN.	Material		2	Oct 16, 2026	SYSTEM	(\$33,998.94)		
					2	Oct 16, 2026	SYSTEM	\$33,998.94	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0012) due to user schaua1 overriding Payment Estimate Exception 8 on the current Payment Estimate.	
			- Total					\$0.00		
			Material - Total					\$0.00		
	0100 - Total							\$0.00		
JCD0124 - Total								\$156.53		
Overall - Total								\$156.53		



Contract Adjustments for Contract - 260618-D01

There are no contract adjustments to display for this contract.