



Missouri Department of Transportation Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number	Contract ID	260618-D02	Pay Period Start	September 16, 2026	Original Contract Amount	\$758,497.31
3	Prime Contractor	Vance Brothers, LLC	Pay Period End	October 1, 2026	Net Change Order Amount	\$11,663.85
					Current Contract Amount	\$770,161.16

Approval Date	By User				
October 2, 2026	Generated and Approved (and should be considered Draft) at the Project Office Level by hakej1				
October 2, 2026	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by hopkim1				
October 5, 2026	Reviewed and Approved at the Central Office Controllers Office Level by hannos1				

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 1, 2027	June 1, 2027		100.00%

Contract Informational Dates			Milestones
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	July 1, 2026	July 1, 2026	
Letting Date	June 18, 2026	June 18, 2026	
Notice to Proceed Date	July 20, 2026	July 20, 2026	
Work Began Date	August 27, 2026	August 27, 2026	

Contract Total Pay For Estimate No. 3			
	This Estimate	Previous	To Date
260618-D02	Total Posted Items Pay	\$43,106.16	\$727,055.00
	Gross Item Adjustments	\$8,230.07	(\$16,851.30)
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damage	\$0.00	\$0.00
	Other Contract Adjustments	\$0.00	\$0.00
		\$710,203.70	\$761,539.93
Contract Total Payable This Estimate:		\$51,336.23	

Items Paid This Estimate Period							
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
JCDM0093	0050	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.110	95,800	\$10,538.00
	0060	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	LF	\$0.160	203,551	\$32,568.16
Project JCDM0093 - Total							\$43,106.16
Overall - Total							\$43,106.16

Contract Adjustments This Estimate							
No Contract Adjustments Exist on Contract							

Line Item Adjustments This Estimate								
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCDM0093	0010	CONSTRUCTION SIGNS	Other Item Adjustment	Other	This is to give back the 10% retainage we withheld on Estimate 0002 because all traffic control has been picked up and removed from the job.			\$797.70
	0050	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-95,800	\$0.11	(\$10,538.00)
	0050	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.	95,800	\$0.11	\$10,538.00
	0050	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment		This is withholding 20% until you have retro reflectivity results per MoDOT Spec 620.15.2.4			(\$2,107.60)



Missouri Department of Transportation
Contractor's Pay Estimate Summary

Report Generated on October 6, 2026

Pay Estimate Created Date: October 2, 2026

Progress Estimate Number 3		Contract ID Prime Contractor 260618-D02 Vance Brothers, LLC		Pay Period Start Pay Period End September 16, 2026 October 1, 2026		Original Contract Amount Net Change Order Amount Current Contract Amount		\$758,497.31 \$11,663.85 \$770,161.16
Project Number	Line No.	Item Description	Adjustment Type	Other Item Adjustment Type	Comments	Adjustment Quantity	Line Item Adjustment Unit Price	Adjustment amount
JCDM0093	0060	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material			-203,551	\$0.16	(\$32,568.16)
	0060	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.	203,551	\$0.16	\$32,568.16
	0060	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Other Item Adjustment		This is withholding 20% until you have retro reflectivity results per MoDOT Spec 620.15.2.4			(\$6,513.63)
	0080	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).	2,319	\$1.50	\$3,478.50
	0090	EMULSIFIED ASPHALT, SEAL COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).	600	\$3.05	\$1,830.00
	0100	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).	5,173	\$1.50	\$7,759.50
	0110	EMULSIFIED ASPHALT, SEAL COAT	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).	132	\$3.05	\$402.60
	0120	MISC.	Overrun		Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).	1,722	\$1.50	\$2,583.00
Total								\$8,230.07



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Project Details

Report Generated on October 6, 2026

Contract Project Information																																					
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work																																
JCDM0093		Seal coat	HH, K, PP	CALLAWAY	on Route HH from I-70 to William Woods Avenue, on Route PP from Route BB to MO 94, and on Route K from Route D to Montgomery County line																																
Totals by Job Numbers																																					
JCDM0093	<table><tr><th></th><th>This Estimate</th><th>Previous</th><th>To Date</th></tr><tr><td>Posted Item Pay</td><td>\$43,106.16</td><td>\$727,055.00</td><td>\$770,161.16</td></tr><tr><td>Gross Item Adjustments</td><td>\$8,230.07</td><td>(\$16,851.30)</td><td>(\$8,621.23)</td></tr><tr><td>Gross Item Pay</td><td>\$51,336.23</td><td>\$710,203.70</td><td>\$761,539.93</td></tr><tr><td>Incentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Disincentive</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Liquidated Damages</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr><tr><td>Other Contract Adjustments</td><td>\$0.00</td><td>\$0.00</td><td>\$0.00</td></tr></table>						This Estimate	Previous	To Date	Posted Item Pay	\$43,106.16	\$727,055.00	\$770,161.16	Gross Item Adjustments	\$8,230.07	(\$16,851.30)	(\$8,621.23)	Gross Item Pay	\$51,336.23	\$710,203.70	\$761,539.93	Incentive	\$0.00	\$0.00	\$0.00	Disincentive	\$0.00	\$0.00	\$0.00	Liquidated Damages	\$0.00	\$0.00	\$0.00	Other Contract Adjustments	\$0.00	\$0.00	\$0.00
	This Estimate	Previous	To Date																																		
Posted Item Pay	\$43,106.16	\$727,055.00	\$770,161.16																																		
Gross Item Adjustments	\$8,230.07	(\$16,851.30)	(\$8,621.23)																																		
Gross Item Pay	\$51,336.23	\$710,203.70	\$761,539.93																																		
Incentive	\$0.00	\$0.00	\$0.00																																		
Disincentive	\$0.00	\$0.00	\$0.00																																		
Liquidated Damages	\$0.00	\$0.00	\$0.00																																		
Other Contract Adjustments	\$0.00	\$0.00	\$0.00																																		



**Missouri Department of Transportation
Contractor's Pay Estimate Summary
Exceptions**

Report Generated on October 6, 2026

Exceptions (Discrepancies) This Estimate Period

Exceptions / Discrepancies	Explanation	Entered By	Status
Estimate Exception Type: Insufficient Materials: Project JCDM0093, Item 6206000D, Project Item Line Number 0050, Material Set 6206000D, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	They have this in and the test is in but it was just done on 10/2/26.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCDM0093, Item 6206000D, Project Item Line Number 0050, Material Set 6206000D, Material 1048PMTRHBWBWH - Marking Paint Acrylic Watr HiBld White, Acceptance Action Generic 1048PMTRHBWBWH is insufficient.	They have this in and the test is in but it was just done on 10/2/26.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCDM0093, Item 6206001D, Project Item Line Number 0060, Material Set 6206001D, Material 1048PMTRHBWBYL - Marking Paint Acrylic Watr HiBld Yellow, Acceptance Action Generic 1048PMTRHBWBYL is insufficient.	They have this in and the test is in but it was just done on 10/2/26.	hakej1	Overridden
Estimate Exception Type: Insufficient Materials: Project JCDM0093, Item 6206001D, Project Item Line Number 0060, Material Set 6206001D, Material 1048PMRBTP - Reflective Glass Beads Type P Perf Spec, Acceptance Action Generic 1048PMRBTP is insufficient.	They have this in and the test is in but it was just done on 10/2/26.	hakej1	Overridden



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Contract Line Items and Total Paid for All Estimates

Report Generated on October 6, 2026

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract ID	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
260618-D02	JCDM0093	0001	0010	6161005	CONSTRUCTION SIGNS	1,314.00	-290.00	1,024.00	SQFT	1,024.00	\$7.79	\$7,976.96
		0001	0020	6161025	CHANNELIZER (TRIM-LINE)	430.00	-430.00	0.00	EA	0.00	\$2.82	\$0.00
		0001	0030	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CONTRACTOR FURNISHED / RETAINED	4.00	0.00	4.00	EA	4.00	\$1,733.46	\$6,933.84
		0001	0040	6181000	MOBILIZATION	1.00	0.00	1.00	LS	1.00	\$15,500.00	\$15,500.00
		0001	0050	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	95,800.00	0.00	95,800.00	LF	95,800.00	\$0.11	\$10,538.00
		0001	0060	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	203,551.00	0.00	203,551.00	LF	203,551.00	\$0.16	\$32,568.16
		0050	0070	4091048	EMULSIFIED ASPHALT, SEAL COAT	31,847.00	-301.00	31,546.00	GAL	31,546.00	\$3.05	\$96,215.30
		0050	0080	4099905	MISC.MODIFIED SEAL COAT AGGREGATE, GRADE B2	113,740.00	2,319.00	116,059.00	SQYD	116,059.00	\$1.50	\$174,088.50
		0051	0090	4091048	EMULSIFIED ASPHALT, SEAL COAT	28,970.00	600.00	29,570.00	GAL	29,570.00	\$3.05	\$90,188.50
		0051	0100	4099905	MISC.MODIFIED SEAL COAT AGGREGATE, GRADE B2	103,465.00	5,173.00	108,638.00	SQYD	108,638.00	\$1.50	\$162,957.00
		0052	0110	4091048	EMULSIFIED ASPHALT, SEAL COAT	20,246.00	132.00	20,378.00	GAL	20,378.00	\$3.05	\$62,152.90
		0052	0120	4099905	MISC.MODIFIED SEAL COAT AGGREGATE, GRADE B2	72,306.00	1,722.00	74,028.00	SQYD	74,028.00	\$1.50	\$111,042.00
Project JCDM0093 - Total Value Posted to Date as of Report Generated Date												\$770,161.16
260618-D02 Overall - Total Value Posted to Date as of Report Generated Date												\$770,161.16



Missouri Department of Transportation
Contractor's Pay Estimate Summary
Installed Locations of Paid Line Items (This Estimate Only)

Report Generated on October 6, 2026

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.
Anything highlighted in yellow was installed in this period, but not fully paid due to the Change Order not being fully approved.

Project: JCDM0093

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Posting Sequence No.	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0050	6206000D	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/17/26	9/21/26	1	95,800.00	LF	Rt. HH	0.053		9.125		
0060	6206001D	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	9/17/26	9/21/26	1	75,905.20	LF	Rt. HH	0.053		9.125		
				9/21/26	2	49,789.20	LF	Rt. PP	0.009		5.878		
				9/21/26	1	77,856.30	LF	Rt. PP	0.009		8.860		
				9/21/26	2	0.30	LF		22				This is to round to the nearest whole number per MoDOT Specifications.

The information below this line are details for Construction Signs (if applicable).
No Data Available



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 260618-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCDM0093	0010	CONSTRUCTION SIGNS	Other Item Adjustment	OTHR	2	Sep 16, 2026	hakej1	(\$797.70)	10% retainage until all Temporary Traffic Control Items are removed per MoDOT Spec. 109.9.1.1 (a) in conjunction with MoDOT Spec 616.4.1.1		
					3	Oct 2, 2026	hakej1	\$797.70	This is to give back the 10% retainage we withheld on Estimate 0002 because all traffic control has been picked up and removed from the job.		
				OTHR - Total					\$0.00		
				Other Item Adjustment - Total					\$0.00		
				0010 - Total					\$0.00		
	0050	4 IN. WHITE CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		3	Oct 2, 2026	SYSTEM	(\$10,538.00)			
					3	Oct 2, 2026	SYSTEM	\$10,538.00	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0001) due to user hakej1 overriding Payment Estimate Exception 1 on the current Payment Estimate.		
					- Total					\$0.00	
			Material - Total					\$0.00			
			Other Item Adjustment	TRET	3	Oct 2, 2026	hakej1	(\$2,107.60)	This is withholding 20% until you have retro reflectivity results per MoDOT Spec 620.15.2.4		
										TRET - Total	
			Other Item Adjustment - Total					(\$2,107.60)			
	0050 - Total					(\$2,107.60)					
	0060	4 IN. YELLOW CLASS 1 PAVEMENT MARKING PAINT (18-MIL, TYPE P BEADS)	Material		3	Oct 2, 2026	SYSTEM	(\$32,568.16)			
					3	Oct 2, 2026	SYSTEM	\$32,568.16	This adjustment offsets the original system-generated Material Payment Estimate Item Adjustment (0002) due to user hakej1 overriding Payment Estimate Exception 3 on the current Payment Estimate.		
					- Total					\$0.00	
			Material - Total					\$0.00			
			Other Item Adjustment	TRET	3	Oct 2, 2026	hakej1	(\$6,513.63)	This is withholding 20% until you have retro reflectivity results per MoDOT Spec 620.15.2.4		
										TRET - Total	
			Other Item Adjustment - Total					(\$6,513.63)			
	0060 - Total					(\$6,513.63)					
	0080	MISC.	Overrun	Overrun	2	Sep 16, 2026	SYSTEM	(\$3,478.50)			
					3	Oct 2, 2026	SYSTEM	\$3,478.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
					0080 - Total					\$0.00	
	0090	EMULSIFIED ASPHALT, SEAL COAT	Overrun	Overrun	1	Sep 2, 2026	SYSTEM	(\$4,419.45)			
					2	Sep 16, 2026	SYSTEM	\$2,589.45	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).		
					3	Oct 2, 2026	SYSTEM	\$1,830.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
	0090 - Total					\$0.00					
	0100	MISC.	Overrun	Overrun	1	Sep 2, 2026	SYSTEM	(\$7,759.50)			
					3	Oct 2, 2026	SYSTEM	\$7,759.50	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).		
					Overrun - Total					\$0.00	
					Overrun - Total					\$0.00	
	0100 - Total					\$0.00					
	0110	EMULSIFIED	Overrun	Overrun	1	Sep 2,	SYSTEM	(\$402.60)			



Line Item Adjustments by Estimate

Oct 6, 2026

Contract ID: 260618-D02

Project	Line	Description	Adjustment Type	Other Adjustment Type	Est. Number	Created Date	Created By	Amount	Remarks		
JCDM0093	0110	ASPHALT, SEAL COAT	Overrun	Overrun		2026					
					3	Oct 2, 2026	SYSTEM	\$402.60	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',3.05000 - 3.05000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
				0110 - Total						\$0.00	
	0120	MISC.	Overrun	Overrun	2	Sep 16, 2026	SYSTEM	(\$2,583.00)			
					3	Oct 2, 2026	SYSTEM	\$2,583.00	Unit price based on averaged overrun adjustments for installed quantity on all previous payment estimates. Price Adjustments of ',1.50000 - 1.50000, 'is applied (if non-zero).		
				Overrun - Total						\$0.00	
				Overrun - Total						\$0.00	
				0120 - Total						\$0.00	
	JCDM0093 - Total								(\$8,621.23)		
	Overall - Total								(\$8,621.23)		



Contract Adjustments for Contract - 260618-D02

There are no contract adjustments to display for this contract.