



Contractor's Payment Estimate Summary

June 7, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
170421-A04	0046	May 16, 2019	June 1, 2019	June 2, 2019	PROG	NW	ACE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Superior Rail System, LLC	0025641	P.O. Box 600	Wellington	MO	64097	(81-6)2-30-8	(81-6)6-33-5

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J1P3022	FAS S101(23)	JOC - guardrail and guard cable repair	Various	VARIOUS	in various counties in NW district

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Price Adjustments Base Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Letting Date	20170421						
Award Date	20170503						
Execution Date	20170503						
Work Begin Date	20170601						
Notice to Proceed Date	20170701						
Original Completion Date	20180630						
Adjusted Completion Date	20190630						

Totals by Job Number				
J1P3022		To Date	Previous	This estimate
Participating		\$980,042.07	\$980,042.07	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$980,042.07	\$980,042.07	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$980,042.07	\$980,042.07	\$0.00
Other Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170421-A04	0046	May 16, 2019	June 1, 2019	June 2, 2019	PROG	NW	ACE

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$980,042.07		\$980,042.07	\$0.00
			Total Payable:	\$0.00

Total Contract			
170421-A04	To Date	Previous	This Estimate
	Line Item Pay	\$980,042.07	\$980,042.07
	All Adjustments	\$0.00	\$0.00
	Total	\$980,042.07	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190602	Generated and Approved (and should be considered Draft) at the Project Office Level by	orozcg
20190604	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hiblea1
20190606	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$325,675.00	\$0.00	\$325,675.00	300.9%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

All Items, This Estimate:



Contractor's Payment Estimate Summary

June 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	170421-A04	0046	May 16, 2019	June 1, 2019	June 2, 2019	PROG	NW	ACE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J1P3022	0001	0010	6189916	MISC. GUARDRAIL/GUARD CABLE NORMAL WORK ADJUSTMENT FACTOR	315,000.00	1037081.50	\$0.94	\$980,042.02
J1P3022	0001	0020	6189916	MISC. GUARDRAIL/GUARD CABLE NIGHTTIME WORK ADJUSTMENT FACTOR	17,500.00	0.00	\$0.80	\$0.00
J1P3022	0001	0030	6189916	MISC. GUARDRAIL/GUARD CABLE WEEKEND WORK ADJUSTMENT FACTOR	17,500.00	0.00	\$0.80	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field