



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-H11	0016	September 16, 2019	March 15, 2020	March 24, 2020	FINL	SE	HCA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Kinder Brothers Excavating, Inc.	0010985	P.O. Box 677	Dexter	MO	63841	(57-3)6-24-4	(57-3)6-24-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J9S3503	FAS S702(26)	Scour repairs	Various	VARIOUS	at various locations in Southeast District

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Contract Items Complete Date	0				0	0	Acres
Physical Work Complete Date	0						
Price Adjustments Base Date	20180119						
Letting Date	20180119						
Execution Date	20180207						
Award Date	20180207						
Open to Traffic Date	20180312						
Work Begin Date	20180312						
Notice to Proceed Date	20180312						
Original Completion Date	20181001						
Substantial Work Complete Date	20190915						
Adjusted Completion Date	20191001						
Final Acceptance Date	20200326						

Totals by Job Number				
J9S3503		To Date	Previous	This estimate
Participating		\$521,408.30	\$521,408.30	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$521,408.30	\$521,408.30	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$521,408.30	\$521,408.30	\$0.00
Other Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-H11	0016	September 16, 2019	March 15, 2020	March 24, 2020	FINL	SE	HCA

Totals by Job Number					
Incentive		\$0.00		\$0.00	\$0.00
Disincentive		\$0.00		\$0.00	\$0.00
Liquidated		\$0.00		\$0.00	\$0.00
Damages					
Overrun		\$0.00		\$0.00	\$0.00
Adjustments					
Total:		\$521,408.30		\$521,408.30	
				Total Payable:	\$0.00

Total Contract			
180119-H11	To Date	Previous	This Estimate
	Line Item Pay	\$521,408.30	\$521,408.30
	All Adjustments	\$0.00	\$0.00
	Total	\$521,408.30	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20200324	Generated and Approved (and should be considered Draft) at the Project Office Level by	holtb1
20200413	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	holdtc
20200420	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$489,003.60	\$32404.70	\$521,408.30	100.0%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

All Items, This Estimate:



Contractor's Payment Estimate Summary

April 24, 2020

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180119-H11	0016	September 16, 2019	March 15, 2020	March 24, 2020	FINL	SE	HCA

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J9S3503	0001	0010	3105002	GRAVEL (A) OR CRUSHED STONE (B)	402.00	402.00	\$20.00	\$8,040.00
J9S3503	0001	0020	3109910	MISC. FURNISH AND PLACE ROCK BASE	83.30	83.30	\$24.00	\$1,999.20
J9S3503	0001	0030	4019905	MISC. OPTIONAL PAVEMENT	75.10	75.10	\$1.00	\$75.10
J9S3503	0001	0040	6119910	MISC. FURNISH AND PLACE TYPE 2 ROCK BLANKET	14,237.50	14237.50	\$30.00	\$427,125.00
J9S3503	0001	0050	6161005	CONSTRUCTION SIGNS	236.00	236.00	\$7.00	\$1,652.00
J9S3503	0001	0060	6161025	CHANNELIZER (TRIM LINE)	50.00	50.00	\$20.00	\$1,000.00
J9S3503	0001	0070	6161040	FLASHING ARROW PANEL	1.00	1.00	\$700.00	\$700.00
J9S3503	0001	0080	6189901	MISC. MOBILIZATION - ER FUNDS	1.20	1.20	\$45000.00	\$54,000.00
J9S3503	0001	0090	8051000A	SEEDING - COOL SEASON MIXTURES	1.90	1.90	\$1200.00	\$2,280.00
J9S3503	0001	0100	8061019	SILT FENCE	1,450.00	1450.00	\$0.52	\$754.00
J9S3503	0001	0110	6162000A	WORK ZONE TRAFFIC SIGNAL SYSTEM	1.00	1.00	\$1.00	\$1.00
J9S3503	0050	0120	3105002	GRAVEL (A) OR CRUSHED STONE (B)	19.01	19.01	\$20.00	\$380.20
J9S3503	0050	0130	6119910	MISC. FURNISH AND PLACE TYPE 2 ROCK BLANKET	617.10	617.10	\$30.00	\$18,513.00
J9S3503	0050	0140	6161005	CONSTRUCTION SIGNS	48.00	48.00	\$7.00	\$336.00
J9S3503	0050	0150	6161025	CHANNELIZER (TRIM LINE)	10.00	10.00	\$20.00	\$200.00
J9S3503	0050	0160	6189901	MISC. MOBILIZATION - ST FRANCOIS COUNTY (A4109)	1.00	1.00	\$3800.00	\$3,800.00
J9S3503	0050	0170	8051000A	SEEDING - COOL SEASON MIXTURES	0.40	0.40	\$1200.00	\$480.00
J9S3503	0050	0180	8061019	SILT FENCE	140.00	140.00	\$0.52	\$72.80

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field