



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180316-F07	0024	May 2, 2019	May 15, 2019	May 15, 2019	PROG	SL	FCJ

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
N.B. West Contracting Company	0010307	2780 Mary Avenue	Brentwood	MO	63144	(31-4)9-62-3	(31-4)9-62-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6P3198	FAS S501(33)	Job Order Contract for asphalt pavement repair (Non Interstate)	Various	VARIOUS	at various primary route locations in the St. Louis District

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Open to Traffic Date	0				0	0	Acres
Physical Work Complete Date	0						
Work Begin Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Price Adjustments Base Date	20180316						
Letting Date	20180316						
Award Date	20180404						
Execution Date	20180404						
Notice to Proceed Date	20180508						
Original Completion Date	20190501						
Adjusted Completion Date	20200501						

Totals by Job Number				
J6P3198		To Date	Previous	This estimate
Participating		\$881,385.77	\$881,385.77	\$0.00
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$881,385.77	\$881,385.77	\$0.00
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$881,385.77	\$881,385.77	\$0.00
Other		\$36,274.64	\$36,274.64	\$0.00



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180316-F07	0024	May 2, 2019	May 15, 2019	May 15, 2019	PROG	SL	FCJ

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$917,660.41		\$917,660.41	\$0.00
			Total Payable:	\$0.00

Total Contract				
180316-F07		To Date	Previous	This Estimate
		Line Item Pay	\$881,385.77	\$881,385.77
		All Adjustments	\$36,274.64	\$36,274.64
		Total	\$917,660.41	\$0.00

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190515	Generated and Approved (and should be considered Draft) at the Project Office Level by	galatm1
20190516	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	silvej1
20190517	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$1,519,625.00	\$0.00	\$1,519,625.00	58.0%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

All Items, This Estimate:



Contractor's Payment Estimate Summary

May 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180316-F07	0024	May 2, 2019	May 15, 2019	May 15, 2019	PROG	SL	FCJ

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3198	0001	0010	6189916	MISC. MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	1,000,000.00	561039.65	\$1.24	\$695,128.13
J6P3198	0001	0020	6189916	MISC. MISC. NORMAL WORK ADJUSTMENT FACTOR	187,500.00	138785.77	\$1.13	\$156,827.92
J6P3198	0001	0030	6189916	MISC. MISC. WEEKEND WORK ADJUSTMENT FACTOR	62,500.00	0.00	\$1.10	\$0.00
J6P3198	0001	0070	6189916	MISC. Additional Items	0.00	29429.72	\$1.00	\$29,429.72
J6P3198	0001	0100	6189902	MISC. High Priority Repair	0.00	0.00	\$3000.00	\$0.00
J6P3198	0001	0200	6189916	MISC. Liquidated Damages	0.00	0.00	(\$1.00)	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field