



# Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
180420-C01	0027	December 2, 2019	December 15, 2019	December 16, 2019	Progress

**Prepared For:**

**Capital Electric Line Builders, Inc.**  
4400 NW Mattox Road  
Riverside, MO 64150  
(816)329-8260FAX

**Prepared By:**

**Marshall Project Office**  
1593 W. Arrow  
Marshall, MO 65340

**Prepared By:**

**Lee's Summit Project Office**  
600 NE Colbern Road  
Lee's Summit, MO 64086

**Prepared By:**

**Higginville Project Office**  
3000 Commercial Drive, Suite 103  
Higginville, MO 64037

Contract Information						
----------------------	--	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J4I3173	J4I3173	Job Order Contract for lighting repair	Various	VARIOUS	at various locations in the urban Kansas City District

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$761,850.00	\$1,538,150.00	\$2,300,000.00	74.08%	May 31, 2019	May 31, 2020	May 31, 2020 12:00:00 AM

Storm Water Information			
-------------------------	--	--	--

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J4I3173			

Contract Total Pay For Estimate No. 0027				
		To Date	Previous	This Estimate
180420-C01	Total Earnings	\$1,703,929.12	\$1,703,929.12	\$0.00



# Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
180420-C01	0027	December 2, 2019	December 15, 2019	December 16, 2019	Progress
<b>Contract Total Pay For Estimate No. 0027</b>					
Total Adjustments		\$0.00	\$0.00	\$0.00	
		\$1,838,040.92	\$1,769,936.08		
<b>Contract Total Payable This Estimate:</b>					<b>\$68,104.84</b>

Approval Date	By User
December 16, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by mothee
December 16, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by riley1
December 16, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers			
J4I3173	To Date	Previous	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,703,929.12	\$1,703,929.12	\$0.00
<b>Total Earnings</b>	<b>\$3,541,970.04</b>	<b>\$3,473,865.20</b>	<b>\$68,104.84</b>
*Stockpiled Materials*	\$0.00	\$0.00	0
*Stockpiled Materials are included in the Participating or Non-Participating amounts*			
*Line Item Adjustments*	\$0.00	\$0.00	\$0.00
*Line Item Adjustments are included in the Participating or Non-Participating amounts*			
Contract Adjustments	\$0.00	\$0.00	\$0.00
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Overrun Adjustments	\$0.00	\$0.00	\$0.00
<b>Totals:</b>	<b>\$1,838,040.92</b>	<b>\$1,769,936.08</b>	
<b>Project Total Payable This Estimate:</b>			<b>\$68,104.84</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type	
180420-C01		0027		December 2, 2019		December 15, 2019		December 16, 2019		Progress	
Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate	
J4I3173	5001	9019901		\$2,100.16	LS		1.00	0.00	1.00	\$0.00	
	5002	9019902	MISC. Overhead Lighting on 71 Highway from 18th St. to 95th St.	\$1.00	EA		1,767,835.92	68,104.84	1,835,940.76	\$68,104.84	
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$68,104.84</b>	

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J4I3173	0020	0010	9019902	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	-150,000.00	150000	EA	0.00	\$1.34	\$0.00
	0020	0020	9019902	MISC. NORMAL WORK ADJUSTMENT FACTOR	-420,000.00	420000	EA	0.00	\$1.23	\$0.00
	0020	0030	9019902	MISC. WEEKEND WORK ADJUSTMENT FACTOR	-30,000.00	30000	EA	0.00	\$1.45	\$0.00
	0020	5001	9019901		1.00	0	LS	1.00	\$2,100.16	\$2,100.16
	0020	5002	9019902	MISC. Overhead Lighting on 71 Highway from 18th St. to 95th St.	2,297,899.84	0	EA	1,835,940.76	\$1.00	\$1,835,940.76

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J4I3173	5002	9019902	MISC.	Various	12/6/19	mothee	68,104.84	EA		