



## Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F08	0012	December 16, 2018	January 1, 2019	January 2, 2019	PROG	SL	FCJ

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Collins & Hermann, Inc.	0010144	P.O. Box 38901-0901	St. Louis	MO	63138	(31-4)8-69-8	(31-4)8-69-8

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6P3177	FAS S501(88)	Job Order Contract for guardrail repair	Various	ST LOUIS	at various locations in St. Louis City and St. Louis County

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Price Adjustments Base Date	0						
Physical Work Complete Date	0						
Work Begin Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Open to Traffic Date	0						
Letting Date	20180518						
Award Date	20180606						
Execution Date	20180606						
Notice to Proceed Date	20180701						
Adjusted Completion Date	20190630						
Original Completion Date	20190630						

Totals by Job Number			
J6P3177	<b>To Date</b>	<b>Previous</b>	<b>This estimate</b>
Participating	\$729,590.06	\$679,707.94	\$49,882.12
Non-Participating	\$0.00	\$0.00	\$0.00
<b>Total Earnings</b>	<b>\$729,590.06</b>	<b>\$679,707.94</b>	<b>\$49,882.12</b>
Stockpiled Materials	\$0.00	\$0.00	\$0.00
<b>Gross Earnings</b>	<b>\$729,590.06</b>	<b>\$679,707.94</b>	<b>\$49,882.12</b>
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00



## Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F08	0012	December 16, 2018	January 1, 2019	January 2, 2019	PROG	SL	FCJ

Totals by Job Number					
Incentive		\$0.00		\$0.00	\$0.00
Disincentive		\$0.00		\$0.00	\$0.00
Liquidated		\$0.00		\$0.00	\$0.00
Damages					
Overrun		\$0.00		\$0.00	\$0.00
Adjustments					
<b>Total:</b>		<b>\$729,590.06</b>		<b>\$679,707.94</b>	<b>\$49,882.12</b>
				<b>Total Payable:</b>	<b>\$49,882.12</b>

Total Contract			
180518-F08	<b>To Date</b>	<b>Previous</b>	<b>This Estimate</b>
	Line Item Pay	\$679,707.94	\$49,882.12
	All Adjustments	\$0.00	\$0.00
	<b>Total</b>	<b>\$679,707.94</b>	<b>\$49,882.12</b>

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190102	Generated and Approved (and should be considered Draft) at the Project Office Level by	tinckv1
20190102	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	silvej1
20190103	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$2,163,720.00	\$0.00	\$2,163,720.00	33.7%

**Contract Adjustments:**

**Line Item Adjustments:**

**Discrepancies:**



## Contractor's Payment Estimate Summary

January 7, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-F08	0012	December 16, 2018	January 1, 2019	January 2, 2019	PROG	SL	FCJ

**All Items, This Estimate:**

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3177	0010	6189916	MISC. MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	\$1.46	19127.00	9006.00	28,133.00	\$13148.76
	0020	6189916	MISC. MISC. NORMAL WORK ADJUSTMENT FACTOR	\$1.46	376139.00	23516.00	399,655.00	\$34333.36
	0100	6189902	MISC. High Priority Repair	\$2400.00	6.00	1.00	7.00	\$2400.00
J6P3177								<b>\$49882.12</b>
Summary								<b>\$49882.12</b>

**Estimate Item Detail, All Items to Date:**

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3177	0001	0010	6189916	MISC. MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	148,200.00	28133.00	\$1.46	\$41,074.18
J6P3177	0001	0020	6189916	MISC. MISC. NORMAL WORK ADJUSTMENT FACTOR	1,318,980.00	399655.00	\$1.46	\$583,496.30
J6P3177	0001	0030	6189916	MISC. MISC. WEEKEND WORK ADJUSTMENT FACTOR	14,820.00	0.00	\$1.46	\$0.00
J6P3177	0001	0070	6189916	MISC. Additional Items	0.00	88219.58	\$1.00	\$88,219.58
J6P3177	0001	0100	6189902	MISC. High Priority Repair	0.00	7.00	\$2400.00	\$16,800.00
J6P3177	0001	0200	6189916	MISC. Liquidated Damages	0.00	0.00	(\$1.00)	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6P3177	0010	6189916	MISC.	20190101	tinckv1	K18F0018	3408	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F0022	3331	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F0052	2267	DLR	0	+	0	0		+	0	0	0	0
	0020	6189916	MISC.	20190101	tinckv1	K18F9948	3166	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F9960	1194	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F9978	1643	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F9983	4179	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F9984	1200	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F9985	1903	DLR	0	+	0	0		+	0	0	0	0



## Contractor's Payment Estimate Summary

January 7, 2019

	<b>Contract ID</b>	<b>Estimate Number</b>	<b>Pay Period Start</b>	<b>Pay Period End</b>	<b>Date Generated</b>	<b>Estimate Type</b>		<b>District</b>	<b>Org. Code</b>
	180518-F08	0012	December 16, 2018	January 1, 2019	January 2, 2019	PROG		SL	FCJ

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6P3177	0020	6189916	MISC.	20190101	tinckv1	K18F9986	2486	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F9991	1563	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F0012	1856	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F0013	463	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F0014	2545	DLR	0	+	0	0		+	0	0	0	0
			MISC.		tinckv1	K18F0015	1318	DLR	0	+	0	0		+	0	0	0	0
	0100	6189902	MISC.	20190101	tinckv1	K18F0052	1	EA	0	+	0	0		+	0	0	0	0

**Remarks in the following table are for documentation purposes:**

Date	User ID	Remarks Text Field