

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: May 15, 2020

Progress Estim	Gress Estimate Number 45 Contract ID 180518-G02 Pay Period Start May 2, 2020 Original Contract Amount May 15, 2020 Net Change Order Amount Current Contract Current Contract Current Contract Current Contract Current Contract Current Curre								
Approval Date									
May 15, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by								
May 18, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by								
May 19, 2020	Reviewed and Approved at the Central Office Controllers Office Level by								
Original Comp	oletion Date Current Completion Date Actual Completion Date % of Current Contract Amou								
June 30,	2019	June 30, 2020		108.34%					

No Milestones Exist for Contract

Contract Total Pay For Estimate No. 45										
		This Estimate	Previous	To Date						
180518-G02										
	Total Posted Items Pay	\$21,143.39	\$2,245,265.77	\$2,266,409.16						
	Gross Item Adjustments	\$0.00	\$0.00	\$0.00						
	Incentive	\$0.00	\$0.00	\$0.00						
	Disincentive	\$0.00	\$0.00	\$0.00						
	Liquidated Damage	\$0.00	\$0.00	\$0.00						
	Other Contract Adjustments	\$0.00	\$0.00	\$0.00						
			\$2,245,265.77	\$2,266,409.16						
Contract Total Pa	yable This Estimate:	\$21,143.39								

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J7P3008	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.080	10,785	\$11,647.80
	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	DLR	\$0.998	4,705	\$4,695.59
	0100	6189902	MISC.High Priority Repair	EA	\$2,400.000	2	\$4,800.00
Project J7P300	\$21,143.39						
Overall - Total	\$21,143.39						

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available


Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					(Contract Project Information						
Project Number												
J7P3008	FAS S600(70)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	within the Southwest District outside the Ozarks Transportation Organization boundaries							
otals by	Job Numbe	rs										
J7P3008		d Item Pay Item Adjustm		Item Pay	This Estimate \$21,143.39 \$0.00 \$21,143.39	Previous \$2,245,265.77 \$0.00 \$2,245,265.77	To Date \$2,266,409.16 \$0.00 \$2,266,409.16					
		tive centive lated Damages			\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00	\$0.00 \$0.00 \$0.00					
		Contract Adju			\$0.00	\$0.00	\$0.00					

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
180518-G02	J7P3008	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	366,480.00	0.00	366,480.00	DLR	1,334,947.00	\$1.08	\$1,441,742.76
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	1,628,800.00	0.00	1,628,800.00	DLR	314,154.00	\$1.00	\$313,525.69
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	40,720.00	0.00	40,720.00	DLR	71,567.00	\$0.75	\$53,675.25
		0001	0070	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0100	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	174.00	\$2,400.00	\$417,600.00
		0001	0200	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	100.00	(\$1.00)	(\$100.00)
		0001	5001	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$12,492.50	\$12,492.50
		0001	5002	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	1.00	1.00	EA	1.00	\$15,744.75	\$15,744.75
		0001	5003	6063017	TYPE C CRASHWORTHY END TERMINAL	0.00	9,339.75	9,339.75	EA	9,339.75	\$1.00	\$9,339.75
		0001	5004	6069901	MISC.MISC. Repair Type C Crashworthy End Terminal	0.00	1.00	1.00	LS	1.00	\$2,388.45	\$2,388.45
	Project J	7P3008 - To	tal Value	Posted to	Date as of Report Generated Date							\$2,266,409.15
180518-G02 Ove	180518-G02 Overall - Total Value Posted to Date as of Report Generated Date									\$2,266,409.15		

Page 4 of 6 Revision 4/1/2020



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010	6189916	MISC.	5/6/20	5/13/20	465.00	DLR	K20G1098 I49 MM 59.1 Lawrence County					
				5/13/20	2,120.00	DLR	K20G1111 I44 MM 22.4 Jasper County					
			5/7/20	5/13/20	2,207.00	DLR	K20G1104 I44 MM 108 Webster Emergency					
			5/13/20	5/15/20	887.00	DLR	K20G1107 71 North of Brush Creek McDonald					
				5/15/20	2,839.00	DLR	K20G1106 71 South of Brush Creek McDonald					
			5/14/20	5/15/20	586.00	DLR	K20G1125 I44 MM 100 Webster County					
				5/15/20	703.00	DLR	K20G1123 I44 MM 94.7 Webster					
				5/15/20	978.00	DLR	K20G1124 I44 MM 97.7 Webster County					
0020	6189916	MISC.	5/13/20	5/15/20	1,240.00	DLR	K20G1105 MO 59 at Ginger Blue McDonald County					
				5/15/20	1,469.00	DLR	K20G1115 MO 43 4 Miles South of 43/60 Newton					
			5/14/20	5/15/20	1,996.00	DLR	K20G1099 Rt D at JRF Greene County					
0100	6189902	MISC.	5/6/20	5/13/20	1.00	EA	K20G1111 I44 MM 22.4 Jasper EMERGENCY					
			5/7/20	5/13/20	1.00	EA	K20G1104 I44 MM 108 Webster EMERGENCY					

The information below this line are details from Line Item agency views. No Agency View Details Exist

Revision 4/1/2020 Page 5 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

No Data Available

Revision 4/1/2020 Page 6 of 6