



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code	
	180518-G07	0028	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SW	GCA	
Contractor		Vendor ID	Address		City	State	ZIP	Telephone	FAX
Mar-Jim Contracting, LLC		0011710	14021 Botts Road		Grandview	MO	64030	(81-6)2-14-5	(81-6)2-14-6

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J8P3009	FAS-S602(022)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	within the Southwest District within the Ozarks Transportati on Organization boundaries

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Work Begin Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Price Adjustments Base Date	0						
Letting Date	20180518						
Award Date	20180606						
Execution Date	20180606						
Notice to Proceed Date	20180701						
Original Completion Date	20190630						
Adjusted Completion Date	20200630						

Totals by Job Number				
J8P3009		To Date	Previous	This estimate
Participating	\$537,739.88	\$524,681.03	\$13,058.85	
Non-Participating	\$0.00	\$0.00	\$0.00	
Total Earnings	\$537,739.88	\$524,681.03	\$13,058.85	
Stockpiled Materials	\$0.00	\$0.00	\$0.00	
Gross Earnings	\$537,739.88	\$524,681.03	\$13,058.85	
Other	\$0.00	\$0.00	\$0.00	



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-G07	0028	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SW	GCA

Totals by Job Number				
Adjustments				
Retainage	\$0.00		\$0.00	\$0.00
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$537,739.88		\$524,681.03	\$13,058.85
			Total Payable:	\$13,058.85

Total Contract				
180518-G07		To Date	Previous	This Estimate
		Line Item Pay	\$537,739.88	\$524,681.03
		All Adjustments	\$0.00	\$0.00
		Total	\$537,739.88	\$524,681.03
				\$13,058.85

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190903	Generated and Approved (and should be considered Draft) at the Project Office Level by	griff1
20190903	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	martik2
20190904	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$715,000.00	\$0.00	\$715,000.00	75.2%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-G07	0028	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SW	GCA

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J8P3009	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	\$1.15	366783.50	5419.00	372,202.50	\$6231.85
	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	\$1.00	13995.00	2027.00	16,022.00	\$2027.00
	0100	6189902	MISC. High Priority Repair	\$2400.00	35.00	2.00	37.00	\$4800.00
J8P3009								\$13058.85
Summary								\$13058.85

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J8P3009	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	600,000.00	372202.50	\$1.15	\$428,032.88
J8P3009	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	12,500.00	4885.00	\$1.00	\$4,885.00
J8P3009	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	12,500.00	16022.00	\$1.00	\$16,022.00
J8P3009	0001	0070	6189916	MISC. Additional Items	0.00	0.00	\$1.00	\$0.00
J8P3009	0001	0100	6189902	MISC. High Priority Repair	0.00	37.00	\$2400.00	\$88,800.00
J8P3009	0001	0200	6189916	MISC. Liquidated Damages	0.00	0.00	(\$1.00)	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J8P3009	0010	6189916	MISC.	20190820	griff11	K19G0117 I44 MM 74 EMERGENCY Greene	2187	DLR	0	+	0	0	0	+	0	0	0	0
			MISC.	20190828	griff11	OTO0005 US 60 EB Past Glenstone Mower	532	DLR	0	+	0	0	0	+	0	0	0	0
			MISC.		griff11	K19G0126 US 60 Past Glenstone EB median	2700	DLR	0	+	0	0	0	+	0	0	0	0
	0030	6189916	MISC.	20190831	griff11	K19G0169 I44 MM 75.2 Greene County	2027	DLR	0	+	0	0	0	+	0	0	0	
	0100	6189902	MISC.	20190820	griff11	K19G0117 I44 MM 74 Greene Co EMERGENCY	1	EA	0	+	0	0	0	+	0	0	0	0
			MISC.	20190831	griff11	K19G0169 I44 MM 75.2 Greene	1	EA	0	+	0	0	0	+	0	0	0	



Contractor's Payment Estimate Summary

September 6, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180518-G07	0028	August 16, 2019	September 1, 2019	September 3, 2019	PROG	SW	GCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J8P3009	0100	6189902				County												

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field