

Pay Estimate Created Date: June 16, 2020

Progress Estim 47	ate Number	Contract ID 180518-G07 Prime Contractor Mar-Jim Cont		ne 2, 2020 Original Contract Amoun ne 15, 2020 Net Change Order Amoun Current Contract Amound	nt \$0.00						
Approval Date					By User						
June 16, 2020		Generated and Approved (and should be considered Draft) at the Project Office Level by									
June 16, 2020		Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by									
June 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by										
Original Comp	letion Date	Current Completion Date	Actual Completion Date	t Complete							
June 30,	2019	June 30, 2020		125.03%							

No Milestones Exist for Contract

Contract Total I	Pay For Estin	nate No. 4	7				
			This Estimate	Previo	ous	To Date	
180518-G07 Contract Total F	Gross Incen Disinc Liquid Other	centive lated Damag Contract Ac	ments \$0.00 \$0.00 \$0.00 pe \$0.00	\$0.00 \$0.00 \$0.00 \$0.00 \$0.00		\$893,95 \$0.00 \$0.00 \$0.00 \$0.00 \$0.00 \$893,95	
ems Paid This I	Estimate Peri	iod					
Project Number	Line Number	Item Code	Item Description	Unit	Unit Price	Current Installed Qty	Current Installed Amount
J8P3009	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	DLR	\$1.150	22,982	\$26,429.30
	0100	6189902	MISC.High Priority Repair	EA	\$2,400.000	1	\$2,400.00
Project J8P300	9 - Total						\$28,829.30
Overall - Total							\$28,829.30
Contract Adjustr							

Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information											
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work							
J8P3009	FAS- S602(022)	Job Order Contract for guardrail and guard cable repair	Various	VARIOUS	within the Southwest District within the Ozarks Transportation Organization boundaries							

Totals by Job Numbers

J8P3009	This Estimate	Previous	To Date
Posted Item Pay Gross Item Adjustments	\$28,829.30 \$0.00	\$862,722.66 \$0.00	\$891,551.96 \$0.00
Gross Item Pay	\$28,829.30	\$865,122.66	\$893,951.96
Incentive	\$0.00	\$0.00	\$0.00
Disincentive	\$0.00	\$0.00	\$0.00
Liquidated Damages	\$0.00	\$0.00	\$0.00
Other Contract Adjustments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)

Note: Posted Q	uantities	and Value	es are b	ased on I	Report Generated date and can differ from the posted an	nount at the	time the	Estimate w	as Gene	erated.		
Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
180518-G07	J8P3009	0001	0010	6189916	MISC.NIGHTTIME WORK ADJUSTMENT FACTOR	600,000.00	0.00	600,000.00	DLR	609,393.00	\$1.15	\$700,801.95
		0001	0020	6189916	MISC.NORMAL WORK ADJUSTMENT FACTOR	12,500.00	0.00	12,500.00	DLR	18,461.00	\$1.00	\$18,461.00
		0001	0030	6189916	MISC.WEEKEND WORK ADJUSTMENT FACTOR	12,500.00	0.00	12,500.00	DLR	30,689.00	\$1.00	\$30,689.00
		0001	0070	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0100	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	59.00	\$2,400.00	\$141,600.00
		0001	0200	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
Project J8P3009 - Total Value Posted to Date as of Report Generated Date											\$891,551.95	
180518-G07 Ove	rall - Total	Value Post	ted to Dat	te as of Re	port Generated Date							\$891,551.95



.....

Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0010 6189916	6189916	MISC.	6/3/20	6/16/20	879.00	DLR	K20G1166 I44 MM 75.2 Greene County					
			6/4/20	6/16/20	5,746.00	DLR	K20G1165 I44 Exit to Norton Road					
			6/5/20	6/16/20	1,053.00	DLR	K20G1178 JRF E of Glenstone Work Order 2 of 2 EMERGENCY					
				6/16/20	3,300.00	DLR	K20G1185 I44 MM 72.4 Greene County					
			6/9/20	6/16/20	797.00	DLR	K20G1193 I44 MM 72.4 Greene County					
				6/16/20	879.00	DLR	K20G1192 I44 MM 88.2 Greene County					
				6/16/20	1,270.00	DLR	K20G0989 I44 MM 88.8 Greene County					
				6/16/20	2,458.00	DLR	K20G1184 I44 MM 79.8 Greene County					
				6/16/20	3,300.00	DLR	K20G1186 Sunshine at Scenic Greene County					
			6/12/20	6/16/20	3,300.00	DLR	K20G1200 I44 MM 78.2 Greene County Emergency					
0100	6189902	MISC.	6/12/20	6/16/20	1.00	EA	K20G1200 I44 MM 78.2 Greene EMERGENCY					

The information below this line are details from Line Item agency views. No Agency View Details Exist

Revision 4/1/2020



No Data Available