



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code	
	180817-F01	0006	February 16, 2019	March 1, 2019	March 4, 2019	PROG	SL	FCA	
Contractor		Vendor ID	Address		City	State	ZIP	Telephone	FAX
Plattin Creek Excavating, LLC		0012021	555 E Outer 21 Road		Arnold	MO	63026	(63-6)2-87-1	(63-6)2-87-1
Job Number	Federal/State Project Number		Description of work		Route Number	County	Location of work		
J6P3355	J6P3355		Detention structure clean out		364	ST LOUIS	at the Bennington Detention Basin		

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Final Acceptance Date	0				0	0	Acres
Price Adjustments Base Date	0						
Physical Work Complete Date	0						
Contract Items Complete Date	0						
Letting Date	20180817						
Execution Date	20180905						
Award Date	20180905						
Notice to Proceed Date	20181009						
Open to Traffic Date	20181009						
Work Begin Date	20181119						
Substantial Work Complete Date	20190228						
Original Completion Date	20190228						
Adjusted Completion Date	20190228						

Totals by Job Number			
J6P3355	To Date	Previous	This estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$430,275.20	\$399,380.32	\$30,894.88
Total Earnings	\$430,275.20	\$399,380.32	\$30,894.88
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$430,275.20	\$399,380.32	\$30,894.88
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-F01	0006	February 16, 2019	March 1, 2019	March 4, 2019	PROG	SL	FCA

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated Damages	\$0.00		\$0.00	\$0.00
Overrun Adjustments	\$0.00		\$0.00	\$0.00
Total:	\$430,275.20		\$399,380.32	\$30,894.88
			Total Payable:	\$30,894.88

Total Contract			
180817-F01	To Date	Previous	This Estimate
	Line Item Pay	\$399,380.32	\$30,894.88
	All Adjustments	\$0.00	\$0.00
	Total	\$399,380.32	\$30,894.88

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190304	Generated and Approved (and should be considered Draft) at the Project Office Level by	arnold1
20190304	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	bauerd1
20190305	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$615,616.00	\$0.00	\$615,616.00	69.9%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-F01	0006	February 16, 2019	March 1, 2019	March 4, 2019	PROG	SL	FCA

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J6P3355	0010	2029910	MISC. SEDIMENT REMOVAL and DISPOSAL	\$96.00	3504.17	229.53	3,733.70	\$22034.88
	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	\$1840.00	0.75	0.25	1.00	\$460.00
	0040	6181000	MOBILIZATION	\$70000.00	0.88	0.12	1.00	\$8400.00
J6P3355								\$30894.88
Summary								\$30894.88

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6P3355	0001	0010	2029910	MISC. SEDIMENT REMOVAL and DISPOSAL	5,606.00	3733.70	\$96.00	\$358,435.20
J6P3355	0001	0020	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	2.00	0.00	\$2800.00	\$0.00
J6P3355	0001	0030	6169901	MISC. TEMPORARY TRAFFIC CONTROL	1.00	1.00	\$1840.00	\$1,840.00
J6P3355	0001	0040	6181000	MOBILIZATION	1.00	1.00	\$70000.00	\$70,000.00
J6P3355	0001	5001	2019901	MISC. Clearing and Site Restoration	0.00	0.00	\$25900.00	\$0.00
J6P3355	0001	5002	2031000	CLASS A EXCAVATION	0.00	0.00	\$43.00	\$0.00
J6P3355	0001	5003	6240103A	PERMANENT EROSION CONTROL GEOTEXTILE	0.00	0.00	\$20.00	\$0.00
J6P3355	0001	5004	6096040A	FURNISHING TYPE 4 ROCK DITCH LINER	0.00	0.00	\$52.82	\$0.00
J6P3355	0001	5005	6096044	PLACING TYPE 4 ROCK DITCH LINER	0.00	0.00	\$57.18	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	0	Offset	Distance	To	+	0	Offset	Distance	From LM	To LM
J6P3355	0010	2029910	MISC. REMOVALS	20190228	arnold1	Culvert U	229.800	TONS	0	+	0		0		+	0		0	0	0
			MISC. REMOVALS			Correction	-0.250	TONS	0	+	0		0		+	0		0	0	0
			MISC. REMOVALS			Rounding	-0.020	TONS	0	+	0		0		+	0		0	0	0
	0030	6169901	MISC.	20190228	arnold1	Contract Accepted for	0.250	LS	0	+	0		0		+	0		0	0	0



Contractor's Payment Estimate Summary

March 8, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	180817-F01	0006	February 16, 2019	March 1, 2019	March 4, 2019	PROG	SL	FCA

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J6P3355	0030	6169901				Maintenance												
	0040	6181000	MOBILIZATION	20190228	arnold1	Contract Accepted for Maintenance	0.120	LS	0	+	0	0		+	0	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field