



Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F01	0002	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCA

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Elite Industrial Painting, Inc.	0012924	621 Hibiscus Street Suite 1	Tarpon Springs	FL	34689	(72-7)9-40-6	(72-7)2-79-2

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J6I3251	I 70-5(341)	Bridge painting	I-70	ST LOUIS	over McKelvey Road and Route 141

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Final Acceptance Date	0						
Contract Items Complete Date	0						
Letting Date	20181116						
Execution Date	20181205						
Award Date	20181205						
Notice to Proceed Date	20190409						
Work Begin Date	20190731						
Adjusted Completion Date	20191015						
Original Completion Date	20191015						

Totals by Job Number				
J6I3251		To Date	Previous	This estimate
Participating		\$1,527.96	\$1,270.97	\$256.99
Non-Participating		\$0.00	\$0.00	\$0.00
Total Earnings		\$1,527.96	\$1,270.97	\$256.99
Stockpiled Materials		\$0.00	\$0.00	\$0.00
Gross Earnings		\$1,527.96	\$1,270.97	\$256.99
Other Adjustments		\$0.00	\$0.00	\$0.00
Retainage		\$0.00	\$0.00	\$0.00



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F01	0002	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCA

Totals by Job Number				
Incentive	\$0.00		\$0.00	\$0.00
Disincentive	\$0.00		\$0.00	\$0.00
Liquidated	\$0.00		\$0.00	\$0.00
Damages				
Overrun	\$0.00		\$0.00	\$0.00
Adjustments				
Total:	\$1,527.96		\$1,270.97	\$256.99
			Total Payable:	\$256.99

Total Contract				
181116-F01		To Date	Previous	This Estimate
	Line Item Pay	\$1,527.96	\$1,270.97	\$256.99
	All Adjustments	\$0.00	\$0.00	\$0.00
	Total	\$1,527.96	\$1,270.97	\$256.99

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20190816	Generated and Approved (and should be considered Draft) at the Project Office Level by	kuehnb1
20190817	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	janssm
20190819	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$870,643.00	\$0.00	\$870,643.00	0.2%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:



Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F01	0002	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCA

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J613251	0020	4019905	MISC. OPTIONAL PAVEMENT	\$3.10	248.70	82.90	331.60	\$256.99
J613251								\$256.99
Summary								\$256.99

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J613251	0001	0010	2022010	REMOVAL OF IMPROVEMENTS	1.00	1.00	\$500.00	\$500.00
J613251	0001	0020	4019905	MISC. OPTIONAL PAVEMENT	331.60	331.60	\$3.10	\$1,027.96
J613251	0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	7.00	0.00	\$1100.00	\$0.00
J613251	0001	0040	6161005	CONSTRUCTION SIGNS	1,078.00	0.00	\$1.75	\$0.00
J613251	0001	0050	6161008	ADVANCED WARNING RAIL SYSTEM	41.00	0.00	\$11.00	\$0.00
J613251	0001	0060	6161009	FLAG ASSEMBLY	15.00	0.00	\$5.00	\$0.00
J613251	0001	0070	6161025	CHANNELIZER (TRIM LINE)	200.00	0.00	\$5.00	\$0.00
J613251	0001	0080	6161031	TYPE III MOVEABLE BARRICADE WITH LIGHTS	38.00	0.00	\$32.00	\$0.00
J613251	0001	0090	6161033	DIRECTIONAL INDICATOR BARRICADE	81.00	0.00	\$15.00	\$0.00
J613251	0001	0100	6161040	FLASHING ARROW PANEL	6.00	0.00	\$100.00	\$0.00
J613251	0001	0110	6161052	WARNING LIGHT, TYPE B	15.00	0.00	\$15.00	\$0.00
J613251	0001	0120	6161098A	CHANGEABLE MESSAGE SIGN WITHOUT COMMUNICATION INTERFACE, CON TRACTOR FURNISHED, CONTRACTOR RETAINED	9.00	0.00	\$700.00	\$0.00
J613251	0001	0130	6181000	MOBILIZATION	1.00	0.00	\$43500.00	\$0.00
J613251	0001	0140	6205301B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., WHITE	843.00	0.00	\$1.10	\$0.00
J613251	0001	0150	6205303B	TEMPORARY REMOVABLE MARKING TAPE 4 IN., YELLOW	1,238.00	0.00	\$1.00	\$0.00
J613251	0001	0160	6205906A	12 IN. WHITE HIGH BUILD WATERBORNE PAVEMENT MARKING PAINT, T YPE L BEADS	439.00	0.00	\$3.00	\$0.00
J613251	0001	0170	6209903	MISC. TEMPORARY PAVEMENT MARKING TAPE 4 IN. BL ACK	2,616.00	0.00	\$1.20	\$0.00
J613251	0001	0180	6209903	MISC. TEMPORARY PAVEMENT MARKING TAPE REMOVAL	4,697.00	0.00	\$0.60	\$0.00
J613251	0070	0190	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	35,400.00	0.00	\$4.31	\$0.00
J613251	0070	0200	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	35,400.00	0.00	\$2.64	\$0.00



Contractor's Payment Estimate Summary

August 21, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181116-F01	0002	August 2, 2019	August 15, 2019	August 16, 2019	PROG	SL	FCA

Estimate Item Detail, All Items to Date:								
Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J6I3251	0070	0210	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	35,400.00	0.00	\$2.61	\$0.00
J6I3251	0070	0220	7125370A	FINISH FIELD COAT (SYSTEM G)	5,400.00	0.00	\$2.05	\$0.00
J6I3251	0071	0230	7071000	CONDUIT SYSTEM ON STRUCTURE	1.00	0.00	\$264.84	\$0.00
J6I3251	0071	0240	7125200	SURFACE PREPARATION FOR RECOATING STRUCTURAL STEEL	46,600.00	0.00	\$4.11	\$0.00
J6I3251	0071	0250	7125210	FIELD APPLICATION OF INORGANIC ZINC PRIMER	46,600.00	0.00	\$2.61	\$0.00
J6I3251	0071	0260	7125365A	INTERMEDIATE FIELD COAT (SYSTEM G)	46,600.00	0.00	\$2.62	\$0.00
J6I3251	0071	0270	7125370A	FINISH FIELD COAT (SYSTEM G)	5,200.00	0.00	\$2.02	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.																			
Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM	
J6I3251	0020	4019905	MISC.	20190806	kuehnb1	100% completed	82.900	SQYD	0	+	0	0	0	+	0	0	0	0	0

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field