



Contractor's Payment Estimate Summary

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

Contractor	Vendor ID	Address	City	State	ZIP	Telephone	FAX
Vance Brothers, Inc.	0010302	P.O. Box 300107	Kansas City	MO	64130	(81-6)9-23-4	(81-6)9-23-6

Job Number	Federal/State Project Number	Description of work	Route Number	County	Location of work
J4S3305	FAS S302(26)	Seal coat	E	PLATTE	from I-29 to Route B North
J4S3318	FAS-S302(052)	Seal coat	RA	CLAY	from state maintenance begins to Route 92
J4S3319	FAS S302(49)	Seal coat	E	CLAY	from 164th Street to Route 92
J4S3320	FAS S302(38)	Seal coat	CC	CLAY	from Route C to Route 33

Critical Date	Actual Date	Key Date	Subject	Date Contractor Assumed Maintenance	Disturbed Area on Project	Authorized Area on Project	
Price Adjustments Base Date	0				0	0	Acres
Open to Traffic Date	0						
Physical Work Complete Date	0						
Substantial Work Complete Date	0						
Contract Items Complete Date	0						
Final Acceptance Date	0						
Letting Date	20181214						
Award Date	20190110						
Execution Date	20190110						
Notice to Proceed Date	20190211						
Work Begin Date	20190919						
Adjusted Completion Date	20191101						
Original Completion Date	20191101						

Totals by Job Number			
J4S3305	To Date	Previous	This estimate
Participating	\$191,872.09	\$180,663.38	\$11,208.71
Non-Participating	\$0.00	\$0.00	\$0.00
Total Earnings	\$191,872.09	\$180,663.38	\$11,208.71
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross	\$191,872.09	\$180,663.38	\$11,208.71



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

Totals by Job Number								
	Earnings							
	Other							
	Adjustments		\$0.00			\$0.00		\$0.00
	Retainage		\$0.00			\$0.00		\$0.00
	Incentive		\$0.00			\$0.00		\$0.00
	Disincentive		\$0.00			\$0.00		\$0.00
	Liquidated							
	Damages		\$0.00			\$0.00		\$0.00
	Overrun							
	Adjustments		\$0.00			\$0.00		\$0.00
Total:		\$191,872.09			\$180,663.38		\$11,208.71	
			Total Payable:					\$11,208.71
J4S3318		To Date		Previous			This estimate	
Participating		\$37,900.61		\$26,515.61			\$11,385.00	
Non-Participating		\$0.00		\$0.00			\$0.00	
Total		\$37,900.61		\$26,515.61			\$11,385.00	
Earnings								
Stockpiled		\$0.00		\$0.00			\$0.00	
Gross Earnings		\$37,900.61		\$26,515.61			\$11,385.00	
Other								
Adjustments		\$0.00		\$0.00			\$0.00	
Retainage		\$0.00		\$0.00			\$0.00	
Incentive		\$0.00		\$0.00			\$0.00	
Disincentive		\$0.00		\$0.00			\$0.00	
Liquidated								
Damages		\$0.00		\$0.00			\$0.00	
Overrun								
Adjustments		\$0.00		\$0.00			\$0.00	
Total:		\$37,900.61		\$26,515.61			\$11,385.00	
			Total Payable:					\$11,385.00
J4S3319		To Date		Previous			This estimate	
Participating		\$79,483.17		\$62,910.21			\$16,572.96	
Non-Participating		\$0.00		\$0.00			\$0.00	
Total		\$79,483.17		\$62,910.21			\$16,572.96	
Earnings								
Stockpiled		\$0.00		\$0.00			\$0.00	



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

Totals by Job Number								
	Materials							
	Gross Earnings	\$79,483.17		\$62,910.21				\$16,572.96
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	Total:	\$79,483.17		\$62,910.21				\$16,572.96
				Total Payable:				\$16,572.96
J4S3320		To Date		Previous				This estimate
	Participating	\$90,169.47		\$71,745.57				\$18,423.90
	Non-Participating	\$0.00		\$0.00				\$0.00
	Total Earnings	\$90,169.47		\$71,745.57				\$18,423.90
	Stockpiled Materials	\$0.00		\$0.00				\$0.00
	Gross Earnings	\$90,169.47		\$71,745.57				\$18,423.90
	Other Adjustments	\$0.00		\$0.00				\$0.00
	Retainage	\$0.00		\$0.00				\$0.00
	Incentive	\$0.00		\$0.00				\$0.00
	Disincentive	\$0.00		\$0.00				\$0.00
	Liquidated Damages	\$0.00		\$0.00				\$0.00
	Overrun Adjustments	\$0.00		\$0.00				\$0.00
	Total:	\$90,169.47		\$71,745.57				\$18,423.90
				Total Payable:				\$18,423.90



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

Total Contract			
181214-C05			
	To Date	Previous	This Estimate
Line Item Pay	\$399,425.34	\$341,834.77	\$57,590.57
All Adjustments	\$0.00	\$0.00	\$0.00
Total	\$399,425.34	\$341,834.77	\$57,590.57

If the "This Estimate" total is greater than \$100.00, this is a Pay estimate. If the "This Estimate" total is equal to \$0.00, this is a No Pay estimate. If the "This Estimate" total is between \$100.00 and \$0.00, this is a Minimum estimate and no payment will be made. This estimate will be rejected. If the "This Estimate" total is less than \$0.00, this is a Negative estimate and no payment will be made. This estimate will be rejected. You will be notified should this estimate be rejected for reasons other than those listed above.

Approval Date		User ID
20191015	Generated and Approved (and should be considered Draft) at the Project Office Level by	stephb1
20191016	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	daultm1
20191017	Reviewed and Approved at the Central Office Controllers Office Level by	greggd1

Original Contract Amount	Net Change Order Amount to Date	Current Contract Amount	% of current contract amount complete
\$416,495.03	\$26850.56	\$443,345.59	90.1%

Contract Adjustments:

Line Item Adjustments:

Discrepancies:

Discrepancy Message	Resolved By User ID	Remarks
Line Item # J4S3318 /0170 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3320 /5201 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3305 /0080 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3320 /0330 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3305 /0090 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3318 /5101 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3319 /5001 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.
Line Item # J4S3319 /0240 has a deficient tested matl discrepancy	stephb1	Waiting on pavement marking performance results.

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3305	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	\$2.25	36880.00	-4215.00	32,665.00	(\$9483.75)



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3305	0020	4099905	MISC. SEAL COAT WITH LIGHTWEIGHT HAYDITE, GRAD E B1	\$0.87	105374.00	0.00	105,374.00	\$0.00
	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0070	6181000	MOBILIZATION	\$6000.00	0.75	0.25	1.00	\$1500.00
	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	\$0.11	0.00	88208.00	88,208.00	\$9702.88
	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.11	0.00	77178.00	77,178.00	\$8489.58
J4S3305								\$11208.71

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3318	0100	4091048	EMULSIFIED ASPHALT, SEAL COAT	\$2.25	4787.00	-87.00	4,700.00	(\$195.75)
	0110	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	\$0.87	13678.00	0.00	13,678.00	\$0.00
	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0160	6181000	MOBILIZATION	\$3500.00	0.75	0.25	1.00	\$875.00
	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.50	0.00	7493.00	7,493.00	\$3746.50
	5101	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	\$0.55	0.00	10835.00	10,835.00	\$5959.25
J4S3318								\$11385.00

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3319	0180	4091048	EMULSIFIED ASPHALT, SEAL COAT	\$2.25	12429.00	-1422.00	11,007.00	(\$3199.50)
	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0200	6161005	CONSTRUCTION SIGNS	\$8.00	157.00	126.00	283.00	\$1008.00
	0230	6181000	MOBILIZATION	\$3500.00	0.75	0.25	1.00	\$875.00
	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.30	0.00	23054.00	23,054.00	\$6916.20
	0250	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	\$0.87	35508.00	0.00	35,508.00	\$0.00
	5001	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	\$0.33	0.00	30222.00	30,222.00	\$9973.26
J4S3319								\$16572.96

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3320	0260	4091048	EMULSIFIED ASPHALT, SEAL COAT	\$2.25	14320.00	-697.00	13,623.00	(\$1568.25)
	0270	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	\$0.87	40911.00	0.00	40,911.00	\$0.00



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

All Items, This Estimate:

Project Number	Line Item Number	Item Code	Description	Unit Price	Previous Total Paid Quantity	Quantity this Period	Quantity to Date	Amount this Estimate
J4S3320	0280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	\$500.00	0.00	2.00	2.00	\$1000.00
	0290	6161005	CONSTRUCTION SIGNS	\$8.00	142.00	15.00	157.00	\$120.00
	0320	6181000	MOBILIZATION	\$3500.00	0.75	0.25	1.00	\$875.00
	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	\$0.30	0.00	23597.00	23,597.00	\$7079.10
	5201	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	\$0.33	0.00	33085.00	33,085.00	\$10918.05
J4S3320								\$18423.90
Summary								\$57590.57

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3305	0001	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	36,880.00	32665.00	\$2.25	\$73,496.25
J4S3305	0001	0020	4099905	MISC. SEAL COAT WITH LIGHTWEIGHT HAYDITE, GRAD E B1	105,374.00	105374.00	\$0.87	\$91,675.38
J4S3305	0001	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J4S3305	0001	0040	6161005	CONSTRUCTION SIGNS	1,292.00	167.00	\$8.00	\$1,336.00
J4S3305	0001	0050	6161009	FLAG ASSEMBLY	14.00	4.00	\$25.00	\$100.00
J4S3305	0001	0060	6161025	CHANNELIZER (TRIM LINE)	200.00	8.00	\$9.00	\$72.00
J4S3305	0001	0070	6181000	MOBILIZATION	1.00	1.00	\$6000.00	\$6,000.00
J4S3305	0001	0080	6206000C	4 IN. WHITE STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYPE P BEADS	88,208.00	88208.00	\$0.11	\$9,702.88
J4S3305	0001	0090	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	77,178.00	77178.00	\$0.11	\$8,489.58
J4S3318	0001	0100	4091048	EMULSIFIED ASPHALT, SEAL COAT	4,787.00	4700.00	\$2.25	\$10,575.00
J4S3318	0001	0110	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	13,678.00	13678.00	\$0.87	\$11,899.86
J4S3318	0001	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J4S3318	0001	0130	6161005	CONSTRUCTION SIGNS	627.00	131.00	\$8.00	\$1,048.00
J4S3318	0001	0140	6161009	FLAG ASSEMBLY	6.00	4.00	\$25.00	\$100.00
J4S3318	0001	0150	6161025	CHANNELIZER (TRIM LINE)	150.00	8.00	\$9.00	\$72.00
J4S3318	0001	0160	6181000	MOBILIZATION	1.00	1.00	\$3500.00	\$3,500.00



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

Estimate Item Detail, All Items to Date:

Project Number	Category #	Line Number	Item Code	Description	Current Bid + CO	Current Installed to Date	Unit Price	Amount Paid to Date
J4S3318	0001	0170	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	7,493.00	7493.00	\$0.50	\$3,746.50
J4S3319	0001	0180	4091048	EMULSIFIED ASPHALT, SEAL COAT	12,429.00	11007.00	\$2.25	\$24,765.75
J4S3319	0001	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J4S3319	0001	0200	6161005	CONSTRUCTION SIGNS	763.00	283.00	\$8.00	\$2,264.00
J4S3319	0001	0210	6161009	FLAG ASSEMBLY	7.00	4.00	\$25.00	\$100.00
J4S3319	0001	0220	6161025	CHANNELIZER (TRIM LINE)	200.00	8.00	\$9.00	\$72.00
J4S3319	0001	0230	6181000	MOBILIZATION	1.00	1.00	\$3500.00	\$3,500.00
J4S3319	0001	0240	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	23,054.00	23054.00	\$0.30	\$6,916.20
J4S3319	0001	0250	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	35,508.00	35508.00	\$0.87	\$30,891.96
J4S3320	0001	0260	4091048	EMULSIFIED ASPHALT, SEAL COAT	14,320.00	13623.00	\$2.25	\$30,651.75
J4S3320	0001	0270	4099905	MISC. SEAL COAT AGGREGATE, LIGHTWEIGHT HAYDITE , GRADE B1	40,911.00	40911.00	\$0.87	\$35,592.57
J4S3320	0001	0280	6123000A	TRUCK OR TRAILER MOUNTED ATTENUATOR (TMA)	2.00	2.00	\$500.00	\$1,000.00
J4S3320	0001	0290	6161005	CONSTRUCTION SIGNS	873.00	157.00	\$8.00	\$1,256.00
J4S3320	0001	0300	6161009	FLAG ASSEMBLY	8.00	4.00	\$25.00	\$100.00
J4S3320	0001	0310	6161025	CHANNELIZER (TRIM LINE)	200.00	8.00	\$9.00	\$72.00
J4S3320	0001	0320	6181000	MOBILIZATION	1.00	1.00	\$3500.00	\$3,500.00
J4S3320	0001	0330	6206001C	4 IN. YELLOW STANDARD WATERBORNE PAVEMENT MARKING PAINT, TYP E P BEADS	23,597.00	23597.00	\$0.30	\$7,079.10
J4S3319	0001	5001	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	30,222.00	30222.00	\$0.33	\$9,973.26
J4S3318	0001	5101	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	10,835.00	10835.00	\$0.55	\$5,959.25
J4S3320	0001	5201	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	33,085.00	33085.00	\$0.33	\$10,918.05

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/ Information	Quantity	Units	From	+	-	Offset	Distance	To	+	-	Offset	Distance	From LM	To LM
J4S3305	0010	4091048	EMULSIFIED ASPHALT, SEAL COAT	20191008	stephb1	Route E	32665	GAL		+	0		0		+	0		0	0.095	8.682
			EMULSIFIED ASPHALT, SEAL	20191014	stephb1	Route E	-36880	GAL		+	0		0		+	0		0	0.095	8.682



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J4S3305	0010	4091048	COAT															
	0030	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20191008	stephb1	Route E	2	EA		+	0	0		+	0	0	0.095	8.682
	0070	6181000	MOBILIZATION	20191008	stephb1	Route E	0.250	LS		+	0	0		+	0	0	0.095	8.682
	0080	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route E	88208	LF		+	0	0		+	0	0	0.095	8.682
	0090	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route E	77178	LF		+	0	0		+	0	0	0.095	8.682
J4S3318	0100	4091048	EMULSIFIED ASPHALT, SEAL COAT	20191008	stephb1	Route RA	4700	GAL		+	0	0		+	0	0	0.001	1.026
			EMULSIFIED ASPHALT, SEAL COAT	20191014	stephb1	Route RA	-4787	GAL		+	0	0		+	0	0	0.010	1.026
	0120	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20191008	stephb1	Route RA	2	EA		+	0	0		+	0	0	0.010	1.026
	0160	6181000	MOBILIZATION	20191008	stephb1	Route RA	0.250	LS		+	0	0		+	0	0	0.010	1.026
	0170	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route RA	7493	LF		+	0	0		+	0	0	0.010	1.026
	5101	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route CC	10835	LF		+	0	0		+	0	0	0.010	3.133
J4S3319	0180	4091048	EMULSIFIED ASPHALT, SEAL COAT	20191008	stephb1	Route E	11007	GAL		+	0	0		+	0	0	0.001	2.862
			EMULSIFIED ASPHALT, SEAL COAT	20191014	stephb1	Route E	-12429	GAL		+	0	0		+	0	0	0.010	2.862
	0190	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20191008	stephb1	Route E	2	EA		+	0	0		+	0	0	0.010	2.862



Contractor's Payment Estimate Summary

October 22, 2019

	Contract ID	Estimate Number	Pay Period Start	Pay Period End	Date Generated	Estimate Type	District	Org. Code
	181214-C05	0002	October 1, 2019	October 15, 2019	October 15, 2019	PROG	KC	CCE

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project Number	Line	Item	Item Description	Date	User ID	Description/Information	Quantity	Units	From	+	Offset	Distance	To	+	Offset	Distance	From LM	To LM
J4S3319	0190	6123000A																
	0200	6161005	CONSTRUCTION SIGNS	20191008	stephb1	Route E	126	SQFT		+	0	0		+	0	0	0.010	2.862
	0230	6181000	MOBILIZATION	20191008	stephb1	Route E	0.250	LS		+	0	0		+	0	0	0.010	2.862
	0240	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route E	23054	LF		+	0	0		+	0	0	0.010	2.862
	0250	4099905	MISC. SCRUB SEAL	20191008	stephb1	Route CC	5403	SQYD		+	0	0		+	0	0	0.001	3.133
			MISC. SCRUB SEAL	20191014	stephb1	Route E	-5403	SQYD		+	0	0		+	0	0	0.010	2.862
	5001	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route E	30222	LF		+	0	0		+	0	0	0.010	2.862
J4S3320	0260	4091048	EMULSIFIED ASPHALT, SEAL COAT	20191008	stephb1	Route CC	13623	GAL		+	0	0		+	0	0	0.001	3.133
			EMULSIFIED ASPHALT, SEAL COAT	20191014	stephb1	Route CC	-14320	GAL		+	0	0		+	0	0	0.010	3.133
	0280	6123000A	TRUCK OR TRAILER MOUNTED ATTEN (TMA)	20191008	stephb1	Route CC	2	EA		+	0	0		+	0	0	0.010	3.133
	0290	6161005	CONSTRUCTION SIGNS	20191008	stephb1	Route CC	15	SQFT		+	0	0		+	0	0	0.010	3.133
	0320	6181000	MOBILIZATION	20191008	stephb1	Route CC	0.250	LS		+	0	0		+	0	0	0.010	3.133
	0330	6206001C	4 IN. YELLOW WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route CC	23597	LF		+	0	0		+	0	0	0.010	3.133
	5201	6206000C	4 IN. WHITE WATERBORNE PAVEMENT MARKING	20191009	stephb1	Route RA	33085	LF		+	0	0		+	0	0	0.010	1.026

Remarks in the following table are for documentation purposes:

Date	User ID	Remarks Text Field