



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-A05	0015	February 2, 2020	February 15, 2020	February 18, 2020	Progress

Prepared For:

Superior Rail System, LLC
P.O. Box 600
Wellington, MO 64097
(816)230-8768FAX

Prepared By:

St. Joseph Project Office
4718 S. 169 Highway
St. Joseph, MO 64503

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J1P3198	FAS-S101(072)	Job order contract for guardrail and guard cable repair	Various	VARIOUS	various location in the Northwest District

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$399,000.00	\$0.00	\$399,000.00	144.54%	June 30, 2020	June 30, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J1P3198			

Contract Total Pay For Estimate No. 0015

	To Date	Previous	This Estimate
190419-A05			
Total Earnings	\$576,732.63	\$536,683.50	\$40,049.13
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$576,732.63	\$536,683.50	
Contract Total Payable This Estimate:			\$40,049.13

Approval Date		By User
February 18, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by	orozcg
February 18, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	hiblea1



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-A05	0015	February 2, 2020	February 15, 2020	February 18, 2020	Progress
Approval Date					By User
February 19, 2020		Reviewed and Approved at the Central Office Controllers Office Level by			greggd1

Totals by Job Numbers				
J1P3198		To Date	Previous	This Estimate
	Participating	\$576,732.63	\$536,683.50	\$40,049.13
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$576,732.63	\$536,683.50	\$40,049.13
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$576,732.63	\$536,683.50	
Project Total Payable This Estimate:				\$40,049.13

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J1P3198	0010	6189916	MISC. GUARDRAIL/GUARD CABLE NIGHTTIME WORK ADJUSTMENT FACTOR	\$1.14	DLR		6,525.00	0.00	6,525.00	\$0.00
	0020	6189916	MISC. GUARDRAIL/GUARD CABLE NORMAL WORK ADJUSTMENT FACTOR	\$1.14	DLR		464,250.00	35,130.82	499,380.82	\$40,049.13



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190419-A05	0015	February 2, 2020	February 15, 2020	February 18, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
Total Amount of Items Paid this Estimate -										\$40,049.13

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J1P3198	0001	0010	6189916	MISC. GUARDRAIL/GUARD CABLE NIGHTTIME WORK ADJUSTMENT FACTOR	0.00	17500	DLR	6,525.00	\$1.14	\$7,438.50
	0001	0020	6189916	MISC. GUARDRAIL/GUARD CABLE NORMAL WORK ADJUSTMENT FACTOR	0.00	315000	DLR	499,380.82	\$1.14	\$569,294.13
	0001	0030	6189916	MISC. GUARDRAIL/GUARD CABLE WEEKEND WORK ADJUSTMENT FACTOR	0.00	17500	DLR	0.00	\$1.14	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages		0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items		0	DLR	0.00	\$1.00	\$0.00
	0001	0200	6189902	MISC. High Priority Repair		0	EA	0.00	\$2,400.00	\$0.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J1P3198	0020	6189916	MISC.	K20A2988	2/4/20	orozcg	3,819.00	DLR		
				K20A2960	2/6/20	orozcg	1,396.00	DLR		
				K20A2961		orozcg	1,971.00	DLR		
				K20A2985	2/10/20	orozcg	4,310.00	DLR		
				K20A2986		orozcg	2,056.00	DLR		
				K20A2994		orozcg	3,300.00	DLR		
				K20A2997		orozcg	1,547.00	DLR		



Missouri Department of Transportation Contractor's Pay Estimate Summary

February 21, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190419-A05		0015		February 2, 2020		February 15, 2020			February 18, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J1P3198	0020	6189916	MISC.	k20A2998	2/10/20	orozcg	755.82	DLR			
				K20A2964	2/11/20	orozcg	1,968.00	DLR			
				K20A2966		orozcg	1,984.00	DLR			
				K20A2967		orozcg	1,389.00	DLR			
				K20A2969		orozcg	1,397.00	DLR			
				K20A2970		orozcg	1,005.00	DLR			
				K20A2971		orozcg	1,170.00	DLR			
				K20A2973		orozcg	1,346.00	DLR			
				K20A2974		orozcg	1,437.00	DLR			
				K20A2975		orozcg	1,126.00	DLR			
				K20A2980		orozcg	1,476.00	DLR			
				K20A2981		orozcg	1,678.00	DLR			