

Pay Estimate Created Date: July 1, 2021

Progress Estima 48	te Numbe		190419-A05 Superior Rail Sy			30, 2021 Net	ginal Contract Amount Change Order Amoun rent Contract Amount	t \$1,741,008.00	
Approval Date								By User	
July 1, 2021		Ge	enerated and Ap	proved (and	should be considered	Draft) at the P	Project Office Level by	bowene1	
July 1, 2021		Review	ved and Approve	ed (and shoul	d be considered Draft	t) at the Reside	ent Engineer Level by	burnsj3	
July 2, 2021			Re	viewed and <i>i</i>	Approved at the Centr	al Office Cont	rollers Office Level by	ramses1	
Original Comple	etion Date	Current Com	pletion Date	Actual	Completion Date	% of C	Current Contract Amount Complete		
June 30, 2	020	June 30	, 2021				88.84%		
	Con	tract Informational Da	tes		Mileston	es			
Date Descriptio	n Orig	inal Completion Date	Current Comp	letion Date	No Milestones Exist	t for Contract			
Acceptance Date									
Awarded Date	May	3, 2019	May 3, 2019						
Letting Date	April	19, 2019	April 19, 2019 July 1, 2019						
Notice to Proceed	Date July	1, 2019							
Open to Traffic Date	e								
Work Began Date	July	9, 2019	July 9, 2019	9, 2019					
Contract Total Pay	For Estim	ate No. 48							
			This Estimate		Previous		To Date		
190419-A05		Posted Items Pay Item Adjustments	<mark>\$123,741.30</mark> \$0.00 \$0.00		\$1,777,355.22 \$0.00 \$0.00		\$1,901,096.52 \$0.00 \$0.00		

Contract Total Payable This Estimate:

Disincentive

Liquidated Damage Other Contract Adjustments

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Item Description Unit U						
J1P3198	P3198 0020 6189916 MISC.GUARDRAIL/GUARD CABLE NORMAL WORK DLR \$1.140 108,545 ADJUSTMENT FACTOR									
Project J1P3198 - Total										
Overall - Total										
ontract Adjustments This Estimate										

\$0.00

\$0.00

\$0.00

\$1,777,355.22

\$0.00

\$0.00

\$0.00

\$1,901,096.52

\$0.00

\$0.00

\$0.00

\$123,741.30

No Contract Adjustments Exist on Contract Line Item Adjustments This Estimate

No Data Available



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

	Contract Project Information													
Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work									
J1P3198	FAS- S101(072)	Job order contract for guardrail and guard cable repair	Various	VARIOUS	various location in the Northwest District									

Totals by Job Numbers

J1P3198		This Estimate	Previous	To Date
Posted Item Pay Gross Item Adjustmer		\$123,741.30 \$0.00	\$1,777,355.22 \$0.00	\$1,901,096.52 \$0.00
	Gross Item Pay	\$123,741.30	\$1,777,355.22	\$1,901,096.52
Incentive		\$0.00	\$0.00	\$0.00
Disincentive		\$0.00	\$0.00	\$0.00
Liquidated Damages		\$0.00	\$0.00	\$0.00
Other Contract Adjust	ments	\$0.00	\$0.00	\$0.00



Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate) Note: Posted Quantities and Values are based on Report Generat

ated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	ltem Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190419-A05	J1P3198	0001	0010	6189916	MISC.GUARDRAIL/GUARD CABLE NIGHTTIME WORK ADJUSTMENT FACTOR	17,500.00	0.00	17,500.00	DLR	6,525.00	\$1.14	\$7,438.50
		0001	0020	6189916	MISC.GUARDRAIL/GUARD CABLE NORMAL WORK ADJUSTMENT FACTOR	315,000.00	1,527,200.00	1,842,200.00	DLR	1,656,893.00	\$1.14	\$1,888,858.02
		0001	0030	6189916	MISC.GUARDRAIL/GUARD CABLE WEEKEND WORK ADJUSTMENT FACTOR	17,500.00	0.00	17,500.00	DLR	0.00	\$1.14	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00			DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00			DLR	0.00	\$1.00	\$0.00
		0001	0200	6189902	MISC.High Priority Repair	0.00			EA	2.00	\$2,400.00	\$4,800.00
	Project J	IP3198 - To	tal Value	Posted to	Date as of Report Generated Date							\$1,901,096.52
190419-A05 Ove	rall - Total	Value Post	ed to Dat	te as of Rep	port Generated Date							\$1,901,096.52



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail. location and quantity of work.

Project:	J1P3198	8										
Line Number	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	6/16/21	6/25/21	3,300.00	DLR	K21A3434					
				6/25/21	4,200.00	DLR	GRADING 19					
				6/25/21	4,200.00	DLR	GRADING 20					
				6/25/21	7,350.00	DLR	K21A3428					
				6/25/21	7,400.00	DLR	K21A3485					
				6/25/21	7,400.00	DLR	K21A3486					
				6/25/21	7,400.00	DLR	K21A3487					
				6/25/21	7,950.00	DLR	K21A3455					
				6/25/21	10,400.00	DLR	K21A3489					
			6/21/21	6/25/21	995.00	DLR	K21A3491					
				6/25/21	1,212.00	DLR	K21A3492					
				6/25/21	1,828.00	DLR	K21A3464					
			6/22/21	6/25/21	7,175.00	DLR	K21A3477					
				6/25/21	7,400.00	DLR	K21A3484					
			6/23/21	6/25/21	4,731.00	DLR	K21A3498					
			6/25/21	7,400.00	DLR	K21A3493						
			6/25/21	8,434.00	DLR	K21A3490						
			6/28/21	6/29/21	1,165.00	DLR	K21A3505					
				6/29/21	3,173.00	DLR	K21A3504					
				6/29/21	5,432.00	DLR	K21A3438					

The information below this line are details for Construction Signs (if applicable). No Data Available



Line Item Adjustments by Estimate

Contract ID:190621-F01

No Data Available