

Missouri Department of Transportation Contractor's Pay Estimate Summary

Pay Estimate Created Date: March 15, 2021

Progress Estimate Number	Contract ID	190517-B02	Pay Period S	Start February 1	6, 2021	Original Contract Amount	\$750,000.00
32	Prime Contractor (Collins & Hermann, Inc.	Pay Period E	End March 15,	2021	Net Change Order Amount	(\$150,000.00)
92						Current Contract Amount	\$600,000.00

Approval Date		By User
March 15, 2021	Generated and Approved (and should be considered Draft) at the Project Office Level by	foxd
March 15, 2021	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	domzar
March 17, 2021	Reviewed and Approved at the Central Office Controllers Office Level by	ramses1

Original Completion Date	Current Completion Date	Actual Completion Date	% of Current Contract Amount Complete
June 30, 2020	June 30, 2021		96.65%

	Milestones		
Date Description	Original Completion Date	Current Completion Date	No Milestones Exist for Contract
Acceptance Date			
Awarded Date	June 5, 2019	June 5, 2019	
Letting Date	May 17, 2019	May 17, 2019	
Notice to Proceed Date	July 1, 2019	July 1, 2019	
Open to Traffic Date			
Work Began Date			

Contract Total Pay For Estimate No. 32				
	This Estimate	Previous	To Date	
190517-B02				
Total Posted Items Pay	\$39,693.00	\$540,207.00	\$579,900.00	
Gross Item Adjustments	\$0.00	\$0.00	\$0.00	
Incentive	\$0.00	\$0.00	\$0.00	
Disincentive	\$0.00	\$0.00	\$0.00	
Liquidated Damage	\$0.00	\$0.00	\$0.00	
Other Contract Adjustments	\$0.00	\$0.00	\$0.00	
		\$540,207.00	\$579,900.00	
Contract Total Pavable This Estimate:	\$39.693.00			

Items Paid This Estimate Period

Project Number	Line Number	Item Code	Item Description	Unit Unit Price Co		Current Installed Qty	Current Installed Amount				
J2I3179	179 0020 6189916 MISC.Normal Work Adjustment Factor			DLR	\$3.000	13,231	\$39,693.00				
Project J2I3179	Project J2l3179 - Total										
Overall - Total	\$39,693.00										

Contract Adjustments This Estimate

No Contract Adjustments Exist on Contract

Line Item Adjustments This Estimate

No Data Available

Revision 4/1/2020 Page 1 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Project Details

					(Contract Project Information	n
Project Number	Federal Proj. Number	Project Description	Route	County			Location of Work
J2I3179	I-70-3(272)	Job order contract for guard cable repair	Various	VARIOUS	at various locations in t	the Northeast District	
Totals by .	Job Numbers	5					
J2l3179		Item Pay tem Adjustme	nts Gross It	em Pay	This Estimate \$39,693.00 \$0.00 \$39,693.00	Previous \$540,207.00 \$0.00 \$540,207.00	To Date \$579,900.00 \$0.00 \$579,900.00
	Incenti				\$0.00 \$0.00	\$0.00 \$0.00	\$0.00 \$0.00
	Liquida	ted Damages			\$0.00	\$0.00	\$0.00
	Other C	ontract Adjus	tments		\$0.00	\$0.00	\$0.00

Revision 4/1/2020 Page 2 of 6





Missouri Department of Transportation Contractor's Pay Estimate Summary Exceptions

Exceptions (Discrepancies) This Estimate Period No Exceptions Exist on Contract

Revision 4/1/2020 Page 3 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Contract Line Items and Total Paid for All Estimates

Total Paid / All Items / All Estimates (Including this Estimate)
Note: Posted Quantities and Values are based on Report Generated date and can differ from the posted amount at the time the Estimate was Generated.

Contract Nm.CONTRACT	Project No.	Category	Line No.	Item Code	Description	Bid Quantity	Net Change Order	Total Current Quantity	Unit	Total Posted Approved Qty	Unit Price	Total Value POSTED To Date (See report generated date)
190517-B02	J2I3179	0001	0010	6189916	MISC.Nighttime Adjustment Factor	25,000.00	-22,000.00	3,000.00	DLR	0.00	\$3.00	\$0.00
		0001	0020	6189916	MISC.Normal Work Adjustment Factor	212,500.00	-18,500.00	194,000.00	DLR	193,300.00	\$3.00	\$579,900.00
		0001	0030	6189916	MISC.Weekend Work Adjustment Factor	12,500.00	-9,500.00	3,000.00	DLR	0.00	\$3.00	\$0.00
		0001	0070	6189916	MISC.Liquidated Damages	0.00	0.00	0.00	DLR	0.00	(\$1.00)	\$0.00
		0001	0100	6189916	MISC.Additional Items	0.00	0.00	0.00	DLR	0.00	\$1.00	\$0.00
		0001	0200	6189902	MISC.High Priority Repair	0.00	0.00	0.00	EA	0.00	\$2,400.00	\$0.00
Project J2l3179 - Total Value Posted to Date as of Report Generated Date									\$579,900.00			
190517-B02 Overall - Total Value Posted to Date as of Report Generated Date									\$579,900.00			

Revision 4/1/2020 Page 4 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Installed Locations of Paid Line Items (This Estimate Only)

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project: J2l3179

Line lumber	Item Code	Description	DWR Date	DWR Approval Date	Quantity Posted	Units	Location	From Station/ Log Mile	Offset/ Distance	To Station/ Log Mile	Offset/ Distance	Comments
0020	6189916	MISC.	2/25/21	3/5/21	730.00	DLR	K21B3141	196.6				I-70
				3/5/21	1,518.00	DLR	K21B3164	192.1				I-70
			3/1/21	3/5/21	225.00	DLR	K21B3149	165.6				I-70
				3/5/21	245.00	DLR	K21B3156	176.0				I-70
				3/5/21	345.00	DLR	K21B3159	178.4				I-70
				3/5/21	570.00	DLR	K21B3148	165.19				I-70
			3/5/21	940.00	DLR	K21B3163	183.0				I-70	
		3/2/21	3/5/21	1,600.00	DLR	K21B3158	177.0				I-70	
			3/3/21	3/5/21	130.00	DLR	K21B3153	174.3				I-70
				3/5/21	840.00	DLR	K21B3155	174.8				I-70
				3/5/21	3,105.00	DLR	K21B3150	171.0				I-70
			3/4/21	3/15/21	350.00	DLR	K21B3154	174.4				I-70
				3/15/21	395.00	DLR	K21B3152	174.2				I-70
			3/15/21	465.00	DLR	K21B3151	172.7				I-70	
		3/12/21	3/15/21	135.00	DLR	K21B3208	62.233				Rte. 36 @ Macon	
				3/15/21	198.00	DLR	K21B3210	62.873				Rte. 36 @ Macon
				3/15/21	276.00	DLR	K21B3209	62.629				Rte. 36 @ Macon
				3/15/21	1,164.00	DLR	K21B3211	63.196				Rte. 36 @ Macon

The information below this line are details for Construction Signs (if applicable).

No Data Available

Revision 4/1/2020 Page 5 of 6



Missouri Department of Transportation Contractor's Pay Estimate Summary Line Item Adjustments - All Estimates

No Data Available

Revision 4/1/2020 Page 6 of 6