

Missouri Department of Transportation Contractor's Pay Estimate Summary

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type	
190517-D04	0005	September 2, 2019	September 15, 2019	September 17, 2019	Progress	

Prepared For:

Collins & Hermann, Inc. 1215 Dunn Road St. Louis, MO 63138 (314)869-8000FAX

Prepared By:

St. James Project Office 17855 Highway 8 St. James, MO 65559

Contract Information
Location of Work

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J5P3223	FAS- S401(068)	Job order contract for guardrail and guard cable repair	Various	CAMDEN	in various locations in Central District

Original Contract	Net Change Order	Current Contract	% of Current Contract Amount Complete	Original Completion	Current Completion	Actual Completion
Amount	Amount	Amount		Date	Date	Date
\$838,125.00		\$838,125.00	25.77%	June 30, 2020	June 30, 2020	

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J5P3223			

Storm Water Information

Contract Total Pay For Estimate No. 005								
		To Date	Previous	TI	his Estimate			
190517-D04	Total Earnings Total Adjustments	\$215,975.70 \$0.00	\$157,548.80 \$0.00	·	\$58,426.90 \$0.00			
		\$215,975.70	\$157,548.80	Contract Total Payable This Estimate:	\$58,426.90			

Approval Date		By User
September 17, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by	stgemr
September 18, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by	browns1



Missouri Department of Transportation Contractor's Pay Estimate Summary

Contract ID	Estimate Number	Pay Period Start	Pay Perio	d End	Created Date	Estimate Type
190517-D04	0005 September 2, 2019 September 15, 2019		2019 September 17, 2019		Progress	
Approval Date			By User			
September 18, 2019	Reviewed and A	Approved at the Central Office Contro	greggd1			

	articipating	\$215.975.70		
No	an Dantialnation	ΨΕ 10,010.10	\$157,548.80	\$58,426.90
	on-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$215,975.70	\$157,548.80	\$58,426.90
St	Stockpiled Materials	\$0.00	\$0.00	0
St	stockpiled Materials are included in the P	articipating or Non-Participating amounts		
Lir	ine Item Adjustments	\$0.00	\$0.00	\$0.00
Lir	ine Item Adjustments are included in the	Participating or Non-Participating amounts		
	ontract Adjustments	\$0.00	\$0.00	\$0.00
Inc	centive	\$0.00	\$0.00	\$0.00
Dis	sincentive	\$0.00	\$0.00	\$0.00
Liq	quidated Damages	\$0.00	\$0.00	\$0.00
Ove	verrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$215,975.70	\$157,548.80	

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J5P3223	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	\$1.15	DLR		94,951.00	40,293.00	135,244.00	\$46,336.95
	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	\$1.15	DLR		39,961.00	10,513.00	50,474.00	\$12,089.95
	0200	6189902	MISC. High Priority Repair	\$2,400.00	EA		1.00	0.00	1.00	\$0.00



Missouri Department of Transportation Contractor's Pay Estimate Summary

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-D04	0005	September 2, 2019	September 15, 2019	September 17, 2019	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
Total Amount of Items Paid this Estimate -										

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J5P3223	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	0.00	600000	DLR	135,244.00	\$1.15	\$155,530.60
	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	0.00	112500	DLR	50,474.00	\$1.15	\$58,045.10
	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	0.00	37500	DLR	0.00	\$0.50	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages	0.00	0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items	0.00	0	DLR	0.00	\$1.00	\$0.00
	0001	0200	6189902	MISC. High Priority Repair	0.00	0	EA	1.00	\$2,400.00	\$2,400.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J5P3223	0010	6189916	MISC.		9/13/19	shankb1	871.00	DLR		
						shankb1	970.00	DLR		
						shankb1	986.00	DLR		
						shankb1	1,055.00	DLR		
						shankb1	1,120.00	DLR		
						shankb1	1,135.00	DLR		
						shankb1	1,213.00	DLR		



Missouri Department of Transportation Contractor's Pay Estimate Summary

Contract ID		Estimate Number	Pay Period Start			Pay Period End				Cre	ated Date	Estimate Type
190517-D04	000	0005		September 2, 2019		September 15, 2019			Sep	otember 17,	2019	Progress
	Item Code	Description	Description L		DWR Date		Qty	Unit	From Station / LogMile	To Station / LogMile		
J5P3223 0010 61	189916	MISC.	9/1			9 shankb1	1,216.00	DLR				
					shankb1	1,304.00	DLR					
						shankb1	1,315.00	DLR				
						shankb1	1,331.00	DLR				
						shankb1	1,339.00	DLR				
						shankb1	1,345.00	DLR				
						shankb1	1,369.00	DLR				
						shankb1	1,460.00	DLR				
						shankb1	1,510.00	DLR				
						shankb1	1,542.00	DLR				
						shankb1	1,590.00	DLR				
						shankb1	1,627.00	DLR				
						shankb1	1,780.00	DLR				
						shankb1	1,870.00	DLR				
						shankb1	2,095.00	DLR				
						shankb1	2,240.00	DLR				
						shankb1	3,785.00	DLR				
						shankb1	4,225.00	DLR				
0020 61	189916	MISC.			9/13/1	9 shankb1	652.00	DLR				
						shankb1	776.00	DLR				
						shankb1	1,130.00	DLR				
						shankb1	1,787.00	DLR				
						shankb1	2,318.00	DLR				
						shankb1	3,850.00	DLR				

Revision 02/05/2019 Page 4 of 4