



# Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0011	December 2, 2019	December 15, 2019	December 17, 2019	Progress

No Data Available

**Prepared By:**

**Poplar Bluff Project Office**  
282 County Road 523  
Poplar Bluff, MO 63901

**Prepared By:**

**Park Hills Project Office**  
105 Industrial Drive  
Park Hills, MO 63601

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3289	FAS-S703(010)	Job order contract for guardrail/guard cable repairs	Various	VARIOUS	various locations in the SE district

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,031,550.00	\$0.00	\$1,031,550.00	46.77%	June 30, 2020	June 30, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9P3289			

Contract Total Pay For Estimate No. 0011

	To Date	Previous	This Estimate
190517-H03			
Total Earnings	\$482,498.54	\$413,003.82	\$69,494.72
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$482,498.54	\$413,003.82	
<b>Contract Total Payable This Estimate:</b>			<b>\$69,494.72</b>



## Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0011	December 2, 2019	December 15, 2019	December 17, 2019	Progress

Approval Date	By User
December 17, 2019	Generated and Approved (and should be considered Draft) at the Project Office Level by tauros1
December 17, 2019	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilkem1
December 17, 2019	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers			
J9P3289		To Date	Previous
	Participating	\$482,498.54	\$413,003.82
	Non-Participating	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$482,498.54</b>	<b>\$413,003.82</b>
	*Stockpiled Materials*	\$0.00	\$0.00
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*		
	*Line Item Adjustments*	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*		
	Contract Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$482,498.54</b>	<b>\$413,003.82</b>
<b>Project Total Payable This Estimate:</b>			<b>\$69,494.72</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9P3289	0010	6189916	MISC. NIGHTTIME WORK ADJUSTEMENT FACTOR	\$1.70	DLR		40,684.00	0.00	40,684.00	\$0.00
	0020	6189916	MISC. NORMAL WORK	\$1.58	DLR		207,776.00	43,984.00	251,760.00	\$69,494.72



## Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0011	December 2, 2019	December 15, 2019	December 17, 2019	Progress

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9P3289			ADJUSTMENT FACTOR							
	0100	6189916	MISC. Additional Items	\$1.00	DLR		10,754.94	0.00	10,754.94	\$0.00
	0200	6189902	MISC. High Priority Repair	\$2,400.00	EA		2.00	0.00	2.00	\$0.00
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$69,494.72</b>

**Total Paid / All Items / All Estimates**

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9P3289	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	0.00	32500	DLR	40,684.00	\$1.70	\$69,162.80
	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	0.00	585000	DLR	251,760.00	\$1.58	\$397,780.80
	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	0.00	32500	DLR	0.00	\$1.60	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages	0.00	0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items	0.00	0	DLR	10,754.94	\$1.00	\$10,754.94
	0001	0200	6189902	MISC. High Priority Repair	0.00	0	EA	2.00	\$2,400.00	\$4,800.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3289	0020	6189916	MISC.	K19H7064 - MO 53 just N. of Rte. J	12/13/19	tauros1	1,240.00	DLR		
				K19H7081 I-55 @ mm 59.2, Bridge N0382		tauros1	1,321.00	DLR		



## Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0011	December 2, 2019	December 15, 2019	December 17, 2019	Progress

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3289	0020	6189916	MISC.	K19H7088 I-55 @ MM 148.8	12/13/19	tauros1	10,465.00	DLR		
				K19H7097 Rte Y 0.5 miles E of Jackson		tauros1	3,701.00	DLR		
				K19H7108 I-55 SBPL @ MM 142.2		tauros1	5,686.00	DLR		
				K19H7109 I-55 @ MM 142.7		tauros1	2,475.00	DLR		
				K19H7110 US 60 0.8 miles E of Rt FF		tauros1	2,191.00	DLR		
				K19H7121 - US 67 - 0.2 mile N of Rosener Rd, Farmington		tauros1	2,978.00	DLR		
				K19H7131 MO 114 Stoddard Br J0740		tauros1	3,250.00	DLR		
				K19H7133 US 60 - 0.5 mile W of Grayridge		tauros1	3,597.00	DLR		
				M19H056 Rte 142 0.3 miles East of Mo. rte U, Dunklin Co.		tauros1	3,370.00	DLR		
				M19H058 Rt T, Pemiscot Co. Hayward overpass at I55 mm 30.6		tauros1	1,280.00	DLR		
				M19H059 I-55 exit 14		tauros1	1,159.00	DLR		
M19H060 Mo 77	tauros1	1,271.00	DLR							



# Missouri Department of Transportation Contractor's Pay Estimate Summary

December 23, 2019

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-H03		0011		December 2, 2019		December 15, 2019			December 17, 2019		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9P3289	0020	6189916	MISC.	0.4m N of EE	12/13/19						