



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0012	December 16, 2019	January 1, 2020	January 2, 2020	Progress

No Data Available

Prepared By:

Poplar Bluff Project Office
282 County Road 523
Poplar Bluff, MO 63901

Prepared By:

Park Hills Project Office
105 Industrial Drive
Park Hills, MO 63601

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3289	FAS-S703(010)	Job order contract for guardrail/guard cable repairs	Various	VARIOUS	various locations in the SE district

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,031,550.00	\$0.00	\$1,031,550.00	49.08%	June 30, 2020	June 30, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9P3289			

Contract Total Pay For Estimate No. 0012

	To Date	Previous	This Estimate
190517-H03			
Total Earnings	\$506,323.36	\$482,498.54	\$23,824.82
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$506,323.36	\$482,498.54	
Contract Total Payable This Estimate:			\$23,824.82



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0012	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Approval Date	By User
January 2, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by tauros1
January 2, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilkem1
January 3, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers				
J9P3289		To Date	Previous	This Estimate
	Participating	\$506,323.36	\$482,498.54	\$23,824.82
	Non-Participating	\$0.00	\$0.00	\$0.00
	Total Earnings	\$506,323.36	\$482,498.54	\$23,824.82
	Stockpiled Materials	\$0.00	\$0.00	0
	Stockpiled Materials are included in the Participating or Non-Participating amounts			
	Line Item Adjustments	\$0.00	\$0.00	\$0.00
	Line Item Adjustments are included in the Participating or Non-Participating amounts			
	Contract Adjustments	\$0.00	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00	\$0.00
	Totals:	\$506,323.36	\$482,498.54	
Project Total Payable This Estimate:				\$23,824.82

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9P3289	0010	6189916	MISC. NIGHTTIME WORK ADJUSTEMENT FACTOR	\$1.70	DLR		40,684.00	0.00	40,684.00	\$0.00
	0020	6189916	MISC. NORMAL WORK	\$1.58	DLR		251,760.00	15,079.00	266,839.00	\$23,824.82



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0012	December 16, 2019	January 1, 2020	January 2, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9P3289			ADJUSTMENT FACTOR							
	0100	6189916	MISC. Additional Items	\$1.00	DLR		10,754.94	0.00	10,754.94	\$0.00
	0200	6189902	MISC. High Priority Repair	\$2,400.00	EA		2.00	0.00	2.00	\$0.00
Total Amount of Items Paid this Estimate -										\$23,824.82

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9P3289	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	0.00	32500	DLR	40,684.00	\$1.70	\$69,162.80
	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	0.00	585000	DLR	266,839.00	\$1.58	\$421,605.62
	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	0.00	32500	DLR	0.00	\$1.60	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages	0.00	0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items	0.00	0	DLR	10,754.94	\$1.00	\$10,754.94
	0001	0200	6189902	MISC. High Priority Repair	0.00	0	EA	2.00	\$2,400.00	\$4,800.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3289	0020	6189916	MISC.	M19H053 - US 62 WBL, 3.2 miles West of MO 153	12/17/19	tauros1	4,725.00	DLR		
				K19H7087 I-55 SBPL @ MM 51.1 and mm	12/27/19	tauros1	2,498.00	DLR		



Missouri Department of Transportation Contractor's Pay Estimate Summary

January 7, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-H03		0012		December 16, 2019		January 1, 2020			January 2, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9P3289	0020	6189916	MISC.	52.0	12/27/19						
				K19H7145 I-55 @ MM 2 - SBPL		tauros1	3,850.00	DLR			
				K19H7150 I-55 SBPL @ MM 156.0		tauros1	3,303.00	DLR			
				M19H061 I-55 SBPL @ MM 143.8, and mm 142.8		tauros1	1,153.00	DLR			
				M19H053 US 62 WBL 3.2 miles W. of MO 153	12/31/19	tauros1	-4,725.00	DLR			
				M19H053 US 62 WBL 3.2 miles W. of MO 153		tauros1	4,275.00	DLR			