



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0017	March 2, 2020	March 15, 2020	March 16, 2020	Progress

No Data Available

Prepared By:

Poplar Bluff Project Office
282 County Road 523
Poplar Bluff, MO 63901

Prepared By:

Park Hills Project Office
105 Industrial Drive
Park Hills, MO 63601

Contract Information

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3289	FAS-S703(010)	Job order contract for guardrail/guard cable repairs	Various	VARIOUS	various locations in the SE district

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$1,031,550.00	\$68,450.00	\$1,100,000.00	74.70%	June 30, 2020	June 30, 2020	

Storm Water Information

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9P3289			

Contract Total Pay For Estimate No. 0017

	To Date	Previous	This Estimate
190517-H03			
Total Earnings	\$821,707.58	\$754,462.78	\$67,244.80
Total Adjustments	\$0.00	\$0.00	\$0.00
	\$821,707.58	\$754,462.78	
Contract Total Payable This Estimate:			\$67,244.80



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0017	March 2, 2020	March 15, 2020	March 16, 2020	Progress

Approval Date	By User
March 16, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by tauros1
March 16, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by wilkem1
March 17, 2020	Reviewed and Approved at the Central Office Controllers Office Level by greggd1

Totals by Job Numbers					
Job Number		To Date	Previous	This Estimate	
J9P3289	Participating	\$821,707.58	\$754,462.78	\$67,244.80	
	Non-Participating	\$0.00	\$0.00	\$0.00	
	Total Earnings	\$821,707.58	\$754,462.78	\$67,244.80	
	Stockpiled Materials	\$0.00	\$0.00	0	
	Stockpiled Materials are included in the Participating or Non-Participating amounts				
	Line Item Adjustments	\$0.00	\$0.00	\$0.00	
	Line Item Adjustments are included in the Participating or Non-Participating amounts				
	Contract Adjustments	\$0.00	\$0.00	\$0.00	
	Incentive	\$0.00	\$0.00	\$0.00	
	Disincentive	\$0.00	\$0.00	\$0.00	
	Liquidated Damages	\$0.00	\$0.00	\$0.00	
	Overrun Adjustments	\$0.00	\$0.00	\$0.00	
	Totals:	\$821,707.58	\$754,462.78		
				Project Total Payable This Estimate:	\$67,244.80

Contract Adjustment

No Data Available

Line Item Adjustment

No Data Available

Exceptions (Discrepancies) This Estimate Period

No Data Available

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9P3289	0010	6189916	MISC. NIGHTTIME WORK ADJUSTEMENT FACTOR	\$1.70	DLR		51,221.00	0.00	51,221.00	\$0.00
	0020	6189916	MISC. NORMAL WORK	\$1.58	DLR		411,033.00	42,560.00	453,593.00	\$67,244.80



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H03	0017	March 2, 2020	March 15, 2020	March 16, 2020	Progress

Items Paid This Estimate Period

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity (This Estimate)	Quantity to Date	Amount This Estimate
J9P3289			ADJUSTMENT FACTOR							
	0100	6189916	MISC. Additional Items	\$1.00	DLR		10,754.94	0.00	10,754.94	\$0.00
	0200	6189902	MISC. High Priority Repair	\$2,400.00	EA		3.00	0.00	3.00	\$0.00
Total Amount of Items Paid this Estimate -										\$67,244.80

Total Paid / All Items / All Estimates

Project No.	Category	Line No.	Item Code	Description	Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9P3289	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR	40,264.71	32500	DLR	51,221.00	\$1.70	\$87,075.70
	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	0.00	585000	DLR	453,593.00	\$1.58	\$716,676.94
	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR	0.00	32500	DLR	0.00	\$1.60	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages	0.00	0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items	0.00	0	DLR	10,754.94	\$1.00	\$10,754.94
	0001	0200	6189902	MISC. High Priority Repair	0.00	0	EA	3.00	\$2,400.00	\$7,200.00

The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3289	0020	6189916	MISC.	K20H7229 I-55 at mm 119	3/13/20	tauros1	1,866.00	DLR		
				K20H7251 US 67 1.3 miles S. of MO 221		tauros1	833.00	DLR		
				K20H7261 US 67		tauros1	3,850.00	DLR		



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End			Created Date		Estimate Type	
190517-H03		0017		March 2, 2020		March 15, 2020			March 16, 2020		Progress	
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile		
J9P3289	0020	6189916	MISC.	0.25 miles S. of CR 546	3/13/20							
				K20H7263 rte. Z 0.5 miles E of CR 519B		tauros1	1,430.00	DLR				
				K20H7264 I-55 at mm 78.6		tauros1	4,939.00	DLR				
				K20H7268 MO 34 1 mile E. of Burfordville		tauros1	3,800.00	DLR				
				K20H7270 US 67 1.3 miles N of DD		tauros1	5,280.00	DLR				
				K20H7271 I-55 mm 132.6		tauros1	4,280.00	DLR				
				K20H7281 Scott Co AA overpass at US 60		tauros1	1,545.00	DLR				
				K20H7284 US 60 2 miles E of Dexter		tauros1	3,428.00	DLR				
				M20H071 US 67 E. Outer rd and Flat River Road		tauros1	4,725.00	DLR				
				M20H072 MO 91 0.2 miles S. of rte 51/91 intersection		tauros1	834.00	DLR				
				M20H073 MO 25 at MFA entrance, Jackson Mo		tauros1	1,322.00	DLR				
				M20H075 I-55 mm 99.2		tauros1	1,178.00	DLR				
				M20H076 I-55 mm 9.8 on the		tauros1	1,896.00	DLR				



Missouri Department of Transportation Contractor's Pay Estimate Summary

March 20, 2020

Contract ID			Estimate Number	Pay Period Start		Pay Period End			Created Date		Estimate Type
190517-H03			0017	March 2, 2020		March 15, 2020			March 16, 2020		Progress
Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile	
J9P3289	0020	6189916	MISC.	Weigh scales ramp	3/13/20						
				M20H077 US 61 at Good Hope St., Cape Girardeau		tauros1	1,354.00	DLR			