



# Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H04	0011	January 2, 2020	February 1, 2020	February 3, 2020	Progress

No Data Available

**Prepared By:**

**Willow Springs Project Office**  
3956 East Main Street  
Willow Springs, MO 65793

Contract Information						
----------------------	--	--	--	--	--	--

Project Number	Federal Proj. Number	Project Description	Route	County	Location of Work
J9P3289B	FAS-S703(011)	Job order contract for guardrail/guard cable repairs	Various	VARIOUS	various locations in the SE District

Original Contract Amount	Net Change Order Amount	Current Contract Amount	% of Current Contract Amount Complete	Original Completion Date	Current Completion Date	Actual Completion Date
\$206,000.00	\$0.00	\$206,000.00	75.74%	June 30, 2020	June 30, 2020	

Storm Water Information			
-------------------------	--	--	--

Project Number	Authorized Acres	Open Acres	Disturbed Acres
J9P3289B			

Contract Total Pay For Estimate No. 0011				
		To Date	Previous	This Estimate
190517-H04	Total Earnings	\$156,031.65	\$123,856.90	\$32,174.75
	Total Adjustments	\$0.00	\$0.00	\$0.00
		<b>\$156,031.65</b>	<b>\$123,856.90</b>	
<b>Contract Total Payable This Estimate:</b>				<b>\$32,174.75</b>

Approval Date	By User
February 3, 2020	Generated and Approved (and should be considered Draft) at the Project Office Level by crudgm
February 3, 2020	Reviewed and Approved (and should be considered Draft) at the Resident Engineer Level by PULLIA



# Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID	Estimate Number	Pay Period Start	Pay Period End	Created Date	Estimate Type
190517-H04	0011	January 2, 2020	February 1, 2020	February 3, 2020	Progress
Approval Date				By User	
February 3, 2020		Reviewed and Approved at the Central Office Controllers Office Level by		greggd1	

Totals by Job Numbers			
J9P3289B			
		<b>To Date</b>	<b>Previous</b>
	Participating	\$156,031.65	\$123,856.90
	Non-Participating	\$0.00	\$0.00
	<b>Total Earnings</b>	<b>\$156,031.65</b>	<b>\$123,856.90</b>
	*Stockpiled Materials*	\$0.00	\$0.00
	*Stockpiled Materials are included in the Participating or Non-Participating amounts*		
	*Line Item Adjustments*	\$0.00	\$0.00
	*Line Item Adjustments are included in the Participating or Non-Participating amounts*		
	Contract Adjustments	\$0.00	\$0.00
	Incentive	\$0.00	\$0.00
	Disincentive	\$0.00	\$0.00
	Liquidated Damages	\$0.00	\$0.00
	Overrun Adjustments	\$0.00	\$0.00
	<b>Totals:</b>	<b>\$156,031.65</b>	<b>\$123,856.90</b>
<b>Project Total Payable This Estimate:</b>			<b>\$32,174.75</b>

**Contract Adjustment**

No Data Available

**Line Item Adjustment**

No Data Available

**Exceptions (Discrepancies) This Estimate Period**

No Data Available

**Items Paid This Estimate Period**

Project No.	Line No.	Item Code	Description	Unit Price	Unit	Quantity Overrun Adjustment	Previous Total Paid Quantity	Current Quantity ( This Estimate)	Quantity to Date	Amount This Estimate
J9P3289B	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR	\$2.05	DLR		60,418.00	15,695.00	76,113.00	\$32,174.75
<b>Total Amount of Items Paid this Estimate -</b>										<b>\$32,174.75</b>

**Total Paid / All Items / All Estimates**



## Missouri Department of Transportation Contractor's Pay Estimate Summary

February 7, 2020

Contract ID		Estimate Number		Pay Period Start		Pay Period End		Created Date		Estimate Type		
190517-H04		0011		January 2, 2020		February 1, 2020		February 3, 2020		Progress		
Project No.	Category	Line No.	Item Code	Description			Net Change Order	Bid Quantity	Unit	Quantity to Date	Unit Price	Amount Paid to Date
J9P3289B	0001	0010	6189916	MISC. NIGHTTIME WORK ADJUSTMENT FACTOR			0.00	5000	DLR	0.00	\$2.20	\$0.00
	0001	0020	6189916	MISC. NORMAL WORK ADJUSTMENT FACTOR			0.00	90000	DLR	76,113.00	\$2.05	\$156,031.65
	0001	0030	6189916	MISC. WEEKEND WORK ADJUSTMENT FACTOR			0.00	5000	DLR	0.00	\$2.10	\$0.00
	0001	0070	6189916	MISC. Liquidated Damages			0.00	0	DLR	0.00	(\$1.00)	\$0.00
	0001	0100	6189916	MISC. Additional Items			0.00	0	DLR	0.00	\$1.00	\$0.00
	0001	0200	6189902	MISC. High Priority Repair			0.00	0	EA	0.00	\$2,400.00	\$0.00

**The information below this line is supplemental to the Estimate and is provided for confirmation of detail, location and quantity of work.**

Project	Line No.	Item Code	Description	Location	DWR Date	User ID	Qty	Unit	From Station / LogMile	To Station / LogMile
J9P3289B	0020	6189916	MISC.	K20H7195 - MO 5 NB , 2191' before CR 5-422	1/17/20	crudgm	2,259.00	DLR		
				K20H7201 - US 60 7 miles east of Willow Springs		crudgm	2,346.00	DLR		
				M20H001W - US 160 at Tecumseh Bridge		crudgm	11,090.00	DLR		